

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246

NATIONAL

TAB

Comfort. Under control.

Report: PLAN REVIEW
Function: Test, Adjust, & Balance
Date: 11/27/2022

PROJECT

**11-28 CHIPOTLE #37-4494 AUDUBON, PA
(AUDUBON)**

717 S TROOPER ROAD

AUDUBON, PA 19403

Client

Chipotle Mexican Grill
1401 Wynkoop Street, Suite 500
Denver, CO 80202

National TAB

Project: 11-28 CHIPOTLE #37-4494 AUDUBON, PA (AUDUBON)

Table Of Contents

Section	Page #
Checklist Data	3



Comfort. Under control.

11-28 CHIPOTLE #37-4494 AUDUBON, PA (AUDUBON)

CheckList Information

Name :	PLAN REVIEW	Status :	NotSubmitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

Processor Name:	DAMIAN
We have the latest set of drawings and are not working off the Bid Set:	YES
Do we have the submittals from RTU OEM	NO
Scheduled AHU/RTU airflow is equivalent to 350 CFM/ton to 400 CFM/ton	YES
Air device totals equal the scheduled airflow of equipment	YES
All air devices have an airflow specified	YES
Less than 30% ratio of OA to SA for all RTU's/AHU's	YES
Net space airflow is between 0 to 500 CFM positive	YES
Scheduled Hood airflow match scheduled EF and MAU airflows	YES
Address correct?	YES
Are the units typical of the prototype? (ie not AHUs, HPs, WSHPs,...)	YES
If OEM provides thermostat (ie, not a lightstat) is thermostat checklist created?	NA
If there are hydroincs what type of valves are there? (Auto flow or Manual; Ask GC/Get Submittal)	NA
Engineer is not required to witness and stamp smoke capture test? (Mecklenburg County, NC only)	YES

Smoke detector testing is not required? (Arizona; Orlando, FL metro area only) YES

Inspector are not required to witness hood readings? (Palm Beach County, FL) YES

Notes/Comments :