

**Report By:**

National TAB  
1329 E. KEMPER ROAD  
SUITE 4210  
CINCINNATI, OH 45246



**Report: INITIAL REPORT**  
**Function: Test, Adjust, & Balance**  
**Date: 04/08/2026**  
**Completed By: National TAB**

**PROJECT**  
**04-13-26 FIREBIRDS HUNTERSVILLE, NC**  
**(REVIVE)**

16641 BIRKDALE COMMONS PKWY

HUNTERSVILLE, NC 28078

**Client**

FIREBIRD RESTAURANTS  
8700 Red Oak Blvd, Unit J

CHARLOTTE, NC 28217

# National TAB

Project: 04-13-26 FIREBIRDS HUNTERSVILLE, NC (REVIVE)

## Table Of Contents

Section	Page #
Checklist	3
AHU/RTU	15
FAN - Exhaust	19
FAN - Supply	25
Kitchen Hood Type I	27
GRD	31

## CheckList List

- STEP 1: INITIAL READINGS
- STEP 2: INITIAL WALKTHROUGH
- STEP 3: UNIT DATA AND EVAL
- STEP 4: TEST, ADJUST AND BALANCE
- STEP 5: FINAL TESTS
- STEP 6: FINAL DOCUMENTATION



04-13-26 FIREBIRDS HUNTERSVILLE, NC (REVIVE)

CheckList Information

**Name :** STEP 1: INITIAL READINGS **Status :** Not Completed

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 04/08/2026 - Natasha Louw - National TAB

CheckList Item Details

**INITIAL BUILDING REVIEW:**

What is the initial building pressure before making any changes?

Comment:

Are thermostats programmed?

Comment:

Are building pressure relief working properly?

Comment:

**INITIAL AIRFLOWS:**

**SUPPLY RTU-1**

Comment:

**OA RTU-1**

Comment:

**SUPPLY RTU-2**

Comment:

**OA RTU-2**

**Comment:**

---

**SUPPLY RTU-3**

**Comment:**

---

**OA RTU-3**

**Comment:**

---

**EF-1**

**Comment:**

---

**EF-2**

**Comment:**

---

**EF-3**

**Comment:**

---

**EF-4**

**Comment:**

---

**MAU-1**

**Comment:**

---



**04-13-26 FIREBIRDS HUNTERSVILLE, NC (REVIVE)**

**CheckList Information**

**Name :** STEP 2: INITIAL WALKTHROUGH      **Status :** Not Completed  
**Assigned Organization :** National TAB      **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 04/08/2026 - Natasha Louw - National TAB

**CheckList Item Details**

**INITIAL SITE WALKTHROUGH**

**All diffusers and grilles are installed and match design?**

**Comment:**

**All hood filters installed and accounted for?**

**Comment:**

**Hoods are wired and have power?**

**Comment:**

**Hood is free of alarms?**

**Comment:**

**Thermostats have power?**

**Comment:**

**Have trades/general contractor been notified about any issues and are they created on FaciliBuild?**

**Comment:**



04-13-26 FIREBIRDS HUNTERSVILLE, NC (REVIVE)

CheckList Information

**Name :** STEP 3: UNIT DATA AND EVAL **Status :** Not Completed  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 04/08/2026 - Natasha Louw - National TAB

CheckList Item Details

UNIT DATA AND EVALUATION WHILE GATHERING UNIT DATA CHECK THE FOLLOWING:

RTU's/AHU's

Economizers are assembled and functional?

Comment:

DCV Max damper opening position is set to minimum?

Comment:

Free cooling enthalpy set point set for lowest setting (Typically "D")

Comment:

Motors are all operating below the FLA rating?

Comment:

Are belts tight?

Comment:

If direct drive unit is the speed controller working.

Comment:

Is gas piping installed and valves turned on?

**Comment:**

---

**Unit free of noticeable noise and vibration**

---

**Comment:**

---

**EF's**

---

**Rotation is correct?**

---

**Comment:**

---

**Belts are tight?**

---

**Comment:**

---

**Grease cup installed on hood fan?**

---

**Comment:**

---

**Hinge kit installed installed on hood fan?**

---

**Comment:**

---

**Lean fan back. Is grease duct installation adequate and is duct ran all the way to the base of the fan?**

---

**Comment:**

---

**Flex conduit is long enough so that fan can be completely tilted back?**

---

**Comment:**

---

**There is no major leakage around base of fan?**

---

**Comment:**

---

**Is the motor operating below the motor FLA rating?**

---

**Comment:**

---

**For restroom fan(s) is the back draft damper installed and can it fully open?**

---

**Comment:**

---

**Unit free of noticeable noise and vibration?**

**Comment:**

**MUA**

**Rotation is correct?**

**Comment:**

**Gas piping is installed and valves are in on position?**

**Comment:**

**Heater tested and is functional?**

**Comment:**

**Internal motorized damper is fully opening?**

**Comment:**

**Motor is operating below the FLA rating?**

**Comment:**

**Unit free of noticeable noise and vibration?**

**Comment:**

**HOODS**

**Kitchen equipment installed in proper places?**

**Comment:**

**Can kitchen equipment be turned on for final smoke test?**

**Comment:**

**DOCUMENTATION**

**Have trades/general contractor been notified about any issues and are they created on FaciliBuild?**

**Comment:**





**04-13-26 FIREBIRDS HUNTERSVILLE, NC (REVIVE)**

**CheckList Information**

**Name :** STEP 4: TEST, ADJUST AND BALANCE      **Status :** Not Completed

**Assigned Organization :** National TAB      **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 04/08/2026 - Natasha Louw - National TAB

**CheckList Item Details**

**TEST, ADJUST, AND BALANCE ALL EQUIPMENT:**

**DURING TESTING MAKE NOTE OF THE FOLLOWING:**

**Is space free of drafting?**

**Comment:**

**Is space comfortable in all areas?**

**Comment:**

**Is the space free of ventilation noise?**

**Comment:**

**If deviations from design were necessary to resolve 1-3 what were they? Otherwise put "NA".**

**Comment:**



**Site super name / Firm**

**Comment:**

**Owner representative name / Firm (if Applicable)**

**Comment:**

**Building pressure at front & back doors (All Systems On)**

**Comment:**

**ADDITIONAL**

**Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative)**

**Comment:**

**Thermostats are programmed?**

**Comment:**



**04-13-26 FIREBIRDS HUNTERSVILLE, NC (REVIVE)**

**CheckList Information**

**Name :** STEP 6: FINAL DOCUMENTATION      **Status :** Not Completed  
**Assigned Organization :** National TAB      **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 04/08/2026 - Natasha Louw - National TAB

**CheckList Item Details**

**FINAL DOCUMENTATION**

---

**Marked Data capture complete for all assets?**

**Comment:**

---

**Picture file sent to processing team or uploaded?**

**Comment:**

---

**Balance schedule complete and uploaded?**

**Comment:**

---

**Prelim report generated and reviewed?**

**Comment:**

---

# National TAB

Project: 04-13-26 FIREBIRDS HUNTERSVILLE, NC (REVIVE)

System/Unit: AHU/RTU



Asset: DOAS1

AREA:DINING

Unit Data		
	Design	Actual
MFG	CAPTIVE-AIRE	CAPTIVE-AIRE
Serial Num	-	
Model Num	CASRTU3-I.300-18-20T-DOAS	CASRTU3-I.300-18-20T-DOAS
Type	DOAS	
Configuration	VERTICAL	
Num OA Filters 1	-	
OA Filter Size 1	-	
Num Final Filter 1	-	
Final Filter Size 1	-	
Num Final Filter 2	-	
Final Filter Size 2	-	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	5.0	
Motor Rpm	-	
Phase	3	
Rated Voltage	208	
Rated Amperage	-	

Drive Data	
	Actual
Motor Sheave Size	
Motor Bore Size	
Motor Sheave SetPt	
Fan Sheave Size	
Fan Sheave Bore	
Belt CL Distance	
Num of Belts	
Belt Size	
Belt Alignment	

Test Data		
	Design	Actual
SF CFM	3600	
SF RPM	-	
RA CFM	0	
OA CFM	3600	
RL Voltage	-	
RL Amperage	-	
SF Rotation	-	
SF System SetPt	-	
RA Damper Position	-	
Min OA Damper Position	-	
Min OA Damper Type	-	
OA Enthalpy Setpt	-	

Performance Data		
	Design	Actual
MA Plenum SP	-	
Fan Suction SP	-	
Fan Discharge SP	-	
Total ESP	0.75"	
Fan Total SP	-	

General	
	Actual
Fan Rotation Correct	
Unit Filters Clean	
Condensate Drain Installed	

# National TAB

Project: 04-13-26 FIREBIRDS HUNTERVILLE, NC (REVIVE)

System/Unit: AHU/RTU



Asset: DOAS2

AREA: KITCHEN

Unit Data		
	Design	Actual
MFG	CAPTIVE-AIRE	CAPTIVE-AIRE
Serial Num	-	
Model Num	CASRTU4-I.300-20-25T-DOAS	CASRTU4-I.300-20-25T-DOAS
Type	DOAS	
Configuration	VERTICAL	
Num OA Filters 1	-	
OA Filter Size 1	-	
Num Final Filter 1	-	
Final Filter Size 1	-	
Num Final Filter 2	-	
Final Filter Size 2	-	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	5.0	
Motor Rpm	-	
Phase	3	
Rated Voltage	208	
Rated Amperage	-	

Drive Data	
	Actual
Motor Sheave Size	
Motor Bore Size	
Motor Sheave SetPt	
Fan Sheave Size	
Fan Sheave Bore	
Belt CL Distance	
Num of Belts	
Belt Size	
Belt Alignment	

Test Data		
	Design	Actual
SF CFM	5000	
SF RPM	-	
RA CFM	600	
OA CFM	4400	
RL Voltage	-	
RL Amperage	-	
SF Rotation	-	
SF System SetPt	-	
RA Damper Position	-	
Min OA Damper Position	-	
Min OA Damper Type	-	
OA Enthalpy Setpt	-	

Performance Data		
	Design	Actual
MA Plenum SP	-	
Fan Suction SP	-	
Fan Discharge SP	-	
Total ESP	0.75"	
Fan Total SP	-	

General	
	Actual
Fan Rotation Correct	
Unit Filters Clean	
Condensate Drain Installed	

# National TAB

Project: 04-13-26 FIREBIRDS HUNTERSVILLE, NC (REVIVE)

System/Unit: AHU/RTU



Asset: RTU1

AREA:DINING

Unit Data		
	Design	Actual
MFG	TRANE	TRANE
Serial Num	-	
Model Num	YSC092F3	YSC092F3
Type	RTU	
Configuration	VERTICAL	
Num OA Filters 1	-	
OA Filter Size 1	-	
Num Final Filter 1	-	
Final Filter Size 1	-	
Num Final Filter 2	-	
Final Filter Size 2	-	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	3.75	
Motor Rpm	-	
Phase	-	
Rated Voltage	-	
Rated Amperage	-	

Drive Data	
	Actual
Motor Sheave Size	
Motor Bore Size	
Motor Sheave SetPt	
Fan Sheave Size	
Fan Sheave Bore	
Belt CL Distance	
Num of Belts	
Belt Size	
Belt Alignment	

Test Data		
	Design	Actual
SF CFM	3000	
SF RPM	-	
RA CFM	-	
OA CFM	-	
RL Voltage	-	
RL Amperage	-	
SF Rotation	-	
SF System SetPt	-	
RA Damper Position	-	
Min OA Damper Position	-	
Min OA Damper Type	-	
OA Enthalpy Setpt	-	

Performance Data		
	Design	Actual
MA Plenum SP	-	
Fan Suction SP	-	
Fan Discharge SP	-	
Total ESP	1.0"	
Fan Total SP	-	

General	
	Actual
Fan Rotation Correct	
Unit Filters Clean	
Condensate Drain Installed	

# National TAB

Project: 04-13-26 FIREBIRDS HUNTERSVILLE, NC (REVIVE)

System/Unit: AHU/RTU



Asset: RTU2

AREA:DINING

Unit Data		
	Design	Actual
MFG	TRANE	TRANE
Serial Num	-	
Model Num	YSC092F3	YSC092F3
Type	RTU	
Configuration	VERTICAL	
Num OA Filters 1	-	
OA Filter Size 1	-	
Num Final Filter 1	-	
Final Filter Size 1	-	
Num Final Filter 2	-	
Final Filter Size 2	-	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	3.75	
Motor Rpm	-	
Phase	-	
Rated Voltage	-	
Rated Amperage	-	

Drive Data	
	Actual
Motor Sheave Size	
Motor Bore Size	
Motor Sheave SetPt	
Fan Sheave Size	
Fan Sheave Bore	
Belt CL Distance	
Num of Belts	
Belt Size	
Belt Alignment	

Test Data		
	Design	Actual
SF CFM	3000	
SF RPM	-	
RA CFM	-	
OA CFM	-	
RL Voltage	-	
RL Amperage	-	
SF Rotation	-	
SF System SetPt	-	
RA Damper Position	-	
Min OA Damper Position	-	
Min OA Damper Type	-	
OA Enthalpy Setpt	-	

Performance Data		
	Design	Actual
MA Plenum SP	-	
Fan Suction SP	-	
Fan Discharge SP	-	
Total ESP	1.0"	
Fan Total SP	-	

General	
	Actual
Fan Rotation Correct	
Unit Filters Clean	
Condensate Drain Installed	

# National TAB

Project: 04-13-26 FIREBIRDS HUNTERSVILLE, NC (REVIVE)

## System/Unit: FAN - Exhaust



Asset: EF1

AREA:RESTROOM

Unit Data		
	Design	Actual
MFG	GREENHECK	GREENHECK
Model Num	G-085	G-085
Serial Num	-	
Type	DOWNBLAST	
Configuration	VERTICAL	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	0.05	
Motor Rpm	-	
Phase	-	
Voltage (rated)	-	
Amperage (rated)	-	
Service Factor	-	

Test Data		
	Design	Actual
CFM	450	
Fan RPM	1550	
Fan Rotation	-	
Motor RPM	-	
System SetPt	-	
RL Voltage	-	
RL Amperage	-	
Total ESP	0.25"	
Fan Inlet SP	-	
Fan Discharge SP	-	

# National TAB

Project: 04-13-26 FIREBIRDS HUNTERSVILLE, NC (REVIVE)

System/Unit: FAN - Exhaust



Asset: KEF1

AREA:KITCHEN HD 1

Unit Data		
	Design	Actual
MFG	CAPTIVE-AIRE	CAPTIVE-AIRE
Model Num	DU180HFA	DU180HFA
Serial Num	-	
Type	UPBLAST	
Configuration	VERTICAL	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	1.0	
Motor Rpm	-	
Phase	3	
Voltage (rated)	208	
Amperage (rated)	-	
Service Factor	-	

Test Data		
	Design	Actual
CFM	1750	
Fan RPM	1101	
Fan Rotation	-	
Motor RPM	-	
System SetPt	-	
RL Voltage	-	
RL Amperage	-	
Total ESP	1.40"	
Fan Inlet SP	-	
Fan Discharge SP	-	

# National TAB

Project: 04-13-26 FIREBIRDS HUNTERSVILLE, NC (REVIVE)

## System/Unit: FAN - Exhaust



Asset: KEF2

AREA:KITCHEN HD 2

Unit Data		
	Design	Actual
MFG	CAPTIVE-AIRE	CAPTIVE-AIRE
Model Num	DU180HFA	DU180HFA
Serial Num	-	
Type	UPBLAST	
Configuration	VERTICAL	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	2.0	
Motor Rpm	-	
Phase	3	
Voltage (rated)	208	
Amperage (rated)	-	
Service Factor	-	

Test Data		
	Design	Actual
CFM	2560	
Fan RPM	1288	
Fan Rotation	-	
Motor RPM	-	
System SetPt	-	
RL Voltage	-	
RL Amperage	-	
Total ESP	1.70"	
Fan Inlet SP	-	
Fan Discharge SP	-	

# National TAB

Project: 04-13-26 FIREBIRDS HUNTERSVILLE, NC (REVIVE)

System/Unit: FAN - Exhaust



Asset: KEF4

AREA:KITCHEN HD 3

Unit Data		
	Design	Actual
MFG	CAPTIVE-AIRE	CAPTIVE-AIRE
Model Num	CASRE20DD	CASRE20DD
Serial Num	-	
Type	UTILITY	
Configuration	VERTICAL	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	5.0	
Motor Rpm	-	
Phase	3	
Voltage (rated)	208	
Amperage (rated)	-	
Service Factor	-	

Test Data		
	Design	Actual
CFM	3267	
Fan RPM	1450	
Fan Rotation	-	
Motor RPM	-	
System SetPt	-	
RL Voltage	-	
RL Amperage	-	
Total ESP	1.85"	
Fan Inlet SP	-	
Fan Discharge SP	-	

# National TAB

Project: 04-13-26 FIREBIRDS HUNTERSVILLE, NC (REVIVE)

System/Unit: FAN - Exhaust



Asset: KEF5

AREA:KITCHEN HD 4

Unit Data		
	Design	Actual
MFG	CAPTIVE-AIRE	CAPTIVE-AIRE
Model Num	DU180HFA	DU180HFA
Serial Num	-	
Type	UPBLAST	
Configuration	VERTICAL	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	1.50	
Motor Rpm	-	
Phase	3	
Voltage (rated)	208	
Amperage (rated)	-	
Service Factor	-	

Test Data		
	Design	Actual
CFM	2250	
Fan RPM	1188	
Fan Rotation	-	
Motor RPM	-	
System SetPt	-	
RL Voltage	-	
RL Amperage	-	
Total ESP	1.50"	
Fan Inlet SP	-	
Fan Discharge SP	-	

# National TAB

Project: 04-13-26 FIREBIRDS HUNTERSVILLE, NC (REVIVE)

## System/Unit: FAN - Exhaust



Asset: KEF7

AREA: DISHWASHER

Unit Data		
	Design	Actual
MFG	CAPTIVE-AIRE	CAPTIVE-AIRE
Model Num	DU33HFA	DU33HFA
Serial Num	-	
Type	UPBLAST	
Configuration	VERTICAL	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	0.33	
Motor Rpm	-	
Phase	1	
Voltage (rated)	115	
Amperage (rated)	-	
Service Factor	-	

Test Data		
	Design	Actual
CFM	800	
Fan RPM	1379	
Fan Rotation	-	
Motor RPM	-	
System SetPt	-	
RL Voltage	-	
RL Amperage	-	
Total ESP	0.50"	
Fan Inlet SP	-	
Fan Discharge SP	-	

# National TAB

Project: 04-13-26 FIREBIRDS HUNTERSVILLE, NC (REVIVE)

## System/Unit: FAN - Supply



Asset: MAU3

AREA:KITCHEN HD 1&2

Unit Data		
	Design	Actual
MFG	CAPTIVE-AIRE	CAPTIVE-AIRE
Model Num	A2-D.500-20D-MPU	A2-D.500-20D-MPU
Serial Num	-	
Type	MAU	
Configuration	VERTICAL	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	2.0	
Motor Rpm	-	
Phase	3	
Voltage (rated)	208	
Amperage (rated)	-	
Service Factor	-	

Gas Heat		
	Design	Actual
Heater Operates (y/n)	-	
Flame Status (pass/fail)	-	
Inlet Air Temp SetPt	55	
Discharge Air Temp SetPt	60	
Air Flow Switch SP Actual	-	

Test Data		
	Design	Actual
CFM	2802	
SF RPM	1320	
Motor RPM	-	
SF System SetPt	-	
RL Voltage	-	
RL Amperage	-	
Total ESP	-	
Fan Discharge SP	-	

General	
	Actual
Fan Rotation Correct	

# National TAB

Project: 04-13-26 FIREBIRDS HUNTERVILLE, NC (REVIVE)

## System/Unit: FAN - Supply



Asset: MAU6

AREA:KITCHEN HD 4

Unit Data		
	Design	Actual
MFG	CAPTIVE-AIRE	CAPTIVE-AIRE
Model Num	A1-D.250-G10-MPU	A1-D.250-G10-MPU
Serial Num	-	
Type	MAU	
Configuration	VERTICAL	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	1.5	
Motor Rpm	-	
Phase	3	
Voltage (rated)	208	
Amperage (rated)	-	
Service Factor	-	

Gas Heat		
	Design	Actual
Heater Operates (y/n)	-	
Flame Status (pass/fail)	-	
Inlet Air Temp SetPt	55	
Discharge Air Temp SetPt	60	
Air Flow Switch SP Actual	-	

Test Data		
	Design	Actual
CFM	1935	
SF RPM	1216	
Motor RPM	-	
SF System SetPt	-	
RL Voltage	-	
RL Amperage	-	
Total ESP	-	
Fan Discharge SP	-	

General	
	Actual
Fan Rotation Correct	

# National TAB

Project: 04-13-26 FIREBIRDS HUNTERSVILLE, NC (REVIVE)

## System/Unit: Kitchen Hood Type I



Asset: HD1

AREA:KITCHEN

Unit Data		
	Design	Actual
MFG	CAPTIVE-AIRE	CAPTIVE-AIRE
Model Num	5430 ND-2-ACPSP-F	5430 ND-2-ACPSP-F
Job / Serial Num	-	
Type	TYPE 1 CANOPY	
Hood length	100"	
Hood Width	54"	
Supply Plenum Type	-	
Supply Plenum Width	12"	
Supply Plenum Length	100"	

Test Data Exhaust		
	Design	Actual
Filter Type	CAPTRATE SOLO FILTER	
Filter Size 1	16X20	
Filter Qty 1	6	
Filter AK factor size 1	2.08	
Filter Total AK Area	12.48	
Filter1 FPM	-	
Filter2 FPM	-	
Filter3 FPM	-	
Filter4 FPM	-	
Filter5 FPM	-	
Filter6 FPM	-	
Filter7 FPM	-	
Filter8 FPM	-	
Filter9 FPM	-	
Filter10 FPM	-	
Filter11 FPM	-	
Filter12 FPM	-	
Filter Ave FPM(corr)	-	
CFM	1750	

Cooking Equipment	
	Actual
Item 1	
Item 2	
Item 3	
Item 4	
Item 5	

Test Data Supply		
	Design	Actual
Total Area	8.33	
Kv factor (Vel)	0.87	
Num of Readings	-	
Reading1 FPM	-	
Reading2 FPM	-	
Reading3 FPM	-	
Reading4 FPM	-	
Reading5 FPM	-	
Reading6 FPM	-	
Reading7 FPM	-	
Reading8 FPM	-	
Reading9 FPM	-	
Reading10 FPM	-	
Reading11 FPM	-	
Reading12 FPM	-	
Reading13 FPM	-	
Reading14 FPM	-	
Ave FPM(corr)	-	
CFM	1138	

# National TAB

Project: 04-13-26 FIREBIRDS HUNTERSVILLE, NC (REVIVE)

## System/Unit: Kitchen Hood Type I



Asset: HD2

AREA:KITCHEN

Unit Data		
	Design	Actual
MFG	CAPTIVE-AIRE	CAPTIVE-AIRE
Model Num	5430 ND-2-ACSP-F	5430 ND-2-ACSP-F
Job / Serial Num	-	
Type	TYPE 1 CANOPY	
Hood length	128"	
Hood Width	54"	
Supply Plenum Type	-	
Supply Plenum Width	12"	
Supply Plenum Length	148"	

Test Data Exhaust		
	Design	Actual
Filter Type	CAPTRATE SOLO FILTER	
Filter Size 1	16X20	
Filter Qty 1	8	
Filter AK factor size 1	2.08	
Filter Total AK Area	16.64	
Filter1 FPM	-	
Filter2 FPM	-	
Filter3 FPM	-	
Filter4 FPM	-	
Filter5 FPM	-	
Filter6 FPM	-	
Filter7 FPM	-	
Filter8 FPM	-	
Filter9 FPM	-	
Filter10 FPM	-	
Filter11 FPM	-	
Filter12 FPM	-	
Filter Ave FPM(corr)	-	
CFM	2560	

Cooking Equipment	
	Actual
Item 1	
Item 2	
Item 3	
Item 4	
Item 5	

Test Data Supply		
	Design	Actual
Total Area	12.33	
Kv factor (Vel)	0.87	
Num of Readings	-	
Reading1 FPM	-	
Reading2 FPM	-	
Reading3 FPM	-	
Reading4 FPM	-	
Reading5 FPM	-	
Reading6 FPM	-	
Reading7 FPM	-	
Reading8 FPM	-	
Reading9 FPM	-	
Reading10 FPM	-	
Reading11 FPM	-	
Reading12 FPM	-	
Reading13 FPM	-	
Reading14 FPM	-	
Ave FPM(corr)	-	
CFM	1664	

# National TAB

Project: 04-13-26 FIREBIRDS HUNTERSVILLE, NC (REVIVE)

## System/Unit: Kitchen Hood Type I



Asset: HD3

AREA:KITCHEN

Unit Data		
	Design	Actual
MFG	CAPTIVE-AIRE	CAPTIVE-AIRE
Model Num	6030 ND-2	6030 ND-2
Job / Serial Num	-	
Type	TYPE 1 CANOPY	
Hood length	96"	
Hood Width	60"	

Test Data Exhaust		
	Design	Actual
Filter Type	CAPTRATE SOLO FILTER	
Filter Size 1	16X20	
Filter Qty 1	6	
Filter AK factor size 1	2.08	
Filter Total AK Area	12.48	
Filter1 FPM	-	
Filter2 FPM	-	
Filter3 FPM	-	
Filter4 FPM	-	
Filter5 FPM	-	
Filter6 FPM	-	
Filter7 FPM	-	
Filter8 FPM	-	
Filter9 FPM	-	
Filter10 FPM	-	
Filter11 FPM	-	
Filter12 FPM	-	
Filter Ave FPM(corr)	-	
CFM	3267	

Cooking Equipment	
	Actual
Item 1	
Item 2	

# National TAB

Project: 04-13-26 FIREBIRDS HUNTERSVILLE, NC (REVIVE)

## System/Unit: Kitchen Hood Type I



Asset: HD4


AREA:KITCHEN

Unit Data		
	Design	Actual
MFG	CAPTIVE-AIRE	CAPTIVE-AIRE
Model Num	6030 ND-2-PSP-F	6030 ND-2-PSP-F
Job / Serial Num	-	
Type	TYPE 1 CANOPY	
Hood length	126"	
Hood Width	60"	
Supply Plenum Type	-	
Supply Plenum Width	14"	
Supply Plenum Length	138"	

Test Data Supply		
	Design	Actual
Total Area	13.42	
Kv factor (Vel)	0.89	
Num of Readings	-	
Reading1 FPM	-	
Reading2 FPM	-	
Reading3 FPM	-	
Reading4 FPM	-	
Reading5 FPM	-	
Reading6 FPM	-	
Reading7 FPM	-	
Reading8 FPM	-	
Reading9 FPM	-	
Reading10 FPM	-	
Reading11 FPM	-	
Reading12 FPM	-	
Reading13 FPM	-	
Reading14 FPM	-	
Ave FPM(corr)	-	
CFM	1935	

Test Data Exhaust		
	Design	Actual
Filter Type	CAPTRATE SOLO FILTER	
Filter Size 1	16X20	
Filter Qty 1	7	
Filter AK factor size 1	2.08	
Filter Total AK Area	14.56	
Filter1 FPM	-	
Filter2 FPM	-	
Filter3 FPM	-	
Filter4 FPM	-	
Filter5 FPM	-	
Filter6 FPM	-	
Filter7 FPM	-	
Filter8 FPM	-	
Filter9 FPM	-	
Filter10 FPM	-	
Filter11 FPM	-	
Filter12 FPM	-	
Filter Ave FPM(corr)	-	
CFM	2250	

Cooking Equipment	
	Actual
Item 1	
Item 2	
Item 3	
Item 4	
Item 5	



**Mechanics**

- 1 PROVIDE THIS LOCATION AND AIR CURTAIN ACTIVATION ROOF TOP
- 2 MOUNT THE CONTROL PANEL TO THE STRUCTURE EXACT LOCATION
- 3 MOUNT THE SENSORS FROM THE HOOD COORDINATE TO THE MESH TO COORDINATE
- 4 MOUNT THE SENSORS FROM THE HOOD COORDINATE TO THE MESH TO COORDINATE
- 5 MOUNT THE SENSORS FROM THE HOOD COORDINATE TO THE MESH TO COORDINATE
- 6 MOUNT THE SENSORS FROM THE HOOD COORDINATE TO THE MESH TO COORDINATE
- 7 MOUNT THE SENSORS FROM THE HOOD COORDINATE TO THE MESH TO COORDINATE
- 8 MOUNT THE SENSORS FROM THE HOOD COORDINATE TO THE MESH TO COORDINATE
- 9 MOUNT THE SENSORS FROM THE HOOD COORDINATE TO THE MESH TO COORDINATE
- 10 MOUNT THE SENSORS FROM THE HOOD COORDINATE TO THE MESH TO COORDINATE
- 11 BALANCE