

**Report By:**

National TAB  
1329 E. KEMPER ROAD  
SUITE 4210  
CINCINNATI, OH 45246



**Report: Pre-TAB**  
**Function: Test, Adjust, & Balance**  
**Date: 12/02/2024**  
**Completed By: National TAB**

# PROJECT

## Ferguson Showroom Reno (Madison, WI)

4800 Voges Road

Madison, WI 53718

### Client

Air Temperature Services

5301 VOGES RD

MADISON, WI 53718

# National TAB

Project: Ferguson Showroom Reno (Madison, WI)

## Table Of Contents

Section	Page #
Diffuser Supply (GRD)	3

# National TAB

Project: Ferguson Showroom Reno (Madison, WI)



**Diffuser Supply (GRD)**

**(E)RTU-2/MAIN**

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design	AK	CFM(2)
(E)RTU-2-SGRD1	102	B	14	700	759	712	101.7		
(E)RTU-2-SGRD2	112	B	14	700	706	674	96.3		
(E)RTU-2-SGRD2	103	B	14	700	748	716	102.3		
(E)RTU-2-SGRD4	104	B	14	700	799	741	105.9		
(E)RTU-2-SGRD5	114	B	14	700	717	673	96.1		
(E)RTU-2-SGRD6	116	B	14	700	749	701	100.1		
(E)RTU-2-SGRD7	115	B	14	700	680	659	94.1		
(E)RTU-2-SGRD8	119	B	14	700	703	662	94.6		
(E)RTU-2-SGRD9	117	C	10	250	250	259	103.6		
(E)RTU-2-SGRD10	117	C	10	250	220	248	99.2		
(E)RTU-2-SGRD11	118	B	14	700	931	742	106.0		
(E)RTU-2-SGRD12	112	B	14	700	739	695	99.3		
(E)RTU-2-SGRD13	110	B	14	700	926	754	107.7		
(E)RTU-2-SGRD14	104	B	14	700	783	716	102.3		
(E)RTU-2-SGRD15	106	B	14	700	687	670	95.7		
(E)RTU-2-SGRD16	112	B	14	700	621	702	100.3		
(E)RTU-2-SGRD17	110	B	14	700	686	716	102.3		
(E)RTU-2-SGRD18	124	B	14	700	734	715	102.1		
(E)RTU-2-SGRD19	120	B	14	700	674	748	106.9		
(E)RTU-2-SGRD20	121	B	14	700	899	724	103.4		
(E)RTU-2-SGRD21	108	B	14	700	830	715	102.1		
(E)RTU-2-SGRD22	107	B	14	700	718	692	98.9		
(E)RTU-2-SGRD23	109	B	14	700	684	690	98.6		
(E)RTU-2-SGRD24	126	B	14	700	675	712	101.7		
(E)RTU-2-SGRD25	128	C	8	100	251	108	108.0		
(E)RTU-2-SGRD26	129	D	8	100	94	101	101.0		
(E)RTU-2-SGRD27	130	D	8	100	76	94	94.0		
<b>Total</b>				<b>16200</b>	<b>17339</b>	<b>16339</b>	<b>100.86%</b>		

Completed By: Michael McDonnell on 12/03/2024