

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
FCU-1	DINING	2200	2205	1760	1399	440	806	20.0%	36.6%						
FCU-2	SERVELINE	2540	2633	1980	2049	560	584	22.0%	22.2%						
FCU-3	BOH KITCHEN	1375	1392	1285	1294	90	98	6.5%	7.0%						
EF-1	RESTROOMS													150	151
EF-2	KITCHEN													775	735
<b>TOTALS</b>		6115	6230	5025	4742	1090	1488			0	0	0	0	925	886

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1090	1488
TOTAL EXHAUST	925	886
<b>NET AIRFLOW</b>	165	602

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	-
SIDE	-
REAR	-
<b>AVERAGE</b>	

#### FINAL CHECKS

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓

---

- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓

---

- PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✓

#### NOTES:

[1] Building pressure test was inconclusive due to very high winds at time of Test. Balance schedule shows building is net positive pressure.