

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246



Report: TAB Report
Function: Test, Adjust, & Balance
Date: 01/28/2026
Completed By: National TAB

PROJECT

02-16-26 WHATABURGER #1687 LUTZ, FL

25340 Sierra Center Blvd

Lutz, FL

Client

Whataburger Restaurants
300 Concord Plaza Dr
San Antonio, TX 78216

National TAB

Project: 02-16-26 WHATABURGER #1687 LUTZ, FL

Table Of Contents

Section	Page #
Summary	3
Remarks	4
Checklists	12
AHU/RTU	21
Traverses	30
FAN - Exhaust	31
Kitchen Hood Type I	38



National TAB

Project: 02-16-26 WHATABURGER #1687 LUTZ, FL
Function: Test, Adjust, & Balance

Project Summary

Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report are further details about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

RTU's (Roof Top Units) w/ Diffusers

Each of the RTU's were measured at their terminal devices or via traverse to establish a total flow for that unit. Each RTU was adjusted to within tolerance of the engineer's design flow. Each outlet was then adjusted to within tolerance of the design flow. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. The outside air damper was adjusted until the airflow was within the design requirements. Any equipment that fell outside of that tolerance is noted throughout the report.

Kitchen Exhaust Hood & Associated Fans

Each kitchen exhaust fan was measured at the hood filter bay utilizing a velocity matrix and a manufacturer's correction factor. Each filter velocity is multiplied by the manufacturer's corrected area. The sum of these readings equals the total flow of the exhaust fans. The total flow of the exhaust was then adjusted to within tolerance of the design flow. Any EF's that fell outside of this tolerance is noted throughout the report.

Exhaust Fans w/ Registers

The exhaust fan was measured at the grilles to measure the total flow. The fan was then adjusted to bring airflow within tolerance of the engineer's design flow. Each grille was then adjusted to within tolerance of design flow.

Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report. The hood capture was tested at the perimeter of the hood and the cook top level with the equipment heat on to ensure satisfactory hood capture and containment.

Issue List

- EF 4 Low Flow
- EF 4 Speed Controller
- Evaporator coils, all RTUs
- High Humidity Recorded
- RTU 2 Blower Wheel Dirty
- RTU 3 Blower wheel



02-16-26 WHATABURGER #1687 LUTZ, FL

Project Issue Information

Issue Name : EF 4 Low Flow
Description : EF 4 (restrooms) is currently at 68% design airflow. Fan is running at max speed (wired directly). Airflow appears to be restricted by the installed backdraft damper, which is heavily spring loaded and cannot open fully during operation. Fan is also not fully sealed to the curb due to placement of conduit. Recommend service.
Created By : National TAB **Assigned To :** National TAB - Will Turnbough
Status : Open
Priority : Urgent **Asset Tag :**
Originated Date : 03/19/2026 - Mark Johnson - National TAB

Project Issue File Details



03/19/2026



03/19/2026



02-16-26 WHATABURGER #1687 LUTZ, FL

Project Issue Information

Issue Name : EF 4 Speed Controller
Description : EF 4's speed controller is not functional, neither as an on/off switch nor to adjust speed. Fan appears to be wired directly to power, bypassing the speed controller. Recommend a replacement speed controller in case of future balancing.
Created By : National TAB **Assigned To :** National TAB - Will Turnbough
Status : Open
Priority : High **Asset Tag :**
Originated Date : 03/19/2026 - Mark Johnson - National TAB

Project Issue File Details



03/19/2026



02-16-26 WHATABURGER #1687 LUTZ, FL

Project Issue Information

Issue Name : Evaporator coils, all RTUs
Description : Evaporator coils on all units are dirty and need to be cleaned.
Created By : National TAB **Assigned To :** National TAB - Will Turnbough
Status : Open
Priority : Urgent **Asset Tag :**
Originated Date : 02/18/2026 - Jackson Gunnels - National TAB

Project Issue File Details



02/19/2026



02/19/2026



02-16-26 WHATABURGER #1687 LUTZ, FL

Project Issue Information

Issue Name : High Humidity Recorded
Description : Space is very humid, measured at %68 relative humidity. NTi noticed units were not cooling the space effectively. Cleaning evaporator coils may improve their efficiency.
Created By : National TAB **Assigned To :** National TAB - Will Turnbough
Status : Open
Priority : InfoOnly **Asset Tag :**
Originated Date : 02/19/2026 - Jackson Gunnels - National TAB

Project Issue File Details



02/19/2026



02-16-26 WHATABURGER #1687 LUTZ, FL

Project Issue Information

Issue Name : RTU 2 Blower Wheel Dirty
Description : RTU 2 Blower wheel shows moderate accumulation of debris. Not as severe as RTU 3, unit still met design. Cleaning recommended.
Created By : National TAB **Assigned To :** National TAB - Will Turnbough
Status : Open
Priority : Medium **Asset Tag :**
Originated Date : 02/19/2026 - Jackson Gunnels - National TAB

Project Issue File Details



02/19/2026



02/19/2026



02-16-26 WHATABURGER #1687 LUTZ, FL

Project Issue Information

Issue Name : RTU 3 Blower wheel
Description : Blower wheel on RTU 3 shows significant accumulation of debris. Profile of fan blades is affected enough that any damper balancing on unit causes significant total air loss. Opened all dampers, and set unit total to preserve comfort. Blower wheel needs to be cleaned or replaced and unit rebalanced.

Created By : National TAB **Assigned To :** National TAB - Will Turnbough

Status : Open

Priority : Urgent **Asset Tag :**

Originated Date : 02/18/2026 - Jackson Gunnels - National TAB

Project Issue File Details



02/18/2026

Project Issue Response Details

- **03/19/2026 National TAB - Mark Johnson**
 - RTU 3 supply increased to 100% design after opening OA damper. Diffuser rebalance may be possible, but unable to access dampers at the time of return visit.

- **02/19/2026 National TAB - Stephen Tassinaro**
 - Per technician: RTU 3 send debris into space whenever the ducts are disturbed, or the blower stops and restarts.

CheckList List

- 01: RTU's
- 02: EF's
- 03: Hoods
- 04: Final Checks



02-16-26 WHATABURGER #1687 LUTZ, FL

CheckList Information

Name : 01: RTU's **Status :** Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 01/28/2026 - Trinity Dodds - National TAB
Completed Date : 02/23/2026 - Jackson Gunnels - National TAB

CheckList Item Details

RTU's/AHU's

Thermostats installed and have power? N/A

Comment:

All diffusers and grilles are installed and match design? Fail

Comment:

Additional diffuser installed in office

Motors are all operating below the FLA rating? Pass

Comment:

Is gas piping installed and valves turned on? N/A

Comment:

Unit free of noticeable noise and vibration Pass

Comment:

Final outside air damper position is set manually and marked with permanent marker? Fail

Comment:

Units 1 and 3 did not meet design. Did not mark. Unit 2 met design, marked.

Supply airflow is 0 to +10%?

Fail

Comment:

Unable to slow unit 1 down, currently at %112. Fan needs to be set to 2140 rpm to meet design.

Outside airflow is 0 to +10%?

Fail

Comment:

OA dampers on all units full open, unable to reach design airflow

Return balance dampers are confirmed to be 100% open (if installed)?

Pass


Comment:

Screenshot of the GRD marked up with supply and return traverse locations for RTU-1 (Add picture here)

Pass

Comment:

Return traverse not possible.



Screenshot of the GRD marked up with supply and return traverse locations for RTU-2 (Add picture here)

Fail

Comment:

Return drops too short to be traversed. Not enough straight section of supply drop before diffusers to read total supply without significant turbulence. Additionally, unit was read with VelGrid and kfactor. Supply traverse is unlikely to uncover a leak when read using this method. No leaks observed.

For each unit supply, is the flow hood reading within 10% of the final traverse reading? If not do you feel any major points of leakage

Pass

Comment:

RTU 2 within %10. Unable to traverse other units, no major leakage observed.

For each unit return, is the flow hood reading within 10% of the final traverse reading? If not do you feel any major points of leakage

N/A

Comment:

Unable to traverse return ducts.



02-16-26 WHATABURGER #1687 LUTZ, FL

CheckList Information

Name : 02: EF's **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 01/28/2026 - Trinity Dodds - National TAB

Completed Date : 02/23/2026 - Jackson Gunnels - National TAB

CheckList Item Details

EF's

Rotation is correct?	Pass
----------------------	------

Comment:

Belts are tight?	N/A
------------------	-----

Comment:

Hinge kit installed installed on hood fan?	Pass
--	------

Comment:

Lean fan back. Is grease duct installation adequate and is duct ran all the way to the base of the fan?	Pass
---	------

Comment:

Flex conduit is long enough so that fan can be completely tilted back?	Pass
--	------

Comment:

There is no major leakage around base of fan?	Fail
---	------

Comment:

Curb

Is the motor operating below the motor FLA rating?

Pass

Comment:

For restroom fan(s) is the back draft damper installed and can it fully open?

Fail

Comment:

Not Installed

Unit free of noticeable noise and vibration?

Pass

Comment:

Exhaust airflow is 0 to +10%?

Fail

Comment:

Fans installed on wrong curbs, unable to balance. Restroom fan non-functional.



02-16-26 WHATABURGER #1687 LUTZ, FL

CheckList Information

Name : 03: Hoods **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 01/28/2026 - Trinity Dodds - National TAB

Completed Date : 02/23/2026 - Jackson Gunnels - National TAB

CheckList Item Details

HOODS

All hood filters installed and accounted for?	Pass
---	------

Comment:

Hoods are wired and have power?	Pass
---------------------------------	------

Comment:

Hood is free of alarms?	N/A
-------------------------	-----

Comment:

Hood is free of damage?	Pass
-------------------------	------

Comment:

Quarter or full vertical end panels are installed if specified?	Pass
---	------

Comment:



02-16-26 WHATABURGER #1687 LUTZ, FL

CheckList Information

Name : 04: Final Checks **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 01/28/2026 - Trinity Dodds - National TAB

Completed Date : 02/23/2026 - Jackson Gunnels - National TAB

CheckList Item Details

FINAL CHECKS

Is space free of drafting? Pass

Comment:

Is space comfortable in all areas? Fail

Comment:

Space very humid.

Is the space free of ventilation noise? Pass

Comment:

List kitchen equipment turned on for testing

Comment:

NA

List smoke candle type used

Comment:

NA

HOOD CAPTURE TEST

Smoke test capture % - Perimeter of hood

Comment:

Unable to conduct test

Smoke test capture % - Top of cooking surface

Comment:

WITNESS

Date test was completed

Comment:

TAB tech name / Firm

Comment:

Site super name / Firm

Comment:

Owner representative name / Firm (if Applicable)

Comment:

BUILDING PRESSURE

Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative)

Pass

Comment:

*hoods not balanced

Is the building pressure at least +0.02"? If not, do you see any obvious areas of external building that aren't sealed?

Pass

Comment:

*hoods not balanced

National TAB

Project: 02-16-26 WHATABURGER #1687 LUTZ, FL

System/Unit: AHU/RTU



Asset: RTU-1

AREA:KITCHEN/DRY STORAGE

Unit Data	
	Actual
MFG	CARRIER
Serial Num	0320C85922
Model Num	50GCN06A2A5A0A0A0
Num OA Filters 1	1
OA Filter Size 1	28x14
Num Final Filter 1	4
Final Filter Size 1	16x16x2

Motor Data	
	Actual
Phase	1
Rated Voltage	208/230
Rated Amperage	8.6

Drive Data	
	Actual
Motor Sheave SetPt	DIRECT DRIVE

Test Data		
	Design	Actual
SF CFM (Traverse)	-	2329
SF CFM	2000	1930
SF RPM	-	2073
MOTOR RPM	-	2073
RA CFM (Traverse)	-	*
RA CFM	1300	1241
OA CFM	700	689
RL Voltage	-	212/212/212
RL Amperage	-	6.0
SF System SetPt	-	8.42VDC
Min OA Damper Position	-	MANUAL (MARKED)
Min OA Damper Type	-	OPPOSED BLADE

Performance Data	
	Actual
MA Plenum SP	-0.23"
Fan Suction SP	-0.69"
Fan Discharge SP	1.12"
Total ESP	1.35"
Fan Total SP	2.04"

General	
	Actual
Unit free of Damage	YES
Fan Rotation Correct	CORRECT
Unit Filters Clean	YES
Condensate Drain Installed	YES

Completed By: Mark Johnson on 03/19/2026

Notes:


*Unable to traverse return

Written By: Jackson Gunnels on 02/19/2026

Unit Data - PHOTO LOG



02/19/2026



02/19/2026

National TAB

Project:02-16-26 WHATABURGER #1687 LUTZ, FL

AHU/RTU



Diffuser Supply (GRD)

RTU-1/KITCHEN/DRY STORAGE

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	KITCHEN	ETR	NA	450	1	515	640	405	90.0
SGRD2	KITCHEN	ETR	NA	450	1	101	343	422	93.8
SGRD3	DRY STORAGE	ETR	NA	300	1	507	589	283	94.3
SGRD4	SERVING AREA	ETR	NA	400	1	442	461	432	108.0
SGRD5	ENTRY	ETR	NA	400	1	363	375	388	97.0
Total				2000		1928	2408	1930	96.5%

Completed By: Stephen Tassinaro on 03/18/2026

National TAB

Project: 02-16-26 WHATABURGER #1687 LUTZ, FL

System/Unit: AHU/RTU



Asset: RTU-2

AREA:DINING

Unit Data	
	Actual
MFG	CARRIER
Serial Num	030P89347
Model Num	50HCE09A2A5A0K0A0
Num OA Filters 1	1
OA Filter Size 1	35x19
Num Final Filter 1	4
Final Filter Size 1	20x20x2

Motor Data	
	Actual
Motor MFG	MARATHON
Frame	56HZ
Motor Rpm	1725
Phase	3
Rated Voltage	208-230
Rated Amperage	6.9-6.7

Drive Data	
	Actual
Motor Sheave Size	4
Motor Bore Size	5/8
Motor Sheave SetPt	4 TURNS OUT
Fan Sheave Size	AFD74
Fan Sheave Bore	1"
Belt CL Distance	16.75
Num of Belts	1
Belt Size	A48
Belt Alignment	GOOD

Test Data		
	Design	Actual
SF CFM	3400	3667
SF RPM	-	775
MOTOR RPM	-	1746
RA CFM	2300	2563
OA CFM	1100	1104
RL Voltage	-	214/213/212
RL Amperage	-	4.48/4.77/4.54
SF System SetPt	-	60 HZ
Min OA Damper Position	-	MANUAL (MARKED)
Min OA Damper Type	-	OPPOSED BLADE

Performance Data	
	Actual
MA Plenum SP	-0.22"
Fan Suction SP	-0.81"
Fan Discharge SP	0.51"
Total ESP	0.73"
Fan Total SP	1.32"

General	
	Actual
Unit free of Damage	YES
Fan Rotation Correct	YES
Unit Filters Clean	YES
Condensate Drain Installed	YES

Completed By: Mark Johnson on 03/19/2026

Notes:
Unable to traverse unit

Written By: Jackson Gunnels on 02/19/2026

National TAB
 Project:02-16-26 WHATABURGER #1687 LUTZ, FL
AHU/RTU



Diffuser Supply (GRD)

RTU-2/DINING

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	DINING	ETR	NA	425	0.95	505	459	495	116.5
SGRD2	DINING	ETR	NA	425	0.95	670	432	466	109.6
SGRD3	DINING	ETR	NA	425	0.95	441	440	474	111.5
SGRD4	DINING	ETR	NA	425	0.95	419	395	426	100.2
SGRD5	DINING	ETR	NA	425	0.95	428	437	471	110.8
SGRD6	DINING	ETR	NA	425	0.95	513	409	441	103.8
SGRD7	DINING	ETR	NA	425	0.95	484	416	448	105.4
SGRD8	DINING	ETR	NA	425	0.95	482	414	446	104.9
Total				3400		3942	3402	3667	107.85%

Completed By: Mark Johnson on 03/19/2026

National TAB

Project: 02-16-26 WHATABURGER #1687 LUTZ, FL

System/Unit: AHU/RTU



Asset: RTU-3

AREA:KITCHEN

Unit Data	
	Actual
MFG	CARRIER
Serial Num	0320P05391
Model Num	50HCD14A2A5A0K0A0
Num OA Filters 1	2
OA Filter Size 1	22.5x25.5
Num Final Filter 1	6
Final Filter Size 1	18X24X2

Motor Data	
	Actual
Motor MFG	MARATHON
Frame	56HZ
Motor Rpm	1725
Phase	3
Rated Voltage	230
Rated Amperage	10.6

Drive Data	
	Actual
Motor Sheave Size	4.75
Motor Bore Size	7/8
Motor Sheave SetPt	1.0 TURNS OUT
Fan Sheave Size	AK104
Fan Sheave Bore	1 3/16
Belt CL Distance	20.5
Num of Belts	1
Belt Size	A61
Belt Alignment	POOR

Test Data		
	Design	Actual
SF CFM	5000	5083
SF RPM	-	720
MOTOR RPM	-	1726
RA CFM	3365	3585
OA CFM	1635	1498
RL Voltage	-	214/213/213
RL Amperage	-	7.22/7.45/7.34
SF System SetPt	-	60 HZ
Min OA Damper Position	-	MANUAL (MARKED)
Min OA Damper Type	-	OPPOSED BLADE

Performance Data	
	Actual
MA Plenum SP	-0.46"
Fan Suction SP	-0.96"
Fan Discharge SP	0.52"
Total ESP	0.98"
Fan Total SP	1.48"

General	
	Actual
Unit free of Damage	YES
Fan Rotation Correct	YES
Unit Filters Clean	YES
Condensate Drain Installed	YES

Completed By: Mark Johnson on 03/19/2026


Notes:
Fan sheave sits further out than motor sheave

Written By: Jackson Gunnels on 02/18/2026

Unit Data - PHOTO LOG



02/19/2026



02/19/2026

Motor Data - PHOTO LOG



02/18/2026

National TAB

Project:02-16-26 WHATABURGER #1687 LUTZ, FL

AHU/RTU



Diffuser Supply (GRD)

RTU-3/KITCHEN

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	BOH	ETR	NA	500	1	367	427	637	127.4
SGRD2	WASHROOM	ETR	NA	500	1	567	661	575	115.0
SGRD3	KITCHEN	ETR	NA	500	1	514	599	767	153.4
SGRD4	KITCHEN	ETR	NA	570	1	406	473	425	74.6
SGRD5	KITCHEN	ETR	NA	570	1	362	422	455	79.8
SGRD6	KITCHEN	ETR	NA	570	1	244	284	367	64.4
SGRD7	KITCHEN	ETR	NA	570	1	587	684	423	74.2
SGRD8	KITCHEN	ETR	NA	570	1	348	405	422	74.0
SGRD9	KITCHEN	ETR	NA	550	1	704	820	639	116.2
SGRD10	WOMEN'S RR	ETR	NA	50	1	118	137	93	186.0
SGRD11	MEN'S RR	ETR	NA	50	1	135	157	80	160.0
SGRD12	OFFICE	NA	NA		1	198	305	200	-
Total				5000		4550	5374	5083	101.66%

Completed By: Mark Johnson on 03/19/2026

Asset	Notes	Date	Written By
SGRD1	When dampers were adjusted, significant loss of total performance occurred. Left dampers open to maintain total flow.	02/26/2026	Stephen Tassinaro



National TAB

Project:02-16-26 WHATABURGER #1687 LUTZ, FL

Diffuser Supply (GRD)

TRAVERSES/

Asset					
Asset Name	Size	DESIGN CFM	VEL(1)	FINAL CFM	% to design
RETURN TRAVERSE - RTU1					
RETURN TRAVERSE - RTU2					
SUPPLY TRAVERSE - RTU1	16x18	2000	1164	2329	116.5
SUPPLY TRAVERSE - RTU2					
Total		2000		2329	116.45%

National TAB

Project: 02-16-26 WHATABURGER #1687 LUTZ, FL

System/Unit: FAN - Exhaust



Asset: EF-4

AREA:RESTROOM

Unit Data	
	Actual
MFG	CAPTIVEAIRE
Model Num	DR10HFA
Serial Num	3908428
Type	CENTRIFUGAL
Configuration	DOWNBLAST

Motor Data	
	Actual
Horsepower	0.060
Phase	1
Voltage (rated)	115
Amperage (rated)	1.1

Test Data		
	Design	Actual
CFM	200	136
Fan RPM	-	DIRECT DRIVE
Fan Rotation	-	CORRECT
Motor RPM	-	DIRECT DRIVE
System SetPt	-	MAX
RL Voltage	-	NOT ACCESSIBLE
RL Amperage	-	0.63
Total ESP	-	NOT ACCESSIBLE
Fan Inlet SP	-	NOT ACCESSIBLE
Fan Discharge SP	-	ATM

Completed By: Mark Johnson on 03/19/2026

Notes:


Fan not running. Unable to balance.

Written By: Stephen Tassinaro on 02/26/2026

Unit Data - PHOTO LOG



02/19/2026



02/19/2026

National TAB

Project:02-16-26 WHATABURGER #1687 LUTZ, FL

FAN - Exhaust



Diffuser Ret/Exh (GRD)

EF-4/RESTROOM

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	RESTROOM	ETR	NA	100	1	78	46	64	64.0
EGRD2	RESTROOM	ETR	NA	100	1	78	58	72	72.0
Total				200		156	104	136	68%

National TAB

Project: 02-16-26 WHATABURGER #1687 LUTZ, FL

System/Unit: FAN - Exhaust



Asset: KEF-1

AREA:GRIDDLE

Unit Data		
	Design	Actual
MFG	GREENHECK	CAPTIVE AIRE
Model Num	CUE-140-VG	DU180HFA
Serial Num	-	8357473
Type	UPBLAST	CENTRIFUGAL
Configuration	VERTICAL	UPBLAST

Motor Data		
	Design	Actual
Motor MFG	-	TECO WESTINGHOUSE
Frame	-	145T
Horsepower	0.75	1
Motor Rpm	-	1150
Phase	1	3
Voltage (rated)	208	230
Amperage (rated)	-	3.44
Service Factor	-	1.15

Test Data		
	Design	Actual
CFM	1995	2052
Fan RPM	-	882
Fan Rotation	-	CORRECT
Motor RPM	-	DIRECT DRIVE
System SetPt	-	46.0 HZ
RL Voltage	-	129 VFD
RL Amperage	-	2.85 VFD
Total ESP	1.00"	0.69"
Fan Inlet SP	-	-0.69"
Fan Discharge SP	-	ATM

Completed By: Mark Johnson on 03/19/2026

National TAB

Project: 02-16-26 WHATABURGER #1687 LUTZ, FL

System/Unit: FAN - Exhaust



Asset: KEF-2

AREA:FRYER

Unit Data		
	Design	Actual
MFG	GREENHECK	CAPTIVE AIRE
Model Num	CUE-120-VG	DU50HFA
Serial Num	-	8357473
Type	UPBLAST	CENTRIFUGAL
Configuration	VERTICAL	UPBLAST

Motor Data		
	Design	Actual
Motor MFG	-	TELCO GREEN
Horsepower	0.25	0.5
Motor Rpm	-	1800
Phase	1	1
Voltage (rated)	208	208
Amperage (rated)	-	3.8

Test Data		
	Design	Actual
CFM	1091	1118
Fan RPM	-	1049
Fan Rotation	-	CORRECT
Motor RPM	-	1049
System SetPt	-	52%
RL Voltage	-	213
RL Amperage	-	1.51
Total ESP	0.75"	0.43"
Fan Inlet SP	-	-0.43"
Fan Discharge SP	-	ATM

Completed By: Mark Johnson on 03/19/2026

Notes:

FLA not printed on motor label, read from unit label.

Written By: Jackson Gunnels on 02/20/2026

National TAB

Project: 02-16-26 WHATABURGER #1687 LUTZ, FL

System/Unit: Kitchen Hood Type I



Asset: HD-1

AREA:GRILL

Unit Data		
	Design	Actual
MFG	H&K	H&K
Model Num	HKD027	HKD027
Job / Serial Num	-	8189539
Type	TYPE I CANOPY	TYPE I CANOPY
Hood length	87"	87"
Hood Width	56"	56"

Test Data Exhaust		
	Design	Actual
Filter Type	FLAMGUARD	FLAMGUARD
Filter Size 1	20X12	20X12
Filter Qty 1	8	8
Filter AK factor size 1	1.5	1.5
Filter Total AK Area	12	12
Filter1 FPM	-	171
Filter2 FPM	-	192
Filter3 FPM	-	168
Filter4 FPM	-	156
Filter5 FPM	-	162
Filter6 FPM	-	172
Filter7 FPM	-	177
Filter8 FPM	-	174
Filter Ave FPM(corr)	-	171
CFM	1994	2052

Cooking Equipment	
	Actual
Item 1	GRIDDLE
Item 2	CLAMSHELL

Completed By: Mark Johnson on 03/19/2026

National TAB

Project: 02-16-26 WHATABURGER #1687 LUTZ, FL

System/Unit: Kitchen Hood Type I



Asset: HD-2

AREA:FRYER HOOD


Unit Data		
	Design	Actual
MFG	H&K	H&K
Model Num	HKD023	HKD023
Job / Serial Num	-	8191084
Type	TYPE I CANOPY	TYPE I CANOPY
Hood length	66"	66"
Hood Width	22"	22"

Test Data Exhaust		
	Design	Actual
Filter Type	FLAMGUARD	FLAMGUARD
Filter Size 1	16X12	16X12
Filter Qty 1	4	4
Filter AK factor size 1	1.16	1.16
Filter Total AK Area	4.64	4.64
Filter1 FPM	-	242
Filter2 FPM	-	236
Filter3 FPM	-	252
Filter4 FPM	-	235
Filter Ave FPM(corr)	-	241
CFM	1091	1118

Cooking Equipment	
	Actual
Item 1	FRYER

Completed By: Mark Johnson on 03/19/2026

Unit Data - PHOTO LOG



02/19/2026