

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246



Report: TAB Report
Function: Test, Adjust, & Balance
Date: 05/29/2025
Completed By: National TAB

PROJECT
05-26-25 FREDDYS ELKHART, IN

2701 Cassopolis Street

Elkhart, IN 46514

Client

Freddy's Frozen Custard & Steakburgers (CORPORATE)
260 N Rock Rd
Suite 200
Wichita, KS 67206

National TAB

Project: 05-26-25 FREDDYS ELKHART, IN

Table Of Contents

Section	Page #
SUMMARY	3
REMARKS	4
BALANCE SCHEDULE	10
CHECKLIST	11
AHU/RTU	20
FAN - Exhaust	25
Kitchen Hood Type I	29
GRD LAYOUT	31

Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report is further detail about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

DOAS w/ Diffusers

Each of the DOAS were measured at their terminal devices or via traverse to establish a total flow for that unit. Each DOAS was adjusted to within tolerance of the engineer's design flow. Each outlet was then adjusted to within tolerance of the design flow. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. The outside air damper was adjusted until the airflow was within the design requirements. Any equipment that fell outside of that tolerance is noted throughout the report.

Kitchen Exhaust Hood & Associated Fans

Each kitchen exhaust fan was measured at the hood filter bay utilizing a velocity matrix and a manufacturer's correction factor. Each filter velocity is multiplied by the manufacturer's corrected area. The sum of these readings equals the total flow of the exhaust fans. The total flow of the exhaust was then adjusted to within tolerance of the design flow. . Any EF's that fell outside of this tolerance is noted throughout the report.

General Exhaust Fans w/ Grilles

The general exhaust fans were measured by reading each air device with a flow hood. The total airflow for each fan is equivalent to the sum of these readings. Fan speed was then adjusted so that the airflow was within tolerance of design. Each terminal device was balanced to within tolerance of the design volume using the installed volume dampers. Any equipment that fell outside of this tolerance is noted throughout the report.

Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances of $-0.02''$ wc to $+0.02''$ wc and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report.

The hood capture was tested at the perimeter of the hood and the cook top level with the equipment heat on to ensure satisfactory hood capture and containment.

Issue List

- Diffuser 1-6 low on flow
- EF-1/EF-2 high on flow
- RTU-1 ALARM
- RTU-1 Final Filters
- RTU-1 low on flow




05-26-25 FREDDYS ELKHART, IN

Project Issue Information

Issue Name : Diffuser 1-6 low on flow
Description : RTU-1 diffuser 1-6 is low on flow, this could be to it being the first duct run closest to the supply drop causing airflow to shoot passed it, Recommend installing a scoop inside the ductwork to help direct airflow to this diffuser.
Created By : National TAB **Assigned To :** National TAB - Dylan Crisman
Status : Open
Priority : Medium **Asset Tag :**
Originated Date : 05/29/2025 - Dylan Crisman - National TAB

Project Issue File Details



05/29/2025



05/29/2025



05/29/2025



05-26-25 FREDDYS ELKHART, IN


Project Issue Information

Issue Name : EF-1/EF-2 high on flow
Description : EF-1/EF-2 are high on flow at 99/75CFM and 94/75CFM. Units have been rewired for low speed and cannot be reduced further.
Created By : National TAB **Assigned To :** National TAB - Dylan Crisman
Status : Open
Priority : High **Asset Tag :**
Originated Date : 05/29/2025 - Dylan Crisman - National TAB


Project Issue File Details



05/29/2025



05/29/2025



05/29/2025



05-26-25 FREDDYS ELKHART, IN

Project Issue Information

Issue Name : RTU-1 ALARM
Description : RTU-1 alarm reads “using return air instead of space temp” recommend mechanical check wiring on space sensor and at unit for short/loose wire to correct.

Created By : National TAB **Assigned To :** National TAB - Dylan Crisman

Status : Open


Priority : High **Asset Tag :**

Originated Date : 05/29/2025 - Dylan Crisman - National TAB

Project Issue File Details



05/29/2025



05/29/2025



05-26-25 FREDDYS ELKHART, IN


Project Issue Information

Issue Name : RTU-1 Final Filters
Description : RTU-1 has construction filters installed. Recommend replacing with correct size (20x24x2) merv 8 rated pleated filters.
Created By : National TAB **Assigned To :** National TAB - Dylan Crisman
Status : Open
Priority : Low **Asset Tag :**
Originated Date : 05/29/2025 - Dylan Crisman - National TAB

Project Issue File Details



05/29/2025



05/29/2025



05/29/2025



05-26-25 FREDDYS ELKHART, IN

Project Issue Information

Issue Name : RTU-1 low on flow
Description : RTU-1 is low on flow. Static pressures are high showing restriction in ductwork. Return drop ducts are looped back up towards the ceiling shortly after entry to the dining room pointed up at the ceiling with only 11 inches of clearance. This could be causing the restriction in ductwork. Unit is at 4296/5000CFM. Balanced proportionally low.

Created By : National TAB **Assigned To :** National TAB - Dylan Crisman
Status : Open
Priority : High **Asset Tag :**
Originated Date : 05/29/2025 - Dylan Crisman - National TAB

Project Issue File Details



05/29/2025



05/29/2025



05/29/2025

AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	DINING ROOM	5000	4296	4110	3408	890	888	17.8%	20.7%						
DOAS-1	KITCHEN	2300	2313	0	0	2300	2313	100.0%	100.0%						
KEF-1	GRIDDLE HOOD											1600	1604		
KEF-2	FRYER HOOD											775	773		
EF-1	WOMENS RR													75	94
EF-2	MENS RR													75	99
TOTALS		7300	6609	4110	3408	3190	3201			0	0	2375	2377	150	193

NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	3190	3201
TOTAL EXHAUST	2525	2570
NET AIRFLOW	665	631

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	0.0051
SIDE	
REAR	0.0047
AVERAGE	0.0049

FINAL CHECKS

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓
- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓
- PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✓

NOTES:

CheckList List

- STEP 4: FINAL TESTS
- STEP 2: UNIT DATA AND EVAL
- STEP 3: TEST, ADJUST AND BALANCE
- STEP 1: INITIAL SITE WALK THROUGH



05-26-25 FREDDYS ELKHART, IN

CheckList Information

Name : STEP 4: FINAL TESTS **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 05/21/2025 - Tara Metcalf - National TAB

Completed Date : 05/29/2025 - Dylan Crisman - National TAB

CheckList Item Details

FINAL TESTS

HOOD CAPTURE TEST

List equipment turned on for testing

Comment:

NONE

List smoke candle type used

Comment:

CE0163 45 sec 150CF

Smoke test capture - Perimeter of hood

Comment:

100%

Smoke test capture - Top of cooking surface

Comment:

100%

WITNESS

Date test was completed

05/29/2025

Comment:

TAB tech name / Firm

Comment:

Dylan Crisman / NTi

Site super name / Firm

Comment:

Ken Weaver

Owner representative name / Firm (if Applicable)

Comment:

Building pressure at front & back doors (All Systems On)

Comment:

BACK DOOR 0.0046" FRONT DOOR 0.0051"

ADDITIONAL

Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative)

Comment:

YES

Thermostats are programmed?

Yes

Comment:



05-26-25 FREDDYS ELKHART, IN

CheckList Information

Name : STEP 2: UNIT DATA AND EVAL **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 05/21/2025 - Tara Metcalf - National TAB

Completed Date : 05/29/2025 - Dylan Crisman - National TAB

CheckList Item Details

UNIT DATA AND EVALUATION WHILE GATHERING UNIT DATA CHECK THE FOLLOWING:

RTU's/AHU's

Economizers are assembled and functional? Yes

Comment:

DCV Max damper opening position is set to minimum? Yes

Comment:

Free cooling enthalpy set point set for lowest setting (Typically "D") Yes

Comment:

Motors are all operating below the FLA rating? Yes

Comment:

Are belts tight?

Comment:

YES

If direct drive unit is the speed controller working.

Comment:

YES

Is gas piping installed and valves turned on?

Yes

Comment:

Unit free of noticeable noise and vibration

Yes

Comment:

EF's

Rotation is correct?

Yes

Comment:

Belts are tight?

Comment:

NA/DD

Grease cup installed on hood fan?

Yes

Comment:

Hinge kit installed installed on hood fan?

Yes

Comment:

Lean fan back. Is grease duct installation adequate and is duct ran all the way to the base of the fan?

Yes

Comment:

Flex conduit is long enough so that fan can be completely tilted back?

Yes

Comment:

There is no major leakage around base of fan?

Yes

Comment:

Is the motor operating below the motor FLA rating?

Yes

Comment:

For restroom fan(s) is the back draft damper installed and can it fully open?	Yes
--	-----

Comment:

Unit free of noticeable noise and vibration?	Yes
---	-----

Comment:

MUA

Rotation is correct?	N/A
-----------------------------	-----

Comment:

Gas piping is installed and valves are in on position?	N/A
---	-----

Comment:

Heater tested and is functional?	N/A
---	-----

Comment:

Internal motorized damper is fully opening?	N/A
--	-----

Comment:

Motor is operating below the FLA rating?	N/A
---	-----

Comment:

Unit free of noticeable noise and vibration?	N/A
---	-----

Comment:

HOODS

Kitchen equipment installed in proper places?	Yes
--	-----

Comment:

Can kitchen equipment be turned on for final smoke test?	No
---	----

Comment:

DOCUMENTATION

Have trades/general contractor been notified about any issues and are they created on FaciliBuild?

Yes

Comment:



05-26-25 FREDDYS ELKHART, IN

CheckList Information

Name : STEP 3: TEST, ADJUST AND BALANCE **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 05/21/2025 - Tara Metcalf - National TAB

Completed Date : 05/29/2025 - Dylan Crisman - National TAB

CheckList Item Details

TEST, ADJUST, AND BALANCE ALL EQUIPMENT:

DURING TESTING MAKE NOTE OF THE FOLLOWING:

Is space free of drafting? Yes

Comment:

Is space comfortable in all areas? Yes

Comment:

Is the space free of ventilation noise? Yes

Comment:

If deviations from design were necessary to resolve 1-3 what were they? Otherwise put "NA".

Comment:

NA



05-26-25 FREDDYS ELKHART, IN

CheckList Information

Name : STEP 1: INITIAL SITE WALK THROUGH **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 05/21/2025 - Tara Metcalf - National TAB

Completed Date : 05/29/2025 - Dylan Crisman - National TAB

CheckList Item Details

INITIAL SITE WALKTHROUGH

All diffusers and grilles are installed and match design? Yes

Comment:

All hood filters installed and accounted for? Yes

Comment:

Hoods are wired and have power? Yes

Comment:

Hood is free of alarms? Yes

Comment:

Thermostats have power? Yes

Comment:

Have trades/general contractor been notified about any issues and are they created on FaciliBuild?

Comment:

YES

National TAB

Project: 05-26-25 FREDDYS ELKHART, IN
System/Unit: AHU/RTU



Asset: DOAS1

AREA: KITCHEN DOAS

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Serial Num	-	6917261
Model Num	CASRTU3- I.300.15-20T- DOAS	CAS-HVAC3- I.300-15-15T
Type	DOAS	DOAS
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	4
OA Filter Size 1	-	16X25X2
Num Final Filter 1	-	8
Final Filter Size 1	-	20X25X2

Test Data		
	Design	Actual
SF CFM	2300	2313
SF RPM	-	1751
RA CFM	0	0
OA CFM	2300	2313
RL Voltage	-	207
RL Amperage	-	5.1
SF Rotation	-	CW
SF System SetPt	-	60.4
RA Damper Position	-	MECHANICAL LINKAGE
Min OA Damper Position	-	100%
Min OA Damper Type	-	ECONOMIZER

Motor Data		
	Design	Actual
Motor MFG	-	TECO- WESTINGHOUSE
Frame	-	145T
Horsepower	2	2.0
Motor Rpm	-	1740
Phase	3	3
Rated Voltage	208	230
Rated Amperage	-	5.48

Performance Data		
	Design	Actual
Fan Discharge SP	-	0.40"

General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	YES
Condensate Drain Installed	YES

Completed By: Dylan Crisman on 05/29/2025


Notes:
Unit in unoccupied/recirculation 2140CFM

Written By: Dylan Crisman on 05/29/2025

Unit Data - PHOTO LOG



05/29/2025



05/29/2025



05/29/2025

National TAB

Project:05-26-25 FREDDYS ELKHART, IN

AHU/RTU



Diffuser Supply (GRD)

DOAS1/KITCHEN DOAS

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	KITCHEN	SD2	10"	272	1.0	236	273	273	100.4
SGRD2	KITCHEN	SD3	10"	272	1.0	220	261	261	96.0
SGRD3	KITCHEN	SD3	10"	272	1.0	220	256	256	94.1
SGRD4	KITCHEN	SD2	10"	272	1.0	251	289	289	106.3
SGRD5	KITCHEN	SD2	10"	272	1.0	240	267	267	98.2
SGRD6	KITCHEN	SD2	10"	272	1.0	229	268	268	98.5
SGRD7	KITCHEN	SSD4	10"	150	1.0	149	153	153	102.0
SGRD8	KITCHEN	SD2	10"	272	1.0	238	261	261	96.0
SGRD9	KITCHEN	SD2	10"	272	1.0	245	285	285	104.8
Total				2326		2028	2313	2313	99.44%

Completed By: Dylan Crisman on 05/29/2025

National TAB

Project: 05-26-25 FREDDYS ELKHART, IN

System/Unit: AHU/RTU



Asset: RTU1

AREA:DINING

Unit Data		
	Design	Actual
MFG	TRANE	YORK
Serial Num	-	N2F4421686
Model Num	YSJ-150	ZJ150N24R2B5DCE1A2
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	29X21
Num Final Filter 1	-	4
Final Filter Size 1	-	20X24X2

Motor Data		
	Design	Actual
Motor MFG	-	BALDOR-RELIANCE
Frame	-	184T
Horsepower	3	5.0
Motor Rpm	-	1750
Phase	3	3
Rated Voltage	208	208
Rated Amperage	-	13.5

Drive Data	
	Actual
Motor Sheave Size	1VP50
Motor Bore Size	1-1/8"
Motor Sheave SetPt	3 TURNS OPEN
Fan Sheave Size	7.5"
Fan Sheave Bore	1"
Belt CL Distance	19.5"
Num of Belts	1
Belt Size	BX56
Belt Alignment	VERIFIED

Test Data		
	Design	Actual
SF CFM	5000	4296[1]
SF RPM	-	
RA CFM	4019	3408
OA CFM	890	888
RL Voltage	-	214/212/212
RL Amperage	-	14.2[2]
SF Rotation	-	CW
SF System SetPt	-	3 TURNS OPEN
RA Damper Position	-	MECHANICAL LINKAGE
Min OA Damper Position	-	20%
Min OA Damper Type	-	ECONOMIZER
OA Enthalpy Setpt	-	27B

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.72"
Fan Suction SP	-	-1.13"
Fan Discharge SP	-	0.98"
Total ESP	1.00"	1.7"
Fan Total SP	-	2.11

General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	YES
Condensate Drain Installed	YES

Completed By: Dylan Crisman on 05/29/2025

Notes:

- [1]Unit low on flow at FLA. balanced proportionally low.
- [2] unit is above FLA (13.5) but under service factor (14.65) at (14.2)

Written By: Dylan Crisman on 05/29/2025

Unit Data - PHOTO LOG



05/29/2025



05/29/2025



05/29/2025

Model Number		ZJ150N24R2B5DC1A2		Foreign Air Feature with Cooling Unit	
Serial Number		N2F4421686		QR Code	
FOR OUTDOOR INSTALLATION ONLY					
Power Supply			USE COPPER SUPPLY WIRE ONLY		
Permissible Operating Voltage Range		180V / 250V		208/230 - 3 - 60	
Short Circuit Current		5		208/230	
Factory Charge		R410A		208/230	
Min Test Pressure		150 PSI		450 PSI	
Voltage Levels		HP		SEER	
Compressor Model 1		1		150000-1-00	
Compressor Model 2		1		150000-1-00	
Coil Model 1		1		150000-1-00	
Coil Model 2		1		150000-1-00	
Coil Model 3		1		150000-1-00	
Coil Model 4		1		150000-1-00	
Coil Model 5		1		150000-1-00	
Coil Model 6		1		150000-1-00	
Coil Model 7		1		150000-1-00	
Coil Model 8		1		150000-1-00	
Coil Model 9		1		150000-1-00	
Coil Model 10		1		150000-1-00	
Coil Model 11		1		150000-1-00	
Coil Model 12		1		150000-1-00	
Coil Model 13		1		150000-1-00	
Coil Model 14		1		150000-1-00	
Coil Model 15		1		150000-1-00	
Coil Model 16		1		150000-1-00	
Coil Model 17		1		150000-1-00	
Coil Model 18		1		150000-1-00	
Coil Model 19		1		150000-1-00	
Coil Model 20		1		150000-1-00	
Coil Model 21		1		150000-1-00	
Coil Model 22		1		150000-1-00	
Coil Model 23		1		150000-1-00	
Coil Model 24		1		150000-1-00	
Coil Model 25		1		150000-1-00	
Coil Model 26		1		150000-1-00	
Coil Model 27		1		150000-1-00	
Coil Model 28		1		150000-1-00	
Coil Model 29		1		150000-1-00	
Coil Model 30		1		150000-1-00	
Coil Model 31		1		150000-1-00	
Coil Model 32		1		150000-1-00	
Coil Model 33		1		150000-1-00	
Coil Model 34		1		150000-1-00	
Coil Model 35		1		150000-1-00	
Coil Model 36		1		150000-1-00	
Coil Model 37		1		150000-1-00	
Coil Model 38		1		150000-1-00	
Coil Model 39		1		150000-1-00	
Coil Model 40		1		150000-1-00	
Coil Model 41		1		150000-1-00	
Coil Model 42		1		150000-1-00	
Coil Model 43		1		150000-1-00	
Coil Model 44		1		150000-1-00	
Coil Model 45		1		150000-1-00	
Coil Model 46		1		150000-1-00	
Coil Model 47		1		150000-1-00	
Coil Model 48		1		150000-1-00	
Coil Model 49		1		150000-1-00	
Coil Model 50		1		150000-1-00	
Coil Model 51		1		150000-1-00	
Coil Model 52		1		150000-1-00	
Coil Model 53		1		150000-1-00	
Coil Model 54		1		150000-1-00	
Coil Model 55		1		150000-1-00	
Coil Model 56		1		150000-1-00	
Coil Model 57		1		150000-1-00	
Coil Model 58		1		150000-1-00	
Coil Model 59		1		150000-1-00	
Coil Model 60		1		150000-1-00	
Coil Model 61		1		150000-1-00	
Coil Model 62		1		150000-1-00	
Coil Model 63		1		150000-1-00	
Coil Model 64		1		150000-1-00	
Coil Model 65		1		150000-1-00	
Coil Model 66		1		150000-1-00	
Coil Model 67		1		150000-1-00	
Coil Model 68		1		150000-1-00	
Coil Model 69		1		150000-1-00	
Coil Model 70		1		150000-1-00	
Coil Model 71		1		150000-1-00	
Coil Model 72		1		150000-1-00	
Coil Model 73		1		150000-1-00	
Coil Model 74		1		150000-1-00	
Coil Model 75		1		150000-1-00	
Coil Model 76		1		150000-1-00	
Coil Model 77		1		150000-1-00	
Coil Model 78		1		150000-1-00	
Coil Model 79		1		150000-1-00	
Coil Model 80		1		150000-1-00	
Coil Model 81		1		150000-1-00	
Coil Model 82		1		150000-1-00	
Coil Model 83		1		150000-1-00	
Coil Model 84		1		150000-1-00	
Coil Model 85		1		150000-1-00	
Coil Model 86		1		150000-1-00	
Coil Model 87		1		150000-1-00	
Coil Model 88		1		150000-1-00	
Coil Model 89		1		150000-1-00	
Coil Model 90		1		150000-1-00	
Coil Model 91		1		150000-1-00	
Coil Model 92		1		150000-1-00	
Coil Model 93		1		150000-1-00	
Coil Model 94		1		150000-1-00	
Coil Model 95		1		150000-1-00	
Coil Model 96		1		150000-1-00	
Coil Model 97		1		150000-1-00	
Coil Model 98		1		150000-1-00	
Coil Model 99		1		150000-1-00	
Coil Model 100		1		150000-1-00	

National TAB

Project:05-26-25 FREDDYS ELKHART, IN

AHU/RTU



Diffuser Supply (GRD)

RTU1/DINING

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	DINING	SD1	12"	520	1.0	712	605	457	87.9
SGRD2	DINING	SD1	12"	520	1.0	421	517	468	90.0
SGRD3	DINING	SD1	12"	520	1.0	445	644	441	84.8
SGRD4	DINING	SD1	12"	490	1.0	391	561	439	89.6
SGRD5	DINING	SD1	12"	520	1.0	372	427	436	83.8
SGRD6	DINING	SD1	12"	520	1.0	336	104	368	70.8
SGRD7	DINING	SD1	12"	150	1.0	445	64	136	90.7
SGRD8	DINING	SD5	8"	520	1.0	365	339	458	88.1
SGRD9	DINING	SD1	12"	520	1.0	354	469	446	85.8
SGRD10	DINING	SD1	12"	520	1.0	61	521	452	86.9
SGRD11	DINING	SD1	6"	50	1.0	65	60	54	108.0
SGRD12	DINING	SD5	6"	88	1.0	89	46	90	102.3
SGRD13	DINING	SD5	6"	50	1.0	59	49	51	102.0
Total				4988		4115	4406	4296	86.13%

Completed By: Dylan Crisman on 05/29/2025

National TAB

Project: 05-26-25 FREDDYS ELKHART, IN

System/Unit: FAN - Exhaust



Asset: EF1

AREA:WOMENS RR

Unit Data		
	Design	Actual
MFG	GREENHECK	COOK
Model Num	SP-S200-390	GEMINI 140
Serial Num	-	615738
Type	CEILING	CEILING
Configuration	VERTICAL	VERTICAL

Test Data		
	Design	Actual
CFM	75	99
Fan Rotation	-	CW
System SetPt	-	WIRED FOR LOW SPEED
RL Voltage	-	117
Fan Discharge SP	-	ATM

Motor Data		
	Design	Actual
Motor MFG	-	QUEACE
Motor Rpm	1550	1550
Phase	1	1
Voltage (rated)	120	115
Amperage (rated)	-	0.22

Completed By: Dylan Crisman on 05/29/2025

Notes:
EF is high on flow at 99/75CFM. Unit is wired for low speed unable to reduce speed further.

Written By: Dylan Crisman on 05/29/2025

National TAB

Project: 05-26-25 FREDDYS ELKHART, IN
System/Unit: FAN - Exhaust



Asset: EF2

AREA:MENS RR

Unit Data		
	Design	Actual
MFG	GREENHECK	COOK
Model Num	SP-A200-390	GEMINI 140
Serial Num	-	615720
Type	CEILING	CEILING
Configuration	VERTICAL	VERTICAL

Test Data		
	Design	Actual
CFM	150	94
Fan Rotation	-	CW
System SetPt	-	WIRED FOR LOW SPEED
RL Voltage	-	118
RL Amperage	-	0.18
Fan Discharge SP	-	ATM

Motor Data		
	Design	Actual
Motor MFG	-	QUEACE
Motor Rpm	1550	1550
Phase	1	1
Voltage (rated)	120	115
Amperage (rated)	-	0.22

Completed By: Dylan Crisman on 05/29/2025

Notes:
EF is high on flow at 94/75CFM. Unit is wired for low speed unable to reduce speed further.

Written By: Dylan Crisman on 05/29/2025



National TAB

Project: 05-26-25 FREDDYS ELKHART, IN

System/Unit: FAN - Exhaust

Asset: KEF1

AREA:GRIDDLE HOOD FAN

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	CASRE18DD	CASRE18DD
Serial Num	-	6917261
Type	UTILITY	UTILITY
Configuration	VERTICAL	VERTICAL

Test Data		
	Design	Actual
CFM	1600	1604
Fan RPM	-	1125
Fan Rotation	-	CCW
Motor RPM	-	1125
RL Voltage	-	163@VFD
RL Amperage	-	3.1@VFD
Suction ESP	-	-0.67"
Discharge ESP	-	ATM
Total ESP	1.500"	-0.67"


Motor Data		
	Design	Actual
Motor MFG	-	TECO-WESTINGHOUSE
Frame	-	145T
Horsepower	1	1.0
Motor Rpm	1143	1150
Phase	3	3
Voltage (rated)	208	230
Amperage (rated)	-	3.44
Service Factor	-	1.15

Completed By: Dylan Crisman on 05/29/2025

Notes:
System setpoint 58.7Hz

Written By: Dylan Crisman on 05/29/2025

Unit Data - PHOTO LOG



05/29/2025



05/29/2025

National TAB

Project: 05-26-25 FREDDYS ELKHART, IN
System/Unit: FAN - Exhaust



Asset: KEF2

AREA:FRYER HOOD FAN

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	DU50HFA	DU50HFA
Serial Num	-	6917261
Type	UPBLAST/CEILING	UPBLAST
Configuration	VERTICAL	VERTICAL

Test Data		
	Design	Actual
CFM	775	773
Fan RPM	-	1044
Fan Rotation	-	CCW
Motor RPM	-	1044
System SetPt	-	58%
RL Voltage	-	216/216
RL Amperage	-	1.1/1.2
Total ESP	1.200"	0.41"
Fan Inlet SP	-	-0.41"
Fan Discharge SP	-	ATM

Motor Data		
	Design	Actual
Motor MFG	-	TELCO-GREEN
Frame	-	NL
Horsepower	.500	0.500
Motor Rpm	1575	1800
Phase	3	1
Voltage (rated)	208	115
Amperage (rated)	-	6.3

Completed By: Dylan Crisman on 05/29/2025

Unit Data - PHOTO LOG



05/29/2025



05/29/2025

National TAB

Project: 05-26-25 FREDDYS ELKHART, IN

System/Unit: Kitchen Hood Type I



Asset: HD1

AREA:GRIDDLE HOOD


Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	5424-ND-2	5424-ND-2
Job / Serial Num	-	6917261
Type	TYPE I - CANOPY	TYPE I CANOPY
Hood length	96"	96"
Hood Width	54"	54"

Test Data Exhaust		
	Design	Actual
Filter Type	CAPTRATE SOLO FILTER	CAPTRATE SOLO
Filter Size 1	16X16	16X16
Filter Qty 1	5	5
Filter AK factor size 1	1.62	1.62
Filter Total AK Area	8.1	8.1
Filter1 FPM	-	189
Filter2 FPM	-	207
Filter3 FPM	-	193
Filter4 FPM	-	206
Filter5 FPM	-	198
Filter Ave FPM(corr)	-	198
CFM	1600	1604

Cooking Equipment	
	Actual
Item 1	GRIDDLE
Item 2	BURGER PRESS

Completed By: Dylan Crisman on 05/29/2025

Unit Data - PHOTO LOG



05/29/2025



05/29/2025

National TAB

Project: 05-26-25 FREDDYS ELKHART, IN
System/Unit: Kitchen Hood Type I



Asset: HD2

AREA:FRYER HOOD


Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	54024-ND-2	54024-ND-2
Job / Serial Num	-	6917261
Type	TYPE I - CANOPY	TYPE I CANOPY
Hood length	60"	60"
Hood Width	54"	54"

Test Data Exhaust		
	Design	Actual
Filter Type	CAPTRATE SOLO FILTER	CAPTRATE SOLO
Filter Size 1	16X16	16X16
Filter Qty 1	3	3
Filter AK factor size 1	1.62	1.62
Filter Total AK Area	4.86	4.86
Filter1 FPM	-	154
Filter2 FPM	-	165
Filter3 FPM	-	159
Filter Ave FPM(corr)	-	159
CFM	775	773

Cooking Equipment	
	Actual
Item 1	FRYER
Item 2	FRYER

Completed By: Dylan Crisman on 05/29/2025


Unit Data - PHOTO LOG



05/29/2025



05/29/2025



1 LEVEL 1 HVAC PLAN
 M-100 1/4" = 1'-0"