

Report By:

National TAB  
1329 E. KEMPER ROAD  
SUITE 4210  
CINCINNATI, OH 45246

**NATIONAL**  **TAB**

Comfort. Under control.

**Report: TAB REPORT**  
**Function: Test, Adjust, & Balance**  
**Date: 12/02/2022**

# PROJECT

**01-09-23 WALGREENS #4708 - HAINES CITY,  
FL**

35800 HWY 27

HAINES CITY , FL 33844

Client

Walgreens

200 WILMOT RD

DEERFIELD, IL 60015

# National TAB

Project: 01-09-23 WALGREENS #4708 - HAINES CITY, FL

## Table Of Contents

<b>Section</b>	<b>Page #</b>
Summary	3
Remarks	4
Balance Schedule	5
Site Pictures	6
Checklist Data	11
AHU/RTU	12
FAN - Exhaust	25
GRD Layout	29

## Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report is further detail about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

### Commissioning Activities

Equipment was inspected to ensure that the installation meets Walgreens requirements. Control and equipment setpoints were checked and after balancing was completed performance of each unit was verified. The full list of items that were verified along with any that failed are contained in the checklists in this report.

### RTU's (Roof Top Units) w/ Diffusers

Each of the RTU's were measured at their terminal devices or via traverse to establish a total flow for that unit. Each RTU was adjusted to within tolerance per Walgreens standards. Each outlet was then adjusted to within tolerance. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. The outside air damper was adjusted until the airflow was within the design requirements. Any equipment that fell outside of that tolerance is noted throughout the report.

### General Exhaust Fans w/ Grilles

The general exhaust fans were measured by reading each air device with a flow hood. The total airflow for each fan is equivalent to the sum of these readings. Fan speed was then adjusted so that the airflow was within tolerance. Each terminal device was balanced to within tolerance of the design volume using the installed volume dampers. Any equipment that fell outside of this tolerance is noted throughout the report.



Comfort. Under control.

## 01-09-23 WALGREENS #4708 - HAINES CITY, FL

### Project Issue Information

**Issue Name :** RTU-3 & RTU-4

**Description :** RTU's 3 and 4 labeled per submittal but the label does not match the locations on the drawings. Recommend verifying that they are installed properly.

**Created By :** National TAB

**Assigned To :** National TAB - Will Turnbough

**Status :** Open

**Originated Date :** 01/17/2023 - Will Turnbough - National TAB

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	FRONT SALES	2625	2841	2187	2437	438	404	16.7%	14.2%						
RTU-2	FRONT SALES	2275	2431	1925	2063	350	368	15.4%	15.1%						
RTU-3	REAR SALES	1750	1880	1500	1654	250	226	14.3%	12.0%						
RTU-4	REAR SALES	1400	1507	1300	1413	100	94	7.1%	6.2%						
RTU-5	PHARMACY	2275	2417	2275	2417	0	0	0.0%	0.0%						
RTU-6	STOCKROOM	1400	1489	1300	1380	100	109	7.1%	7.3%						
RTU-7	FRONT SALES	1750	1868	1650	1759	100	109	5.7%	5.8%						
EF-1	OFFICE													300	278
EF-2	BREAK ROOM													300	274
EF-3	RESTROOM													250	243
EF-4	RESTROOM													405	368
EF-5	PHOTO													0	0
<b>TOTALS</b>		13475	14433	12137	13123	1338	1310			0	0	0	0	1255	1163

**NET BUILDING AIRFLOW CALCULATION**

TOTALS	DESIGN	ACTUAL
TOTAL OA	1338	1310
TOTAL EXHAUST	1255	1163
<b>NET AIRFLOW</b>	<b>83</b>	<b>147</b>

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	0.0089
SIDE	0.0049
REAR	
<b>AVERAGE</b>	<b>0.0069</b>

**FINAL CHECKS**

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓

---

- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓

---

- PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✓

NOTES:

Rear door sets off alarm did not take measurement.



Comfort. Under control.

### 01-09-23 WALGREENS #4708 - HAINES CITY, FL

#### CheckList Information

<b>Name :</b>	TECH - SITE PICUTRES	<b>Status :</b>	Submitted
<b>Assigned Organization :</b>	National TAB	<b>Asset :</b>	
<b>Requesting Organization :</b>	National TAB		

#### CheckList Item Details

STORE FRONT



Storefront.jpeg

RTU-1



RTU1.jpeg

RTU-2



**RTU2.jpeg**

RTU-3



**RTU3.jpeg**

RTU-4



**RTU4.jpeg**

RTU-5



**RTU5.jpeg**

---

RTU-6



**RTU6.jpeg**

---

RTU-7



**RTU7.jpeg**

---

EF-1



EF1.jpeg

EF-2



EF2.jpeg

EF-3



EF3.jpeg

EF-4



EF4.jpeg

EF-5



EF5.jpeg

Notes/Comments :



Comfort. Under control.

### 01-09-23 WALGREENS #4708 - HAINES CITY, FL

#### CheckList Information

**Name :** TECH - 01 RTU INSTALLATION CHECKLIST **Status :** Submitted

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

#### CheckList Item Details

##### General / Exterior Inspections

Verify all required equipment has been replaced per TA and BOM.	Pass
All units are installed in the proper locations	Pass
Units are labeled correctly	Pass
Asset tag installed	Pass
Roof is clear of debris.	Pass
Maintenance access for all unit access panels is acceptable and panels open freely.	Fail
Cabinet and general installation is complete.	Pass
Unit is secure to curb and level horizontally and vertically.	Pass
Access doors close tightly with no leaks	Pass
Condensate and gas piping is properly supported.	Pass
Costgaurd is installed per scope of work and piping unions are cemented.	Pass
Additional Comments	RTU#5 MOTOR ACCESS DOOR DOESN'T CLOSE EASILY.

##### Interior Inspections

Fan rotation is correct	Pass
Pulleys are correctly aligned and both motor and fan sheave pins are tightened in place.	Pass

Return air and outside air dampers close tightly with no gaps	Pass
Cabinet and coils are not damaged and in like new condition.	Pass
Inside of unit is clean and clear of debris.	Pass
Validate condensate is piped to splash block, draing, or roof drain per code requirements	Pass
Verify filters are installed, clean and of proper size. Verify there is no air by-pass around filters.	Pass
Curb is sealed with no air leakage.	Pass

Additional Comments:

**Fire/Smoke Alarm Systems**

In duct smoke detectors are installed	Pass
Fire alarm panel status (visual inspection where possible)	
Additional Comments:	

**Electrical**

Electrical wiring is complete with no visible damage	Pass
Electrical connections are tight with sealtight around any unit penetrations.	Pass
Disconnect switch is installed in accessible location near or on unit.	Pass
Verify overcurrent protection is HACR type, installed and sized correctly and labeled in panel.	Pass
Maintenance electrical outlet is installed and functional.	Pass
Main distribution panel is labeled correctly.	Pass
Unit ground wire is secured.	Pass

Additional Comments:

**Notes/Comments :**

---



---



---



Comfort. Under control.

### 01-09-23 WALGREENS #4708 - HAINES CITY, FL

#### CheckList Information

**Name :** TECH - 02 EXHAUST FANS INSPECTIONS **Status :** Submitted

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

#### CheckList Item Details

Fan rotation is correct	Pass
Pulleys are aligned and belts are tensioned properly	NA
Speed controller installed and functional (direct drive)	YES
Fan is secured to the curb	Pass
Back draft damper is installed and functional	Pass
No exterior damage to the fan	Pass
No unusual noise or vibration	Pass
Controls are functional	Pass
Additional Comments:	EF#5 IS NOT FUNCTIONAL. (RESOLVED) EF#1 IS NOT FUNCTIONAL

**Notes/Comments :**



Comfort. Under control.

### 01-09-23 WALGREENS #4708 - HAINES CITY, FL

#### CheckList Information

**Name :** TECH - 03 START-UP CONTROLS PROGRAMMING **Status :** Submitted

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

#### CheckList Item Details

##### Programming: SE 3.3, 3.4, 4.0

Controller-Network-Address: RTU number + 3	Pass
Controller-Network-FCBusMode = Wired Field Bus	Pass
Controller-Network-BaudRate = Auto	Pass
Controller-Network-Device ID = RTU number + 3	Pass
Details-Occ-OffDurUnocc = No	Pass
Details-Clg-Setup-Clg-En = Yes	Pass
Details-Clg-Setup-ClgAdapTunEn = Yes	Pass
Details-Htg-Setup-Htg-En = Yes	Pass
Details-Htg-Setup-#HtgStgs = 2 Stages	Pass
Details-Htg-Setup-HtgAdapTunEn = Yes	Pass
Details-Htg-Setup-#GasVlvs = 1 (Set to 0 for Hp and Elect Heat)	Pass
Details-Fan-Setup-Fan Ctl-Type = No VFD select "Single Speed", W/VFD select "Fixed Variable"	Pass
Details-Fan-Setup-FanOnOcc = Yes	Pass
Details-Fan-Setup-FanOnDlyHeat = 30s (Set to 0 for HP or Electric Heat)	Pass
Details-Fan-Setup-FanOnly-%Cmd = 50%	Pass

Details-Fan-Setup-1ClgStg-%Cmd = 70%	Pass
Details-Fan-Setup-2ClgStg-%Cmd = 100% (2stage Unit) or 80% (3 and 4 stage)	Pass
Details-Fan-Setup-3ClStg-%Cmd = 100% (3 stage unit) or 90% (4 stage)	Pass
Details-Fan-Setup-4ClStg-%Cmd = 100% (4 Stage unit)	Pass
Details-Fan-Setup-1HtgStg-%Cmd = 100%	Pass
Details-Fan-Setup-2HtgStg-%Cmd = 100%	Pass
Details-Econ-Setup-Econ-En = Yes	Pass
Details-Econ-Setup-Econ-MinPos = Set to minimum outside air requirements.	Pass
Details-Econ-Setup-LowSpdFan-MinPos = Set minimum 1% above EconMinPos	Pass
Details-Econ-Setup-FreeClg-Sel = Single Enthalpy	Pass
Details-Econ-Setup-EconOAEth-Sp 4= 24 Btu/lb	Pass
Details-Econ-Setup-Dvent-Mode = Enable	Pass
Details-Econ-Setup-DventMaxEconPos = 50%	Pass
Details-Econ-Setup-DventIAP-Sp = 1000	Pass
Details-Econ-Setup-EconFltDetectEn = Enable	Pass
Additional Comments:	
<b>Non ZR Units only:</b>	
Details-HGR-Setup-HGR-En = No	Pass
Details-HGR-Setup-HGRAlt-En = No	Pass
Details - HGR-Setup-HGRUnocc-En = No	Pass
Details-HGR-Setup-Mode = No	Pass
Additional Comments:	
<b>ZR Units - Reheat Units only:</b>	
Details-HGR-Setup-HGR-En = Yes	
Details-HGR-Setup-HGRAlt-En = Yes	

Details - HGR-Setup-HGRUnocc-En = Yes

Details-HGR-Setup-Mode = No

Additional Comments:

NON-ZR UNITS

**Notes/Comments :**



Comfort. Under control.

### 01-09-23 WALGREENS #4708 - HAINES CITY, FL

#### CheckList Information

**Name :** TECH - 04 EMS/SENSOR VALIDATION **Status :** Submitted

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

#### CheckList Item Details

RTU supply air temp sensor location located per start-up binder.	Pass
RTU return air temp sensor location located per start-up binder.	Pass
RTU return air smoke detector (when applicable) is located per start-up binder.	Pass
Space temperature sensor has been replaced and location meets requirements.	Pass
Space humidity sensor has been replaced and location meets requirements.	Pass
Unit is being controlled by a space temperature sensor or thermostat	Pass
EMS has been connected and validated with TOC or Gridpoint. Screen shot is available.	Pass
No splicing of EMS/Sensor/Thermostat wiring is visible	Pass
(If Applicable) 2 Stage Thermostat to SE Board Control Wiring meets detail in start-up binder.	NA
(If Applicable) 2 Stage Thermostat to 4 Stage Unit meets detail in start-up binder.	NA
(If Applicable) 4 Stage Thermostat to 4 Stage Unit meets detail in start-up binder.	NA
(If Applicable) 3 Stage Thermostat wiring meets detail in start-up binder.	NA
(If Applicable) 3 Stage Thermostat with Humidity sensor wiring meets detail in start-up binder.	NA

(If Applicable) EH Thermostat with SCR control wiring meets detail in start-up binder.

NA

Temperature setpoints are set for correction region and space (see ASHRAE / temperature setpoint chart in procedure)

Pass

Additional Comments:

**Notes/Comments :**



Comfort. Under control.

## 01-09-23 WALGREENS #4708 - HAINES CITY, FL

### CheckList Information

<b>Name :</b>	TECH - 05 TAB CHECKLIST	<b>Status :</b>	Submitted
<b>Assigned Organization :</b>	National TAB	<b>Asset :</b>	
<b>Requesting Organization :</b>	National TAB		

### CheckList Item Details

Outside air damper set to minimum air flow requirement and damper position marked.	Pass
Total Supply, return, and outside air volumes meet design tolerances (+/-10%)	Pass
Enclosed area diffusers (Pharmacies, manager office, employee room, restrooms, electrical rooms) balanced within +/-10%?	Pass
Open area diffusers (Sales floor and stock room) balanced within +/-25% of design?	Pass
Store pressure meets tolerances (see formula in balance schedule). Make sure to account for existing exhaust fans airflows as shown on original drawings that are non-functioning.	Pass
Outside air and return air dampers modulate freely.	Pass
Start-up report from the installing contractor is reviewed and all information if filled out. All required measurements are within typical ranges.	Pass
(If Applicable) VFD is set-up and operational. (N/A = not applicable)	YES
Verify amp draw of motor is within unit specification, not operating in overamped condition.	Pass
Sales floor temperature and humidity measurement	Temp: 73.2 Hum: 46.2%
Pharmacy temperature and humidity measurement	Temp: 74.1 Hum: 51.4%
Stock Room temperature and humidity measurement	Temp: 74.3 Hum: 52.8%
Outdoor air temperature and humidity measurement	Temp: 82.0 Hum: 42.6

Additional Comments:

**Notes/Comments :**



Comfort. Under control.

### 01-09-23 WALGREENS #4708 - HAINES CITY, FL

#### CheckList Information

**Name :** TECH - 06 FUNCTIONAL TESTS **Status :** Submitted  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB

#### CheckList Item Details

##### Cooling Functional Test

Overwrite the thermostat or sensor to put the unit into cooling mode.	Pass
Compressors enable.	Pass
If fan has VFD, the fan increases speed.	Pass
Document the discharge air temperature.	RTU1: 53.0 RTU2: 52.4 RTU3: 54.1 RTU4: 54.7 RTU5: 68.0 RTU6: 54.5 RTU7: 53.1
After 10 minutes, Discharge air temperature is below 55 degrees.	Fail
Cooling mode is operational	Pass
Additional Comments:	

##### Heating Functional Test

Overwrite the thermostat or sensor to put the unit into heating mode.	Pass
Heat exchanger enables.	Pass
If fan has VFD, the fan increases speed.	Pass
Document the discharge air temperature.	RTU1: 85.6 RTU2: 85.1 RTU3: 85.2 RTU4: 86.0 RTU5: 85.0 RTU6: 86.2 RTU7: 85.3
After 10 minutes, Discharge air temperature is above 85 degrees.	Pass
Heating mode is operational	Pass

Additional Comments

**Dehumidification Functional Test**

Overwrite the humidistat to put the unit into dehumidification mode.

Pass

Compressors enable.

Pass

Hot Gas Reheat Valve opens

Fail

If fan has VFD, the fan increases speed.

Pass

Document the discharge air temperature.

RTU1: 53.0 RTU2: 52.4 RTU3: 54.5 RTU4: 54.6 RTU5: 68.0  
RTU6: 54.3 RTU7: 53.1

Dehumidification Mode is operational. (Pass/Fail/NA)

Pass

Additional Comments:

ELECTRIC UNITS NO HOT GAS REHEAT VALVES

**Economizer Functional Test**

Overwrite the humidistat to put the unit into economizer mode.

Pass

Economizer modulates from minimum position to 100% open. (Pass/Fail/NA)

Pass

Additional Comments:

**Notes/Comments :**



Comfort. Under control.

### 01-09-23 WALGREENS #4708 - HAINES CITY, FL

#### CheckList Information

<b>Name :</b>	TECH - 07 TEMPERATURE SETPOINTS	<b>Status :</b>	Submitted
<b>Assigned Organization :</b>	National TAB	<b>Asset :</b>	
<b>Requesting Organization :</b>	National TAB		

#### CheckList Item Details

Temperature setpoints must be set using provided charts  
 are based on state and space that each RTU serves.  
 Confirm with controls company that these are set correctly

Pass

**Notes/Comments :**

# National TAB

Project: 01-09-23 WALGREENS #4708 - HAINES CITY, FL

System/Unit: AHU/RTU



Comfort. Under control.

Asset: RTU1

AREA:FRONT SALES

Unit Data			Test Data		
	Design	Actual		Design	Actual
MFG	YORK	YORK	SF CFM	2625	2841
Serial Num	-	N2G2767303	SF RPM	1028	NA
Model Num	ZT090E09R2B5GCE2R1	ZT090E09R2B5GCE2R1	RA CFM	2187	2437
Type	RTU	RTU	OA CFM	438	404
Configuration	VERTICAL	VERTICAL	RL Voltage	-	208/209/208
Num OA Filters 1	-	1	RL Amperage	-	5.8/5.7/5.7
OA Filter Size 1	-	29X20.5	SF Rotation	-	CCW
Num Final Filter 1	-	4	RA Damper Position	-	90%
Final Filter Size 1	-	20X24X2	Min OA Damper Position	-	10%

Motor Data		
	Design	Actual
Motor MFG	-	BALDOR
Frame	-	56HZ
Horsepower	3	3
Motor Rpm	-	1750
Phase	3	3
Rated Voltage	230	208-230/460
Rated Amperage	-	8.3-8.2/4.1

Min OA Damper Type	-	ECONOMIZER
OA Enthalpy Setpt	-	24

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.36"
Fan Suction SP	-	-0.55"
Fan Discharge SP	-	0.36"
Total ESP	1.2"	0.72"
Fan Total SP	-	0.91"

Drive Data		
	Design	Actual
Motor Sheave Size	-	4.75"
Motor Bore Size	-	0.875"
Motor Sheave SetPt	-	3 TURNS OUT
Fan Sheave Size	-	8.0"
Fan Sheave Bore	-	1.125"
Belt CL Distance	-	19.0"
Num of Belts	-	1
Belt Size	-	A54
Belt Alignment	-	GOOD

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	YES
Condensate Drain Installed	-	YES

Completed By: Ian Fuller

Notes:

# National TAB

Project:01-09-23 WALGREENS #4708 - HAINES CITY, FL

## AHU/RTU



Comfort. Under control.

### Diffuser Supply (GRD)

#### RTU1/FRONT SALES

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	SALES		12"	475	1	489	489	489	102.9
SGRD2	SALES		12"	475	1	423	423	423	89.1
SGRD3	SALES		12"	600	1	597	597	597	99.5
SGRD4	SALES		12"	600	1	439	439	439	73.2
SGRD5	PHOTO		14"	750	1	810	810	810	108.0
SGRD6	PASSAGE #2		6"	100	1	83	83	83	83.0

Completed By: Brianna Biggs on

# National TAB

Project: 01-09-23 WALGREENS #4708 - HAINES CITY, FL

## System/Unit: AHU/RTU



Comfort. Under control.

Asset: RTU2

AREA:FRONT SALES

Unit Data			Test Data		
	Design	Actual		Design	Actual
MFG	YORK	YORK	SF CFM	2275	2431
Serial Num	-	N2F2377549	SF RPM	976	NA
Model Num	ZT078E09R2B5GCA2R1	ZT078E09R2B5GCA2R1	RA CFM	2175	2063
Type	RTU'	RTU	OA CFM	350	368
Configuration	VERTICAL	VERTICLE	RL Voltage	-	209/210/209
Num OA Filters 1	-	1	RL Amperage	-	5.6/5.8/5.6
OA Filter Size 1	-	29X20.5	SF Rotation	-	CCW
Num Final Filter 1	-	4	RA Damper Position	-	97%
Final Filter Size 1	-	20X24X2	Min OA Damper Position	-	10%
			Min OA Damper Type	-	ECONOMIZER
			OA Enthalpy Setpt	-	24

Motor Data		
	Design	Actual
Motor MFG	-	BALDOR
Frame	-	56HZ
Horsepower	2	2
Motor Rpm	-	1750
Phase	3	3
Rated Voltage	230	208-230/460
Rated Amperage	-	5.8/2.9

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.33"
Fan Suction SP	-	-0.52"
Fan Discharge SP	-	0.29"
Total ESP	1.2"	0.62"
Fan Total SP	-	0.81"

Drive Data		
	Design	Actual
Motor Sheave Size	-	4.5"
Motor Bore Size	-	0.875"
Motor Sheave SetPt	-	3 TURNS OUT
Fan Sheave Size	-	7.0"
Fan Sheave Bore	-	0.875"
Belt CL Distance	-	19.5"
Num of Belts	-	1
Belt Size	-	CODE 1
Belt Alignment	-	GOOD

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	YES
Condensate Drain Installed	-	YES

Completed By: Ian Fuller

Notes:

# National TAB

Project:01-09-23 WALGREENS #4708 - HAINES CITY, FL

## AHU/RTU



Comfort. Under control.

### Diffuser Supply (GRD)

#### RTU2/FRONT SALES

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	SALES		8"	200	1	141	131	131	65.5
SGRD2	SALES		8"	200	1	141	131	131	65.5
SGRD3	SALES		8"	200	1	108	98	98	49.0
SGRD4	SALES		12"	850	1	561	518	518	60.9
SGRD5	SALES		12"	850	1	605	553	553	65.1
SGRD6	SALES		12"	850	1	512	471	471	55.4
SGRD7	SALES		12"	850	1	584	529	529	62.2

Completed By: Brianna Biggs on

# National TAB

Project: 01-09-23 WALGREENS #4708 - HAINES CITY, FL

## System/Unit: AHU/RTU



Comfort. Under control.

Asset: RTU3

AREA: REAR SALES

Unit Data		
	Design	Actual
MFG	YORK	YORK
Serial Num	-	N2E2367328
Model Num	ZJ049E06D2B5BCA2R2	ZJ049E06D2B5BCA2R2
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	29X20.5
Num Final Filter 1	-	4
Final Filter Size 1	-	16X24X2

Test Data		
	Design	Actual
SF CFM	1400	1507
SF RPM	1001	957
RA CFM	1300	1413
OA CFM	100	94
RL Voltage	-	211/212/214
RL Amperage	-	4.3/4.4/4.9
SF Rotation	-	CCW
RA Damper Position	-	95%
Min OA Damper Position	-	5%
Min OA Damper Type	-	ECONOMIZER
OA Enthalpy Setpt	-	24

Motor Data		
	Design	Actual
Motor MFG	-	CENTURY
Frame	-	56HZ
Horsepower	1.50	1.5
Motor Rpm	-	1725
Phase	3	3
Rated Voltage	208	208-230/460
Rated Amperage	-	5.0/2.5

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.54"
Fan Suction SP	-	-0.94"
Fan Discharge SP	-	0.64"
Total ESP	1.2"	1.18"
Fan Total SP	-	1.58"

Drive Data		
	Design	Actual
Motor Sheave Size	-	4.25"
Motor Bore Size	-	0.875"
Motor Sheave SetPt	-	3 TURNS OUT
Fan Sheave Size	-	5.5"
Fan Sheave Bore	-	0.875"
Belt CL Distance	-	17.5"
Num of Belts	-	1
Belt Size	-	A46
Belt Alignment	-	GOOD

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	YES
Condensate Drain Installed	-	YES

Completed By: Ian Fuller

Notes:

# National TAB

Project:01-09-23 WALGREENS #4708 - HAINES CITY, FL

## AHU/RTU



Comfort. Under control.

### Diffuser Supply (GRD)

#### RTU3/REAR SALES

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	SALES		12"	500	1	315	315	315	63.0
SGRD2	SALES		12"	500	1	299	299	299	59.8
SGRD3	SALES		12"	500	1	321	321	321	64.2
SGRD4	SALES		12"	500	1	314	314	314	62.8
SGRD5	OFFICE		12"		1	257	257	257	-

Completed By: Brianna Biggs on

# National TAB

Project: 01-09-23 WALGREENS #4708 - HAINES CITY, FL

## System/Unit: AHU/RTU



Comfort. Under control.

Asset: RTU4

AREA: REAR SALES

Unit Data			Test Data		
	Design	Actual		Design	Actual
MFG	YORK	YORK	SF CFM	1750	1880
Serial Num	-	N2G2686938	SF RPM	1035	969
Model Num	ZJ061E09D2B5GCA2R3	ZJ061E09D2B5GCA2R3	RA CFM	1650	1654
Type	RTU	RTU	OA CFM	250	226
Configuration	VERTICAL	VERTICAL	RL Voltage	-	209/208/208
Num OA Filters 1	-	1	RL Amperage	-	5.8/5.6/5.6
OA Filter Size 1	-	28.75X20	SF Rotation	-	CCW
Num Final Filter 1	-	4	RA Damper Position	-	97%
Final Filter Size 1	-	16X24X2	Min OA Damper Position	-	10%
			Min OA Damper Type	-	ECONOMIZER
			OA Enthalpy Setpt	-	24

Motor Data		
	Design	Actual
Motor MFG	-	MARATHON
Frame	-	56HZ
Horsepower	2	2
Motor Rpm	-	1725
Phase	3	3
Rated Voltage	208	208-230/460
Rated Amperage	-	6.6-6.8/3.4

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.51"
Fan Suction SP	-	-0.90"
Fan Discharge SP	-	0.57"
Total ESP	1.2"	1.08"
Fan Total SP	-	1.47"

Drive Data		
	Design	Actual
Motor Sheave Size	-	5.0"
Motor Bore Size	-	0.875"
Motor Sheave SetPt	-	3 TURNS OUT
Fan Sheave Size	-	7.0"
Fan Sheave Bore	-	1.125"
Belt CL Distance	-	17.0"
Num of Belts	-	1
Belt Size	-	A51
Belt Alignment	-	GOOD

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	YES
Condensate Drain Installed	-	YES

Completed By: Ian Fuller

Notes:

# National TAB

Project:01-09-23 WALGREENS #4708 - HAINES CITY, FL

## AHU/RTU



Comfort. Under control.

### Diffuser Supply (GRD)

#### RTU4/REAR SALES

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	SALES		12"	475	1	489	489	489	102.9
SGRD2	SALES		12"	475	1	472	472	472	99.4
SGRD3	SALES		12"	475	1	451	451	451	94.9
SGRD4	SALES		12"	475	1	468	468	468	98.5

Completed By: Brianna Biggs on

# National TAB

Project: 01-09-23 WALGREENS #4708 - HAINES CITY, FL

## System/Unit: AHU/RTU



Comfort. Under control.

Asset: RTU5

AREA:PHARMACY

Unit Data			Test Data		
	Design	Actual		Design	Actual
MFG	YORK	YORK	SF CFM	2275	2417
Serial Num	-	N2F2377550	SF RPM	976	923
Model Num	ZT078E09R2B5GCA2R1	ZT078E09R2B5GCA2R1	RA CFM	2275	2435
Type	RTU	RTU	OA CFM	0	0
Configuration	VERTICAL	VERTICAL	RL Voltage	-	208/209/209
Num OA Filters 1	-	1	RL Amperage	-	5.4/5.6/5.4
OA Filter Size 1	-	29X20.5	SF Rotation	-	CCW
Num Final Filter 1	-	4	RA Damper Position	-	100%
Final Filter Size 1	-	20X24X2	Min OA Damper Position	-	0%
			Min OA Damper Type	-	ECONOMIZER
			OA Enthalpy Setpt	-	24

Motor Data		
	Design	Actual
Motor MFG	-	BALDOR
Frame	-	56HZ
Horsepower	2	2
Motor Rpm	-	1750
Phase	3	3
Rated Voltage	208	208-230/460
Rated Amperage	-	5.8/2.9

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.20"
Fan Suction SP	-	-0.35"
Fan Discharge SP	-	0.40"
Total ESP	1.2"	0.60"
Fan Total SP	-	0.75"

Drive Data		
	Design	Actual
Motor Sheave Size	-	5.0"
Motor Bore Size	-	0.875"
Motor Sheave SetPt	-	3 TURNS OUT
Fan Sheave Size	-	8.0"
Fan Sheave Bore	-	1.125"
Belt CL Distance	-	19.0"
Num of Belts	-	1
Belt Size	-	A54
Belt Alignment	-	GOOD

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	YES
Condensate Drain Installed	-	YES

Completed By: Ian Fuller

Notes:

# National TAB

Project:01-09-23 WALGREENS #4708 - HAINES CITY, FL

## AHU/RTU



Comfort. Under control.

### Diffuser Supply (GRD)

#### RTU5/PHARMACY

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	EMPLOYEE ROOM		9"	300	1	418	389	289	96.3
SGRD2	PHARMACY		10"	400	1	416	382	398	99.5
SGRD3	PHARMACY		10"	400	1	470	437	406	101.5
SGRD4	PHARMACY		10"	400	1	367	340	360	90.0
SGRD5	PHARMACY		9"	300	1	292	272	289	96.3
SGRD6	PATIENT SEATING		8"	200	1	209	194	206	103.0
SGRD7	TRAINING		6"	100	1	89	85	97	97.0
SGRD8	TRAINING		10"	400	1	361	336	372	93.0

Completed By: Brianna Biggs on

# National TAB

Project: 01-09-23 WALGREENS #4708 - HAINES CITY, FL

## System/Unit: AHU/RTU



Comfort. Under control.

Asset: RTU6

AREA:STOCKROOM

Unit Data		
	Design	Actual
MFG	YORK	YORK
Serial Num	-	N2F2599704
Model Num	ZJ049E06D2B5BCA2R2	ZJ049E06D2B5BCA2R2
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	29X20.5
Num Final Filter 1	-	4
Final Filter Size 1	-	16X24X2

Test Data		
	Design	Actual
SF CFM	1400	1489
SF RPM	1001	914
RA CFM	1300	1380
OA CFM	100	109
RL Voltage	-	210/208/209
RL Amperage	-	4.7/4.6/4.8
SF Rotation	-	CCW
RA Damper Position	-	95%
Min OA Damper Position	-	5%
Min OA Damper Type	-	ECONOMIZER
OA Enthalpy Setpt	-	24

Motor Data		
	Design	Actual
Motor MFG	-	CENTURY
Frame	-	56HZ
Horsepower	1.50	1.5
Motor Rpm	-	1725
Phase	3	3
Rated Voltage	208	208-230/460
Rated Amperage	-	5.0/2.5

Performance Data		
	Design	Actual
MA Plenum SP	-	0.58"
Fan Suction SP	-	0.84"
Fan Discharge SP	-	0.62"
Total ESP	1.2"	1.2"
Fan Total SP	-	1.46"

Drive Data		
	Design	Actual
Motor Sheave Size	-	4.25"
Motor Bore Size	-	0.875"
Motor Sheave SetPt	-	3 TURNS OUT
Fan Sheave Size	-	6.0"
Fan Sheave Bore	-	0.875"
Belt CL Distance	-	17.0"
Num of Belts	-	1
Belt Size	-	A46
Belt Alignment	-	GOOD

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	YES
Condensate Drain Installed	-	YES

Completed By: Ian Fuller

Notes:

# National TAB

Project: 01-09-23 WALGREENS #4708 - HAINES CITY, FL

## System/Unit: AHU/RTU



Comfort. Under control.

Asset: RTU7

AREA:FRONT SALES

Unit Data			Test Data		
	Design	Actual		Design	Actual
MFG	YORK	YORK	SF CFM	1750	1868
Serial Num	-	N2F2632547	SF RPM	1035	1129
Model Num	ZJ061E06D2B5GCA2R3	ZJ061E06D2B5GCA2R3	RA CFM	1650	1759
Type	RTU	RTU	OA CFM	100	109
Configuration	VERTICAL	VERTICAL	RL Voltage	-	208/211/210
Num OA Filters 1	-	1	RL Amperage	-	6.1/6.3/6.4
OA Filter Size 1	-	28.5X20	SF Rotation	-	CCW
Num Final Filter 1	-	4	RA Damper Position	-	95%
Final Filter Size 1	-	16X24X2	Min OA Damper Position	-	5%
			Min OA Damper Type	-	ECONOMIZER
			OA Enthalpy Setpt	-	24

Motor Data		
	Design	Actual
Motor MFG	-	MARATHON
Frame	-	56HZ
Horsepower	2	2
Motor Rpm	-	1725
Phase	3	3
Rated Voltage	208	208-230/460
Rated Amperage	-	6.6-6.8/3.4

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.68"
Fan Suction SP	-	-1.06"
Fan Discharge SP	-	0.69"
Total ESP	1.2"	1.37"
Fan Total SP	-	1.75"

Drive Data		
	Design	Actual
Motor Sheave Size	-	5.0"
Motor Bore Size	-	0.875"
Motor Sheave SetPt	-	3 TIRNS OUT
Fan Sheave Size	-	7.0"
Fan Sheave Bore	-	1.125"
Belt CL Distance	-	18.0"
Num of Belts	-	1
Belt Size	-	UNLABELED
Belt Alignment	-	GOOD

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	YES
Condensate Drain Installed	-	YES

Completed By: Ian Fuller

Notes:

# National TAB

Project:01-09-23 WALGREENS #4708 - HAINES CITY, FL

## AHU/RTU



Comfort. Under control.

### Diffuser Supply (GRD)

#### RTU7/Front SALES

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	SALES		8"	100	1	106	106	106	106.0
SGRD2	SALES		12"	800	1	748	748	748	93.5
SGRD3	SALES		6"	100	1	98	98	98	98.0
SGRD4	SALES		12"	500	1	474	474	474	94.8
SGRD5	SALES		10"	400	1	350	350	350	87.5
SGRD6	SALES		6"	100	1	92	92	92	92.0

Completed By: Brianna Biggs on



Comfort. Under control.

# National TAB

Project: 01-09-23 WALGREENS #4708 - HAINES CITY, FL

## System/Unit: FAN - Exhaust

Asset: EF1

AREA:OFFICE

Unit Data		
	Design	Actual
MFG	GREENHECK	GREENHECK
Model Num	SP-250	SP-250
Serial Num	-	N/L
Type	CEILING	CEILING
Configuration	VERTICAL	VERTICAL

Test Data		
	Design	Actual
CFM	300	278
Fan RPM	540	NA
Fan Rotation	-	CW
System SetPt	-	NA
Total ESP	0.375"	0.28"

Motor Data		
	Design	Actual
Motor MFG	-	N/L
Frame	-	N/L
Horsepower	1/6	N/L
Motor Rpm	-	N/L
Phase	1	N/L
Voltage (rated)	115	N/L
Amperage (rated)	-	N/L
Service Factor	-	N/L

Completed By: Ian Fuller

Notes:



Comfort. Under control.

# National TAB

Project: 01-09-23 WALGREENS #4708 - HAINES CITY, FL

## System/Unit: FAN - Exhaust

Asset: EF2

AREA: BREAKROOM

Unit Data		
	Design	Actual
MFG	GREENHECK	GREENHECK
Model Num	SP-250	SP-A290-QD
Serial Num	-	18934097
Type	CEILING	CEILING
Configuration	VERTICAL	VERTICAL

Test Data		
	Design	Actual
CFM	300	274
Fan RPM	540	DD
Fan Rotation	-	CW
Motor RPM	-	DD
Total ESP	0.375"	NA

Motor Data		
	Design	Actual
Motor MFG	-	GREENHECK
Frame	-	N/L
Horsepower	1/6	N/L
Motor Rpm	-	N/L
Phase	1	1
Voltage (rated)	115	115
Amperage (rated)	-	0.72
Service Factor	-	N/L

Completed By: Ian Fuller

Notes:



Comfort. Under control.

# National TAB

Project: 01-09-23 WALGREENS #4708 - HAINES CITY, FL

## System/Unit: FAN - Exhaust

Asset: EF3

AREA:RESTROOM

Unit Data		
	Design	Actual
MFG	GREENHECK	GREENHECK
Model Num	SP-226	SP-A290-QD
Serial Num	-	18934096
Type	CEILING	CEILING
Configuration	VERTICAL	VERTICAL

Test Data		
	Design	Actual
CFM	250	243
Fan RPM	1555	DD
Fan Rotation	-	CW
Motor RPM	-	DD
Total ESP	0.375"	NA

Motor Data		
	Design	Actual
Motor MFG	-	GREENHECK
Frame	-	N/L
Horsepower	1/20	N/L
Motor Rpm	-	N/L
Phase	1	1
Voltage (rated)	115	115
Amperage (rated)	-	0.72
Service Factor	-	N/L

Completed By: Brianna Biggs

Notes:



Comfort. Under control.

# National TAB

Project: 01-09-23 WALGREENS #4708 - HAINES CITY, FL

## System/Unit: FAN - Exhaust

Asset: EF4

AREA:RESTROOM


Unit Data		
	Design	Actual
MFG	GREENHECK	GREENHECK
Model Num	SP-250	SP-A410-QD
Serial Num	-	18954025
Type	CEILING	CEILING
Configuration	VERTICAL	VERTICAL

Test Data		
	Design	Actual
CFM	405	368
Fan RPM	1000	DD
Fan Rotation	-	CW
Motor RPM	-	DD
Total ESP	0.125"	NA

Motor Data		
	Design	Actual
Motor MFG	-	GREENHECK
Frame	-	N/L
Horsepower	-	N/L
Motor Rpm	-	N/L
Phase	1	1
Voltage (rated)	115	115
Amperage (rated)	-	1.74
Service Factor	-	N/L

Completed By: Ian Fuller

Notes:



**MECHANICAL**  
SCALE-1/8"=1'-0"