

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246

NATIONAL

TAB

Comfort. Under control.

Report: TAB REPORT
Function: Test, Adjust, & Balance
Date: 8/2/2022

PROJECT

08-01 MENDOCINO FARMS - ENCINTAS, CA

268 N EL CAMINO REAL

ENCINTAS, CA 92024

Client

Chill - Factor Mechanical
PO BOX 5756
SAN DIEGO, CA 92165

National TAB

Project: 08-01 MENDOCINO FARMS - ENCINTAS, CA

Table Of Contents

Section	Page #
Summary	3
Site Pictures	4
Checklist Data	5
AHU/RTU	7
FAN - Exhaust	12
FAN - Supply	15
Kitchen Hood Type I	16
Kitchen Hood Type II	17
GRD Layout	18

Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report is further detail about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

RTU's (Roof Top Units) w/ Diffusers

Each of the RTU's were measured at their terminal devices or via traverse to establish a total flow for that unit. Each RTU was adjusted to within tolerance of the engineer's design flow. Each outlet was then adjusted to within tolerance of the design flow. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. The outside air damper was adjusted until the airflow was within the design requirements. Any equipment that fell outside of that tolerance is noted throughout the report.

Kitchen Exhaust Hood & Associated Fans

Each kitchen exhaust fan was measured at the hood filter bay utilizing a velocity matrix and a manufacturer's correction factor. Each filter velocity is multiplied by the manufacturer's corrected area. The sum of these readings equals the total flow of the exhaust fans. The total flow of the exhaust was then adjusted to within tolerance of the design flow. . Any EF's that fell outside of this tolerance is noted throughout the report.

MUA (Make Up Air Unit) w/ PSP

Total flow for the MAU (Make-up Air Unit) unit was measured by readings taken at the discharge of the hood's perforated supply plenum. Readings taken with a velocity matrix were averaged and multiplied by a manufacturer's corrected area. Adjustments to the fan speed were made in order to bring the unit to within design tolerance. Any MUA's that fell outside of this tolerance is noted throughout the report.

General Exhaust Fans w/ Grilles

The general exhaust fans were measured by reading each air device with a flow hood. The total airflow for each fan is equivalent to the sum of these readings. Fan speed was then adjusted so that the airflow was within tolerance of design. Each terminal device was balanced to within tolerance of the design volume using the installed volume dampers. Any equipment that fell outside of this tolerance is noted throughout the report.

Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances of $-0.02''$ wc to $+0.02''$ wc and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report.

The hood capture was tested at the perimeter of the hood and the cook top level with the equipment heat on to ensure satisfactory hood capture and containment.



Comfort. Under control.

08-01 MENDOCINO FARMS - ENCINTAS, CA

CheckList Information

Name : TECH - SITE PICTURES **Status :** NotSubmitted
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB

CheckList Item Details

STORE FRONT

RTU-1

RTU-2

EF-1

EF-2

EF-3

MAU-1

HOOD-1

HOOD-2

OTHER

Notes/Comments :



Comfort. Under control.

08-01 MENDOCINO FARMS - ENCINTAS, CA

CheckList Information

Name : TECH - STEP 1: INITIAL SITE WALKTHRU **Status :** NotSubmitted

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

CheckList Item Details

INITIAL SITE WALKTHROUGH

All diffusers and grilles are installed and match design?	Yes
All hood filters installed and accounted for?	Yes
Hoods are wired and have power?	Yes
Hood is free of alarms?	Yes
Thermostats have power?	Yes
Have trades/general contractor been notified about any issues and are they created on FaciliBuild?	YES

Notes/Comments :



Comfort. Under control.

08-01 MENDOCINO FARMS - ENCINTAS, CA

CheckList Information

Name : TECH - STEP 2: UNIT DATA AND EVAL **Status :** NotSubmitted
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB

CheckList Item Details

UNIT DATA AND EVALUATION WHILE GATHERING UNIT DATA CHECK THE FOLLOWING:

RTU's/AHU's

Economizers are assembled and functional?	Yes
DCV Max damper opening position is set to minimum?	Yes
Free cooling enthalpy set point set for lowest setting (Typically "D")	Yes
Motors are all operating below the FLA rating?	Yes
Are belts tight?	YES
If direct drive unit is the speed controller working.	YES
Is gas piping installed and valves turned on?	Yes
Unit free of noticeable noise and vibration	Yes

EF's

Rotation is correct?	Yes
Belts are tight?	N/A
Grease cup installed on hood fan?	Yes
Hinge kit installed installed on hood fan?	Yes
Lean fan back. Is grease duct installation adequate and is duct ran all the way to the base of the fan?	Yes

Flex conduit is long enough so that fan can be completely tilted back?	Yes
There is no major leakage around base of fan?	Yes
Is the motor operating below the motor FLA rating?	Yes
For restroom fan(s) is the back draft damper installed and can it fully open?	Yes
Unit free of noticeable noise and vibration?	Yes

MUA

Rotation is correct?	Yes
Gas piping is installed and valves are in on position?	No
Heater tested and is functional?	No
Internal motorized damper is fully opening?	Yes
Motor is operating below the FLA rating?	Yes
Unit free of noticeable noise and vibration?	Yes

HOODS

Kitchen equipment installed in proper places?	Yes
Can kitchen equipment be turned on for final smoke test?	Yes

DOCUMENTATION

Have trades/general contractor been notified about any issues and are they created on FaciliBuild?	
----------------------------------------------------------------------------------------------------	--

Notes/Comments :



Comfort. Under control.

08-01 MENDOCINO FARMS - ENCINTAS, CA

CheckList Information

Name : TECH - STEP 3: TEST ADJUST AND BALANCE **Status :** NotSubmitted

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

CheckList Item Details

TEST, ADJUST, AND BALANCE ALL EQUIPMENT:

DURING TESTING MAKE NOTE OF THE FOLLOWING:

Is space free of drafting?

Is space comfortable in all areas?

Is the space free of ventilation noise?

If deviations from design were necessary to resolve 1-3 what were they? Otherwise put "NA".

Notes/Comments :



Comfort. Under control.

08-01 MENDOCINO FARMS - ENCINTAS, CA

CheckList Information

Name :	TECH - STEP 4: FINAL TESTS	Status :	NotSubmitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

FINAL TESTS

HOOD CAPTURE TEST

List equipment turned on for testing

List smoke candle type used

Smoke test capture - Perimeter of hood

Smoke test capture - Top of cooking surface

WITNESS

Date test was completed

TAB tech name / Firm

Site super name / Firm

Owner representative name / Firm (if Applicable)

Building pressure at front & back doors (All Systems On)

ADDITIONAL

Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative)

Thermostats are programmed?

Notes/Comments :



Comfort. Under control.

National TAB

Project: 08-01 MENDOCINO FARMS - ENCINTAS, CA

System/Unit: AHU/RTU

Asset: RTU1

AREA: DINING ROOM

Unit Data		
	Design	Actual
MFG	TRANE	TRANE
Serial Num	-	173810391L
Model Num	YHC060	YHC120F3RLA
Type	-	RTU
Configuration	-	HORIZONTAL
Num OA Filters 1	-	1
OA Filter Size 1	-	35X17
Num Final Filter 1	-	4
Final Filter Size 1	-	20X25X2
Num Final Filter 2	-	212X20X2
Final Filter Size 2	-	

Motor Data		
	Design	Actual
Motor MFG	-	NL
Frame	-	NL
Horsepower	-	2.75
Motor Rpm	-	NL
Phase	-	3
Rated Voltage	208	208
Rated Amperage	-	7.3

Drive Data		
	Design	Actual
Motor Sheave Size	-	DD
Motor Bore Size	-	DD
Motor Sheave SetPt	-	DD
Fan Sheave Size	-	DD
Fan Sheave Bore	-	DD
Belt CL Distance	-	DD
Num of Belts	-	DD
Belt Size	-	DD
Belt Alignment	-	DD

Test Data		
	Design	Actual
SF CFM	3500	3757
SF RPM	-	
RA CFM	-	
OA CFM	1200	1238
RL Voltage	-	206/207/206
RL Amperage	-	3.3/3.2/3.25
SF Rotation	-	CCW
RA Damper Position	-	70%
Min OA Damper Position	-	30%
Min OA Damper Type	-	MOTORIZED
OA Enthalpy Setpt	-	E
Brake Horse Power	-	

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.81"
Fan Suction SP	-	-0.94"
Fan Discharge SP	-	0.37"
Total ESP	0.8	
Fan Total SP	-	

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	YES
Condensate Drain Installed	-	YES, BUT NEEDS TO BE REPAIRED

Completed By: Will Turnbough

Notes: DIFFUSER DESIGN TOTAL = 3650 CFM. SCHEDULED FOR 3500 CFM.



Comfort. Under control.

National TAB

Project:08-01 MENDOCINO FARMS - ENCINTAS, CA

AHU/RTU

Diffuser Supply (GRD)

RTU1/DINING ROOM

Asset	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
1-1	RESTROOM	CD3	6"	75	1	81	82
	FINAL CFM	% to design					
	82	109.3					
1-2	RESTROOM	CD3	6"	75	1	79	79
	FINAL CFM	% to design					
	79	105.3					
1-3	DINING	SR1	12X6	350	0.745	380	372
	FINAL CFM	% to design					
	372	106.3					
1-4	DINING	SR1	12X6	350	0.745	302	347
	FINAL CFM	% to design					
	347	99.1					
1-5	DINING	SR1	12X6	350	0.745	482	377
	FINAL CFM	% to design					
	377	107.7					
1-6	DINING	SR1	12X6	350	0.745	368	372
	FINAL CFM	% to design					
	372	106.3					
1-7	DINING	SR1	12X6	350	0.745	428	359
	FINAL CFM	% to design					
	359	102.6					
1-8	DINING	SR1	12X6	350	0.745	397	371
	FINAL CFM	% to design					
	371	106.0					
1-9	DINING	SR1	12X6	350	0.745	281	373
	FINAL CFM	% to design					
	373	106.6					
1-10	DINING	SR1	12X6	350	0.745	305	343
	FINAL CFM	% to design					
	343	98.0					
1-11	DINING	SR1	12X6	350	0.745	337	342
	FINAL CFM	% to design					
	342	97.7					

1-12	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	DINING	SR1	12X6	350	0.745	314	333
	FINAL CFM	% to design					
	333	95.1					

Completed By: Will Turnbough on

Asset	Notes
-------	-------



Comfort. Under control.

National TAB

Project: 08-01 MENDOCINO FARMS - ENCINTAS, CA

System/Unit: AHU/RTU

Asset: RTU2

AREA:KITCHEN

Unit Data		
	Design	Actual
MFG	TRANE	TRANE
Serial Num	-	173713244
Model Num	YHC060	YHC060FRLA1
Type	-	RTU
Configuration	-	HORIZONTAL
Num OA Filters 1	-	1
OA Filter Size 1	-	35X17
Num Final Filter 1	-	4
Final Filter Size 1	-	16X25X2
Num Final Filter 2	-	
Final Filter Size 2	-	

Motor Data		
	Design	Actual
Motor MFG	-	MARATHON
Frame	-	56
Horsepower	-	1
Motor Rpm	-	1725
Phase	-	3
Rated Voltage	208	230/460
Rated Amperage	-	4.4/2.2

Drive Data		
	Design	Actual
Motor Sheave Size	-	3"
Motor Bore Size	-	1/2"
Motor Sheave SetPt	-	2 TURNS OPEN
Fan Sheave Size	-	AK49
Fan Sheave Bore	-	3/4
Belt CL Distance	-	10"
Num of Belts	-	1
Belt Size	-	AX29
Belt Alignment	-	VERIFIED

Test Data		
	Design	Actual
SF CFM	2000	1862
SF RPM	-	
RA CFM	-	
OA CFM	600	572
RL Voltage	-	206/207/206
RL Amperage	-	2.75/2.78/2.8
SF Rotation	-	CCW
RA Damper Position	-	70%
Min OA Damper Position	-	30%
Min OA Damper Type	-	MOTORIZED
OA Enthalpy Setpt	-	E
Brake Horse Power	-	0.63

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.28"
Fan Suction SP	-	-0.54"
Fan Discharge SP	-	-0.15"
Total ESP	0.8	
Fan Total SP	-	

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	YES
Condensate Drain Installed	-	YES

Completed By: Will Turnbough

Notes:



Comfort. Under control.

National TAB

Project:08-01 MENDOCINO FARMS - ENCINTAS, CA

AHU/RTU

Diffuser Supply (GRD)

RTU2/KITCHEN

Asset	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
2-1	KITCHEN	CD2	8"	250	1	180	218
	FINAL CFM	% to design					
	231	92.4					
2-2	KITCHEN	CD2	8"	250	1	131	154
	FINAL CFM	% to design					
	227	90.8					
2-3	KITCHEN	CD1	10"	350	1	323	329
	FINAL CFM	% to design					
	322	92.0					
2-4	KITCHEN	CD1	10"	350	1	396	412
	FINAL CFM	% to design					
	332	94.9					
2-5	KITCHEN	CD1	8"	250	1	239	239
	FINAL CFM	% to design					
	227	90.8					
2-6	KITCHEN	CD1	8"	250	1	131	225
	FINAL CFM	% to design					
	230	92.0					
2-7	KITCHEN	CD1	10"	300	1	329	335
	FINAL CFM	% to design					
	293	97.7					

Completed By:Will Turnbough on

Asset	Notes
-------	-------



Comfort. Under control.

National TAB

Project: 08-01 MENDOCINO FARMS - ENCINTAS, CA

System/Unit: FAN - Exhaust

Asset: EF1

AREA:HOOD 1

Unit Data		
	Design	Actual
MFG	CAPTIVE AIRE	CAPTIVE AIRE
Model Num	DU180HFA	DU180HFA
Serial Num	-	5234516
Type	-	VERTICAL
Configuration	-	UPBLAST

Motor Data		
	Design	Actual
Motor MFG	-	NEMA
Frame	-	182T
Horsepower	-	3
Motor Rpm	-	1755
Phase	-	3
Voltage (rated)	-	230/460
Amperage (rated)	-	7.7/3.85
Service Factor	-	1.15

Test Data		
	Design	Actual
CFM	-	2664
Fan RPM	-	728
Fan Rotation	-	CW
Motor RPM	-	728
System SetPt	-	41.5HZ
RL Voltage	-	
RL Amperage	-	3.2/3.1/3.1
Total ESP	-	
Fan Inlet SP	-	
Fan Discharge SP	-	

Completed By: Will Turnbough

Notes:

Asset	Notes



Comfort. Under control.

National TAB

Project: 08-01 MENDOCINO FARMS - ENCINTAS, CA

System/Unit: FAN - Exhaust

Asset: EF2

AREA:HOOD 2

Unit Data		
	Design	Actual
MFG	CAPTIVE AIRE	CAPTIVE AIRE
Model Num	DU33HFA	DU33HFA
Serial Num	-	5234516
Type	-	VERTICAL
Configuration	-	UPBLAST

Motor Data		
	Design	Actual
Motor MFG	-	TELCO GREEN
Frame	-	NL
Horsepower	-	0.333
Motor Rpm	-	2000
Phase	-	1
Voltage (rated)	-	115
Amperage (rated)	-	4.3
Service Factor	-	1.15

Test Data		
	Design	Actual
CFM	-	
Fan RPM	-	
Fan Rotation	-	
Motor RPM	-	
System SetPt	-	
RL Voltage	-	
RL Amperage	-	
Total ESP	-	
Fan Inlet SP	-	
Fan Discharge SP	-	

Completed By: Will Turnbough

Notes:

Asset	Notes



Comfort. Under control.

National TAB

Project: 08-01 MENDOCINO FARMS - ENCINTAS, CA

System/Unit: FAN - Exhaust

Asset: EF3

AREA:RESTROOMS

Unit Data		
	Design	Actual
MFG	CAPTIVE AIRE	CAPTIVE AIRE
Model Num	DR12HFA	DR12HFA
Serial Num	-	5234516
Type	-	VERTICAL
Configuration	-	DOWNBLAST

Motor Data		
	Design	Actual
Motor MFG	-	NEMA
Frame	-	NL
Horsepower	-	1/4
Motor Rpm	-	1800
Phase	-	1
Voltage (rated)	-	115
Amperage (rated)	-	2.9
Service Factor	-	1.15

Test Data		
	Design	Actual
CFM	-	277
Fan RPM	-	80%
Fan Rotation	-	CW
Motor RPM	-	1440
System SetPt	-	80%
RL Voltage	-	NA
RL Amperage	-	NA
Total ESP	-	
Fan Inlet SP	-	
Fan Discharge SP	-	

Completed By: Will Turnbough

Notes:

Asset	Notes



Comfort. Under control.

National TAB

Project: 08-01 MENDOCINO FARMS - ENCINTAS, CA

System/Unit: FAN - Supply

Asset: SF1

AREA:HOOD 1

Unit Data		
	Design	Actual
MFG	CAPTIVE AIRE	CAPTIVE AIRE
Model Num	A1-15D	A1-15D
Serial Num	-	5234516
Type	-	MUA
Configuration	-	HORIZONTAL

Motor Data		
	Design	Actual
Motor MFG	-	NEMA
Frame	-	143T
Horsepower	-	1
Motor Rpm	-	1750
Phase	-	3
Voltage (rated)	-	230/460
Amperage (rated)	-	2.9/1.45
Service Factor	-	1.15

Drive Data		
	Design	Actual
Motor Sheave Size	-	DD
Motor Bore Size	-	DD
Fan Sheave Size	-	DD
Fan Sheave Bore	-	DD
Belt CL Distance	-	DD
Num of Belts	-	DD
Belt Size	-	DD
Belt Alignment Verified	-	DD

Gas Heat		
	Design	Actual
Heater Operates (y/n)	-	N/A
Flame Status (pass/fail)	-	N/A
Inlet Air Temp SetPt	-	N/A
Discharge Air Temp SetPt	-	N/A
Air Flow Switch SP Actual	-	N/A

Test Data		
	Design	Actual
CFM	-	1508
SF RPM	-	36.2HZ
Motor RPM	-	634
RL Voltage	-	
RL Amperage	-	1.1/1.0/1.2
Total ESP	-	NA
Fan Discharge SP	-	NA

General		
	Design	Actual
Fan Rotation Correct	-	YES

Completed By: Will Turnbough

Notes:

Asset	Notes



Comfort. Under control.

National TAB

Project: 08-01 MENDOCINO FARMS - ENCINTAS, CA

System/Unit: Kitchen Hood Type I

Asset: HD1

AREA:MAIN COOKLINE

Unit Data		
	Design	Actual
MFG	CAPTIVE AIRE	CAPTIVE AIRE
Model Num	5412 SND-2-ACPSP-F	5412 SND-2-ACPSP-F
Job / Serial Num	-	5234516
Type	TYPE I	TYPE I
Hood length	-	122"
Hood Width	-	55"
Supply Plenum Type	-	PERFORATED
Supply Plenum Width	-	20"
Supply Plenum Length	-	122"

Test Data Exhaust		
	Design	Actual
Filter Type	-	BAFFLE
Filter Size 1	-	16X20
Filter Size 2	-	
Filter Qty 1	-	7
Filter Qty 2	-	
Filter AK factor size 1	-	2.08
Filters AK factor size 2	-	
Filter Total AK Area	-	14.56
Filter1 FPM	-	173
Filter2 FPM	-	177
Filter3 FPM	-	178
Filter4 FPM	-	199
Filter5 FPM	-	200
Filter6 FPM	-	185
Filter7 FPM	-	169
Filter8 FPM	-	
Filter9 FPM	-	
Filter10 FPM	-	
Filter11 FPM	-	
Filter12 FPM	-	
Filter Ave FPM(corr)	-	183
CFM	2500	2664

Cooking Equipment		
	Design	Actual
Item 1	-	
Item 2	-	
Item 3	-	
Item 4	-	
Item 5	-	

Test Data Supply		
	Design	Actual
Total AK Area	-	16.94
Kv factor (Vel)	-	0.89
Num of Readings	-	15.1
Reading1 FPM	-	146
Reading2 FPM	-	102
Reading3 FPM	-	87
Reading4 FPM	-	108
Reading5 FPM	-	94
Reading6 FPM	-	80
Reading7 FPM	-	82
Reading8 FPM	-	108
Reading9 FPM	-	
Reading10 FPM	-	
Reading11 FPM	-	
Reading12 FPM	-	
Reading13 FPM	-	
Reading14 FPM	-	
Ave FPM(corr)	-	100
CFM	1400	1508

Performance Data		
	Design	Actual
Exh-Supply Net CFM	-	1156
Smoke Generation Type	-	S102
Cooking Equip Heat On	-	
Hood Capture %	-	
End Panels Installed (Y/N)	-	YES
Space Offset Temp Riser 1	-	15
Space Offset Temp Riser 2	-	
Riser Temp F (idle) Riser 1	-	
Riser Temp F (idle) Riser 2	-	
Ambient Room Temp	-	

General		
	Design	Actual
Third Party Witness	-	
Third Party Company	-	
Tech Witness	-	

Completed By: Will Turnbough

Notes:

Asset	Notes



Comfort. Under control.

National TAB

Project: 08-01 MENDOCINO FARMS - ENCINTAS, CA

System/Unit: Kitchen Hood Type II

Asset: HD2

AREA:DISH WASH

Unit Data		
	Design	Actual
MFG	CAPTIVE AIRE	CAPTIVE AIRE
Model Num	4224 VHB-G	4224 VHB-G
Serial Num	-	5234519
Type	-	TYPE II
Hood length	-	42"
Hood Width	-	42"

Test Data		
	Design	Actual
Exhaust CFM	700	748

Completed By: Will Turnbough

Notes:

Asset	Notes

