

FREDDY'S (5456532) NORTH AUGUSTA, SC

CheckList Information

Name : CAS Project Checklist **Status :** NotSubmitted
Assigned Organization : CAPTIVE-AIRE R120 **Asset :**
Requesting Organization : CAPTIVE-AIRE R120

CheckList Item Details

CAS Job Name	Freddy's North Augusta, SC
CAS Job Number	5456532
Turnover Date or TCO Date	04/14/2023

PERMIT INFORMATION

FS Permit Drawings Complete	Yes
FS Permit Number	

FIRE SUPPRESSION READINESS REQUIREMENTS

Permanent power installed so that all hood & food equipment can be turned "on"	Yes
Gas meter set with gas available to the cookline equipment (gas must be present for final test)	Yes
Hood Startup/TAB & Fire System Pre-Test Date	04/10/2023
Fire Final Date	04/13/2023
When will cooking equipment be set under the hood?	04/10/2023

Notes/Comments :