

Report By:

**National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246**



**Report: TAB REPORT
Function: Test, Adjust, & Balance
Date: 06/08/2023**

**PROJECT
05-29-23 CULVERS - APPLETON, WI**

3631 E CALUMET ST

APPLETON, WI 54915

Client

Accurex
PO Box 410
Schofield, WI 54476

Issue List

- INFO ONLY: Unused Duct Laying in Ceiling Space
- MAU Cookline Diffuser Locations
- PRV-1 (customer RR) Rotation Incorrect
- PRV-5 Mechanical Room Exhaust
- RESOLVED: RTU-3 (dining) Condensate Drain Not installed
- RTU OA filters installed backwards.
- RTU-3 Diffuser Duct pinched, no airflow.

CheckList List

- TECH - SITE PICTURES
- TECH - STEP 1: INITIAL WALKTHROUGH
- TECH - STEP 2: UNIT DATA AND EVAL
- TECH - STEP 3: TEST, ADJUST AND BALANCE
- TECH - STEP 4: FINAL TESTS



Comfort. Under control.

05-29-23 CULVERS - APPLETON, WI

Project Issue Information

Issue Name : INFO ONLY: Unused Duct Laying in Ceiling Space
Description : Several deleted/ unused ducts were found laying in the ceiling space, specifically above the serving/drive-thru area. Recommend these are removed.
Created By : National TAB **Assigned To :** National TAB - Michael McDonnell
Status : Open
Originated Date : 06/07/2023 - Michael McDonnell - National TAB

Project Issue File Details



Deletedduct
06/07/2023



Comfort. Under control.

05-29-23 CULVERS - APPLETON, WI

Project Issue Information

Issue Name : MAU Cookline Diffuser Locations
Description : The MAU serves 4 diffusers along the cookline that are positioned directly above the hood cooking surface. This is disrupting hood capture and cooling the griddle cooking surface in the summer. Typically these diffusers are positioned further back from the hoods to avoid hood disruption.

Created By : National TAB **Assigned To :** National TAB - Michael McDonnell

Status : Open

Originated Date : 06/07/2023 - Michael McDonnell - National TAB

Project Issue File Details



Diffuserlocations.jpe..
06/07/2023



Directlyabovegriddle...
06/07/2023

Project Issue Response Details

- **06/07/2023 National TAB - Michael McDonnell**
 - Diffuser directly above griddle dampened closed, hood capture significantly improved.



Comfort. Under control.

05-29-23 CULVERS - APPLETON, WI

Project Issue Information

Issue Name : PRV-1 (customer RR) Rotation Incorrect
Description : PRV-1 was initially found off, with a broken belt. Belt was replaced but fan is rotating the incorrect direction. Instructions for correcting rotation are on motor label. Recommend this is corrected.
Created By : National TAB **Assigned To :** National TAB - Michael McDonnell
Status : Open
Originated Date : 06/07/2023 - Michael McDonnell - National TAB

Project Issue File Details

1. [Open](#) Rotationincorrect.MOV
06/07/2023



Brokenbelt
06/07/2023



Beltreplaced
06/07/2023



Comfort. Under control.

05-29-23 CULVERS - APPLETON, WI

Project Issue Information

Issue Name : PRV-5 Mechanical Room Exhaust
Description : PRV-5 serves the back mechanical room where the walk-in cooler is located. The fan is activated by temperature setpoint and when activated, powers on and opens a relief louvre in the mechanical room. Recommend the door to the mechanical room is kept closed so PRV-5 operation doesn't impact store balance and pulls exhaust from the louvre and not the store.

Created By : National TAB **Assigned To :** National TAB - Michael McDonnell

Status : Open

Originated Date : 06/07/2023 - Michael McDonnell - National TAB

Project Issue File Details



PRV-5
06/07/2023



Louvre
06/07/2023



Keepclosed
06/07/2023



Comfort. Under control.

05-29-23 CULVERS - APPLETON, WI

Project Issue Information

Issue Name : RESOLVED: RTU-3 (dining) Condensate Drain Not installed
Description : RTU-3 did not have a condensate drain installed on arrival. Drain was found laying on roof and reattached. Recommend drain is secured.
Created By : National TAB **Assigned To :** National TAB - Michael McDonnell
Status : Open
Originated Date : 06/07/2023 - Michael McDonnell - National TAB

Project Issue File Details



Missing
06/07/2023



Reattached
06/07/2023



Comfort. Under control.

05-29-23 CULVERS - APPLETON, WI

Project Issue Information

Issue Name : RTU OA filters installed backwards.

Description : OA filters are installed backwards in the units. Metal support grate should be on the inside of the filter.

Created By : National TAB **Assigned To :** National TAB - Michael McDonnell

Status : Open

Originated Date : 06/07/2023 - Michael McDonnell - National TAB

Project Issue File Details



OFilter
06/07/2023



Backwards
06/07/2023



Comfort. Under control.

05-29-23 CULVERS - APPLETON, WI

Project Issue Information

Issue Name : RTU-3 Diffuser Duct pinched, no airflow.
Description : An RTU-3 diffuser to the right of the serving counter (when facing menu) has its duct pinched due to disconnected hard duct wrapped in flex. The diffuser has no airflow. Recommend the pinched duct is resolved.
Created By : National TAB **Assigned To :** National TAB - Michael McDonnell
Status : Open
Originated Date : 06/07/2023 - Michael McDonnell - National TAB

Project Issue File Details



Ductpinched
06/07/2023



Location
06/07/2023

SUMMARY

The purpose of this visit was to balance two new exhaust hoods and gain an understanding of the Restaurants HVAC system to inspect known & unknown issues that can be evaluated by the team for possible improvement. NTAB adjusted or made modifications to any asset during the visit that created immediate improvements toward a properly balanced restaurant. Please note the issues described below, as well as listed throughout the report.

This is an older Culvers location and has had some changes made to its HVAC system over the years. On arrival, the store building pressure was significantly negative (measured at -0.0287" W.C.). Tolerance for building pressure is +/- 0.02" W.C.. We evaluated each asset of the HVAC system to identify any means to correct this unbalanced condition.

Exhaust Hoods

Two new low profile exhaust hoods and their respective fans were installed at this store. Both hoods are designed for 1500 cubic feet/min (cfm) and were found to be exhausting significantly higher airflow than design (HD-1: 1836 cfm / HD-2: 1951 cfm). This high airflow was contributing to the stores' negative pressure. Both fans were slowed to within the design airflow (10% of design). Hood smoke capture was found to be 100% with the MAU off but was significantly impacted when the MAU was operating due to the MAU supply diffuser's location directly above cooking equipment. As described below, MAU diffusers were adjusted to improve hood capture.

MAU

The store has a make-up-air unit (MAU) that is conditioned (provides both heating and cooling) and serves 4 diffusers located along the cookline. These diffusers are positioned directly above the cooking equipment. Typically, the cookline diffusers are installed further back from the hoods to condition the air but not disrupt hood capture. This is also why perforated grilles and 2' straight necks are usually used on these diffusers (so air blows straight down and not at the hood). These diffusers are perforated but do not have the straight necks installed. As installed, the MAU diffusers were significantly impacting hood capture, specifically on the griddle. Because the MAU provides a significant portion of the kitchen supply airflow, we did not want to turn it off or slow it down. The diffusers directly above the cooking equipment were dampened down, with the diffuser above the griddle closed significantly. This slightly lowered the total MAU supply airflow, but greatly improved hood capture.

RTUs

This store has three Lennox rooftop units and all three have humidity control. The sensor wiring was verified. Typically, RTU supply airflow should fall between 350-400 cfm per ton for unit performance and efficiency.

RTU-1: RTU-1 is a 5-ton direct drive unit that serves the Kitchen and BOH. Supply airflow was initially measured at 1547 cfm. Two kitchen diffusers were found dampened shut, these were opened. The fan speed was increased, and total airflow was measured at 1927 cfm. The outside air damper was initially found set to 10% but was opened to 14% (308 cfm) in order to set a 15% ratio of OA to Supply airflow and bring building pressure positive.

RTU-2: RTU-2 is a 10-ton belt driven unit that serves six diffusers located in the serving counter area / drive-thru, and one diffuser on the cookline. Its airflow was measured at 3395 cfm and the motor is operating just below full load amperage (FLA), fan speed cannot be increased. This airflow is slightly below design. Its OA damper was initially found shut but was opened and set to a 20% OA to supply ratio to relieve negative building pressure. The

supply drop for this unit is in the middle of the kitchen but the unit serves diffusers at the customer serving counter, creating long duct runs. The return static pressure for the unit was slightly high and the unit is served by two 16" round returns. The dampers on these returns were verified open. Adding an additional return may relieve return pressure and increase supply airflow. Recommend consulting National Tab if any changes to the ductwork are made to improve supply airflow.

RTU-3: RTU-3 serves the Dining area and was initially measured at 4635 cfm. The motor was found overramping and was slowed to bring the motor below FLA. This put the total supply airflow at 4239 cfm. The OA damper was initially found shut and was opened to provide a 20% ratio of OA to supply airflow. The OA damper needed to be set to 47% in the prodigy board to open 1," suggesting it is not calibrated properly. The damper was recalibrated and responded correctly, but still does not seem to be opening to the proper position based on percentage. Regardless, the proper position was marked on the actuator with permanent marker and the damper is opening to the correct position.

Exhaust Fans

EF-1: EF-1 is a small ceiling fan located in the front mop closet. The fan was found to be operational.

PRV-1: PRV-1 serves the customer restrooms and was not operating on arrival. The belt was found damaged and the electrical disconnect turned off. A new belt was installed, and the fan runs but is spinning in the incorrect direction. Recommend rotation is corrected and the fan powered on. The building was balanced positive enough that once the fan is operational, it should not have a significant impact on the net pressure.

PRV-2 and PRV-3: These fans serve HD-1 and HD-2 respectively. They are installed properly, and airflow is at design. There is some significant grease staining surrounding PRV-2 but we assume this was caused by the previous fan as the new fan appears clean and the grease drain/trap is properly installed.

PRV-4: This fan serves the employee restroom and mechanical closet. It is a small direct drive fan and is exhausting a total of 82 cfm.

PRV-5: This fan serves the back mechanical room where the walk-in cooler is located. It operates based on a thermostat and activates when the room reaches a certain temperature. When the fan is activated, a louvre in the room opens to bring fresh air into the space and reduce the temperature. Once the thermostat is satisfied, the fan turns off and the louvre closes. When PRV-5 is operational, most often on warmer days, it pulls from the store space and causes the store to go negative. We recommend that the door to this room is kept shut so that when PRV-5 is activated, it only pulls from the louvre and not the store. This will prevent already treated air from being exhausted and prevent the store from becoming negatively pressurized and pulling untreated air into the store space.

Conclusion

The building's net pressure has drastically improved as a result of the balance. Reducing the hood exhaust airflow to design and bringing in the proper amount of outside air through the RTUs has brought the building from a severely negative state to a positive pressure of 0.007" W.C.. Changes to RTU airflow on RTU-1 and RTU-3 should also improve their performance and efficiency. We recommend the issues described and listed above are addressed to further improve the store's HVAC system.

AIR BALANCE SCHEDULE

| UNIT | AREA SERVED | HVAC SUPPLY | | HVAC RETURN | | HVAC OUTDOOR | | OA % | | HOOD MAKE-UP | | HOOD EXHAUST | | GENERAL EXH. | |
|---------------|--------------|-------------|--------|-------------|--------|--------------|--------|--------|--------|--------------|--------|--------------|--------|--------------|--------|
| | | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL |
| RTU-1 | KITCHEN | 2000 | 1927 | 1700 | 1619 | 300 | 308 | 15.0% | 16.0% | | | | | | |
| RTU-2 | SERVING | 3500 | 3395 | 2800 | 2651 | 700 | 744 | 20.0% | 21.9% | | | | | | |
| RTU-3 | DINING | 4000 | 4239 | 3200 | 3374 | 800 | 865 | 20.0% | 20.4% | | | | | | |
| EF-1 | MOP SINK | | | | | | | | | | | | | 75 | 46 |
| PRV-1 | RESTROOMS | | | | | | | | | | | | | 300 | 0 |
| PRV-4 | RESTROOMS | | | | | | | | | | | | | 100 | 82 |
| MAU | COOKLINE | | | | | | | | | 1800 | 1799 | | | | |
| PRV2 | GRIDDLE HD-1 | | | | | | | | | | | 1500 | 1506 | | |
| PRV3 | FRYER HD-2 | | | | | | | | | | | 1500 | 1622 | | |
| TOTALS | | 9500 | 9561 | 7700 | 7644 | 1800 | 1917 | | | 1800 | 1799 | 3000 | 3128 | 475 | 128 |

NET BUILDING AIRFLOW CALCULATION

| TOTALS | | ACTUAL |
|--------------------|------------|------------|
| TOTAL OA | 3600 | 3716 |
| TOTAL EXHAUST | 3475 | 3256 |
| NET AIRFLOW | 125 | 460 |

| DOOR TESTED | BUILDING PRESSURE MEASUREMENTS (IN. H2O) |
|----------------|--|
| FRONT | 0.008" |
| SIDE | 0.008" |
| REAR | 0.006" |
| AVERAGE | 0.0073 |

FINAL CHECKS

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓
- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓
- PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✓

NOTES:

[1] Once PRV-1 is operational, building net airflow should still be near +160cfm.



RTU_1
06/07/2023



PRODIGY
06/07/2023



Unitlabel
06/07/2023

RTU-2

Serving



RTU-2(1)
06/07/2023



Unitlabel
06/07/2023



Prodigy
06/07/2023

RTU-3

Dining



RTU-3
06/07/2023



Unitlabel
06/07/2023



Prodigy
06/07/2023

PRV-1

Customer RR



PRV-1
06/07/2023

PRV-2

HD-1 Griddle



PRV-2
06/07/2023



Greaseduct
06/07/2023

HOOD 1

Griddle



HD1
06/07/2023

PRV-3

HD-2 Fryer



PRV-3
06/07/2023



Greaseduct
06/07/2023

HOOD 2



Fryer
06/07/2023

MAU

Cookline



MAU
06/07/2023

PRV-4

Employee RR



PRV-4
06/07/2023

PRV-5

Mechanical Room



PRV-5
06/07/2023

EF-1A

Mop closet



EF-1
06/07/2023



Comfort. Under control.

05-29-23 CULVERS - APPLETON, WI

CheckList Information

Name : TECH - STEP 1: INITIAL WALKTHROUGH **Status :** Not Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

CheckList Item Details

INITIAL SITE WALKTHROUGH

| | |
|--|-----|
| All diffusers and grilles are installed and match design? | Yes |
| Perforated diffusers are installed on the cook line? (4-ways will disrupt hood capture) | Yes |
| All hood filters installed and accounted for? | Yes |
| Hoods are wired and have power? | Yes |
| Thermostats have power? | Yes |
| Have trades/general contractor been notified about any issues and are they created on FaciliBuild? | Yes |



Comfort. Under control.

05-29-23 CULVERS - APPLETON, WI

CheckList Information

Name : TECH - STEP 2: UNIT DATA AND EVAL **Status :** Not Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

CheckList Item Details

UNIT DATA AND EVALUATION WHILE GATHERING UNIT DATA CHECK THE FOLLOWING:

RTU's/AHU's

| | |
|--|--|
| Economizers are assembled and functional? | Yes |
| Thermostat wire run from OCP on the RTU to the Ec terminal at the thermostat? If no, jumper can be installed from R to OCP temporarily. (The economizers will not open without OCP being energized.) | Yes |
| Motors are all operating below the FLA rating? | RTU-3 supply motor was overramping at 11.4/8.0 amps on arrival. Slowed fan to below FLA. |
| Are belts tight? | Yes |
| If direct drive unit is the speed controller working. | Yes |
| Is gas piping installed and valves turned on? | Yes |
| Unit free of noticeable noise and vibration | Yes |

EF's

| | |
|--|--|
| Rotation is correct? | Rotation is incorrect on PRV-1 (customer restroom). Correct on all others. |
| Belts are tight? | Yes |
| Grease cup installed on hood fan? | Yes |
| Hinge kit installed installed on hood fan? | Yes |

Lean grease rated fans back. Is grease duct installation adequate and is duct ran all the way to the base of the fan? Yes

Flex conduit is long enough so that fan can be completely tilted back? Yes

There is no major leakage around base of fan? Yes, no leakage.

Is the motor operating below the motor FLA rating? Yes

For restroom fan(s) is the back draft damper installed and can it fully open? Yes

Unit free of noticeable noise and vibration? Yes

The hood exhaust fans are installed in correct positions and are not switched? Yes

HOODS

Kitchen equipment installed in proper places? Yes

Can kitchen equipment be turned on for final smoke test? Yes

Second stage Grease Grabber filters are installed on the griddle hood? Yes

DOCUMENTATION

Have trades/general contractor been notified about any issues and are they created on FaciliBuild? Yes



Comfort. Under control.

05-29-23 CULVERS - APPLETON, WI

CheckList Information

Name : TECH - STEP 3: TEST, ADJUST AND BALANCE **Status :** Not Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

CheckList Item Details

TEST, ADJUST, AND BALANCE ALL EQUIPMENT:

DURING TESTING MAKE NOTE OF THE FOLLOWING:

| | |
|---|--|
| Is space free of drafting? | No, position of cookline diffusers directly above hoods was causing smoke capture issues, especially on the griddle. |
| Is space comfortable in all areas? | Yes |
| Is the space free of ventilation noise? | Yes |
| If deviations from design were necessary to resolve 1-3 what were they? Otherwise put "NA". | MAU cookline supply diffuser positioned directly above griddle was dampened shut. Hood capture much improved. |



Comfort. Under control.

05-29-23 CULVERS - APPLETON, WI

CheckList Information

Name : TECH - STEP 4: FINAL TESTS **Status :** Not Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

CheckList Item Details

FINAL TESTS

HOOD CAPTURE TEST

| | |
|---|--|
| List equipment turned on for testing | Griddle, Fryer |
| List smoke candle type used | 45 second smoke emitter |
| Smoke test capture - Perimeter of hood | Griddle: 100% Fryer: 98%, some slight loss on left side of hood due to position of cookline diffusers. |
| Smoke test capture - Top of cooking surface | Griddle: 100% Fryer: 100% |

WITNESS

| | |
|--|-------------------------|
| Date test was completed | 06/06/2023 |
| TAB tech name / Firm | Michael McDonnell / NTi |
| Site super name / Firm | NA |
| Owner representative name / Firm (if Applicable) | Maggie Kauer |
| Building pressure at front & back doors (All Systems On) | 0.007" |

ADDITIONAL

| | |
|---|-----|
| Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative) | Yes |
| Thermostats are programmed? | Yes |

PRODIGY SETTINGS FOR RTU'S

| | |
|---|-----|
| Parameter 65 set to 0 | Yes |
| Parameter 78 set to 0 | Yes |
| Parameter 105 set to 6 | Yes |
| Parameter 156 set to 70 (Dining unit only) | Yes |
| Parameter 156 set to 65 (Kitchen Unit Only) | Yes |
| Parameter 170 set to 75 (Dining Unit Only) | Yes |
| Parameter 170 set to 70 (Kitchen Unit Only) | Yes |
| Parameter 131 set to the same % as OA minimum position? | Yes |
| Parameter 117 set to the same % as OA minimum position? | Yes |

National TAB

Project: 05-29-23 CULVERS - APPLETON, WI

System/Unit: AHU/RTU



Comfort. Under control.

Asset: RTU1

AREA:KITCHEN

| Unit Data | | |
|---------------------|----------|--------------|
| | Design | Actual |
| MFG | LENNOX | LENNOX |
| Serial Num | - | 5619D07703 |
| Model Num | NA | LGH060H4EH4Y |
| Type | RTU | RTU |
| Configuration | VERTICAL | VERTICAL |
| Num OA Filters 1 | - | 1 |
| OA Filter Size 1 | - | 32X14 |
| Num Final Filter 1 | - | 4 |
| Final Filter Size 1 | - | 20X20X2 |

| Motor Data | | |
|----------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | NL |
| Frame | - | NL |
| Horsepower | - | 1.0 |
| Motor Rpm | - | NL |
| Phase | - | 1 |
| Rated Voltage | - | 115 |
| Rated Amperage | - | 7.4 |

| Drive Data | | |
|--------------------|--------|--------|
| | Design | Actual |
| Motor Sheave Size | - | DD |
| Motor Bore Size | - | DD |
| Motor Sheave SetPt | - | 82% |
| Fan Sheave Size | - | DD |
| Fan Sheave Bore | - | DD |
| Belt CL Distance | - | DD |
| Num of Belts | - | DD |
| Belt Size | - | DD |
| Belt Alignment | - | DD |

| Test Data | | |
|------------------------|--------|------------|
| | Design | Actual |
| SF CFM | 2000 | 1927 |
| SF RPM | - | DD |
| RA CFM | 1700 | 1619 |
| OA CFM | 300 | 308 |
| RL Voltage | - | 119 |
| RL Amperage | - | 3.9 |
| SF Rotation | - | CORRECT |
| RA Damper Position | - | 86% |
| Min OA Damper Position | - | 14% |
| Min OA Damper Type | - | ECONOMIZER |
| OA Enthalpy Setpt | - | 19.0 |

| Performance Data | | |
|------------------|--------|--------|
| | Design | Actual |
| MA Plenum SP | - | -0.40" |
| Fan Suction SP | - | -0.52" |
| Fan Discharge SP | - | 0.64" |
| Total ESP | - | 1.04" |
| Fan Total SP | - | 1.16" |

| General | | |
|----------------------------|--------|--------|
| | Design | Actual |
| Fan Rotation Correct | - | YES |
| Unit Filters Clean | - | YES |
| Condensate Drain Installed | - | YES |

Completed By: Michael McDonnell on 06/08/2023

National TAB

Project: 05-29-23 CULVERS - APPLETON, WI

System/Unit: AHU/RTU



Comfort. Under control.

Asset: RTU2

AREA:SERVING

| Unit Data | | |
|---------------------|----------|--------------|
| | Design | Actual |
| MFG | LENNOX | LENNOX |
| Serial Num | - | 5619D05900 |
| Model Num | NA | LGH120H4BH3Y |
| Type | RTU | RTU |
| Configuration | VERTICAL | VERTICAL |
| Num OA Filters 1 | - | 2 |
| OA Filter Size 1 | - | 14.25X23 |
| Num Final Filter 1 | - | 4 |
| Final Filter Size 1 | - | 20X25X2 |

| Motor Data | | |
|----------------|--------|-----------|
| | Design | Actual |
| Motor MFG | - | INTERLINK |
| Frame | - | 56HZ |
| Horsepower | - | 3.0 |
| Motor Rpm | - | 1750 |
| Phase | - | 3 |
| Rated Voltage | - | 200-230 |
| Rated Amperage | - | 8.0-7.8 |

| Drive Data | | |
|--------------------|--------|-------------------|
| | Design | Actual |
| Motor Sheave Size | - | VP56BB (5") |
| Motor Bore Size | - | 7/8" |
| Motor Sheave SetPt | - | 2.5 TURNS OPEN |
| Fan Sheave Size | - | 8" |
| Fan Sheave Bore | - | 1" |
| Belt CL Distance | - | 25" |
| Num of Belts | - | 1 |
| Belt Size | - | BX69 |
| Belt Alignment | - | VERIFIED |

| Test Data | | |
|------------------------|--------|-------------|
| | Design | Actual |
| SF CFM | - | 3395 |
| SF RPM | - | 1054 |
| RA CFM | - | 2651 |
| OA CFM | - | 744 |
| RL Voltage | - | 209/210/210 |
| RL Amperage | - | 7.6/7.7/7.6 |
| SF Rotation | - | CORRECT |
| RA Damper Position | - | 81% |
| Min OA Damper Position | - | 19% |
| Min OA Damper Type | - | ECONOMIZER |
| OA Enthalpy Setpt | - | 19.0 |

| Performance Data | | |
|------------------|--------|--------|
| | Design | Actual |
| MA Plenum SP | - | -0.75" |
| Fan Suction SP | - | -0.93" |
| Fan Discharge SP | - | 0.52" |
| Total ESP | - | 1.27" |
| Fan Total SP | - | 1.45" |

| General | | |
|----------------------------|--------|--------|
| | Design | Actual |
| Fan Rotation Correct | - | YES |
| Unit Filters Clean | - | YES |
| Condensate Drain Installed | - | YES |

Completed By: Michael McDonnell on 06/08/2023

National TAB

Project: 05-29-23 CULVERS - APPLETON, WI

System/Unit: AHU/RTU



Comfort. Under control.

Asset: RTU3

AREA:DINING

| Unit Data | | |
|---------------------|----------|--------------|
| | Design | Actual |
| MFG | LENNOX | LENNOX |
| Serial Num | - | 5618D07194 |
| Model Num | NA | LGH120H4BH3Y |
| Type | RTU | RTU |
| Configuration | VERTICAL | VERTICAL |
| Num OA Filters 1 | - | 2 |
| OA Filter Size 1 | - | 14.25X23 |
| Num Final Filter 1 | - | 4 |
| Final Filter Size 1 | - | 20X25X2 |

| Motor Data | | |
|----------------|--------|-----------|
| | Design | Actual |
| Motor MFG | - | INTERLINK |
| Frame | - | 56HZ |
| Horsepower | - | 3.0 |
| Motor Rpm | - | 1750 |
| Phase | - | 3 |
| Rated Voltage | - | 200-230 |
| Rated Amperage | - | 8.0-7.8 |

| Drive Data | | |
|--------------------|--------|--------------|
| | Design | Actual |
| Motor Sheave Size | - | 5.25" |
| Motor Bore Size | - | 7/8" |
| Motor Sheave SetPt | - | 5 TURNS OPEN |
| Fan Sheave Size | - | 8" |
| Fan Sheave Bore | - | 1" |
| Belt CL Distance | - | 26" |
| Num of Belts | - | 1 |
| Belt Size | - | BX69 |
| Belt Alignment | - | VERIFIED |

| Test Data | | |
|------------------------|--------|-------------|
| | Design | Actual |
| SF CFM | - | 4239 |
| SF RPM | - | 963 |
| RA CFM | - | 3374 |
| OA CFM | - | 865 |
| RL Voltage | - | 210/210/209 |
| RL Amperage | - | 7.6/7.5/7.6 |
| SF Rotation | - | CORRECT |
| RA Damper Position | - | 53% |
| Min OA Damper Position | - | 47% |
| Min OA Damper Type | - | ECONOMIZER |
| OA Enthalpy Setpt | - | 19.0 |

| Performance Data | | |
|------------------|--------|--------|
| | Design | Actual |
| MA Plenum SP | - | -0.52" |
| Fan Suction SP | - | -0.85" |
| Fan Discharge SP | - | 0.61" |
| Total ESP | - | 1.13" |
| Fan Total SP | - | 1.46" |

| General | | |
|----------------------------|--------|--------|
| | Design | Actual |
| Fan Rotation Correct | - | YES |
| Unit Filters Clean | - | YES |
| Condensate Drain Installed | - | YES |

Completed By: Michael McDonnell on 06/08/2023

National TAB

Project: 05-29-23 CULVERS - APPLETON, WI

System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: EF1

AREA:MOP CLOSET

| Unit Data | | |
|-----------|--------|--------|
| | Design | Actual |
| MFG | NA | NA |
| Model Num | NA | NA |

| Test Data | | |
|-----------|--------|--------|
| | Design | Actual |
| CFM | 75 | 46 |

| Motor Data | | |
|------------|--------|--------|
| | Design | Actual |

Completed By: Michael McDonnell on 06/08/2023

National TAB

Project: 05-29-23 CULVERS - APPLETON, WI

System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: PRV1

AREA: CUSTOMER RR

| Unit Data | | |
|---------------|-----------|-----------------|
| | Design | Actual |
| MFG | GREENHECK | GREENHECK |
| Model Num | NA | GB-100-4X-OD-2A |
| Serial Num | - | 99L15502 |
| Type | - | DOWNBLAST |
| Configuration | - | VERTICAL |

| Test Data | | |
|---------------|--------|-----------|
| | Design | Actual |
| CFM | - | 0 |
| Fan RPM | - | 0 |
| Fan Rotation | - | INCORRECT |
| Motor RPM | - | 0 |
| RL Voltage | - | 0 |
| RL Amperage | - | 0 |
| Suction ESP | - | 0 |
| Discharge ESP | - | 0 |
| Total ESP | - | 0 |

| Motor Data | | |
|------------------|--------|---------|
| | Design | Actual |
| Motor MFG | - | CENTURY |
| Frame | - | 48 |
| Horsepower | - | 0.25 |
| Motor Rpm | - | 1725 |
| Phase | - | 1 |
| Voltage (rated) | - | 115 |
| Amperage (rated) | - | 5.0 |
| Service Factor | - | 1.35 |

| Drive Data | | |
|--------------------|--------|--------|
| | Design | Actual |
| Motor Sheave Size | - | 2.5" |
| Motor Bore Size | - | 0.5" |
| Motor Sheave SetPt | - | FIXED |
| Fan Sheave Size | - | 3.25" |
| Fan Sheave Bore | - | 3/4" |
| Belt CL Distance | - | 6.5" |
| Num of Belts | - | 1 |
| Belt Size | - | 4L190 |

Completed By: Michael McDonnell on

Notes: ROTATION INCORRECT. NEEDS SERVICE. LEFT OFF AT DISCONNECT.

Date: 06/08/2023

National TAB

Project: 05-29-23 CULVERS - APPLETON, WI

System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: PRV2

AREA:HD1 GRIDDLE

| Unit Data | | |
|---------------|----------------|----------------|
| | Design | Actual |
| MFG | ACCUREX | ACCUREX |
| Model Num | XCUBE-160XP-15 | XCUBE-160XP-15 |
| Serial Num | - | 20824988 |
| Type | UPBLAST | UPBLAST |
| Configuration | VERTICAL | VERTICAL |

| Motor Data | | |
|------------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | WEG |
| Frame | - | NL |
| Horsepower | 1.5 | 1.5 |
| Motor Rpm | 1725 | 1760 |
| Phase | 3 | 3 |
| Voltage (rated) | 208 | 230 |
| Amperage (rated) | - | 4.20 |
| Service Factor | - | 1.15 |

| Drive Data | | |
|--------------------|--------|---------|
| | Design | Actual |
| Motor Sheave Size | - | AK30 |
| Motor Bore Size | - | 1" |
| Motor Sheave SetPt | - | 2 TURNS |
| Fan Sheave Size | - | VP44 |
| Fan Sheave Bore | - | 5/8" |
| Belt CL Distance | - | 6" |
| Num of Belts | - | 1 |
| Belt Size | - | AX24 |

| Test Data | | |
|---------------|--------|-------------|
| | Design | Actual |
| CFM | 1500 | 1506 |
| Fan RPM | 2396 | 2182 |
| Fan Rotation | - | CW, CORRECT |
| Motor RPM | - | 1776 |
| RL Voltage | - | 209/209/210 |
| RL Amperage | - | 3.4/3.3/3.4 |
| Suction ESP | - | -1.014" |
| Discharge ESP | - | ATM |
| Total ESP | 2.3" | 1.014" |

Completed By: Michael McDonnell on 06/07/2023

National TAB

Project: 05-29-23 CULVERS - APPLETON, WI

System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: PRV3

AREA:HD2 FRYER

| Unit Data | | |
|---------------|-------------|-------------|
| | Design | Actual |
| MFG | ACCUREX | ACCUREX |
| Model Num | XCUBE-140-7 | XCUBE-140-7 |
| Serial Num | - | 20824989 |
| Type | UPBLAST | UPBLAST |
| Configuration | VERTICAL | VERTICAL |

| Test Data | | |
|---------------|--------|-------------|
| | Design | Actual |
| CFM | 1500 | 1622 |
| Fan RPM | 1368 | 1110 |
| Fan Rotation | - | CW, CORRECT |
| Motor RPM | - | 1782 |
| RL Voltage | - | 209/209/210 |
| RL Amperage | - | 1.7/1.7/1.9 |
| Suction ESP | - | -0.79" |
| Discharge ESP | - | ATM |
| Total ESP | 1.0" | 0.79" |

| Motor Data | | |
|------------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | WEG |
| Frame | - | 56 |
| Horsepower | 0.5 | 0.75 |
| Motor Rpm | 1725 | 1760 |
| Phase | 3 | 3 |
| Voltage (rated) | 208 | 230 |
| Amperage (rated) | - | 2.3 |
| Service Factor | - | 1.25 |

| Drive Data | | |
|--------------------|--------|--------------|
| | Design | Actual |
| Motor Sheave Size | - | VP64S |
| Motor Bore Size | - | 5/8" |
| Motor Sheave SetPt | - | 4 TURNS OPEN |
| Fan Sheave Size | - | 4" |
| Fan Sheave Bore | - | 3/4" |
| Belt CL Distance | - | 5" |
| Num of Belts | - | 1 |
| Belt Size | - | AAP23 |

Completed By: Michael McDonnell on 06/07/2023

National TAB

Project: 05-29-23 CULVERS - APPLETON, WI

System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: PRV4

AREA:EMPLOYEE RR / MECHANICAL CLOSET

| Unit Data | | |
|---------------|-----------|--------------|
| | Design | Actual |
| MFG | GREENHECK | GREENHECK |
| Model Num | NA | G-70-DGEX-OD |
| Serial Num | - | 98L13089 |
| Type | - | DOWNBLAST |
| Configuration | - | VERTICAL |

| Motor Data | | |
|------------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | DAYTON |
| Horsepower | - | NL |
| Phase | - | 1 |
| Voltage (rated) | - | 115 |
| Amperage (rated) | - | 0.92 |

| Test Data | | |
|------------------|--------|--------------|
| | Design | Actual |
| CFM | - | 82 |
| Fan RPM | - | DD |
| Fan Rotation | - | CORRECT |
| Motor RPM | - | DD |
| System SetPt | - | SINGLE SPEED |
| RL Voltage | - | 119 |
| RL Amperage | - | 0.89 |
| Total ESP | - | 0.121" |
| Fan Inlet SP | - | -0.121" |
| Fan Discharge SP | - | ATM |

Completed By: Michael McDonnell on 06/08/2023

National TAB

Project: 05-29-23 CULVERS - APPLETON, WI

System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: PRV5

AREA: REAR MECHANICAL ROOM

| Unit Data | | |
|---------------|-----------|----------------|
| | Design | Actual |
| MFG | GREENHECK | GREENHECK |
| Model Num | NA | GB-180-LMDX-QD |
| Serial Num | - | 99B00697 |
| Type | - | DOWNBLAST |
| Configuration | - | VERTICAL |

| Test Data | | |
|-----------|--------|--------|
| | Design | Actual |
| Fan RPM | - | 1273 |
| Motor RPM | - | 1742 |

| Motor Data | | |
|------------------|--------|------------|
| | Design | Actual |
| Motor MFG | - | A.O. SMITH |
| Frame | - | LA56H |
| Horsepower | - | 1.5 |
| Motor Rpm | - | 1725 |
| Phase | - | 3 |
| Voltage (rated) | - | 200-230 |
| Amperage (rated) | - | 5.0 |
| Service Factor | - | 1.20 |

| Drive Data | | |
|-------------------|--------|--------|
| | Design | Actual |
| Motor Sheave Size | - | 4" |
| Motor Bore Size | - | 5/8" |
| Fan Sheave Size | - | AK56 |
| Fan Sheave Bore | - | 3/4" |
| Belt CL Distance | - | 6.5" |
| Num of Belts | - | 1 |
| Belt Size | - | 4L280 |

Completed By: Michael McDonnell on

Notes: [1] AIRFLOW NOT MEASURED. DOES NOT IMPACT BUILDING PRESSURE AS LONG AS DOOR TO MECHANICAL ROOM IS KEPT CLOSED. RECOMMEND DOOR IS KEPT CLOSED.

Date: 06/08/2023

National TAB

Project: 05-29-23 CULVERS - APPLETON, WI

System/Unit: FAN - Supply



Comfort. Under control.

Asset: MAU1

AREA:COOKLINE

| Unit Data | | |
|---------------|--------|----------|
| | Design | Actual |
| MFG | NA | NL |
| Model Num | NA | NL |
| Type | - | MAU |
| Configuration | - | VERTICAL |

| Motor Data | | |
|------------------|--------|----------|
| | Design | Actual |
| Motor MFG | - | MARATHON |
| Frame | - | 56 |
| Horsepower | - | 0.75 |
| Motor Rpm | - | 1725 |
| Phase | - | 3 |
| Voltage (rated) | - | 208-230 |
| Amperage (rated) | - | 2.7-2.8 |
| Service Factor | - | 1.25 |

| Drive Data | | |
|-------------------------|--------|----------|
| | Design | Actual |
| Motor Sheave Size | - | 4" |
| Motor Bore Size | - | 5/8" |
| Fan Sheave Size | - | AK89 |
| Fan Sheave Bore | - | 1" |
| Belt CL Distance | - | 16" |
| Num of Belts | - | 1 |
| Belt Size | - | A-50 |
| Belt Alignment Verified | - | VERIFIED |

| Gas Heat | | |
|--------------------------|--------|--------|
| | Design | Actual |
| Heater Operates (y/n) | - | YES |
| Flame Status (pass/fail) | - | PASS |

| Test Data | | |
|------------------|--------|-------------|
| | Design | Actual |
| CFM | - | 1799 |
| SF RPM | - | 770 |
| Motor RPM | - | 1716 |
| RL Voltage | - | 209/209/209 |
| RL Amperage | - | 2.4/2.4/2.3 |
| Total ESP | - | 0.55" |
| Fan Discharge SP | - | 0.55" |

| General | | |
|----------------------|--------|--------|
| | Design | Actual |
| Fan Rotation Correct | - | YES |

Completed By: Michael McDonnell on 06/08/2023

National TAB

Project: 05-29-23 CULVERS - APPLETON, WI

System/Unit: Kitchen Hood Type I



Comfort. Under control.

Asset: HD1

AREA:GRIDDLE

| Unit Data | | |
|------------------|----------------------|-----------------------|
| | Design | Actual |
| MFG | ACCUREX | ACCUREX |
| Model Num | XGEP-64-S | XGEP-64-S |
| Job / Serial Num | - | 21014054 |
| Type | TYPE I LOW PROXIMITY | TYPE I LOW PROXIMIITY |
| Hood length | 64 | 64 |
| Hood Width | 23 | 26 |

| Test Data Exhaust | | |
|-------------------------|----------------|-----------------|
| | Design | Actual |
| Filter Type | GREASE GRABBER | GREASER GRABBER |
| Filter Size 1 | 16X16 | 16X16 |
| Filter Qty 1 | 4 | 4 |
| Filter AK factor size 1 | 1.53 | 1.53 |
| Filter Total AK Area | 6.12 | 6.12 |
| Filter1 FPM | - | 261 |
| Filter2 FPM | - | 223 |
| Filter3 FPM | - | 225 |
| Filter4 FPM | - | 273 |
| Filter Ave FPM(corr) | - | 246 |
| CFM | 1500 | 1506 |

| Cooking Equipment | | |
|-------------------|--------|---------|
| | Design | Actual |
| Item 1 | - | GRIDDLE |

Completed By: Michael McDonnell on 06/07/2023

National TAB

Project: 05-29-23 CULVERS - APPLETON, WI

System/Unit: Kitchen Hood Type I



Comfort. Under control.

Asset: HD2

AREA:FRYERS

Unit Data

| | Design | Actual |
|------------------|----------------------|----------------------|
| MFG | ACCUREX | ACCUREX |
| Model Num | XXEP-83-S | XXEP-83-S |
| Job / Serial Num | - | 21036392 |
| Type | TYPE I LOW PROXIMITY | TYPE I LOW PROXIMITY |
| Hood length | 83 | 83 |
| Hood Width | 23 | 26 |

Test Data Exhaust

| | Design | Actual |
|-------------------------|-----------|-----------|
| Filter Type | X TRACTOR | X TRACTOR |
| Filter Size 1 | 16X16 | 16X16 |
| Filter Qty 1 | 5 | 5 |
| Filter AK factor size 1 | 1.53 | 1.53 |
| Filter Total AK Area | 7.65 | 7.65 |
| Filter1 FPM | - | 217 |
| Filter2 FPM | - | 211 |
| Filter3 FPM | - | 201 |
| Filter4 FPM | - | 213 |
| Filter5 FPM | - | 219 |
| Filter Ave FPM(corr) | - | 212 |
| CFM | 1500 | 1622 |

Cooking Equipment

| | Design | Actual |
|--------|--------|--------|
| Item 1 | - | FRYER |

Completed By: Michael McDonnell on 06/07/2023