

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246



Report: REPORT
Function: Test, Adjust, & Balance
Date: 12/03/2025
Completed By: National TAB

PROJECT
12-01-25 CHIPOTLE #4809 BELMONT, NC

6404 W WILKINSON BLVD

BELMONT, NC 28012

Client

Chipotle Mexican Grill
610 Newport Center Drive, Suite 1100
Newport Beach, CA 92660

National TAB

Project: 12-01-25 CHIPOTLE #4809 BELMONT, NC

Table Of Contents

Section	Page #
Summary	3
REMARKS	4
BALANCE SCHEDULE	7
Checklist Data	8
AHU/RTU	17
FAN - Exhaust	23
FAN - Supply	28
Kitchen Hood Type I	30
GRD	32



National TAB

Project: 12-01-25 CHIPOTLE #4809 BELMONT, NC
Function: Test, Adjust, & Balance

Project Summary

Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report is further detail about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

RTU's (Roof Top Units) w/ Diffusers

Each of the RTU's were measured at their terminal devices or via traverse to establish a total flow for that unit. Each RTU was adjusted to within tolerance of the engineer's design flow. Each outlet was then adjusted to within tolerance of the design flow. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. The outside air damper was adjusted until the airflow was within the design requirements. Any equipment that fell outside of that tolerance is noted throughout the report.

Kitchen Exhaust Hood & Associated Fans

Each kitchen exhaust fan was measured at the hood filter bay utilizing a velocity matrix and a manufacturer's correction factor. Each filter velocity is multiplied by the manufacturer's corrected area. The sum of these readings equals the total flow of the exhaust fans. The total flow of the exhaust was then adjusted to within tolerance of the design flow. . Any EF's that fell outside of this tolerance is noted throughout the report.

MUA (Make Up Air Unit) w/ PSP

Total flow for the MAU (Make-up Air Unit) unit was measured by readings taken at the discharge of the hood's perforated supply plenum. Readings taken with a velocity matrix were averaged and multiplied by a manufacturer's corrected area. Adjustments to the fan speed were made in order to bring the unit to within design tolerance. Any MUA's that fell outside of this tolerance is noted throughout the report.

General Exhaust Fans w/ Grilles

The general exhaust fans were measured by reading each air device with a flow hood. The total airflow for each fan is equivalent to the sum of these readings. Fan speed was then adjusted so that the airflow was within tolerance of design. Each terminal device was balanced to within tolerance of the design volume using the installed volume dampers. Any equipment that fell outside of this tolerance is noted throughout the report.

Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances of -0.02" wc to +0.02" wc and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report. The hood capture was tested at the perimeter of the hood and the cook top level with the equipment heat on to ensure satisfactory hood capture and containment.

Issue List

- Back draft damper missing
- RTU 1 heat exhaust attached to unit



12-01-25 CHIPOTLE #4809 BELMONT, NC

Project Issue Information

Issue Name : Back draft damper missing
Description : EF2 missing back draft damper
Created By : National TAB **Assigned To :** National TAB - Dan Hertenstein
Status : Open
Priority : High **Asset Tag :** EF2
Originated Date : 12/02/2025 - Jearod Ferrette - National TAB

Project Issue File Details





12-01-25 CHIPOTLE #4809 BELMONT, NC

Project Issue Information

Issue Name : RTU 1 heat exhaust attached to unit
Description : RTU 1 heater exhaust attached to control panel. Unable to open 100% without possibility damage ductwork.
Created By : National TAB **Assigned To :** National TAB - Dan Hertenstein
Status : Open
Priority : InfoOnly **Asset Tag :** RTU1
Originated Date : 12/02/2025 - Jearod Ferrette - National TAB

Project Issue File Details



12/02/2025



12/02/2025

AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	KITCHEN	3896	3714	3396	3217	500	497	12.8%	13.4%						
RTU-2	DINING	4400	4305	3400	3267	1000	1038	22.7%	24.1%						
MUA-1	KITCHEN HD									1300	1277				
EF-1	KITCHEN HD											2550	2406		
EF-2	RESTROOM													150	147
TOTALS		8296	8019	6796	6484	1500	1535			1300	1277	2550	2406	150	147

NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2800	2812
TOTAL EXHAUST	2700	2553
NET AIRFLOW	100	259

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	0.018
SIDE	0.009
REAR	0.015
AVERAGE	0.014

FINAL CHECKS

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓

- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓

- PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✓

NOTES:

CheckList List

- 01: RTU'S/AHU'S
- 02: EF'S
- 03: MUA
- 04: HOODS
- 05: FINAL TESTS



12-01-25 CHIPOTLE #4809 BELMONT, NC

CheckList Information

Name : 01: RTU'S/AHU'S **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 11/19/2025 - Natasha Louw - National TAB

Completed Date : 12/03/2025 - Jearod Ferrette - National TAB

CheckList Item Details

RTU's/AHU's

Thermostats installed and have power?	Yes
---------------------------------------	-----

Comment:

All diffusers and grilles are installed and match design?	Yes
---	-----

Comment:

Deflector plates are removed from 1x1 diffusers on the serve line (double check that this is specified on the diffuser schedule first)	Yes
--	-----

Comment:

Economizer blank plate is installed below the outside air intake (Trane only) (N/A = not applicable)	N/A
--	-----

Comment:

Economizers are assembled and functional?	Yes
---	-----

Comment:

DCV Max damper opening position is set to minimum?	Yes
--	-----

Comment:

Free cooling enthalpy set point set for lowest setting (Typically "D")

Yes

Comment:

Motors are all operating below the FLA rating?

Yes

Comment:

Are belts tight?

N/A

Comment:

If direct drive unit is the speed controller working?

Yes

Comment:

Is gas piping installed and valves turned on?

Yes

Comment:

Unit free of noticeable noise and vibration

Yes

Comment:

Final outside air damper position is marked with permanent marker?

Yes

Comment:



12-01-25 CHIPOTLE #4809 BELMONT, NC

CheckList Information

Name : 02: EF'S **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 11/19/2025 - Natasha Louw - National TAB

Completed Date : 12/02/2025 - Jearod Ferrette - National TAB

CheckList Item Details

EF's

Rotation is correct?	Yes
-----------------------------	-----

Comment:

Belts are tight?	N/A
-------------------------	-----

Comment:

Viroguard installed on hood fan(s)?	Yes
--	-----

Comment:

Hinge kit installed installed on hood fan?	Yes
---	-----

Comment:

Lean fan back. Is grease duct installation adequate and is duct ran all the way to the base of the fan?	Yes
--	-----

Comment:

Flex conduit is long enough so that fan can be completely tilted back?	Yes
---	-----

Comment:

There is no major leakage around base of fan?

Yes

Comment:

Is the motor operating below the motor FLA rating?

Yes

Comment:

For restroom fan(s) is the back draft damper installed and can it fully open?

No

Comment:

Unit free of noticeable noise and vibration?

Yes

Comment:



12-01-25 CHIPOTLE #4809 BELMONT, NC

CheckList Information

Name : 03: MUA **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 11/19/2025 - Natasha Louw - National TAB

Completed Date : 12/02/2025 - Jearod Ferrette - National TAB

CheckList Item Details

MUA

Rotation is correct?	Yes
----------------------	-----

Comment:

Gas piping is installed and valves are in on position?	Yes
--	-----

Comment:

Internal motorized damper is fully opening?	Yes
---	-----

Comment:

Motor is operating below the FLA rating?	Yes
--	-----

Comment:

Unit free of noticeable noise and vibration?	Yes
--	-----

Comment:



12-01-25 CHIPOTLE #4809 BELMONT, NC

CheckList Information

Name : 04: HOODS **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 11/19/2025 - Natasha Louw - National TAB

Completed Date : 12/02/2025 - Jearod Ferrette - National TAB

CheckList Item Details

HOODS

All hood filters installed and accounted for? Yes

Comment:

Hoods are wired and have power? Yes

Comment:

Hood is free of alarms? Yes

Comment:

Hood is free of damage? Yes

Comment:

Quarter or full vertical end panels are installed if specified? Yes

Comment:



12-01-25 CHIPOTLE #4809 BELMONT, NC

CheckList Information

Name : 05: FINAL TESTS **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 11/19/2025 - Natasha Louw - National TAB

Completed Date : 12/03/2025 - Jearod Ferrette - National TAB

CheckList Item Details

FINAL CHECKS

Is space free of drafting? Yes

Comment:

Is space comfortable in all areas? Yes

Comment:

Is the space free of ventilation noise? Yes

Comment:

List kitchen equipment turned on for testing Yes

Comment:

GRILL, STOVE, RICE COOKER

List smoke candle type used

Comment:

SMOKE CANDLE

HOOD CAPTURE TEST

Smoke test capture % - Perimeter of hood

Comment:

100%

Smoke test capture % - Top of cooking surface

Comment:

100%

WITNESS

Date test was completed

12/03/2025

Comment:

TAB tech name / Firm

Comment:

JEAROD FERRETTE & Alex Bauer/ NTAB

Site super name / Firm

Comment:

NA

Owner representative name / Firm (if Applicable)

Comment:

NA

BUILDING PRESSURE

Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative)

Pass

Comment:

FRONT 0.018", SIDE 0.009", REAR 0.015"

National TAB

Project: 12-01-25 CHIPOTLE #4809 BELMONT, NC

System/Unit: AHU/RTU



Asset: RTU1

AREA: KITCHEN

Unit Data		
	Design	Actual
MFG	CARRIER	CARRIER
Serial Num	-	3425P62460
Model Num	48FE_M12	48FE_M12
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	35X19.5
Num Final Filter 1	-	4
Final Filter Size 1	-	20X20X2

Motor Data		
	Design	Actual
Motor MFG	-	NA
Frame	-	NA
Horsepower	-	NA
Motor Rpm	-	NA
Phase	3	3
Rated Voltage	208	208
Rated Amperage	-	NA

Drive Data	
	Actual
Motor Sheave Size	DD
Motor Bore Size	DD
Motor Sheave SetPt	DD
Fan Sheave Size	DD
Fan Sheave Bore	DD
Belt CL Distance	DD
Num of Belts	DD
Belt Size	DD
Belt Alignment	DD

Test Data		
	Design	Actual
SF CFM	3896	3714
SF RPM	-	1756
RA CFM	3500	3217
OA CFM	500	497
RL Voltage	-	213/214/213
RL Amperage	-	5.62/5.63/5.62
SF Rotation	-	CCW
SF System SetPt	-	OPT. C 15%
RA Damper Position	-	6.4
Min OA Damper Position	-	3.6
Min OA Damper Type	-	ECON
OA Enthalpy Setpt	-	S5

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.81"
Fan Suction SP	-	-1.18"
Fan Discharge SP	-	0.83"
Total ESP	0.80"	1.99"
Fan Total SP	-	2.02"

General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	YES
Condensate Drain Installed	YES

Completed By: Alex Bauer on 12/03/2025

Unit Data - PHOTO LOG



11/29/2025

National TAB

Project:12-01-25 CHIPOTLE #4809 BELMONT, NC

AHU/RTU



Diffuser Supply (GRD)

RTU1/KITCHEN

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	KITCHEN	CD1	12"	500	1	396	451	477	95.4
SGRD2	KITCHEN	CD1	12"	500	1	379	434	467	93.4
SGRD3	KITCHEN	CD2	8"	250	1	250	239	233	93.2
SGRD4	KITCHEN	CD2	8"	250	1	209	250	267	106.8
SGRD5	KITCHEN HD	ACPSP	165X6	696	5.36	890	653	653	93.8
SGRD6	KITCHEN	CD2	8"	250	1	225	226	257	102.8
SGRD7	KITCHEN	CD2	8"	250	1	189	202	234	93.6
SGRD8	OFFICE	CD1	8"	150	1	179	141	144	96.0
SGRD9	BOH	CD1	12"	350	1	433	362	340	97.1
SGRD10	BOH	CD1	12"	350	1	414	365	323	92.3
SGRD11	BOH	CD1	12"	350	1	434	353	319	91.1
Total				3896		3998	3676	3714	95.33%

National TAB

Project: 12-01-25 CHIPOTLE #4809 BELMONT, NC

System/Unit: AHU/RTU



Asset: RTU2

AREA:DINING

Unit Data		
	Design	Actual
MFG	CARRIER	CARRIER
Serial Num	-	3325P62309
Model Num	48FE_M14	48FE_M14
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	35X19.5
Num Final Filter 1	-	4
Final Filter Size 1	-	20X20X2

Motor Data		
	Design	Actual
Motor MFG	-	NA
Frame	-	NA
Horsepower	-	NA
Motor Rpm	-	NA
Phase	3	3
Rated Voltage	208	208
Rated Amperage	-	NA

Drive Data	
	Actual
Motor Sheave Size	DD
Motor Bore Size	DD
Motor Sheave SetPt	DD
Fan Sheave Size	DD
Fan Sheave Bore	DD
Belt CL Distance	DD
Num of Belts	DD
Belt Size	DD
Belt Alignment	DD

Test Data		
	Design	Actual
SF CFM	4400	4305
SF RPM	-	1755
RA CFM	3400	3267
OA CFM	1000	1038
RL Voltage	-	213/214/213
RL Amperage	-	6.25/ 6.24/6. 25
SF Rotation	-	CCW
SF System SetPt	-	OPT. B 50%
RA Damper Position	-	5.6
Min OA Damper Position	-	4.4
Min OA Damper Type	-	ECON
OA Enthalpy Setpt	-	S5

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.88"
Fan Suction SP	-	-1.18"
Fan Discharge SP	-	0.75"
Total ESP	0.80"	1.63"
Fan Total SP	-	1.93"

General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	YES
Condensate Drain Installed	YES

Completed By: Jearod Ferrette on 12/02/2025

Unit Data - PHOTO LOG



11/29/2025

National TAB

Project:12-01-25 CHIPOTLE #4809 BELMONT, NC

AHU/RTU



Diffuser Supply (GRD)

RTU2/DINING

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	DINING	SR1	14"	550	1	450	500	530	96.4
SGRD2	DINING	SR1	14"	600	1	726	656	598	99.7
SGRD3	DINING	SR1	14"	650	1	711	650	610	93.8
SGRD4	DINING	SR1	14"	750	1	785	732	700	93.3
SGRD5	DINING	SR1	14"	800	1	843	801	791	98.9
SGRD6	DINING	SR2	18/6	500	0.61	355	467	497	99.4
SGRD7	DINING	SR2	18/6	500	0.61	326	430	526	105.2
SGRD8	RESTROOM	CD3	6"	50	1	86	60	53	106.0
Total				4400		4282	4296	4305	97.84%

National TAB

Project: 12-01-25 CHIPOTLE #4809 BELMONT, NC

System/Unit: FAN - Exhaust



Asset: EF1

AREA:KITCHEN HD

Unit Data		
	Design	Actual
MFG	CAPTIVE-AIRE	CAPTIVE-AIRE
Model Num	DU180HFA	DU180HFA
Serial Num	-	7626669
Type	UPBLAST	UPBLAST
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	TECO
Frame	-	184T
Horsepower	2.00	2
Motor Rpm	-	1165
Phase	3	3
Voltage (rated)	208	208
Amperage (rated)	-	6.56
Service Factor	-	1.15

Test Data		
	Design	Actual
CFM	2550	2406
Fan RPM	1230	DD/54.2 Hz
Fan Rotation	-	CCW
Motor RPM	-	DD/54.2 Hz
System SetPt	-	54.2 Hz
RL Voltage	-	112 VFD
RL Amperage	-	5.1 VFD
Total ESP	1.450"	0.60"
Fan Inlet SP	-	-0.60"
Fan Discharge SP	-	ATMO

Completed By: Jearod Ferrette on 12/02/2025

Unit Data - PHOTO LOG



11/29/2025

National TAB

Project: 12-01-25 CHIPOTLE #4809 BELMONT, NC

System/Unit: FAN - Exhaust



Asset: EF2

AREA:RESTROOM

Unit Data		
	Design	Actual
MFG	CAPTIVE-AIRE	CAPTIVE-AIRE
Model Num	DR12HFA	DR12HFA
Serial Num	-	7626669
Type	DOWNBLAST	DOWNBLAST
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	TELCO GREEN
Frame	-	NA
Horsepower	0.250	0.250
Motor Rpm	-	1800
Phase	1	1
Voltage (rated)	115	115
Amperage (rated)	-	NA
Service Factor	-	1

Test Data		
	Design	Actual
CFM	150	147
Fan RPM	-	925
Fan Rotation	-	CCW
Motor RPM	-	925
System SetPt	-	50P
RL Voltage	-	115
RL Amperage	-	0.80
Total ESP	0.60"	0.186"
Fan Inlet SP	-	-0.186"
Fan Discharge SP	-	ATMO

Completed By: Jearod Ferrette on 12/02/2025

Unit Data - PHOTO LOG



11/29/2025

National TAB

Project:12-01-25 CHIPOTLE #4809 BELMONT, NC

FAN - Exhaust



Diffuser Ret/Exh (GRD)

EF2/RESTROOM

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	RESTROOM	ER1	6/6	75	1	127	91	79	105.3
EGRD2	RESTROOM	ER1	6/6	75	1	91	88	68	90.7
Total				150		218	179	147	98%

National TAB

Project: 12-01-25 CHIPOTLE #4809 BELMONT, NC

System/Unit: FAN - Supply



Asset: MAU1

AREA: KITCHEN HD

Unit Data		
	Design	Actual
MFG	CAPTIVE-AIRE	CAPTIVE-AIRE
Model Num	A1-D.250-15D	A1-D.250-15D
Serial Num	-	7626669
Type	MAU	MAU
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	TECO
Frame	-	143T
Horsepower	0.250	0.250
Motor Rpm	-	1740
Phase	3	3
Voltage (rated)	208	208
Amperage (rated)	-	2.90
Service Factor	-	1.15

Gas Heat		
	Design	Actual
Heater Operates (y/n)	-	YES
Flame Status (pass/fail)	-	PASS
Inlet Air Temp SetPt	55	55
Discharge Air Temp SetPt	60	60
Air Flow Switch SP Actual	-	

Test Data		
	Design	Actual
CFM	1300	1277
SF RPM	1555	DD/48.3 Hz
Motor RPM	-	DD/48.3 Hz
SF System SetPt	-	48.3 Hz
RL Voltage	-	128 VFD
RL Amperage	-	2.4 VFD
Total ESP	-	-0.339"
Fan Discharge SP	-	ATMO

General	
	Actual
Fan Rotation Correct	YES

Completed By: Jearod Ferrette on 12/02/2025

Unit Data - PHOTO LOG



11/29/2025

National TAB

Project: 12-01-25 CHIPOTLE #4809 BELMONT, NC

System/Unit: Kitchen Hood Type I



Asset: HD1

AREA:KITCHEN

Unit Data		
	Design	Actual
MFG	CAPTIVE-AIRE	CAPTIVE-AIRE
Model Num	5424 ND-2-ACPSP-F	5424 ND-2-ACPSP-F
Job / Serial Num	-	7626669
Type	TYPE 1 CANOPY	TYPE 1 CANOPY
Hood length	153"	153"
Hood Width	54"	54"
Supply Plenum Type	-	ACPSP
Supply Plenum Width	9"	9"
Supply Plenum Length	165"	165"

Test Data Exhaust		
	Design	Actual
Filter Type	CAPTRATE SOLO FILTER	CAPTRATE SOLO FILTER
Filter Size 1	16X16	16X16
Filter Qty 1	9	9
Filter AK factor size 1	1.62	1.62
Filter Total AK Area	14.58	14.58
Filter1 FPM	-	147
Filter2 FPM	-	153
Filter3 FPM	-	158
Filter4 FPM	-	196
Filter5 FPM	-	184
Filter6 FPM	-	185
Filter7 FPM	-	168
Filter8 FPM	-	154
Filter9 FPM	-	142
Filter Ave FPM(corr)	-	165
CFM	2550	2406

Cooking Equipment	
	Actual
Item 1	GRILL
Item 2	RICE COOKER
Item 3	STOVE
Item 4	OVEN

Test Data Supply		
	Design	Actual
Total Area	10.31	10.31
Kv factor (Vel)	0.81	0.81
Num of Readings	-	9
Reading1 FPM	-	169
Reading2 FPM	-	161
Reading3 FPM	-	120
Reading4 FPM	-	153
Reading5 FPM	-	140
Reading6 FPM	-	147
Reading7 FPM	-	141
Reading8 FPM	-	176
Reading9 FPM	-	176
Ave FPM(corr)	-	153
CFM	1300	1277

Completed By: Alex Bauer on 12/02/2025

Unit Data - PHOTO LOG



11/29/2025

1. [Open](#) IMG_0355.mp4

URE CONTROL, LOW
SERANT LINES PER
H ROOF.
REFRIGERANT LINE
RIGERANT PIPING TO
HROUD AS SHOWN

ITIONS AND AS

ITECTURAL AND
CHIPOTLE ON

OO. TYPICAL.
NOTE KEY OPERATED
TYPICAL.
OO. SEE ELECTRICAL
TICKERS ON FACE OF
THE REME HALO

OUTSIDE AIR
R INTAKE AND
ATION ON WATER

OF ROOM AT

