

**Report By:**

National TAB  
1329 E. KEMPER ROAD  
SUITE 4210  
CINCINNATI, OH 45246



**Report: TAB**

**Function: Test, Adjust, & Balance**

**Date: 04/07/2025**

**Completed By: National TAB**

# **PROJECT**

## **04-07-25 FIVE GUYS TOLEDO, OH**

6920 CENTRAL AVE

TOLEDO, OH 43617

**Client**

Sunforest Building Company

# National TAB

Project: 04-07-25 FIVE GUYS TOLEDO, OH

## Table Of Contents

<b>Section</b>	<b>Page #</b>
SUMMARY	3
BALANCE SCHEDULE	4
Checklist Data	5
AHU/RTU	17
FAN - Exhaust	23
FAN - Supply	27
Kitchen Hood Type I	28
GRD LAYOUT	32

## Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report is further detail about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

### RTU's (Roof Top Units)

Existing RTU's were replaced and the scope for these units was to balance each within tolerance of nominal flow of the units or airflows provided on the submittals (if provided). Each of the RTU's were measured at their terminal devices or via traverse to establish a total flow for that unit. Each RTU was adjusted to within tolerance of the engineer's design flow. Outside air was set to ensure negative building pressure without exceeding the account requirements for maximum outside air ratio. The outside air damper was adjusted until the airflow was within these requirements. Any equipment that fell outside of that tolerance is noted throughout the report.

### Kitchen Exhaust Hood & Associated Fans

Each kitchen exhaust fan was measured at the hood filter bay utilizing a velocity matrix and a manufacturer's correction factor. Each filter velocity is multiplied by the manufacturer's corrected area. The sum of these readings equals the total flow of the exhaust fans. The total flow of the exhaust was then adjusted to within tolerance of the design flow. Any EF's that fell outside of this tolerance is noted throughout the report.

### MUA (Make Up Air Unit) w/ PSP.

Total flow for the MAU (Make-up Air Unit) unit was measured using manufacturer procedures. Either total traverse of the unit at the inlet with a velocity grid or via readings taken at the discharge of the hood's perforated supply plenum multiplied by the manufacturer's corrected area. Adjustments to the fan speed were made to bring the unit to within design tolerance. Any MUA's that fell outside of this tolerance is noted throughout the report.

### General Exhaust Fans w/ Grilles

The general exhaust fans were measured by reading each air device with a flow hood. The total airflow for each fan is equivalent to the sum of these readings. Fan speed was then adjusted so that the airflow was within tolerance of design. Each terminal device was balanced to within tolerance of the design volume using the installed volume dampers. Any equipment that fell outside of this tolerance is noted throughout the report.

### Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances of  $-0.02''$  wc to  $+0.02''$  wc and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report.

The hood capture was tested at the perimeter of the hood and the cook top level with the equipment heat on to ensure satisfactory hood capture and containment.

If any remaining issues were identified during the TAB process that we were unable to resolve, then those issues are noted on the following pages.

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	DINING	4110	4129	3310	3364	800	765	19.5%	18.5%						
RTU-2	KITCHEN	3000	2973	2600	2537	400	436	13.3%	14.7%						
MUA-1	MUA									2821	2838				
EF-1	FRYERS											1662	1584		
EF-2	GRILL											1852	1882		
EF-3	TOILET/MOP SINK													225	222
<b>TOTALS</b>		7110	7102	5910	5901	1200	1201			2821	2838	3514	3466	225	222

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	4021	4039
TOTAL EXHAUST	3739	3688
<b>NET AIRFLOW</b>	282	351

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	0.02
SIDE	-0.01
REAR	-0.02
<b>AVERAGE</b>	<b>-0.0033</b>

#### FINAL CHECKS

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓

---

- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✗

---

- PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✓

#### NOTES:

Wind along side of building affecting pressure measurements.

## CheckList List

- TECH - STEP 1: INITIAL WALKTHRU
- TECH - STEP 2: UNIT DATA AND EVAL
- TECH - STEP 3: TEST, ADJUST AND BALANCE
- TECH - STEP 4: FINAL TESTS
- TECH - STEP 5: FINAL DOCUMENTATION



04-07-25 FIVE GUYS TOLEDO, OH

CheckList Information

**Name :** TECH - STEP 1: INITIAL WALKTHRU **Status :** Completed

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 03/28/2025 - Tara Metcalf - National TAB

**Completed Date :** 04/08/2025 - Gabe Merk - National TAB

CheckList Item Details

INITIAL SITE WALKTHROUGH

**All diffusers and grilles are installed and match design?** No

**Comment:**

All diffusers and grilles installed but returns do not match R1 type specified.

**All hood filters installed and accounted for?** Yes

**Comment:**

**Hoods are wired and have power?** Yes

**Comment:**

**Hood is free of alarms?** Yes

**Comment:**

**Thermostats have power?** Yes

**Comment:**

**Have trades/general contractor been notified about any issues and are they created on FaciliBuild?**

**Comment:**

Yes.



04-07-25 FIVE GUYS TOLEDO, OH

CheckList Information

**Name :** TECH - STEP 2: UNIT DATA AND EVAL **Status :** Completed

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 03/28/2025 - Tara Metcalf - National TAB

**Completed Date :** 04/08/2025 - Gabe Merk - National TAB

CheckList Item Details

UNIT DATA AND EVALUATION WHILE GATHERING UNIT DATA CHECK THE FOLLOWING:

RTU's/AHU's

Economizers are assembled and functional? Yes

Comment:

DCV Max damper opening position is set to minimum? Yes

Comment:

Free cooling enthalpy set point set for lowest setting (Typically "D") Yes

Comment:

Motors are all operating below the FLA rating? Yes

Comment:

Are belts tight?

Comment:

YES

If direct drive unit is the speed controller working.

**Comment:**

N/A

---

**Is gas piping installed and valves turned on?**

Yes

---

**Comment:**

---

**Unit free of noticeable noise and vibration**

Yes

---

**Comment:**

---

**EF's**

---

**Rotation is correct?**

Yes

---

**Comment:**

---

**Belts are tight?**

---

**Comment:**

N/A

---

**Grease cup installed on hood fan?**

Yes

---

**Comment:**

---

**Hinge kit installed installed on hood fan?**

Yes

---

**Comment:**

---

**Lean fan back. Is grease duct installation adequate and is duct ran all the way to the base of the fan?**

Yes

---

**Comment:**

---

**Flex conduit is long enough so that fan can be completely tilted back?**

Yes

---

**Comment:**

---

**There is no major leakage around base of fan?**

Yes

---

**Comment:**

---

**Is the motor operating below the motor FLA rating?**

Yes

**Comment:**

---

<b>For restroom fan(s) is the back draft damper installed and can it fully open?</b>	Yes
--	-----

---

**Comment:**

---

<b>Unit free of noticeable noise and vibration?</b>	Yes
---	-----

---

**Comment:**

---

**MUA**

---

---

<b>Rotation is correct?</b>	Yes
-----------------------------	-----

---

**Comment:**

---

<b>Gas piping is installed and valves are in on position?</b>	Yes
---	-----

---

**Comment:**

---

<b>Heater tested and is functional?</b>	Yes
---	-----

---

**Comment:**

---

<b>Internal motorized damper is fully opening?</b>	Yes
--	-----

---

**Comment:**

---

<b>Motor is operating below the FLA rating?</b>	Yes
---	-----

---

**Comment:**

---

<b>Unit free of noticeable noise and vibration?</b>	Yes
---	-----

---

**Comment:**

---

**HOODS**

---

---

<b>Kitchen equipment installed in proper places?</b>	Yes
--	-----

---

**Comment:**

---

<b>Can kitchen equipment be turned on for final smoke test?</b>	Yes
---	-----

---

**Comment:**

**DOCUMENTATION**

---

Have trades/general contractor been notified about any issues and are they created on FaciliBuild? Yes

---

**Comment:**

---



**04-07-25 FIVE GUYS TOLEDO, OH**

**CheckList Information**

**Name :** TECH - STEP 3: TEST, ADJUST AND BALANCE      **Status :** Completed  
**Assigned Organization :** National TAB      **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 03/28/2025 - Tara Metcalf - National TAB  
**Completed Date :** 04/08/2025 - Gabe Merk - National TAB

**CheckList Item Details**

TEST, ADJUST, AND BALANCE ALL EQUIPMENT:

DURING TESTING MAKE NOTE OF THE FOLLOWING:

Is space free of drafting? Yes

Comment:

Is space comfortable in all areas? Yes

Comment:

Is the space free of ventilation noise? Yes

Comment:

If deviations from design were necessary to resolve 1-3 what were they? Otherwise put "NA".

Comment:

N/A



04-07-25 FIVE GUYS TOLEDO, OH

CheckList Information

**Name :** TECH - STEP 4: FINAL TESTS **Status :** Completed

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 03/28/2025 - Tara Metcalf - National TAB

**Completed Date :** 04/08/2025 - Gabe Merk - National TAB

CheckList Item Details

**FINAL TESTS**

**HOOD CAPTURE TEST**

**List equipment turned on for testing**

**Comment:**

GRILL/FRYER

**List smoke candle type used**

**Comment:**

COOKING SMOKE

**Smoke test capture - Perimeter of hood**

**Comment:**

100%

**Smoke test capture - Top of cooking surface**

**Comment:**

100%

**WITNESS**

**Date test was completed**

04/08/2025

**Comment:**

---

**TAB tech name / Firm**

**Comment:**

GABE M / NTI

---

**Site super name / Firm**

**Comment:**

N/A

---

**Owner representative name / Firm (if Applicable)**

**Comment:**

NICK (MANAGER)/ 5 GUYS

---

**Building pressure at front & back doors (All Systems On)**

**Comment:**

0.02"/-0.02"

---

**ADDITIONAL**

---

**Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative)**

**Comment:**

NO, MEASURED PRESSURE IS AFFECTED BY STRONG WINDS AGAINST SIDE AND REAR OF BUILDING.

---

**Thermostats are programmed?**

Yes

**Comment:**

---



04-07-25 FIVE GUYS TOLEDO, OH

CheckList Information

**Name :** TECH - STEP 5: FINAL DOCUMENTATION      **Status :** Completed

**Assigned Organization :** National TAB      **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 03/28/2025 - Tara Metcalf - National TAB

**Completed Date :** 04/08/2025 - Gabe Merk - National TAB

CheckList Item Details

FINAL DOCUMENTATION

Marked Data capture complete for all assets? Yes

Comment:

Picture file sent to processing team or uploaded? Yes

Comment:

Balance schedule complete and uploaded? Yes

Comment:

Prelim report generated and reviewed? Yes

Comment:

FINAL DOCUMENTATION

Marked Data capture complete for all assets? Yes

Comment:

Picture file sent to processing team or uploaded? Yes

Comment:

**Balance schedule complete and uploaded?**

Yes

**Comment:**

**Prelim report generated and reviewed?**

Yes

**Comment:**

# National TAB

Project: 04-07-25 FIVE GUYS TOLEDO, OH

System/Unit: AHU/RTU



Asset: RTU1

AREA:DINING

Unit Data		
	Design	Actual
MFG	LENNOX	AMERICAN STANDARD
Serial Num	-	240460045MxX
Model Num	LGT150H4E	GCC150A3EHB3
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	37"x22"
Num Final Filter 1	-	4
Final Filter Size 1	-	20"x20"x2"

Motor Data		
	Design	Actual
Motor MFG	-	MARATHON
Frame	-	56
Horsepower	3.75	3.0
Motor Rpm	-	1725
Phase	3	3
Rated Voltage	208	208
Rated Amperage	-	12.0

Drive Data	
	Actual
Motor Sheave Size	1VP60
Motor Bore Size	7/8"
Motor Sheave SetPt	0 OUT
Fan Sheave Size	BK95
Fan Sheave Bore	1"
Belt CL Distance	23"
Num of Belts	1
Belt Size	B-66
Belt Alignment	Good

Test Data		
	Design	Actual
SF CFM	4110	4129
SF RPM	-	1088
RA CFM	3310	3364
OA CFM	800	765
RL Voltage	-	211/212/210
RL Amperage	-	10.3/8.8/10.3
SF Rotation	-	CCW
SF System SetPt	-	60HZ
RA Damper Position	-	MECHANICAL LINKAGE
Min OA Damper Position	-	5.8 DCV
Min OA Damper Type	-	ECONOMIZER
OA Enthalpy Setpt	-	D

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.73"
Fan Suction SP	-	-1.20"
Fan Discharge SP	-	0.83"
Total ESP	---	1.56"
Fan Total SP	-	2.03"

General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	YES
Condensate Drain Installed	YES

Completed By: Gabe Merk on 04/08/2025



**National TAB**  
 Project:04-07-25 FIVE GUYS TOLEDO, OH  
**AHU/RTU**



**Diffuser Supply (GRD)**

**RTU1/DINING**

<b>Asset</b>									
<b>Asset Name</b>	<b>Location</b>	<b>Type</b>	<b>Size</b>	<b>DESIGN CFM</b>	<b>AK</b>	<b>CFM(1)</b>	<b>CFM(2)</b>	<b>FINAL CFM</b>	<b>% to design</b>
SGRD1	DINING	S1	18X16	585	1	602	602	635	108.5
SGRD2	DINING	S1	18X16	585	1	584	584	621	106.2
SGRD3	DINING	S1	20X20	585	1	544	544	566	96.8
SGRD4	DINING	S1	22X20	585	1	552	552	584	99.8
SGRD5	DINING	S1	---	600	1	737	737	609	101.5
SGRD6	DINING	S1	20X20	585	1	520	520	559	95.6
SGRD7	DINING	S1	18X16	585	1	531	531	555	94.9
<b>Total</b>				<b>4110</b>		<b>4070</b>	<b>4070</b>	<b>4129</b>	<b>100.46%</b>

Completed By: Gabe Merk on 04/08/2025

# National TAB

Project: 04-07-25 FIVE GUYS TOLEDO, OH

System/Unit: AHU/RTU



Asset: RTU2

AREA:KITCHEN

Unit Data		
	Design	Actual
MFG	LENNOX	AMERICAN STANDARD
Serial Num	-	233860040MX
Model Num	LGT092H4E	GCC090A3EHB3
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	37"x22"
Num Final Filter 1	-	4
Final Filter Size 1	-	20"x20"x2"

Motor Data		
	Design	Actual
Motor MFG	-	MARATHON
Frame	-	56
Horsepower	2	2
Motor Rpm	-	1725
Phase	3	3
Rated Voltage	208	208
Rated Amperage	-	6.3

Drive Data	
	Actual
Motor Sheave Size	1VP60
Motor Bore Size	7/8"
Motor Sheave SetPt	0 OUT
Fan Sheave Size	BK115
Fan Sheave Bore	1"
Belt CL Distance	22"
Num of Belts	1
Belt Size	B66
Belt Alignment	GOOD

Test Data		
	Design	Actual
SF CFM	3000	2973
SF RPM	-	913
RA CFM	2600	2537
OA CFM	400	436
RL Voltage	-	212/212/211
RL Amperage	-	6.4/5.2/6.2
SF Rotation	-	CCW
SF System SetPt	-	60HZ
RA Damper Position	-	MECHANICALLY LINKED
Min OA Damper Position	-	2.0 VDC
Min OA Damper Type	-	ECONOMIZER
OA Enthalpy Setpt	-	D

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.46"
Fan Suction SP	-	-0.69"
Fan Discharge SP	-	0.69"
Total ESP	---	1.15"
Fan Total SP	-	1.38"

General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	YES
Condensate Drain Installed	YES

Completed By: Chase Wright on 04/08/2025



# National TAB

Project:04-07-25 FIVE GUYS TOLEDO, OH

## AHU/RTU



**Diffuser Supply (GRD)**

**RTU2/KITCHEN**

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	HOOD 1	ACPSP	6"X129"	614	4.19	651	651	628	102.3
SGRD2	HOOD 2	ACPSP	6"X105"	560	3.46	386	386	550	98.2
SGRD3	KITCHEN	S1		150	1	221	221	146	97.3
SGRD4	KITCHEN	S1		325	1	356	356	325	100.0
SGRD5	KITCHEN	S1		326	1	445	445	331	101.5
SGRD6	KITCHEN	S1		325	1	363	363	313	96.3
SGRD7	KITCHEN	S3		400	1	243	243	373	93.3
SGRD8	KITCHEN	S3		150	1	175	175	152	101.3
SGRD9	KITCHEN	S3		100	1	174	174	102	102.0
SGRD10	KITCHEN	S3		50	1	173	173	53	106.0
Total				3000		3187	3187	2973	99.1%

Completed By: Gabe Merk on 04/08/2025

# National TAB

Project: 04-07-25 FIVE GUYS TOLEDO, OH  
System/Unit: FAN - Exhaust



Asset: EF1

AREA:FRYER HOOD

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	DU180HFA	DU180HFA
Serial Num	-	6879563
Type	UPBLAST	UPBLAST
Configuration	CEILING	VERTICAL

Test Data		
	Design	Actual
CFM	1662	1581
Fan RPM	-	700
Fan Rotation	-	CCW
Motor RPM	-	700
System SetPt	-	35.9Hz
RL Voltage	-	117 VFD
RL Amperage	-	3.0VFD
Total ESP	1.375"	0.54"
Fan Inlet SP	-	-0.54"
Fan Discharge SP	-	ATM

Motor Data		
	Design	Actual
Motor MFG	-	WEG
Frame	-	182T
Horsepower	2.0	2.0
Motor Rpm	-	1170
Phase	3	3
Voltage (rated)	208	208
Amperage (rated)	-	6.44
Service Factor	-	1.25

Completed By: Gabe Merk on 04/08/2025

### Unit Data - PHOTO LOG



04/07/2025



04/07/2025

# National TAB

Project: 04-07-25 FIVE GUYS TOLEDO, OH  
System/Unit: FAN - Exhaust



Asset: EF2

AREA:GRILL

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	CASRE15DD	CASRE15DD
Serial Num	-	6879563
Type	UTILITY	UTILITY SET
Configuration	VERTICAL	VERTICAL

Test Data		
	Design	Actual
CFM	1852	1882
Fan RPM	-	1468
Fan Rotation	-	CCW
Motor RPM	-	1468
System SetPt	-	50.5Hz
RL Voltage	-	112 VFD
RL Amperage	-	3.3 VFD
Total ESP	0.5"	INACCESSIBLE
Fan Inlet SP	-	INACCESSIBLE
Fan Discharge SP	-	ATM

Motor Data		
	Design	Actual
Motor MFG	-	TECO WESTINGHOUSE
Frame	-	145T
Horsepower	2.0	2
Motor Rpm	-	1745
Phase	3	3
Voltage (rated)	208	208
Amperage (rated)	-	5.64
Service Factor	-	1.15

Completed By: Gabe Merk on 04/08/2025

## Unit Data - PHOTO LOG



# National TAB

Project: 04-07-25 FIVE GUYS TOLEDO, OH

System/Unit: FAN - Exhaust



Asset: EF3

AREA:TOILET

Unit Data		
	Design	Actual
MFG	GREENHECK	TWIN CITY
Model Num	G-095-E	ACXD-090BE
Serial Num	-	17121-2-00001
Type	DOWNBLAST	DOWNBLAST
Configuration	VERTICAL	VERTICAL

Test Data		
	Design	Actual
CFM	225	222
Fan RPM	-	INACCESSIBLE
Fan Rotation	-	CCW
Motor RPM	-	INACCESSIBLE
System SetPt	-	VIA DIAL
RL Voltage	-	123
RL Amperage	-	0.4
Total ESP	0.50"	0.19"
Fan Inlet SP	-	-0.19"
Fan Discharge SP	-	ATM

Motor Data		
	Design	Actual
Motor MFG	-	MCMILLAN
Frame	-	NA
Horsepower	1.30	1/6
Motor Rpm	-	1800
Phase	1	1
Voltage (rated)	115	115
Amperage (rated)	-	2.6
Service Factor	-	NA


Completed By: Gabe Merk on 04/08/2025

Notes:


EF3 DESIGNED AT 375 CFM. AIR DEFICE TOTALS= 225 CFM. ADJUSTED UNITS DESIGN TO REFLECT AIR DEVICE TOTALS.

Written By: Tara Metcalf on 04/03/2025

## Unit Data - PHOTO LOG



04/07/2025



04/07/2025

**National TAB**  
 Project:04-07-25 FIVE GUYS TOLEDO, OH  
**FAN - Exhaust**



**Diffuser Ret/Exh (GRD)**

**EF3/TOILET**

<b>Asset</b>									
<b>Asset Name</b>	<b>Location</b>	<b>Type</b>	<b>Size</b>	<b>DESIGN CFM</b>	<b>AK</b>	<b>CFM(1)</b>	<b>CFM(2)</b>	<b>FINAL CFM</b>	<b>% to design</b>
EGRD1	TOILET	E1		75	1	169	72	72	96.0
EGRD2	TOILET	E1		75	1	137	76	76	101.3
EGRD3	TOILET	E1		75	1	120	74	74	98.7
<b>Total</b>				<b>225</b>		<b>426</b>	<b>222</b>	<b>222</b>	<b>98.67%</b>

Completed By: Gabe Merk on 04/08/2025

# National TAB

Project: 04-07-25 FIVE GUYS TOLEDO, OH  
System/Unit: FAN - Supply



Asset: MUA1

AREA:MUA

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	A2-D.500-20D-MPU	A2-D.500-20D-MPU
Serial Num	-	6879563
Type	MUA	MUA
Configuration	VERTICAL	VERTICAL

Test Data		
	Design	Actual
CFM	2821	2838
SF RPM	-	1245
Motor RPM	-	1245
SF System SetPt	-	42.7Hz
RL Voltage	-	107 VFD
RL Amperage	-	5.4VFD
Total ESP	-	0.37"
Fan Discharge SP	-	0.37"


Motor Data		
	Design	Actual
Motor MFG	-	TECO WESTINGHOUSE
Frame	-	182T
Horsepower	3.0	3.0
Motor Rpm	-	1750
Phase	3	3
Voltage (rated)	208	208
Amperage (rated)	-	8.6
Service Factor	-	1.15

General	
	Actual
Fan Rotation Correct	YES

Gas Heat		
	Design	Actual
Heater Operates (y/n)	-	YES
Flame Status (pass/fail)	-	PASS
Inlet Air Temp SetPt	55	55
Discharge Air Temp SetPt	60	60
Air Flow Switch SP Actual	-	0.32"

Completed By: Gabe Merk on 04/08/2025

### Unit Data - PHOTO LOG



04/08/2025



04/08/2025

# National TAB

Project: 04-07-25 FIVE GUYS TOLEDO, OH

## System/Unit: Kitchen Hood Type I



Asset: HD1

AREA:FRYER HOOD

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	5424 ND-2-ACPSP-F	5424 ND-2
Job / Serial Num	-	6879563
Type	TYPE I - CANOPY	TYPE 1 CANOPY
Hood length	108"	105"
Hood Width	54"	54"
Supply Plenum Type	-	ACPSP
Supply Plenum Width	14"	14"
Supply Plenum Length	129"	105"


Test Data Exhaust		
	Design	Actual
Filter Type	CAPTRATE SOLO FILTER	CAPTRATE SOLO
Filter Size 1	16X16	16"X16"
Filter Qty 1	6	6
Filter AK factor size 1	1.62	1.62
Filter Total AK Area	11.34	9.72
Filter1 FPM	-	149
Filter2 FPM	-	154
Filter3 FPM	-	182
Filter4 FPM	-	186
Filter5 FPM	-	157
Filter6 FPM	-	154
Filter Ave FPM(corr)	-	264
CFM	1662	1584

Cooking Equipment	
	Actual
Item 1	FRYER

Test Data Supply		
	Design	Actual
Total Area	12.54	10.2
Kv factor (Vel)	0.89	0.89
Num of Readings	-	12
Reading1 FPM	-	92
Reading2 FPM	-	99
Reading3 FPM	-	114
Reading4 FPM	-	104
Reading5 FPM	-	132
Reading6 FPM	-	129
Reading7 FPM	-	105
Reading8 FPM	-	103
Reading9 FPM	-	79
Reading10 FPM	-	107
Reading11 FPM	-	129
Reading12 FPM	-	131
Ave FPM(corr)	-	98
CFM	1247	1125

Completed By: Gabe Merk on 04/08/2025

# Unit Data - PHOTO LOG



04/08/2025



04/08/2025

# National TAB

Project: 04-07-25 FIVE GUYS TOLEDO, OH

## System/Unit: Kitchen Hood Type I



Asset: HD2

AREA:GRILL HOOD

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	5424 ND2-ACPSP-F	5424 ND-2
Job / Serial Num	-	6879563
Type	TYPE I - CANOPY	TYPE 1 CANOPY
Hood length	108"	117"
Hood Width	54"	54"
Supply Plenum Type	-	ACPSP
Supply Plenum Width	14"	14"
Supply Plenum Length	105"	129"

Test Data Exhaust		
	Design	Actual
Filter Type	CAPTRATE SOLO FILTER	CAPTRATE SOLO
Filter Size 1	16X16	16"X16"
Filter Qty 1	6	7
Filter AK factor size 1	1.62	1.62
Filter Total AK Area	9.72	11.34
Filter1 FPM	-	148
Filter2 FPM	-	159
Filter3 FPM	-	180
Filter4 FPM	-	185
Filter5 FPM	-	161
Filter6 FPM	-	156
Filter7 FPM	-	173
Filter Ave FPM(corr)	-	269
CFM	1852	1882

Cooking Equipment	
	Actual
Item 1	GRILL

Test Data Supply		
	Design	Actual
Total Area	10.20	12.54
Kv factor (Vel)	0.89	0.89
Num of Readings	-	12
Reading1 FPM	-	135
Reading2 FPM	-	116
Reading3 FPM	-	99
Reading4 FPM	-	120
Reading5 FPM	-	102
Reading6 FPM	-	107
Reading7 FPM	-	147
Reading8 FPM	-	113
Reading9 FPM	-	144
Reading10 FPM	-	107
Reading11 FPM	-	121
Reading12 FPM	-	105
Ave FPM(corr)	-	105
CFM	1574	1480

Completed By: Gabe Merk on 04/08/2025



**1 FLOOR PLAN - HVAC**  
SCALE: 1/4" = 1'-0"

