

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246



Report: TAB Report
Function: Test, Adjust, & Balance
Date: 09/03/2025
Completed By: National TAB

PROJECT
Kura Sushi K048 Edison, NJ (REVIVE)

1781 Lincoln HWY

EDISON , NJ 08817

Client

Kura Sushi

National TAB

Project: Kura Sushi K048 Edison, NJ (REVIVE)

Table Of Contents

Section	Page #
Revive Summary	3
Remarks	4
Balance Schedule	14
Checklist Data	15
AHU/RTU	27
FAN - Exhaust	30
Kitchen Hood Type I	35
Kitchen Hood Type II	37

Kura Edison-Revive TAB Summary

Below is a summary of the initial findings and further recommendations/changes made for the Kura sushi in Edison NJ.

Initially the overall building pressure was found at 0.004" which is ideal, after talking with the Store manager, the main complaint is how cold it would get in the dining room and stay relatively warm in the kitchen. After initial evaluation of the RTU we had found that the airflow is below the desired 350-400CFM/Ton range, but the overall cause of the cold dining room was the space sensor had not been properly programmed in the thermostat causing the thermostat to read the office temperature and not the true dining room temperature which led to overcooling. The RTU is also wired with Y1/Y2 cooling stages jumped together which activates full cooling and does not allow for proper stages of cooling/dehumidification. The DOAS was found to be right at the desired design CFM level and further testing of the unit showed that cooling was locked out on alarm explaining the warm temperatures in the kitchen.

The restroom exhaust fans (ceiling) are all underperforming. There is likely some form of restriction in the ductwork. Fan charts show they are capable of 120-150CFM, all are less than 50CFM currently.

There is some minor smoke capture loss from the fryer hood indicated by the stains on the ceiling tiles. Airflow testing showed that CFM is below desired levels and that the Hood grease filters are clogged.

Further Recommendations:

- 1) Fix cooling alarm on the DOAS to restore Kitchen cooling.
- 2) Clean/replace DOAS intake/ final filters
- 3) Rewire RTU terminal strip for proper staging of cooling.
- 4) Replace RTU Motor pulley and increase fan speed by 10%, motor pulley was rusted/seized and could not be adjusted by Nti. This will get unit back into 350-400CFM/ton range
- 5) Replace Fryer hood Grease exhaust filters.
- 6) Find/fix restrictions with the restroom exhaust fans
- 7) Repair KEF-1 Accessories

See Section below for clarification of all Recommendations.

Issue List

- DOAS Cooling
- DOAS Filters
- EF-1 EF-2 EF-3 Underperforming
- HOOD-2 Fryer- FILTERS
- KEF-1 Damage
- KEF-1 Grease Cup
- KEF-1 Hinge Kit
- RTU-1 Motor Sheave Seized
- RTU-1 Y1/Y2 Jumper



Kura Sushi K048 Edison, NJ (REVIVE)

Project Issue Information

Issue Name : DOAS Cooling
Description : DOAS-1 has an alarm. The alarm seems to be locking the unit out of cooling. Recommend repairing ASAP.
Created By : National TAB **Assigned To :** National TAB - Dan Hertenstein
Status : Open
Priority : High **Asset Tag :**
Originated Date : 09/02/2025 - John Barresi - National TAB

Project Issue File Details






Kura Sushi K048 Edison, NJ (REVIVE)


Project Issue Information

Issue Name : DOAS Filters
Description : Intake and final filters are dirty. Recommend cleaning/replacing as applicable.
Created By : National TAB **Assigned To :** National TAB - Dan Hertenstein
Status : Open
Priority : Medium **Asset Tag :**
Originated Date : 09/02/2025 - John Barresi - National TAB

Project Issue File Details



09/02/2025



09/02/2025




Kura Sushi K048 Edison, NJ (REVIVE)

Project Issue Information

Issue Name : EF-1 EF-2 EF-3 Underperforming
Description : Restroom exhaust fans are underperforming and have positive pressure, pushing any stink out. Recommend looking for obstructions in duct. All fans are between 40-50 CFM. Design capacity is at least 120 CFM.
Created By : National TAB **Assigned To :** National TAB - Dan Hertenstein
Status : Open
Priority : High **Asset Tag :**
Originated Date : 09/02/2025 - John Barresi - National TAB

Project Issue File Details



09/02/2025



09/02/2025



09/02/2025



Kura Sushi K048 Edison, NJ (REVIVE)


Project Issue Information

Issue Name : HOOD-2 Fryer- FILTERS
Description : HOOD-2 Serving the fryers has dirty/clogged filters. Staff had just got done with washing them but there is still debris/clogging in the filters. Recommend replacement.
Created By : National TAB **Assigned To :** National TAB - Dan Hertenstein
Status : Open
Priority : Medium **Asset Tag :**
Originated Date : 09/02/2025 - Tyler Youells - National TAB

Project Issue File Details



09/02/2025



09/02/2025



Kura Sushi K048 Edison, NJ (REVIVE)

Project Issue Information

Issue Name : KEF-1 Damage
Description : Exhaust fan shroud is dented in a couple spots. Wobbles on curb.
Created By : National TAB **Assigned To :** National TAB - Dan Hertenstein
Status : Open
Priority : Low **Asset Tag :**
Originated Date : 09/02/2025 - John Barresi - National TAB

Project Issue File Details



09/02/2025



Kura Sushi K048 Edison, NJ (REVIVE)

Project Issue Information

Issue Name : KEF-1 Grease Cup
Description : Grease cup is present but not installed onto the exhaust fan.
Created By : National TAB **Assigned To :** National TAB - Dan Hertenstein
Status : Open
Priority : Low **Asset Tag :**
Originated Date : 09/02/2025 - John Barresi - National TAB

Project Issue File Details



09/02/2025



Kura Sushi K048 Edison, NJ (REVIVE)

Project Issue Information

Issue Name : KEF-1 Hinge Kit
Description : Both hinges installed but not bolted to exhaust fan bracket. Fan is not able to be leaned back without causing damage.
Created By : National TAB **Assigned To :** National TAB - Dan Hertenstein
Status : Open
Priority : Low **Asset Tag :**
Originated Date : 09/02/2025 - John Barresi - National TAB

Project Issue File Details



09/02/2025



09/02/2025



Kura Sushi K048 Edison, NJ (REVIVE)

Project Issue Information

Issue Name : RTU-1 Motor Sheave Seized
Description : Motor sheave is seized and unable to be readjusted. Target CFM/TON is 350-400. Currently the unit is operating at 334 CFM/TON. Recommend replacing pulley and speeding the unit up by 10%.
Created By : National TAB **Assigned To :** National TAB - Dan Hertenstein
Status : Open
Priority : **Medium** **Asset Tag :**
Originated Date : 09/03/2025 - John Barresi - National TAB

Project Issue File Details



09/03/2025




Kura Sushi K048 Edison, NJ (REVIVE)

Project Issue Information

Issue Name : RTU-1 Y1/Y2 Jumper
Description : Y1 and Y2 are wired together. Current setup is not energy efficient and does not help with dehumidification. Recommend rewiring to allow for proper staging of cooling. this can also cause quick temperature swings.
Created By : National TAB **Assigned To :** National TAB - Dan Hertenstein
Status : Open
Priority : Medium **Asset Tag :**
Originated Date : 09/02/2025 - John Barresi - National TAB

Project Issue File Details



09/02/2025

AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
DOAS1		3550	3515	0	0	3550	3515	100.0%	100.0%						
RTU1		5500	5016	4350	3765	1150	1251	20.9%	24.9%						
KEF-1												2375	2265		
KEF-2												1375	1312		
EF-1														150	43
EF-2														150	37
EF-3														150	31
TOTALS		9050	8531	4350	3765	4700	4766			0	0	3750	3577	450	111

NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	4700	4766
TOTAL EXHAUST	4200	3688
NET AIRFLOW	500	1078

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	0.0075
SIDE	
REAR	
AVERAGE	0.0075

FINAL CHECKS

ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓

MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓

PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✓

NOTES:

CheckList List

- STEP 1: INITIAL READINGS
- STEP 2: INITIAL WALKTHROUGH
- STEP 3: UNIT DATA AND EVAL
- STEP 4: TEST, ADJUST AND BALANCE
- STEP 5: FINAL TESTS



Kura Sushi K048 Edison, NJ (REVIVE)

CheckList Information

Name : STEP 1: INITIAL READINGS **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 08/15/2025 - Natasha Louw - National TAB

Completed Date : 11/07/2025 - Ryan Smith - National TAB

CheckList Item Details

INITIAL BUILDING REVIEW:

What is the initial building pressure before making any changes?

Comment:

+0.004" AVG

Are thermostats programmed?

Yes

Comment:

NOTE: DOAS Does not have an HMI in the space, any setting changes have to be made at the HMI in the unit. However, there is an interior space sensor wired to the DOAS.

Are building pressure relief working properly?

Comment:

Yes. When exhaust is ON, DOAS opens to 100%

INITIAL AIRFLOWS:

SUPPLY RTU-1

Comment:

5016

OA RTU-1

Comment:

1371

SUPPLY RTU-2 (DOAS)

Comment:

3515

OA RTU-2 (DOAS)

Comment:

3515

KEF-1

Comment:

-2133

KEF-2

Comment:

-724

RREF-3

Comment:

-43

RREF-4

Comment:

-37

RREF-5

Comment:

-31

Notes/Comments :

[1] Thermostat for the dining area was not programmed to read the dining area remote sensor, causing cold swings.

Date :11/07/2025



Kura Sushi K048 Edison, NJ (REVIVE)

CheckList Information

Name : STEP 2: INITIAL WALKTHROUGH **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 08/15/2025 - Natasha Louw - National TAB

Completed Date : 11/07/2025 - Ryan Smith - National TAB

CheckList Item Details

INITIAL SITE WALKTHROUGH

All diffusers and grilles are installed and match design? N/A

Comment:

No mechanical drawings to reference.

All hood filters installed and accounted for? Yes

Comment:

Upon arrival, the filters for the fryer hood were removed for cleaning. Filters were installed before testing.

Hoods are wired and have power? Yes

Comment:

Hood is free of alarms? Yes

Comment:

Thermostats have power? Yes

Comment:

Have trades/general contractor been notified about any issues and are they created on FaciliBuild?

Comment:

N/A



Kura Sushi K048 Edison, NJ (REVIVE)

CheckList Information

Name : STEP 3: UNIT DATA AND EVAL **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 08/15/2025 - Natasha Louw - National TAB

Completed Date : 11/07/2025 - Ryan Smith - National TAB

CheckList Item Details

UNIT DATA AND EVALUATION WHILE GATHERING UNIT DATA CHECK THE FOLLOWING:

RTU's/AHU's

Economizers are assembled and functional? Yes

Comment:

DCV Max damper opening position is set to minimum? N/A

Comment:

Free cooling enthalpy set point set for lowest setting (Typically "D") Yes

Comment:

27 Btu/lb default

Motors are all operating below the FLA rating? Yes

Comment:

Are belts tight?

Comment:

If direct drive unit is the speed controller working.

Comment:

Is gas piping installed and valves turned on?

Yes

Comment:

Unit free of noticeable noise and vibration

Yes

Comment:

EF's

Rotation is correct?

Yes

Comment:

Belts are tight?

Comment:

Grease cup installed on hood fan?

No

Comment:

Hinge kit installed installed on hood fan?

No

Comment:

Hinge kit not bolted to fan.

Lean fan back. Is grease duct installation adequate and is duct ran all the way to the base of the fan?

Yes

Comment:

Flex conduit is long enough so that fan can be completely tilted back?

Yes

Comment:

There is no major leakage around base of fan?

No

Comment:

KEF-1 is damaged and does not sit on curb properly.

Is the motor operating below the motor FLA rating?

Yes

Comment:

For restroom fan(s) is the back draft damper installed and can it fully open?	N/A
--	-----

Comment:

Unit free of noticeable noise and vibration?	No
---	----

Comment:

KEF1 shaking on curb due to damage.

MUA

Rotation is correct?	N/A
-----------------------------	-----

Comment:

Gas piping is installed and valves are in on position?	N/A
---	-----

Comment:

Heater tested and is functional?	N/A
---	-----

Comment:

Internal motorized damper is fully opening?	N/A
--	-----

Comment:

Motor is operating below the FLA rating?	N/A
---	-----

Comment:

Unit free of noticeable noise and vibration?	N/A
---	-----

Comment:

HOODS

Kitchen equipment installed in proper places?	Yes
--	-----

Comment:

Can kitchen equipment be turned on for final smoke test?	Yes
---	-----

Comment:

DOCUMENTATION

Have trades/general contractor been notified about any issues and are they created on FaciliBuild?

N/A

Comment:



Kura Sushi K048 Edison, NJ (REVIVE)

CheckList Information

Name : STEP 4: TEST, ADJUST AND BALANCE **Status :** Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 08/15/2025 - Natasha Louw - National TAB
Completed Date : 11/07/2025 - Ryan Smith - National TAB

CheckList Item Details

TEST, ADJUST, AND BALANCE ALL EQUIPMENT:

DURING TESTING MAKE NOTE OF THE FOLLOWING:

Is space free of drafting? Yes

Comment:

Is space comfortable in all areas? No

Comment:

Kitchen is gets hot when the weather is warm outside, likely due to the DOAS cooling lockout

Is the space free of ventilation noise? Yes

Comment:

If deviations from design were necessary to resolve 1-3 what were they? Otherwise put "NA".

Comment:

NA



Kura Sushi K048 Edison, NJ (REVIVE)

CheckList Information

Name : STEP 5: FINAL TESTS **Status :** Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 08/15/2025 - Natasha Louw - National TAB
Completed Date : 09/03/2025 - Tyler Youells - National TAB

CheckList Item Details

FINAL TESTS

HOOD CAPTURE TEST

List equipment turned on for testing

Comment:

Griddles, fryers

List smoke candle type used

Comment:

Cooking affluent

Smoke test capture - Perimeter of hood

Comment:

HD-1 100% HD-2 90% (recommend filter replacement/deep clean)

Smoke test capture - Top of cooking surface

Comment:

HD-1 100% HD-2 90% (recommend filter replacement/deep clean)

WITNESS

Date test was completed

09/03/2025

Comment:

TAB tech name / Firm

Comment:

Tyler/NTi

Site super name / Firm

Comment:

N/A

Owner representative name / Firm (if Applicable)

Comment:

N/A

Building pressure at front & back doors (All Systems On)

Comment:

0.0075"

ADDITIONAL

Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative)

Comment:

Yes

Thermostats are programmed?

Yes

Comment:

National TAB

Project: Kura Sushi K048 Edison, NJ (REVIVE)

System/Unit: AHU/RTU



Asset: DOAS1

AREA:KITCHEN

Unit Data		
	Design	Actual
MFG	UNKNOWN	CAPTIVEAIRE
Serial Num	-	5528880
Model Num	UNKNOWN	CASRTU3-I.400-18-20T-DOAS
Type	-	DOAS
Configuration	-	VERTICAL
Num OA Filters 1	-	4
OA Filter Size 1	-	15.5"X25"X2"
Num Final Filter 1	-	8
Final Filter Size 1	-	20"X25"X2"

Motor Data		
	Design	Actual
Motor MFG	-	NEMA
Frame	-	184T
Horsepower	-	5
Motor Rpm	-	1750
Phase	-	3
Rated Voltage	-	460
Rated Amperage	-	6.80

Test Data		
	Design	Actual
SF CFM	3550	3515
SF RPM	-	1779
RA CFM	0	0
OA CFM	3515	3515
RL Voltage	-	478 VFD
RL Amperage	-	6.1 VFD
SF Rotation	-	CCW
SF System SetPt	-	61HZ
RA Damper Position	-	MECHANICAL LINKAGE
Min OA Damper Position	-	100%
Min OA Damper Type	-	DOAS
OA Enthalpy Setpt	-	N/A

Performance Data		
	Design	Actual
Fan Discharge SP	-	0.88"


General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	LOADED
Condensate Drain Installed	YES

Completed By: Tyler Youells on 09/03/2025

Unit Data - PHOTO LOG



09/02/2025



09/02/2025



09/02/2025

National TAB

Project: Kura Sushi K048 Edison, NJ (REVIVE)

System/Unit: AHU/RTU



Asset: RTU1

AREA:DINING

Unit Data		
	Design	Actual
MFG	UNKNOWN	YORK
Serial Num	-	N2N2235000
Model Num	UNKNOWN	AV15N3DP4L1AAA11A2
Type	-	RTU
Configuration	-	VERTICAL
Num OA Filters 1	-	2
OA Filter Size 1	-	32"X14.5"
Num Final Filter 1	-	6
Final Filter Size 1	-	20"X25"X2"

Motor Data		
	Design	Actual
Motor MFG	-	BALDOR RELIANCE
Frame	-	184TZ
Horsepower	-	5.25
Motor Rpm	-	1750
Phase	-	3
Rated Voltage	-	480
Rated Amperage	-	6.7

Drive Data	
	Actual
Motor Sheave Size	4.75"
Motor Bore Size	0.875"
Motor Sheave SetPt	SEIZED
Fan Sheave Size	1B5V66
Fan Sheave Bore	1.44"
Belt CL Distance	13"
Num of Belts	1
Belt Size	BX39
Belt Alignment	STRAIGHT

Test Data		
	Design	Actual
SF CFM	5500	5016
SF RPM	-	1099
RA CFM	-	3765
OA CFM	1150	1251
RL Voltage	-	487.7/488.5/489.3
RL Amperage	-	5.9 VFD
SF Rotation	-	CW
SF System SetPt	-	100%
RA Damper Position	-	MECHANICAL LINKAGE
Min OA Damper Position	-	12%/20%
Min OA Damper Type	-	ECONOMIZER
OA Enthalpy Setpt	-	27BTU/#

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.79"
Fan Suction SP	-	-1.01"
Fan Discharge SP	-	1.14"
Total ESP	-	1.93"
Fan Total SP	-	2.15"

General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	YES
Condensate Drain Installed	YES

Completed By: Tyler Youells on 09/03/2025


Notes:
[1] RTU MOTOR SHEAVE WAS RUSTED. UNABLE TO ACHEIVE 350-400 CFM/TON TARGET

Written By: Tyler Youells on 09/03/2025

Unit Data - PHOTO LOG



09/02/2025



09/02/2025



09/02/2025

National TAB

Project: Kura Sushi K048 Edison, NJ (REVIVE)

System/Unit: FAN - Exhaust



Asset: EF1

AREA:RESTROOM (MENS)

Unit Data		
	Design	Actual
MFG	UNKNOWN	PENNBARY
Model Num	UNKNOWN	Z6H
Serial Num	-	J21AE23559
Type	-	CEILING

Test Data		
	Design	Actual
CFM	150	43

Motor Data		
	Design	Actual
Motor MFG	-	FASCO
Frame	-	NL
Horsepower	-	NL
Motor Rpm	-	1550
Phase	-	1
Voltage (rated)	-	115
Amperage (rated)	-	0.85
Service Factor	-	1

Completed By: Tyler Youells on 09/03/2025

Unit Data - PHOTO LOG



09/03/2025

National TAB

Project: Kura Sushi K048 Edison, NJ (REVIVE)

System/Unit: FAN - Exhaust



Asset: EF2

AREA:RESTROOM

Unit Data		
	Design	Actual
MFG	UNKNOWN	PENNBARY
Model Num	UNKNOWN	Z6H
Serial Num	-	J21AE23564
Type	-	CEILING

Test Data		
	Design	Actual
CFM	150	37

Motor Data		
	Design	Actual
Motor MFG	-	FASCO
Frame	-	NL
Horsepower	-	NL
Motor Rpm	-	1550
Phase	-	1
Voltage (rated)	-	115
Amperage (rated)	-	0.85
Service Factor	-	1

Completed By: Tyler Youells on 09/03/2025

Unit Data - PHOTO LOG



09/03/2025

National TAB

Project: Kura Sushi K048 Edison, NJ (REVIVE)

System/Unit: FAN - Exhaust



Asset: EF3

AREA:EMPLOYEE RR

Unit Data		
	Design	Actual
MFG	NA	PENNBARY
Model Num	NA	Z6H
Serial Num	-	J21AE23552
Type	-	CEILING

Test Data		
	Design	Actual
CFM	150	31

Motor Data		
	Design	Actual
Motor MFG	-	FASCO
Frame	-	NL
Horsepower	-	NL
Motor Rpm	-	1550
Phase	-	1
Voltage (rated)	-	115
Amperage (rated)	-	0.85
Service Factor	-	

Completed By: Tyler Youells on 09/03/2025

Unit Data - PHOTO LOG



09/03/2025



National TAB

Project: Kura Sushi K048 Edison, NJ (REVIVE)

System/Unit: FAN - Exhaust

Asset: KEF1

AREA: KITCHEN HD

Unit Data		
	Design	Actual
MFG	UNKNOWN	CAPTIVEAIRE
Model Num	UNKNOWN	DU180HFA
Serial Num	-	5528880
Type	-	EXHAUST
Configuration	-	VERTICAL

Test Data		
	Design	Actual
CFM	2375	2265
Fan RPM	-	1229
Fan Rotation	-	CCW
Motor RPM	-	1229
System SetPt	-	66.3HZ
RL Voltage	-	188 VFD
RL Amperage	-	6.6 VFD
Total ESP	-	1.36"
Fan Inlet SP	-	-1.36"
Fan Discharge SP	-	ATM


Motor Data		
	Design	Actual
Motor MFG	-	NEMA
Frame	-	184T
Horsepower	-	2
Motor Rpm	-	1165
Phase	-	3
Voltage (rated)	-	230
Amperage (rated)	-	6.56
Service Factor	-	1.15

Completed By: Tyler Youells on 09/03/2025

Unit Data - PHOTO LOG



09/02/2025



09/02/2025



09/02/2025



National TAB

Project: Kura Sushi K048 Edison, NJ (REVIVE)

System/Unit: FAN - Exhaust

Asset: KEF2

AREA:KITCHEN HD

Unit Data		
	Design	Actual
MFG	UNKNOWN	CAPTIVEAIRE
Model Num	UNKNOWN	DU50HFA
Serial Num	-	5528880
Type	-	EXHAUST
Configuration	-	VERTICAL

Test Data		
	Design	Actual
CFM	1375	1312
Fan RPM	-	1262
Fan Rotation	-	CCW
Motor RPM	-	1262
System SetPt	-	43.9 HZ
RL Voltage	-	168 VFD
RL Amperage	-	2.0 VFD
Total ESP	-	0.56"
Fan Inlet SP	-	-0.56"
Fan Discharge SP	-	ATM


Motor Data		
	Design	Actual
Motor MFG	-	HSSA
Frame	-	N/L
Horsepower	-	0.5
Motor Rpm	-	1725
Phase	-	3
Voltage (rated)	-	208
Amperage (rated)	-	2.0
Service Factor	-	1.25

Completed By: Tyler Youells on 09/03/2025

Unit Data - PHOTO LOG



09/02/2025



09/02/2025



09/02/2025

National TAB

Project: Kura Sushi K048 Edison, NJ (REVIVE)
System/Unit: Kitchen Hood Type I



Asset: HD T1-1

AREA:STOVE


Unit Data		
	Design	Actual
MFG	UNKNOWN	CAPTIVE AIRE
Model Num	UNKNOWN	4824 ND-2
Job / Serial Num	-	552880
Type	-	TYPE I CANOPY
Hood length	-	84"
Hood Width	-	48"

Test Data Exhaust		
	Design	Actual
Filter Type	-	CAPTRATE SOLO
Filter Size 1	-	16X16
Filter Qty 1	-	5
Filter AK factor size 1	-	1.62
Filter Total AK Area	-	8.1
Filter1 FPM	-	177
Filter2 FPM	-	194
Filter3 FPM	-	190
Filter4 FPM	-	203
Filter5 FPM	-	188
Filter Ave FPM(corr)	-	190
CFM	1330	1539

Cooking Equipment	
	Actual
Item 1	4-BURNER STOVE
Item 2	GRIDDLE

Completed By: Tyler Youells on 09/03/2025

Unit Data - PHOTO LOG



09/02/2025



09/02/2025

National TAB

Project: Kura Sushi K048 Edison, NJ (REVIVE)
System/Unit: Kitchen Hood Type I



Asset: HD T1-2

AREA:FRYERS


Unit Data		
	Design	Actual
MFG	UNKNOWN	CAPTIVE AIRE
Model Num	UNKNOWN	4824 ND-2
Job / Serial Num	-	5528880
Type	-	TYPE I CANOPY
Hood length	-	66"
Hood Width	-	48"

Test Data Exhaust		
	Design	Actual
Filter Type	-	CAPTRATE SOLO
Filter Size 1	-	16X16
Filter Qty 1	-	4
Filter AK factor size 1	-	1.62
Filter Total AK Area	-	6.48
Filter1 FPM	-	115
Filter2 FPM	-	112
Filter3 FPM	-	113
Filter4 FPM	-	108
Filter Ave FPM(corr)	-	112
CFM	1045	726

Cooking Equipment	
	Actual
Item 1	2X FRYERS

Completed By: Tyler Youells on 09/03/2025

Unit Data - PHOTO LOG



09/02/2025



09/02/2025

National TAB

Project: Kura Sushi K048 Edison, NJ (REVIVE)
System/Unit: Kitchen Hood Type II



Asset: HD T2-1

AREA:RICE COOKERS

Unit Data		
	Design	Actual
MFG	UNKNOWN	CAPTIVE AIRE
Model Num	UNKNOWN	4224 VHB
Serial Num	-	5528880
Type	-	TYPE II CANOPY
Hood length	-	84"
Hood Width	-	42"


Test Data		
	Design	Actual
Exhaust CFM	917	991

Completed By: Tyler Youells on 09/03/2025

Unit Data - PHOTO LOG



09/02/2025



09/02/2025

National TAB

Project: Kura Sushi K048 Edison, NJ (REVIVE)
System/Unit: Kitchen Hood Type II



Asset: HD T2-2

AREA: DISHWASHER

Unit Data		
	Design	Actual
MFG	UNKNOWN	CAPTIVE AIRE
Model Num	UNKNOWN	4224 VHB
Serial Num	-	5528880
Type	-	TYPE II CANOPY
Hood length	-	42"
Hood Width	-	42"

Test Data		
	Design	Actual
Exhaust CFM	458	321

Completed By: Tyler Youells on 09/03/2025

Unit Data - PHOTO LOG



09/02/2025



09/02/2025