

Fan Test Sheet

Project:	Joe and the Juice	System:	AHU-1
Location:	1st Floor	Serves:	1st Floor
Tech:	Luca Damaro	Date:	01/24/23

Fan Data	
Make:	Goodman
Model:	GKS91155DXAF
Serial No.:	1201478964

Air Flow Data		
	Design	Actual
Total	1,990	740

Static Pressure		
Total Design:	0.70	in.w.c.
Suction:		in.w.c.
Discharge:		in.w.c.
Total Actual:		in.w.c.

Motor Data			
HP:	1.0	RPM:	
Phase:	1	SF:	1.15
	Rated	Actual	
Volts:	115	113	
Amps:	13.20	6.20	
Hz:	60	60	

Drive Data		
	Size	Bore
Motor		
Fan		
Belts	Direct Drive	
Centerline Dist.		
	Design	Actual
Fan RPM		

Notes:

Unit shut down before testing completed; could not restart.
 Filters not installed on unit.
 Could not gain access to inspect coils; assumed dirty as fan is dirty.

Fan Test Sheet

Project:	Joe and the Juice	System:	AHU-2
Location:	Cellar	Serves:	Cellar
Tech:	Luca Damaro	Date:	01/24/23

Fan Data	
Make:	
Model:	
Serial No.:	

Motor Data			
HP:		RPM:	
Phase:		SF:	1.15
	Rated	Actual	
Volts:	208	208	
Amps:		1.7	
Hz:	60	60	

Air Flow Data		
	Design	Actual
Total	900	1109

Drive Data		
	Size	Bore
Motor		
Fan		
Belts	Direct Drive	
Centerline Dist.		
	Design	Actual
Fan RPM		

Static Pressure		
Total Design:	0.50	in.w.c.
Suction:	-0.14	in.w.c.
Discharge:	0.67	in.w.c.
Total Actual:	0.81	in.w.c.

Duct					Design		Actual				Notes
No.	Height	Width	Insul.	Area	FPM	CFM	AFPM	CFM	SP	%	
1	14	19		1.85	487	900	727	1,343		149%	Return
2											

Notes:

No fan plate.
 Filters not installed.
 Coil dirty.
 Discharges into flex.

Abbreviation List

Abbreviation	Meaning	Abbreviation	Meaning
p	Air Changes per Hour	LD	Linear Diffuser
AFPM	Actual Feet per Minute	LR	Linear Return
AHU	Air Handling Unit	LWT	Leaving Water Temperature
Ak	Area Factors	MA	Mixed Air
AMPS	Amperages	MAU, MUA	Make-Up Air Unit
BHP	Brake Horsepower	Max	Maximum
BMS	Building Management System	MBH	Thousand BTUs per Hour
BR	Bottom Return	Mfr	Manufacturer
BTU	British Thermal Unit	Min	Minimum
CD	Ceiling Diffuser	N/A	Not Available, Not Accessible
CEF	Ceiling Exhaust Fan	No.	Number
CF	Cabinet Fan	OA	Outside Air
CF for DDC	BMS Correction Factor	OBD	Opposed Blade Damper
CFM	Cubic Feet per Minute	OD	Outside Diameter
CH	Chiller	OED	Open End Duct
CHWC, CC	Chilled Water Coil, Cooling Coil	PSI	Pounds per Square Inch
CR	Ceiling Return	RA	Return Air
CS	Circuit Setter	RCP	Radiant Ceiling Panel
CT	Cooling Tower	Rdgs	Readings
CV	Constant Volume	Req'd	Required
dB	Decibel	RG	Return Grille
Dia	Diameter	RGD(s)	Register(s), Grille(s), Diffuser(s)
Dist	Distribution	RHC	Reheat Coil
dP, DP	Differential Pressure	Rm Press	Room Pressure
DR	Direct Read	RP	Radiant Panel
Drwg	Drawing	RPM	Revolutions per Minute
EADB	Entering Air Dry Bulb	RR	Return Register
EAWB	Entering Air Wet Bulb	RTU	Roof Top Unit
EF	Exhaust Fan	SA	Supply Air
EG	Exhaust Grille	SD	Supply Diffuser
ER	Exhaust Register	SG	Supply Grille
ESP	External Static Pressure	SL	Slot
EWT	Entering Water Temperature	SNRKL	Snorkel
EX / EXH	Exhaust	SP	Static Pressure
F	Fahrenheit	SqFt	Square Feet
FCU	Fan Coil Unit	SR	Supply Register
FLA	Full Load Amperage	Stpt	Setpoint
FPB	Fan Powered Box	TADBF	Total Air Delivered by Fan
FPM	Feet per Minute	Tech	Technician
FtHd	Feet of Head	Temp	Temperature
GPM	Gallons per Minute	TF	Thermafuser
HP	Horsepower	TR	Top Register
HWC, HC	Hot Water Coil, Heating Coil	Trav	Traverse
HX	Heat Exchanger	TSP	Total Static Pressure
Hz	Hertz	V	Volt / Voltage
incw	Inches Water Column	VAV	Variable Air Volume
Insul	Insulation	VFD	Variable Frequency Drive
kW	Kilowatt	WMS	Wire Mesh Screen
LADB	Leaving Air Dry Bulb		
LAWB	Leaving Air Wet Bulb		