

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246



Report: Inspection TAB Report
Function: Test, Adjust, & Balance
Date: 10/01/2025
Completed By: National TAB

PROJECT
09-22-25 Firebirds Chesterfield, VA

15700 Hull Street Rd

Chesterfield, VA 23832

Client

FIREBIRD RESTAURANTS
8700 Red Oak Blvd, Unit J

CHARLOTTE, NC 28217

National TAB

Project: 09-22-25 Firebirds Chesterfield, VA

Table Of Contents

Section	Page #
Summary	3
AHU/RTU	4
FAN - Exhaust	11
FAN - Supply	18
Kitchen Hood Type I	19
GRD Layout	25

Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report is further detail about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

DOAS w/ Diffusers

Each of the DOAS were measured at their terminal devices or via traverse to establish a total flow for that unit. Each DOAS was adjusted to within tolerance of the engineer's design flow. Each outlet was then adjusted to within tolerance of the design flow. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. The outside air damper was adjusted until the airflow was within the design requirements. Any equipment that fell outside of that tolerance is noted throughout the report.

Kitchen Exhaust Hood & Associated Fans

Each kitchen exhaust fan was measured at the hood filter bay utilizing a velocity matrix and a manufacturer's correction factor. Each filter velocity is multiplied by the manufacturer's corrected area. The sum of these readings equals the total flow of the exhaust fans. The total flow of the exhaust was then adjusted to within tolerance of the design flow. . Any EF's that fell outside of this tolerance is noted throughout the report.

General Exhaust Fans w/ Grilles

The general exhaust fans were measured by reading each air device with a flow hood. The total airflow for each fan is equivalent to the sum of these readings. Fan speed was then adjusted so that the airflow was within tolerance of design. Each terminal device was balanced to within tolerance of the design volume using the installed volume dampers. Any equipment that fell outside of this tolerance is noted throughout the report.

Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances of -0.02" wc to +0.02" wc and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report.

The hood capture was tested at the perimeter of the hood and the cook top level with the equipment heat on to ensure satisfactory hood capture and containment.

National TAB

Project: 09-22-25 Firebirds Chesterfield, VA

System/Unit: AHU/RTU



Asset: DOAS1

AREA:KITCHEN

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Serial Num	-	7078080
Model Num	CAS-HVAC3-I.400-24-30-T	CAS-HVAC3-I.400-24-30-T
Type	DOAS	DOAS
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	4
OA Filter Size 1	-	15.6X24.6
Num Final Filter 1	-	8
Final Filter Size 1	-	20X25X2

Motor Data		
	Design	Actual
Motor MFG	-	WESTINGHOUSE
Frame	-	184T
Horsepower	5.00	5
Motor Rpm	-	1750
Phase	3	3
Rated Voltage	208	208
Rated Amperage	-	13.6

Drive Data	
	Actual
Motor Sheave Size	DIRECT DRIVE

Test Data		
	Design	Actual
SF CFM	4000	4135
SF RPM	-	1108
RA CFM	300	263
OA CFM	3700	3872
RL Voltage	-	210/211/210
RL Amperage	-	10.5
SF Rotation	-	CCW
SF System SetPt	-	38 Hz
RA Damper Position	-	2%
Min OA Damper Position	-	98%
Min OA Damper Type	-	DOAS

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.19"
Fan Suction SP	-	-0.91"
Fan Discharge SP	-	0.46"
Total ESP	0.50"	0.65"
Fan Total SP	-	1.37"

General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	YES
Condensate Drain Installed	YES

Completed By: Antonio Flores-De La Cruz on 09/23/2025

Unit Data - PHOTO LOG



09/25/2025

National TAB

Project:09-22-25 Firebirds Chesterfield, VA

AHU/RTU



Diffuser Supply (GRD)

DOAS1/KITCHEN

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	KITCHEN	CD-K	12"	285	1	348	369	299	104.9
SGRD2	KITCHEN	CD-K	12"	285	1	376	398	290	101.8
SGRD3	KITCHEN	CD-K	12"	285	1	331	351	293	102.8
SGRD4	KITCHEN	CD-K	12"	285	1	202	214	295	103.5
SGRD5	KITCHEN	CD-K	12"	285	1	274	290	298	104.6
SGRD6	KITCHEN	CD-K	12"	285	1	264	280	305	107.0
SGRD7	KITCHEN	CD-K	12"	285	1	310	329	286	100.4
SGRD8	KITCHEN	CD-K	12"	285	1	279	296	291	102.1
SGRD9	KITCHEN	CD-K	12"	285	1	318	337	281	98.6
SGRD10	KITCHEN	CD-K	12"	285	1	221	234	300	105.3
SGRD11	KITCHEN	CD-K	8"	150	1	129	137	152	101.3
SGRD12	KITCHEN	CD-K	8"	145	1	124	131	145	100.0
SGRD13	KITCHEN	CD-K	12"	285	1	207	219	300	105.3
SGRD14	KITCHEN	CD-K	12"	285	1	195	206	301	105.6
SGRD15	KITCHEN	CD-K	12"	285	1	252	267	299	104.9
Total				4000		3830	4058	4135	103.38%

National TAB

Project: 09-22-25 Firebirds Chesterfield, VA

System/Unit: AHU/RTU



Asset: RTU1

AREA:DINING

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Serial Num	-	7078080
Model Num	CAS-HVAC3-I.400-24-20T	CAS-HVAC3-I.400-24-20T
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	4
OA Filter Size 1	-	15.6X24.6
Num Final Filter 1	-	8
Final Filter Size 1	-	20X25X2

Motor Data		
	Design	Actual
Motor MFG	-	WESTINGHOUSE
Frame	-	215T
Horsepower	5.0	5
Motor Rpm	-	1165
Phase	3	3
Rated Voltage	208	208
Rated Amperage	-	14.3

Drive Data	
	Actual
Motor Sheave Size	DIRECT DRIVE

Test Data		
	Design	Actual
SF CFM	4000	3947
SF RPM	-	913
RA CFM	2050	2066
OA CFM	1850	1881
RL Voltage	-	210/211/210
RL Amperage	-	10.3/10.2/10.3
SF Rotation	-	CCW
SF System SetPt	-	47 Hz
RA Damper Position	-	5.2 V / 52%
Min OA Damper Position	-	4.8 V / 48%
Min OA Damper Type	-	ECONOMIZER

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.20"
Fan Suction SP	-	-0.90"
Fan Discharge SP	-	0.36"
Total ESP	0.50"	0.56"
Fan Total SP	-	1.26"

General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	YES
Condensate Drain Installed	YES

Completed By: Antonio Flores-De La Cruz on 09/23/2025

Notes:

TOTAL FLOW WAS SET DUE TO SGRD 1-9 AND 1-10 DAMPERS BEING ABOVE HARD CEILING. MANUAL DAMPERS FOR BRANCHES WAS NOT INSTALLED PER THE DRAWINGS AND UNABLE TO LIMIT FLOW IN BRANCH SERVING SGRD 1-4 TO 1-8

Written By: Antonio Flores-De La Cruz on 09/29/2025

Unit Data - PHOTO LOG



09/25/2025

National TAB

Project:09-22-25 Firebirds Chesterfield, VA

AHU/RTU



Diffuser Supply (GRD)

RTU1/DINING

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	ENTRY	LSD	8"	175	0.35	266	132	144	82.3
SGRD2	ENTRY	LSD	8"	175	0.35	136	134	147	84.0
SGRD3	DINING	SR	18X8	450	0.86	604	604	604	134.2
SGRD4	DINING	SR	16X8	400	0.76	499	474	374	93.5
SGRD5	DINING	SR	12X8	290	0.56	296	296	296	102.1
SGRD6	DINING	SR	12X8	290	0.56	380	380	380	131.0
SGRD7	DINING	SR	12X8	290	0.56	458	458	458	157.9
SGRD8	DINING	SR	12X8	290	0.56	373	373	373	128.6
SGRD9	SIDE ROOM	CD	8"	150	1	193	193	181	120.7
SGRD10	DINING	CD	8"	140	1	155	155	150	107.1
SGRD11	BAR	CD	12"	450	1	165	165	283	62.9
SGRD12	BAR	CD	12"	450	1	266	266	267	59.3
SGRD13	BAR	CD	12"	450	1	285	285	290	64.4
Total				4000		4076	3915	3947	98.68%

National TAB

Project: 09-22-25 Firebirds Chesterfield, VA

System/Unit: AHU/RTU



Asset: RTU2

AREA:DINING/RESTROOMS

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Serial Num	-	7078080
Model Num	CAS-HVAC3-I.400-24-20T	CAS-HVAC3-I.400-24-20T
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	4
OA Filter Size 1	-	15.6X24.6
Num Final Filter 1	-	8
Final Filter Size 1	-	20X25X2

Motor Data		
	Design	Actual
Motor MFG	-	WESTINGHOUSE
Frame	-	215T
Horsepower	5.00	5
Motor Rpm	-	1165
Phase	3	3
Rated Voltage	208	208
Rated Amperage	-	14.3

Drive Data	
	Actual
Motor Sheave Size	DIRECT DRIVE

Test Data		
	Design	Actual
SF CFM	3900	4145
SF RPM	-	913
RA CFM	2050	2267
OA CFM	1850	1878
RL Voltage	-	210/211/210
RL Amperage	-	10.2/10.1/10.2
SF Rotation	-	CCW
SF System SetPt	-	47 Hz
RA Damper Position	-	4.5 V / 45%
Min OA Damper Position	-	5.5 V / 50%
Min OA Damper Type	-	ECONOMIZER

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.20"
Fan Suction SP	-	-0.94"
Fan Discharge SP	-	0.36"
Total ESP	0.50"	0.56"
Fan Total SP	-	1.30"

General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	YES
Condensate Drain Installed	YES

Completed By: Antonio Flores-De La Cruz on 09/22/2025

Unit Data - PHOTO LOG



09/25/2025

National TAB

Project:09-22-25 Firebirds Chesterfield, VA

AHU/RTU



Diffuser Supply (GRD)

RTU2/DINING/RESTROOMS

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	DINING	SR	18X10	600	1.11	540	540	653	108.8
SGRD2	DINING	SR	18X10	600	1.11	633	684	633	105.5
SGRD3	RESTROOM	CD	6"	90	1	70	71	82	91.1
SGRD4	RESTROOM	CD	6"	90	1	67	73	81	90.0
SGRD5	DINING	SR	18X10	600	1.11	708	656	635	105.8
SGRD6	DINING	SR	18X10	600	1.11	691	647	651	108.5
SGRD7	DINING	SR	18X10	600	1.11	640	668	640	106.7
SGRD8	HALL	CD	12"	335	1	378	360	320	95.5
SGRD9	HALL	CD	12"	335	1	330	306	324	96.7
SGRD10	SIDE ROOM	CD	8"	130	1	123	137	126	96.9
Total				3980		4180	4142	4145	104.15%

National TAB

Project: 09-22-25 Firebirds Chesterfield, VA

System/Unit: FAN - Exhaust



Asset: EF-DISH0

AREA:DISH

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	DU33HFA	DU33HFA
Serial Num	-	7078080
Type	UPBLAST	UPBLAST
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	HSSA
Frame	-	48Y
Horsepower	0.333	0.333
Motor Rpm	-	1350
Phase	1	1
Voltage (rated)	115	115
Amperage (rated)	-	5.7
Service Factor	-	1

Test Data		
	Design	Actual
CFM	800	673
Fan RPM	-	DIRECT DRIVE
Fan Rotation	-	CCW
Motor RPM	-	DIRECT DRIVE
System SetPt	-	DIAL
RL Voltage	-	120
RL Amperage	-	4.3
Total ESP	0.50"	0.93"
Fan Inlet SP	-	0.93"
Fan Discharge SP	-	ATM

Completed By: Antonio Flores-De La Cruz on 09/25/2025

National TAB

Project: 09-22-25 Firebirds Chesterfield, VA

System/Unit: FAN - Exhaust



Asset: KEF3

AREA:SF GRILL

Unit Data		
	Design	Actual
MFG	CANARM	CAPTIVEAIRE
Model Num	HRE-20	CASRE24D
Serial Num	-	7078080
Type	UTILITY	UTILITY
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	WESTINGHOUSE
Frame	-	215T
Horsepower	2.0	5
Motor Rpm	-	1165
Phase	3	3
Voltage (rated)	208	208
Amperage (rated)	-	14.3
Service Factor	-	1.15

Drive Data	
	Actual
Motor Sheave Size	DIRECT DRIVE

Test Data		
	Design	Actual
CFM	3360	3217
Fan RPM	-	1045
Fan Rotation	-	CCW
Motor RPM	-	1045
RL Voltage	-	210/211/210
RL Amperage	-	11.3/11.2/11.3
Suction ESP	-	-1.35"
Discharge ESP	-	ATM
Total ESP	1.60"	1.35"

Completed By: Antonio Flores-De La Cruz on 09/24/2025

Unit Data - PHOTO LOG



09/25/2025

National TAB

Project: 09-22-25 Firebirds Chesterfield, VA

System/Unit: FAN - Exhaust



Asset: KEF-H4

AREA:PREP

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	DU180HFA	DU180HFA
Serial Num	-	7078080
Type	UPBLAST	UPBLAST
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	WESTINGHOUSE
Frame	-	184T
Horsepower	2.00	2
Motor Rpm	-	1170
Phase	3	3
Voltage (rated)	208	208
Amperage (rated)	-	6
Service Factor	-	1.15

Test Data		
	Design	Actual
CFM	2340	2209
Fan RPM	-	911
Fan Rotation	-	CCW
Motor RPM	-	911
System SetPt	-	46.7 Hz
RL Voltage	-	210/211/210
RL Amperage	-	4.5/4.4/4.5
Total ESP	1.60"	1.36"
Fan Inlet SP	-	-1.36"
Fan Discharge SP	-	ATM

Completed By: Antonio Flores-De La Cruz on 09/24/2025

Unit Data - PHOTO LOG



09/25/2025

National TAB

Project: 09-22-25 Firebirds Chesterfield, VA

System/Unit: FAN - Exhaust



Asset: KEF-HL1

AREA:COOKLINE

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	DU85HFA	DU85HFA
Serial Num	-	7078080
Type	UPBLAST	UPBLAST
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	HSSA
Frame	-	NL
Horsepower	0.75	0.75
Motor Rpm	-	1725
Phase	3	3
Voltage (rated)	208	208
Amperage (rated)	-	2.6
Service Factor	-	1.15

Test Data		
	Design	Actual
CFM	1425	1327
Fan RPM	-	957
Fan Rotation	-	CCW
Motor RPM	-	957
System SetPt	-	33.3 Hz
RL Voltage	-	210/211/210
RL Amperage	-	1.7
Total ESP	1.40"	0.79"
Fan Inlet SP	-	-0.79"
Fan Discharge SP	-	ATM

Completed By: Antonio Flores-De La Cruz on 09/24/2025

Unit Data - PHOTO LOG



09/25/2025

National TAB

Project: 09-22-25 Firebirds Chesterfield, VA

System/Unit: FAN - Exhaust



Asset: KEF-HR1

AREA:COOKLINE

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	DU85HFA	DU85HFA
Serial Num	-	7078080
Type	UPBLAST	UPBLAST
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	HSSA
Frame	-	NL
Horsepower	0.75	0.75
Motor Rpm	-	1725
Phase	3	3
Voltage (rated)	208	208
Amperage (rated)	-	2.6
Service Factor	-	1.15

Test Data		
	Design	Actual
CFM	1425	1327
Fan RPM	-	957
Fan Rotation	-	CCW
Motor RPM	-	957
System SetPt	-	33.3 Hz
RL Voltage	-	210/211/210
RL Amperage	-	1.7
Total ESP	1.40"	0.68"
Fan Inlet SP	-	-0.68"
Fan Discharge SP	-	ATM

Completed By: Antonio Flores-De La Cruz on 09/24/2025

Unit Data - PHOTO LOG



09/25/2025

National TAB

Project: 09-22-25 Firebirds Chesterfield, VA

System/Unit: FAN - Exhaust



Asset: TEF1

AREA:TOILETS

Unit Data		
	Design	Actual
MFG	GREENHECK	PENNBARRY
Model Num	G-080	DX11QGP
Serial Num	-	C25AM42068
Type	DOWNBLAST	DOWNBLAST
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	MCMILLAN
Frame	-	NL
Horsepower	-	283 W
Motor Rpm	-	1725
Phase	1	1
Voltage (rated)	120	115
Amperage (rated)	-	5.2
Service Factor	-	1

Test Data		
	Design	Actual
CFM	200	200
Fan RPM	-	DIRECT DRIVE
Fan Rotation	-	CCW
Motor RPM	-	DIRECT DRIVE
System SetPt	-	DIAL
RL Voltage	-	120
RL Amperage	-	N/A
Total ESP	0.5"	0.33"
Fan Inlet SP	-	-0.33"
Fan Discharge SP	-	ATM

Completed By: Antonio Flores-De La Cruz on 09/25/2025

Unit Data - PHOTO LOG



09/25/2025

National TAB

Project:09-22-25 Firebirds Chesterfield, VA

FAN - Exhaust



Diffuser Ret/Exh (GRD)

TEF1/TOILETS

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	RESTROOM	EG	6"	100	1	265	291	100	100.0
EGRD2	RESTROOM	EG	6"	100	1	398	291	100	100.0
Total				200		663	582	200	100%

Completed By: Antonio Flores-De La Cruz on 09/25/2025

National TAB

Project: 09-22-25 Firebirds Chesterfield, VA

System/Unit: FAN - Supply



Asset: MUA1

AREA: COOKLINE/SF GRILL

Unit Data		
	Design	Actual
MFG	ECON-AIR	ECON-AIR
Model Num	EARTU-I.300-18-10T-MPU	EARTU2-I.300-18-10T-MPU
Serial Num	-	7078080
Type	MUA	MUA
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	WESTINGHOUSE
Frame	-	182T
Horsepower	3.00	3
Motor Rpm	-	1755
Phase	3	3
Voltage (rated)	208	208
Amperage (rated)	-	8.60
Service Factor	-	1.15

Gas Heat		
	Design	Actual
Heater Operates (y/n)	-	N
Flame Status (pass/fail)	-	FAIL
Inlet Air Temp SetPt	55	55
Discharge Air Temp SetPt	60	60
Air Flow Switch SP Actual	-	N/A

Test Data		
	Design	Actual
CFM	3200	3294
SF RPM	-	1369
Motor RPM	-	1369
SF System SetPt	-	46.8 Hz
RL Voltage	-	210/211/210
RL Amperage	-	5.5/5.4/5.5

General	
	Actual
Fan Rotation Correct	YES

Completed By: Antonio Flores-De La Cruz on 09/25/2025

Unit Data - PHOTO LOG



09/25/2025

National TAB

Project: 09-22-25 Firebirds Chesterfield, VA

System/Unit: Kitchen Hood Type I



Asset: HD1

AREA:COOKLINE

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	6030ND-2-PSP-F	6030ND-2-PSP-F
Job / Serial Num	-	7078080
Type	TYPE 1 CANOPY	TYPE 1 CANOPY
Hood length	180"	180"
Hood Width	60"	60"
Supply Plenum Type	-	PERFORATED
Supply Plenum Width	12"	12"
Supply Plenum Length	192"	192"

Test Data Exhaust		
	Design	Actual
Filter Type	CAPTRATE SOLO FILTER	CAPTRATE SOLO FILTER
Filter Size 1	20X16	20X16
Filter Qty 1	11	11
Filter AK factor size 1	2.08	2.08
Filter Total AK Area	22.88	22.88
Filter1 FPM	-	108
Filter2 FPM	-	124
Filter3 FPM	-	123
Filter4 FPM	-	135
Filter5 FPM	-	119
Filter6 FPM	-	114
Filter7 FPM	-	104
Filter8 FPM	-	115
Filter9 FPM	-	116
Filter10 FPM	-	107
Filter11 FPM	-	111
Filter Ave FPM(corr)	-	116
CFM	2850	2654

Cooking Equipment	
	Actual
Item 1	FRYER
Item 2	SKILLET
Item 3	STOVE

Test Data Supply		
	Design	Actual
Total Area	16	16
Kv factor (Vel)	0.87"	0.87"
Num of Readings	-	12
Reading1 FPM	-	151
Reading2 FPM	-	99
Reading3 FPM	-	119
Reading4 FPM	-	149
Reading5 FPM	-	137
Reading6 FPM	-	109
Reading7 FPM	-	128
Reading8 FPM	-	165
Reading9 FPM	-	189
Reading10 FPM	-	134
Reading11 FPM	-	175
Reading12 FPM	-	187
Ave FPM(corr)	-	145
CFM	2000	2018

Completed By: Antonio Flores-De La Cruz on 09/24/2025

Unit Data - PHOTO LOG



09/25/2025

National TAB

Project: 09-22-25 Firebirds Chesterfield, VA

System/Unit: Kitchen Hood Type I



Asset: HD2

AREA:SF GRILL

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	6030ND-2-PSP-F	6030ND-2-PSP-F
Job / Serial Num	-	7078080
Type	TYPE I CANOPY	TYPE I CANOPY
Hood length	112"	112"
Hood Width	60"	60"
Supply Plenum Type	-	PERFORATED
Supply Plenum Width	12"	12"
Supply Plenum Length	124"	124"

Test Data Exhaust		
	Design	Actual
Filter Type	CAPTRATE SOLO FILTER	CAPTRATE SOLO FILTER
Filter Size 1	20X16	20X16
Filter Qty 1	7	7
Filter AK factor size 1	2.08	2.08
Filter Total AK Area	14.56	14.56
Filter1 FPM	-	234
Filter2 FPM	-	225
Filter3 FPM	-	214
Filter4 FPM	-	229
Filter5 FPM	-	227
Filter6 FPM	-	218
Filter7 FPM	-	203
Filter Ave FPM(corr)	-	221
CFM	3360	3596

Cooking Equipment	
	Actual
Item 1	GRILL
Item 2	OVEN

Test Data Supply		
	Design	Actual
Total Area	10.33	10.33
Kv factor (Vel)	0.87	0.87
Num of Readings	-	8
Reading1 FPM	-	165
Reading2 FPM	-	100
Reading3 FPM	-	121
Reading4 FPM	-	128
Reading5 FPM	-	170
Reading6 FPM	-	123
Reading7 FPM	-	146
Reading8 FPM	-	182
Ave FPM(corr)	-	142
CFM	1200	1276

Completed By: Antonio Flores-De La Cruz on 09/25/2025

Unit Data - PHOTO LOG



09/25/2025

National TAB

Project: 09-22-25 Firebirds Chesterfield, VA

System/Unit: Kitchen Hood Type I



Asset: HD3

AREA:PREP

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	6030ND-2	6030ND-2
Job / Serial Num	-	7078080
Type	TYPE I CANOPY	TYPE I CANOPY
Hood length	156"	156"
Hood Width	60"	60"

Test Data Exhaust		
	Design	Actual
Filter Type	CAPTRATE SOLO FILTER	CAPTRATE SOLO FILTER
Filter Size 1	20X16	20X16
Filter Qty 1	9	9
Filter AK factor size 1	2.08	2.08
Filter Total AK Area	18.72	18.72
Filter1 FPM	-	111
Filter2 FPM	-	115
Filter3 FPM	-	117
Filter4 FPM	-	116
Filter5 FPM	-	113
Filter6 FPM	-	120
Filter7 FPM	-	125
Filter8 FPM	-	124
Filter9 FPM	-	124
Filter Ave FPM(corr)	-	118
CFM	2340	2209

Cooking Equipment	
	Actual
Item 1	OVEN
Item 2	GRILL

Completed By: Antonio Flores-De La Cruz on 09/24/2025

Unit Data - PHOTO LOG



09/25/2025

