

## Buffalo Wild Wings (5915992) (Rowlett, TX)

### CheckList Information

**Name :** CAS Project Checklist **Status :** Not Completed  
**Assigned Organization :** CAPTIVE-AIRE R120 **Asset :**  
**Requesting Organization :** CAPTIVE-AIRE R120

### CheckList Item Details

CAS Job Name	Buffalo Wild Wings - Rowlett TX
CAS Job Number	5915992
Turnover Date or TCO Date	
Comment	
<b>PERMIT INFORMATION</b>	
FS Permit Drawings Complete	Yes
Comment	CONFIRMED
FS Permit Number	N/A
<b>FIRE SUPPRESSION READINESS REQUIREMENTS</b>	
Fire Distributor Conditions: Gas Valve Size/When delivered, PE Stamp drawings, fire final test requirements, etc.?	Will be on site 8/3 for rough in & pull station
Permanent power installed so that all hood & food equipment can be turned "on"	Should be on end of week
Gas meter set with gas available to the cookline equipment (gas must be present for final test)	should be set end of week
Ansul Installation Date	08/03/2023
Comment	Confirmed
Hood Startup/TAB & Fire System Pre-Test Date	08/21/2023
Comment	Tentative
Fire Final Date	08/24/2023
Comment	Tentative
When will cooking equipment be set under the hood?	EQUIPMENT IS ON SITE 7/25
Comment	

Fire System Rough-In (Only required when hood is 100% field piped)

08/03/2023

Comment

Food Equipment is set and locked in place (per plan)

No

Comment

EQUIPMENT IS ON SITE 7/25

**Notes/Comments :**