

## Buffalo Wild Wings (5915992) (Rowlett, TX)

### CheckList Information

**Name :** CAS Project Checklist **Status :** Not Completed  
**Assigned Organization :** CAPTIVE-AIRE R120 **Asset :**  
**Requesting Organization :** CAPTIVE-AIRE R120

### CheckList Item Details

CAS Job Name	Buffalo Wild Wings - Rowlett TX
CAS Job Number	5915992
Turnover Date or TCO Date	
Comment	
<b>PERMIT INFORMATION</b>	
FS Permit Drawings Complete	Yes
Comment	CONFIRMED
FS Permit Number	N/A
<b>FIRE SUPPRESSION READINESS REQUIREMENTS</b>	
Fire Distributor Conditions: Gas Valve Size/When delivered, PE Stamp drawings, fire final test requirements, etc.?	Will be on site 8/3 for rough in & pull station
Permanent power installed so that all hood & food equipment can be turned "on"	CONFIRMED
Gas meter set with gas available to the cookline equipment (gas must be present for final test)	MONDAY 8/14
Ansul Installation Date	08/03/2023
Comment	Confirmed
Hood Startup/TAB & Fire System Pre-Test Date	08/08/2023
Comment	
Fire Final Date	08/15/2023
Comment	
When will cooking equipment be set under the hood?	EQUIPMENT IS ON SITE 7/25
Comment	

Fire System Rough-In (Only required when hood is 100% field piped)

08/03/2023

Comment

CONFIRMED

Food Equipment is set and locked in place (per plan)

No

Comment

EQUIPMENT IS ON SITE 7/25

**Notes/Comments :**