

Report By:

National TAB  
1329 E. KEMPER ROAD  
SUITE 4210  
CINCINNATI, OH 45246

**NATIONAL**

**TAB**

Comfort. Under control.

**Report: ISSUE REPORT 9/20**  
**Function: Test, Adjust, & Balance**  
**Date1: 09/20/2022**

**PROJECT**  
**09-19 CULVERS - LOGANSPOORT, IN**

3919 EAST MARKET STREET

LOGANSPOORT, IN 46947

Client

Captive-Aire Region #60

# National TAB

Project: 09-19 CULVERS - LOGANSPOBT, IN

## Table Of Contents

Section	Page #
Issue Data	3









Comfort. Under control.

## 09-19 CULVERS - LOGANSPOUR, IN

### Project Issue Information

**Issue Name :** CONDUIT FOR PRV1 is tight.

**Description :** When you lean the exhaust fan back or try to remove it you can not lift it more then 2-3 inches. Looks like the wires will rip or short out if the fan is pulled back too far. This also may be why backdraft damper is not yet installed.


**Created By :** National TAB

**Assigned To :** National TAB - Will Turnbough

**Status :** Pending

**Originated Date :** 09/19/2022 - Jack Bain - National TAB

#### Project Issue File Details





Comfort. Under control.

## 09-19 CULVERS - LOGANSPORT, IN

### Project Issue Information

**Issue Name :** Diffuser 1-6 not hooked up

**Description :** The diffuser for 1-6 has the ductwork going to the diffuser location but does not have flex to connect to the diffuser.

**Created By :** National TAB

**Assigned To :** National TAB - Will Turnbough

**Status :** Pending

**Originated Date :** 09/20/2022 - Jack Bain - National TAB

#### Project Issue File Details



FuselT2eeaa88395c34dd...



Comfort. Under control.

## 09-19 CULVERS - LOGANSPORT, IN

### Project Issue Information

**Issue Name :** HMI for both RTUS not powered

**Description :** HMI for RTU1 and RTU2 are missing CAT5 cable and are not powered.

**Created By :** National TAB

**Assigned To :** National TAB - Will Turnbough

**Status :** Pending

**Originated Date :** 09/19/2022 - Jack Bain - National TAB

#### Project Issue File Details



FuselTf1ec4fca42dd4f7...



Comfort. Under control.

## 09-19 CULVERS - LOGANSPORT, IN

### Project Issue Information

**Issue Name :** HOOD CONTROL NOT POWERED

**Description :** The HMI for hoods is not wired and so there is no speed controller for either hood exhaust fan.

**Created By :** National TAB

**Assigned To :** National TAB - Will Turnbough

**Status :** Closed

**Originated Date :** 09/19/2022 - Jack Bain - National TAB

#### Project Issue File Details



FuselTaba84227ae6f4f0...



Comfort. Under control.

## 09-19 CULVERS - LOGANSPORT, IN

### Project Issue Information

**Issue Name :** missing diffuser 2-14

**Description :** Missing diffuser for RTU2 into the utility room (diffuser 2-14)

**Created By :** National TAB

**Assigned To :** National TAB - Will Turnbough

**Status :** Pending

**Originated Date :** 09/20/2022 - Jack Bain - National TAB

#### Project Issue File Details



FuselT9f5107c2b91c439...



Comfort. Under control.

## 09-19 CULVERS - LOGANSPORT, IN

### Project Issue Information

**Issue Name :** Missing exhaust grill

**Description :** PRV1-3 for the kitchen restroom is missing.

**Created By :** National TAB

**Assigned To :** National TAB - Brianna Biggs

**Status :** Pending

**Originated Date :** 09/20/2022 - Jack Bain - National TAB

#### Project Issue File Details



FuselT93050257cc65418...

