

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246



Report: TAB Report
Function: Test, Adjust, & Balance
Date: 03/05/2025
Completed By: National TAB

PROJECT
Wilmington CBOC (Wilmington, OH)

31 Clark Street

Wilmington, OH

Client

Mechanical Optimizers
2145 Patterson Street
Cincinnati, OH 45214

National TAB

Project: Wilmington CBOC (Wilmington, OH)

Table Of Contents

Section	Page #
AHU/RTU	3
FAN - Exhaust	12

National TAB

Project: Wilmington CBOC (Wilmington, OH)

System/Unit: AHU/RTU



Asset: RTU-1

AREA:108

Unit Data		
	Design	Actual
MFG	NA	TRANE
Serial Num	-	243610499L
Model Num	NA	YSJ150B3SAH
Configuration	VERTICAL	VERTICAL
OA Filter Size 1	-	38"x17"
Num PreFilter 1	-	3
PreFilter Size 1	-	18"x18"x2"
Num PreFilter 2	-	3
PreFilter Size 2	-	18"x24"x2"

Motor Data		
	Design	Actual
Motor MFG	-	EBM PABPST
Horsepower	4.60	5.0
Motor Rpm	-	1239
Phase	3	3
Rated Voltage	208	208
Rated Amperage	11.00	11.0

Test Data		
	Design	Actual
SF CFM	3750	3853
RA CFM	3250	3349
OA CFM	500	504
RL Voltage	208	217/216/215
RL Amperage	11.00	5.6/5.8/5.8
SF System SetPt	-	1.2"
Min OA Damper Position	-	0%
Brake Horse Power	-	2.6

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.91"
Fan Suction SP	-	-1.41"
Fan Discharge SP	0.859	1.28"
Total ESP	0.859	2.19
Fan Total SP	1.641	2.69"

Completed By: Gabe Merk on 01/21/2025

National TAB

Project:Wilmington CBOC (Wilmington, OH)

AHU/RTU



VAV - Single Duct

RTU-1/108

Asset											
Asset Name	MFG	Model Num	Type	Inlet Size	Design Max CFM	Max CFM	Design Min CFM	Min CFM	Design Heat CFM	Heat CFM	Ak (max)
VAV-101	TRANE	VCEF08--*M0SY95D	REHEAT	8	505	485	305	310	315	311	1.18
VAV-102	TRANE	VCEF06--*M0SY95D	REHEAT	6	85	86	60	61	83	82	1.22
VAV-103	TRANE	VCEF16--*M0SY95D	REHEAT	16	2740	2755	2097	2115	2250	2276	1.12
VAV-104	TRANE	VCEF10--*M0SY95D	REHEAT	10	635	616	635	616	635	616	0.99

Diffuser Ret/Exh (GRD)

RTU-1/108

Asset							
Asset Name	Type	Size	DESIGN CFM	AK	CFM(1)	FINAL CFM	% to design
EGRD1	R12	12	435	1	827	435	100.0
EGRD2	R12	12	505	1	210	518	102.6
EGRD3	R6	6	85	1	151	93	109.4
EGRD4	R12	12	450	1	652	463	102.9
EGRD5	R12	12	450	1	505	486	108.0
EGRD6	R12	12	450	1	345	455	101.1
EGRD7	R12	12	450	1	337	460	102.2
Total			2825		3027	2910	103.01%

Diffuser Supply (GRD)

VAV-101/

Asset							
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
VAV-101-SGRD1	104	S	12	505	579	485	96.0
Total				505	579	485	96.04%

VAV-102/

Asset							
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
VAV-102-SGRD1	103	S	6	85	93	86	101.2
Total				85	93	86	101.18%

VAV-103/

Asset							
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
VAV-103-SGRD1	102	S	10	210	334	201	95.7
VAV-103-SGRD2	101	S	12	450	524	484	107.6
VAV-103-SGRD3	101	S	12	450	92	439	97.6
VAV-103-SGRD4	101	S	12	450	566	470	104.4
VAV-103-SGRD5	100	S	10	365	520	367	100.5
VAV-103-SGRD6	100	S	10	365	437	375	102.7
VAV-103-SGRD7	101	S	12	450	659	419	93.1
Total				2740	3132	2755	100.55%

VAV-104/

Asset							
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
VAV-104-SGRD1	106	S	8	200	210	210	105.0
VAV-104-SGRD2	105	S	12	435	406		-
Total				635	616	210	33.07%

Completed By: Gabe Merk on 01/21/2025

National TAB

Project: Wilmington CBOC (Wilmington, OH)

System/Unit: AHU/RTU



Asset: RTU-2

AREA:123

Unit Data		
	Design	Actual
MFG	NA	TRANE
Serial Num	-	243610494L
Model Num	NA	YSJ090A3SAH
Configuration	VERTICAL	VERTICAL
OA Filter Size 1	-	38"x17"
Num PreFilter 1	-	3
PreFilter Size 1	-	16"x24"x2"
Num PreFilter 2	-	2
PreFilter Size 2	-	18"x24"x2"

Motor Data		
	Design	Actual
Motor MFG	-	EBM PABPST
Horsepower	3.00	3.0
Motor Rpm	-	977
Phase	3	3
Rated Voltage	208	208
Rated Amperage	8.80	8.8

Test Data		
	Design	Actual
SF CFM	2245	2335
RA CFM	1745	
OA CFM	500	
RL Voltage	208	
RL Amperage	8.80	
SF System SetPt	-	1.00"
Min OA Damper Position	-	
Brake Horse Power	-	

Performance Data		
	Design	Actual
MA Plenum SP	-	
Fan Suction SP	-	
Fan Discharge SP	-	
Total ESP	1.825	
Fan Total SP	0.675	

Notes:

Economizer not modulating (1/21/25)

Written By: Gabe Merk on 01/21/2025

National TAB

Project:Wilmington CBOC (Wilmington, OH)

AHU/RTU



VAV - Single Duct

RTU-2/123

Asset											
Asset Name	MFG	Model Num	Type	Inlet Size	Design Max CFM	Max CFM	Design Min CFM	Min CFM	Design Heat CFM	Heat CFM	Ak (max)
VAV-112	TRANE	VCEF10--*M0SY95D	REHEAT	10	730	727	450	444	580	584	0.95
VAV-113	TRANE	VCEF10--*M0SY95D	REHEAT	10	640	664	640	664	629	635	1.18
VAV-114	TRANE	VCEF10--*M0SY95D	REHEAT	10	680	677	410	411	410	411	1.05
VAV-115	TRANE	VCEF10--*M0SY95D	REHEAT	10	195	176	195	176	195	176	0.65

Diffuser Ret/Exh (GRD)

RTU-2/123

Asset							
Asset Name	Type	Size	DESIGN CFM	AK	CFM(1)	FINAL CFM	% to design
EGRD1	R12	12	365	1			-
EGRD2	R12	12	365	1			-
EGRD3	R8	8	130	1			-
EGRD4	R6	6	75	1			-
EGRD5	R8	8	150	1			-
EGRD6	R6	6	85	1			-
EGRD7	R10	10	340	1			-
EGRD8	R10	10	340	1			-
EGRD9	R8	8	170	1			-
Total			2020		0	0	0%

Diffuser Supply (GRD)

VAV-112/

Asset								
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design	
VAV-112-SGRD1	127	S	12	365	264	366	100.3	
VAV-112-SGRD2	127	S	12	365	413	361	98.9	
Total				730	677	727	99.59%	

VAV-113/

Asset								
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design	
VAV-113-SGRD1	129	NA	8	130	228	125	96.2	
VAV-113-SGRD2	126	NA	6	50	50	54	108.0	
VAV-113-SGRD3	130	S	6	75	130	82	109.3	
VAV-113-SGRD4	128	S	8	100	87	108	108.0	
VAV-113-SGRD5	131	S	8	175	120	176	100.6	
VAV-113-SGRD6	132	S	8	110	135	117	106.4	
Total				640	750	662	103.44%	

VAV-114/

Asset							
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
VAV-114-SGRD1	112	S	10	340	372	334	98.2
VAV-114-SGRD2	112	S	10	340	318	343	100.9
Total				680	690	677	99.56%

VAV-115/

Asset							
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
VAV-115-SGRD1	111	S	8	195	119	176	90.3
Total				195	119	176	90.26%

National TAB

Project: Wilmington CBOC (Wilmington, OH)

System/Unit: AHU/RTU



Asset: RTU-3

AREA:116

Unit Data		
	Design	Actual
MFG	NA	TRANE
Serial Num	-	243610500L
Model Num	NA	YSJ120A3SAH
Configuration	VERTICAL	VERTICAL
OA Filter Size 1	-	38"x17"
Num PreFilter 1	-	3
PreFilter Size 1	-	16"x24"x2"
Num PreFilter 2	-	2
PreFilter Size 2	-	18"x24"x2"

Motor Data		
	Design	Actual
Motor MFG	-	EBM PABPST
Horsepower	3.00	3.0
Motor Rpm	-	1291
Phase	3	3
Rated Voltage	208	208
Rated Amperage	8.80	8.8

Test Data		
	Design	Actual
SF CFM	3450	3463
RA CFM	2950	2948
OA CFM	500	515
RL Voltage	208	216/215/217
RL Amperage	8.80	4.3/4.2/4.3
SF System SetPt	-	1.6"
Min OA Damper Position	-	11%
Brake Horse Power	-	1.45

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.49"
Fan Suction SP	-	-0.88"
Fan Discharge SP	-	1.32"
Total ESP	0.859	1.81"
Fan Total SP	1.641	2.20"

Notes:

Unit finished pending addition of return grille 12. (1/21/25)

Written By: Gabe Merk on 01/21/2025

National TAB

Project:Wilmington CBOC (Wilmington, OH)

AHU/RTU



VAV - Single Duct

RTU-3/116

Asset											
Asset Name	MFG	Model Num	Type	Inlet Size	Design Max CFM	Max CFM	Design Min CFM	Min CFM	Design Heat CFM	Heat CFM	Ak (max)
VAV-105	TRANE	VCEF06--*M0SY95D	REHEAT	6	135	135	80	80	83	84	1.03
VAV-106	TRANE	VCEF06--*M0SY95D	REHEAT	6	65	65	65	65	65	65	1.19
VAV-107	TRANE	VCEF14--*M0SY95D	REHEAT	14	1450	1432	985	991	985	991	1.04
VAV-108	TRANE	VCEF06--*M0SY95D	REHEAT	6	250	266	250	266	250	266	1.07
VAV-109	TRANE	VCEF06--*M0SY95D	REHEAT	6	250	258	250	258	250	258	1.09
VAV-110	TRANE	VCEF10--*M0SY95D	REHEAT	10	775	811	775	811	775	811	1.16
VAV-111	TRANE	VCEF06--*M0SY95D	REHEAT	6	525	502	525	502	525	502	1.19

Diffuser Ret/Exh (GRD)

RTU-3/116

Asset							
Asset Name	Type	Size	DESIGN CFM	AK	CFM(1)	FINAL CFM	% to design
EGRD1	R6	6	95	1	66	86	90.5
EGRD2	R8	8	135	1	174	134	99.3
EGRD3	R8	8	160	1	200	140	87.5
EGRD4	R10	10	305	1	281	330	108.2
EGRD5	R8	8	135	1	190	133	98.5
EGRD6	R8	8	125	1	190	124	99.2
EGRD7	R8	8	125	1	262	136	108.8
EGRD8	R12	12	460	1	285	420	91.3
EGRD9	R12	12	460	1	307	416	90.4
EGRD10	R8	8	125	1	213	132	105.6
EGRD11	R8	8	135	1	143	137	101.5
EGRD12	R10	10	230	1	0	0	0.0
EGRD13	R8	8	125	1	139	136	108.8
EGRD14	R8	8	175	1	179	190	108.6
EGRD15	R6	6	65	1	45	66	101.5
Total			2855		2674	2580	90.37%

Diffuser Supply (GRD)

VAV-105/

Asset							
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
VAV-105-SGRD1	113	S	8	135	130	135	100.0
Total				135	130	135	100%

VAV-106/

Asset							
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
VAV-106-SGRD1	119	S	6	165	83	65	39.4
Total				165	83	65	39.39%

VAV-107/

Asset							
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
VAV-107-SGRD1	108	S	10	305	354	305	100.0
VAV-107-SGRD2	108	S	10	305	267	279	91.5
VAV-107-SGRD3	107	S	10	230	226	236	102.6
VAV-107-SGRD4	108	S	10	305	334	290	95.1
VAV-107-SGRD5	109	S	10	305	314	322	105.6
Total				1450	1495	1432	98.76%

VAV-108/

Asset							
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
VAV-108-SGRD1	115	S	8	125	133	130	104.0
VAV-108-SGRD2	114	S	8	125	141	136	108.8
Total				250	274	266	106.4%

VAV-109/

Asset							
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
VAV-109-SGRD1	121	S	8	125	129	128	102.4
VAV-109-SGRD2	120	S	8	125	139	130	104.0
Total				250	268	258	103.2%

VAV-110/

Asset							
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
VAV-110-SGRD1	116	S	8	135	163		-
VAV-110-SGRD2	118	S	8	175	172	192	109.7
VAV-110-SGRD3	125	S	10	210	277	219	104.3
VAV-110-SGRD4	133	S	6	95	74	91	95.8
VAV-110-SGRD5	117	S	8	160	187	169	105.6
Total				775	873	671	86.58%

VAV-111/

Asset							
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
VAV-111-SGRD1	122	S	8	180	112	164	91.1
VAV-111-SGRD2	123	S	8	135	118	126	93.3
VAV-111-SGRD3	124	S	10	210	290	212	101.0
Total				525	520	502	95.62%

National TAB

Project: Wilmington CBOC (Wilmington, OH)

System/Unit: FAN - Exhaust



Asset: EF-1

AREA:102 PATIENT RR

Unit Data		
	Design	Actual
MFG	NA	GREENHECK
Model Num	NA	SP-A250-QD
Serial Num	-	25233791
Type	CEILING	CEILING

Test Data		
	Design	Actual
CFM	250	193

Motor Data		
	Design	Actual
Motor MFG	-	GREENHECK
Frame	-	NL
Horsepower	67W	1/30
Motor Rpm	1000	1000
Phase	1	1
Voltage (rated)	120	115
Amperage (rated)	-	.56
Service Factor	-	NL

Completed By: Gabe Merk on 03/05/2025

Notes:

AFTER CHANGING OUTLET PIPE TO 8" (OTHER THAN AT EXTERIOR) AIRFLOW INCREASED FROM 103 CFM TO 193 CFM.

Written By: Gabe Merk on 03/05/2025

National TAB

Project: Wilmington CBOC (Wilmington, OH)

System/Unit: FAN - Exhaust



Asset: EF-2

AREA:106 PATIENT RR

Unit Data		
	Design	Actual
MFG	NA	GREENHECK
Model Num	NA	SP-A250-QD
Serial Num	-	25233803
Type	CEILING	CEILING

Test Data		
	Design	Actual
CFM	250	172

Motor Data		
	Design	Actual
Motor MFG	-	GREENHECK
Frame	-	NL
Horsepower	67W	1/30
Motor Rpm	1000	1000
Phase	1	1
Voltage (rated)	120	115
Amperage (rated)	-	.56
Service Factor	-	NL

Completed By: Gabe Merk on 03/05/2025

Notes:

AFTER CHANGING OUTLET PIPE TO 8" (OTHER THAN AT EXTERIOR) AIRFLOW INCREASED FROM 107 CFM TO 172 CFM.

Written By: Gabe Merk on 03/05/2025

National TAB

Project: Wilmington CBOC (Wilmington, OH)

System/Unit: FAN - Exhaust



Asset: EF-3

AREA:122 PATIENT RR

Unit Data		
	Design	Actual
MFG	NA	GREENHECK
Model Num	NA	SP-A250-QD
Serial Num	-	25233800
Type	CEILING	CEILING

Test Data		
	Design	Actual
CFM	250	162

Motor Data		
	Design	Actual
Motor MFG	-	GREENHECK
Frame	-	NL
Horsepower	67W	1/30
Motor Rpm	1000	1000
Phase	1	1
Voltage (rated)	120	115
Amperage (rated)	-	.56
Service Factor	-	NL

Completed By: Gabe Merk on 03/05/2025

Notes:

AFTER CHANGING OUTLET PIPE TO 8" (OTHER THAN AT EXTERIOR) AIRFLOW INCREASED FROM 108 CFM TO 162 CFM.

Written By: Gabe Merk on 03/05/2025

National TAB

Project: Wilmington CBOC (Wilmington, OH)

System/Unit: FAN - Exhaust



Asset: EF-4

AREA:124 STAFF RR

Unit Data		
	Design	Actual
MFG	NA	GREENHECK
Model Num	NA	SP-A250-QD
Serial Num	-	25233785
Type	CEILING	CEILING

Test Data		
	Design	Actual
CFM	250	183

Motor Data		
	Design	Actual
Motor MFG	-	GREENHECK
Frame	-	NL
Horsepower	67W	1/30
Motor Rpm	1000	1000
Phase	1	1
Voltage (rated)	120	115
Amperage (rated)	-	.56
Service Factor	-	NL

Completed By: Gabe Merk on 03/05/2025

Notes:

AFTER CHANGING OUTLET PIPE TO 8" (OTHER THAN AT EXTERIOR) AIRFLOW INCREASED FROM 83 CFM TO 183 CFM.

Written By: Gabe Merk on 03/05/2025

National TAB

Project: Wilmington CBOC (Wilmington, OH)

System/Unit: FAN - Exhaust



Asset: EF-5

AREA:126 SOILED UTILITY

Unit Data		
	Design	Actual
MFG	NA	GREENHECK
Model Num	NA	SP-AP0511A-1
Serial Num	-	NL
Type	CEILING	CEILING

Test Data		
	Design	Actual
CFM	80	91

Motor Data		
	Design	Actual
Motor MFG	-	NL
Frame	-	NL
Horsepower	67W	22W
Motor Rpm	887	NL
Phase	1	1
Voltage (rated)	120	120
Amperage (rated)	-	NL
Service Factor	-	NL

Completed By: Gabe Merk on 03/05/2025

Notes:

AFTER CHANGING OUTLET PIPE TO 8" (OTHER THAN AT EXTERIOR) AIRFLOW INCREASED FROM 83 CFM TO 91 CFM.

Written By: Gabe Merk on 03/05/2025

National TAB

Project: Wilmington CBOC (Wilmington, OH)

System/Unit: FAN - Exhaust



Asset: EF-6

AREA:125 PATIENT RR

Unit Data		
	Design	Actual
MFG	NA	GREENHECK
Model Num	NA	SP-A250-QD
Serial Num	-	25233794
Type	CEILING	CEILING

Test Data		
	Design	Actual
CFM	250	202

Motor Data		
	Design	Actual
Motor MFG	-	GREENHECK
Frame	-	NL
Horsepower	67W	1/30
Motor Rpm	1000	1000
Phase	1	1
Voltage (rated)	120	115
Amperage (rated)	-	.56
Service Factor	-	NL

Completed By: Gabe Merk on 03/05/2025

Notes:

AFTER CHANGING OUTLET PIPE TO 8" (OTHER THAN AT EXTERIOR) AIRFLOW INCREASED FROM 92 CFM TO 202 CFM.

Written By: Gabe Merk on 03/05/2025

National TAB

Project: Wilmington CBOC (Wilmington, OH)

System/Unit: FAN - Exhaust



Asset: EF-7

AREA:131 JANITOR

Unit Data		
	Design	Actual
MFG	NA	GREENHECK
Model Num	NA	SP-A250-QD
Serial Num	-	25233782
Type	CEILING	CEILING

Test Data		
	Design	Actual
CFM	250	197

Motor Data		
	Design	Actual
Motor MFG	-	GREENHECK
Frame	-	NL
Horsepower	67W	1/30
Motor Rpm	1000	1000
Phase	1	1
Voltage (rated)	120	115
Amperage (rated)	-	.56
Service Factor	-	NL

Completed By: Gabe Merk on 03/05/2025

Notes:

AFTER CHANGING OUTLET PIPE TO 8" (OTHER THAN AT EXTERIOR) AIRFLOW INCREASED FROM 90 CFM TO 197 CFM.

Written By: Gabe Merk on 03/05/2025