

## FREDDY'S (4845619) LAGRANGE, GA

### CheckList Information

|                                  |                        |                 |               |
|----------------------------------|------------------------|-----------------|---------------|
| <b>Name :</b>                    | CAS PROJECT MILESTONES | <b>Status :</b> | Not Completed |
| <b>Assigned Organization :</b>   | CAPTIVE-AIRE R120      | <b>Asset :</b>  |               |
| <b>Requesting Organization :</b> | CAPTIVE-AIRE R120      |                 |               |

### CheckList Item Details

|   |                     |
|---|---------------------|
|   |                     |
| CAS Job Name  | FREDDY'S - LAGRANGE |
| CAS Job Number  | 5258134             |
| Turnover Date or TCO Date   | 10/16/2023          |
| Comment   |                     |
| <b>PERMIT INFORMATION</b>   |                     |
| FS Permit Drawings Complete   | Yes                 |
| Comment   |                     |
| <b>FIRE SUPPRESSION READINESS REQUIREMENTS</b>  |                     |
| Permanent power installed so that all hood & food equipment can be turned "on"                  | YES                 |
| Gas meter set with gas available to the cookline equipment (gas must be present for final test) | NO ETA              |
| Ansul Installation Date   | 10/02/2023          |
| Comment   |                     |
| Hood Startup/TAB & Fire System Pre-Test Date  | 10/16/2023          |
| Comment   |                     |
| Fire Final Date   | 10/13/2023          |
| Comment   |                     |
| When will cooking equipment be set under the hood?  | 09/26/2023          |
| Comment   |                     |
| Fire System Rough-In (Only required when hood is 100% field piped)                              | COMPLETE            |
| Comment   |                     |

Food Equipment is set and locked in place (per plan) Yes

Comment

**Notes/Comments :**