

Report By:

**National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246**



**Report: PRELIM REPORT
Function: Test, Adjust, & Balance
Date: 04/03/2024**

**PROJECT
04-01-24 CULVERS ONTARIO, OH**

1364 N Lexington Springmill Rd

Ontario, OH 44906

Client

Accurex

400 Ross Ave

Schofield, WI 54476

National TAB

Project: 04-01-24 CULVERS ONTARIO, OH

Table Of Contents

| Section | Page # |
|----------------------|---------------|
| Checklist Data | 3 |
| AHU/RTU | 20 |
| FAN - Exhaust | 24 |
| Kitchen Hood Type I | 30 |
| Kitchen Hood Type II | 32 |
| File Data | 33 |

CheckList List

- SITE PICTURES
- TECH - STEP 1: INITIAL WALKTHROUGH
- TECH - STEP 2: UNIT DATA AND EVALUATION
- TECH - STEP 3: TEST, ADJUST AND BALANCE
- TECH - STEP 4: FINAL TESTS
- TECH - STEP 5: FINAL DOCUMENTATION



IMG_3474
04/03/2024

RTU-2

Comment:



IMG_3475
04/03/2024

PRV-1

Comment:



IMG_3471
04/03/2024

PRV-2

Comment:



IMG_3472
04/03/2024

PRV-3

Comment:



IMG_3473
04/03/2024

PRV-4

Comment:



IMG_3470
04/03/2024

EF-1A

Comment:



IMG_3469
04/03/2024

HOOD 1

Comment:



IMG_3467
04/03/2024

HOOD 2

Comment:



IMG_3466
04/03/2024

HOOD 3


Comment:



IMG_3468
04/03/2024

PRODIGY BOARD WIRING

Comment:



IMG_3491
04/03/2024



04-01-24 CULVERS ONTARIO, OH

CheckList Information

Name : TECH - STEP 1: INITIAL WALKTHROUGH **Status :** Not Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 03/27/2024 - Wale Odofin - National TAB

CheckList Item Details

INITIAL SITE WALKTHROUGH

All diffusers and grilles are installed and match design? Yes

Comment:

Perforated diffusers are installed on the cook line? (4-ways will disrupt hood capture) Yes

Comment:

All hood filters installed and accounted for? Yes

Comment:

Hoods are wired and have power? Yes

Comment:

Thermostats have power? Yes

Comment:

Have trades/general contractor been notified about any issues and are they created on FaciliBuild?

Comment:

Yes



04-01-24 CULVERS ONTARIO, OH

CheckList Information

Name : TECH - STEP 2: UNIT DATA AND EVALUATION **Status :** Not Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 03/27/2024 - Wale Odofin - National TAB

CheckList Item Details

UNIT DATA AND EVALUATION WHILE GATHERING UNIT DATA CHECK THE FOLLOWING:

RTU's/AHU's

Economizers are assembled and functional? Yes

Comment:

Thermostat wire run from OCP on the RTU to the Ec terminal at the thermostat? If no, jumper can be installed from R to OCP temporarily. (The economizers will not open without OCP being energized.) Yes

Comment:

Motors are all operating below the FLA rating? Yes

Comment:

Are belts tight?

Comment:

Yes

If direct drive unit is the speed controller working.

Comment:

N/A

Is gas piping installed and valves turned on?

Yes

Comment:

Unit free of noticeable noise and vibration

Yes

Comment:

EF's

Rotation is correct?

Yes

Comment:

Belts are tight?

Comment:

N/A

Grease cup installed on hood fan?

Yes

Comment:

Hinge kit installed installed on hood fan?

Yes

Comment:

Lean grease rated fans back. Is grease duct installation adequate and is duct ran all the way to the base of the fan?

Yes

Comment:

Flex conduit is long enough so that fan can be completely tilted back?

Yes

Comment:

There is no major leakage around base of fan?

No

Comment:

Is the motor operating below the motor FLA rating?

Yes

Comment:

For restroom fan(s) is the back draft damper installed and can it fully open?

Yes

Comment:

Unit free of noticeable noise and vibration?

Yes

Comment:

The hood exhaust fans are installed in correct positions and are not switched?

Yes

Comment:

HOODS

Kitchen equipment installed in proper places?

Yes

Comment:

Can kitchen equipment be turned on for final smoke test?

No

Comment:

Second stage Grease Grabber filters are installed on the griddle hood?

Yes

Comment:

DOCUMENTATION

Have trades/general contractor been notified about any issues and are they created on FaciliBuild?

Yes

Comment:



04-01-24 CULVERS ONTARIO, OH

CheckList Information

Name : TECH - STEP 3: TEST, ADJUST AND BALANCE **Status :** Not Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 03/27/2024 - Wale Odofin - National TAB

CheckList Item Details

TEST, ADJUST, AND BALANCE ALL EQUIPMENT:

DURING TESTING MAKE NOTE OF THE FOLLOWING:

Is space free of drafting? Yes

Comment:

Is space comfortable in all areas? Yes

Comment:

Is the space free of ventilation noise? Yes

Comment:

If deviations from design were necessary to resolve 1-3 what were they? Otherwise put "NA".

Comment:

NA



04-01-24 CULVERS ONTARIO, OH

CheckList Information

Name : TECH - STEP 4: FINAL TESTS **Status :** Not Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 03/27/2024 - Wale Odofin - National TAB

CheckList Item Details

FINAL TESTS

HOOD CAPTURE TEST

List equipment turned on for testing

Comment:

None

List smoke candle type used

Comment:

S-102 45 Second

Smoke test capture - Perimeter of hood

Comment:

100%

Smoke test capture - Top of cooking surface

Comment:

100%

WITNESS

Date test was completed

04/03/2024

Comment:

TAB tech name / Firm

Comment:

Jordan Best / NTi

Site super name / Firm

Comment:

Tim Clogg / Wolverine Construction

Owner representative name / Firm (if Applicable)

Comment:

Chance Meylan

Building pressure at front & back doors (All Systems On)

Comment:

-0.0001 0.0005 0.0001

ADDITIONAL

Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative)

Comment:

Yes

Thermostats are programmed?

Yes

Comment:

PRODIGY SETTINGS FOR RTU'S

Parameter 65 set to 0

Yes

Comment:

Parameter 78 set to 0

Yes

Comment:

Parameter 105 set to 6

No

Comment:

Setting parameter 6 triggers error 103. Troubleshooting guide refers to configuration ID 1, verified this is correct, set back to 7 to enable unit to run. Recommend MC contact Lennox to determine proper set point

Parameter 156 set to 70 (Dining unit only)

Yes

Comment:

Parameter 156 set to 65 (Kitchen Unit Only)

Yes

Comment:

Parameter 170 set to 75 (Dining Unit Only)

Yes

Comment:

Parameter 170 set to 70 (Kitchen Unit Only)

Yes

Comment:

Parameter 131 set to the same % as OA minimum position?

Yes

Comment:

Parameter 117 set to the same % as OA minimum position?

Yes

Comment:



04-01-24 CULVERS ONTARIO, OH

CheckList Information

Name : TECH - STEP 5: FINAL DOCUMENTATION **Status :** Not Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 03/27/2024 - Wale Odofin - National TAB

CheckList Item Details

FINAL DOCUMENTATION

Marked Data capture complete for all assets? Yes

Comment:

Picture file sent to processing team or uploaded? Yes

Comment:

Balance schedule complete and uploaded? Yes

Comment:

Prelim report generated and reviewed? Yes

Comment:

National TAB

Project: 04-01-24 CULVERS ONTARIO, OH

System/Unit: AHU/RTU



Asset: RTU1

AREA:DINING

| Unit Data | | |
|---------------------|----------|--------------|
| | Design | Actual |
| MFG | LENNOX | LENNOX |
| Serial Num | - | 5624A01842 |
| Model Num | 13H15 | LGT180H4MM1Y |
| Type | RTU | RTU |
| Configuration | VERTICAL | VERTICAL |
| Num OA Filters 1 | - | 3 |
| OA Filter Size 1 | - | 24"X16" |
| Num Final Filter 1 | - | 6 |
| Final Filter Size 1 | - | 24"X24"X2" |

| Motor Data | | |
|----------------|--------|------------|
| | Design | Actual |
| Motor MFG | - | INTER-LINK |
| Frame | - | 56 HZ |
| Horsepower | - | 3 |
| Motor Rpm | - | 1750 |
| Phase | 3 | 3 |
| Rated Voltage | 208 | 208 |
| Rated Amperage | - | 8.0 |

| Drive Data | | |
|--------------------|--------|---------------|
| | Design | Actual |
| Motor Sheave Size | - | 3.75" |
| Motor Bore Size | - | 0.875" |
| Motor Sheave SetPt | - | 4.5 TURNS OUT |
| Fan Sheave Size | - | BK72-1-3/16 |
| Fan Sheave Bore | - | BK72-1-3/16 |
| Belt CL Distance | - | 20.5" |
| Num of Belts | - | 1 |
| Belt Size | - | BX55 |
| Belt Alignment | - | BERIFIED |

| Test Data | | |
|------------------------|--------|-------------------|
| | Design | Actual |
| SF CFM | 6150 | 6163 |
| SF RPM | - | 714 |
| RA CFM | 4250 | 4310 |
| OA CFM | 1900 | 1853 |
| RL Voltage | - | 210.4/208.9/209.8 |
| RL Amperage | - | 6.42/6.33/6.29 |
| SF Rotation | - | CCW |
| RA Damper Position | - | 53% |
| Min OA Damper Position | - | 47% |
| Min OA Damper Type | - | MOTORIZED |
| OA Enthalpy Setpt | - | 5 |

| Performance Data | | |
|------------------|--------|--------|
| | Design | Actual |
| MA Plenum SP | - | -0.31" |
| Fan Suction SP | - | -0.52" |
| Fan Discharge SP | - | 0.61" |
| Total ESP | - | 0.92" |
| Fan Total SP | - | 1.13" |

| General | | |
|----------------------------|--------|--------|
| | Design | Actual |
| Fan Rotation Correct | - | YES |
| Unit Filters Clean | - | YES |
| Condensate Drain Installed | - | YES |

Completed By: Jordan Best on 04/03/2024

National TAB

Project:04-01-24 CULVERS ONTARIO, OH

AHU/RTU



Diffuser Supply (GRD)

RTU1/DINING

| Asset | | | | | | | | | |
|------------|-------------|------|------|------------|----|--------|--------|-----------|-------------|
| Asset Name | Location | Type | Size | DESIGN CFM | AK | CFM(1) | CFM(2) | FINAL CFM | % to design |
| SGRD1 | ENTRY | CD13 | 8" | 150 | 1 | 169 | 135 | 160 | 106.7 |
| SGRD2 | DINING | CD10 | 8" | 150 | 1 | 140 | 113 | 164 | 109.3 |
| SGRD3 | DINING | CD10 | 8" | 150 | 1 | 132 | 117 | 158 | 105.3 |
| SGRD4 | DINING | CD10 | 8" | 150 | 1 | 208 | 176 | 162 | 108.0 |
| SGRD5 | DINING | CD10 | 8" | 150 | 1 | 202 | 181 | 158 | 105.3 |
| SGRD6 | DINING | CD10 | 8" | 150 | 1 | 266 | 226 | 162 | 108.0 |
| SGRD7 | DINING | CD10 | 8" | 150 | 1 | 283 | 222 | 166 | 110.7 |
| SGRD8 | DINING | CD10 | 8" | 150 | 1 | 280 | 237 | 162 | 108.0 |
| SGRD9 | DINING | CD10 | 8" | 150 | 1 | 222 | 180 | 159 | 106.0 |
| SGRD10 | DINING | CD10 | 8" | 150 | 1 | 124 | 111 | 153 | 102.0 |
| SGRD11 | DINING | CD10 | 8" | 150 | 1 | 263 | 229 | 143 | 95.3 |
| SGRD12 | DINING | CD10 | 8" | 150 | 1 | 258 | 216 | 138 | 92.0 |
| SGRD13 | DINING | CD10 | 8" | 150 | 1 | 259 | 247 | 137 | 91.3 |
| SGRD14 | DINING | CD10 | 8" | 150 | 1 | 309 | 275 | 163 | 108.7 |
| SGRD15 | DINING | CD10 | 8" | 150 | 1 | 296 | 245 | 164 | 109.3 |
| SGRD16 | DINING | CD18 | 10" | 300 | 1 | 442 | 363 | 327 | 109.0 |
| SGRD17 | DINING | CD10 | 8" | 150 | 1 | 347 | 292 | 153 | 102.0 |
| SGRD18 | DINING | CD11 | 10" | 500 | 1 | 512 | 425 | 519 | 103.8 |
| SGRD19 | DINING | CD12 | 8" | 200 | 1 | 246 | 202 | 187 | 93.5 |
| SGRD20 | CUS. SERV. | CD16 | 12" | 450 | 1 | 182 | 159 | 408 | 90.7 |
| SGRD21 | CUS. SERV. | CD17 | 10" | 350 | 1 | 250 | 209 | 319 | 91.1 |
| SGRD22 | CUS. SERV. | CD17 | 10" | 350 | 1 | 193 | 155 | 322 | 92.0 |
| SGRD23 | CUS. SERV. | CD17 | 10" | 350 | 1 | 275 | 231 | 334 | 95.4 |
| SGRD24 | CUS. SERV. | CD17 | 10" | 350 | 1 | 216 | 179 | 321 | 91.7 |
| SGRD25 | CUS. SERV. | CD10 | 8" | 150 | 1 | 104 | 93 | 138 | 92.0 |
| SGRD26 | HALL | CD16 | 12" | 450 | 1 | 519 | 415 | 409 | 90.9 |
| SGRD27 | M. RR | CD15 | 8" | 150 | 1 | 203 | 163 | 162 | 108.0 |
| SGRD28 | W. RR | CD15 | 8" | 150 | 1 | 100 | 95 | 131 | 87.3 |
| SGRD29 | EMPLOYEE RR | CD14 | 8" | 75 | 1 | 127 | 98 | 84 | 112.0 |
| Total | | | | 6225 | | 7127 | 5989 | 6163 | 99% |

Completed By: Jordan Best on 04/03/2024

National TAB

Project: 04-01-24 CULVERS ONTARIO, OH

System/Unit: AHU/RTU



Asset: RTU2

AREA:KITCHEN

| Unit Data | | |
|---------------------|----------|--------------|
| | Design | Actual |
| MFG | LENNOX | LENNOX |
| Serial Num | - | 5624A01934 |
| Model Num | 13H15 | LGT210H4MM1Y |
| Type | RTU | RTU |
| Configuration | VERTICAL | VERTICAL |
| Num OA Filters 1 | - | 3 |
| OA Filter Size 1 | - | 24"X16" |
| Num Final Filter 1 | - | 6 |
| Final Filter Size 1 | - | 24"X24"X2" |

| Motor Data | | |
|----------------|--------|------------|
| | Design | Actual |
| Motor MFG | - | INTER-LINK |
| Frame | - | 56 HZ |
| Horsepower | - | 3 |
| Motor Rpm | - | 1750 |
| Phase | 3 | 3 |
| Rated Voltage | 208 | 208 |
| Rated Amperage | - | 8.0 |

| Drive Data | | |
|--------------------|--------|-------------|
| | Design | Actual |
| Motor Sheave Size | - | 3.75" |
| Motor Bore Size | - | 0.875" |
| Motor Sheave SetPt | - | 4 TURNS OUT |
| Fan Sheave Size | - | BK72-1-3/16 |
| Fan Sheave Bore | - | BK72-1-3/16 |
| Belt CL Distance | - | 20.5 |
| Num of Belts | - | 1 |
| Belt Size | - | BX 55 |
| Belt Alignment | - | VERIFIED |

| Test Data | | |
|------------------------|--------|-----------------|
| | Design | Actual |
| SF CFM | 6675 | 6397 |
| SF RPM | - | 764 |
| RA CFM | 4250 | 4554 |
| OA CFM | 1900 | 1843 |
| RL Voltage | - | 211.3/212.1/212 |
| RL Amperage | - | 7.60/7.85/7.44 |
| SF Rotation | - | CCW |
| RA Damper Position | - | 55% |
| Min OA Damper Position | - | 45% |
| Min OA Damper Type | - | MOTORIZED |
| OA Enthalpy Setpt | - | 5 |

| Performance Data | | |
|------------------|--------|--------|
| | Design | Actual |
| MA Plenum SP | - | -0.63" |
| Fan Suction SP | - | -0.74" |
| Fan Discharge SP | - | 0.58" |
| Total ESP | - | 1.21" |
| Fan Total SP | - | 1.32" |

| General | | |
|----------------------------|--------|--------|
| | Design | Actual |
| Fan Rotation Correct | - | YES |
| Unit Filters Clean | - | YES |
| Condensate Drain Installed | - | YES |

Completed By: Jordan Best on 04/03/2024

National TAB

Project:04-01-24 CULVERS ONTARIO, OH

AHU/RTU



Diffuser Supply (GRD)

RTU2/KITCHEN

| Asset | | | | | | | | | |
|------------|-----------|------|------|------------|----|--------|--------|-----------|-------------|
| Asset Name | Location | Type | Size | DESIGN CFM | AK | CFM(1) | CFM(2) | FINAL CFM | % to design |
| SGRD1 | HALL | CD | 12" | 600 | 1 | 439 | 483 | 572 | 95.3 |
| SGRD2 | HALL | CD | 12" | 600 | 1 | 458 | 509 | 548 | 91.3 |
| SGRD3 | KITCHEN | CD | 10" | 200 | 1 | 338 | 289 | 191 | 95.5 |
| SGRD4 | KITCHEN | CD | 12" | 375 | 1 | 427 | 409 | 370 | 98.7 |
| SGRD5 | KITCHEN | CD | 12" | 400 | 1 | 348 | 294 | 399 | 99.8 |
| SGRD6 | KITCHEN | CD | 12" | 400 | 1 | 481 | 371 | 389 | 97.3 |
| SGRD7 | KITCHEN | CD | 10" | 250 | 1 | 320 | 402 | 263 | 105.2 |
| SGRD8 | KITCHEN | CD | 10" | 275 | 1 | 401 | 374 | 282 | 102.5 |
| SGRD9 | KITCHEN | CD | 8" | 125 | 1 | 256 | 221 | 117 | 93.6 |
| SGRD10 | KITCHEN | CD | 12" | 350 | 1 | 495 | 409 | 342 | 97.7 |
| SGRD11 | KITCHEN | CD | 12" | 350 | 1 | 389 | 374 | 338 | 96.6 |
| SGRD12 | KITCHEN | CD | 12" | 350 | 1 | 336 | 343 | 321 | 91.7 |
| SGRD13 | KITCHEN | CD | 12" | 600 | 1 | 414 | 487 | 589 | 98.2 |
| SGRD14 | STORE | WD | 12" | 600 | 1 | 498 | 487 | 549 | 91.5 |
| SGRD15 | STORE | CD | 12" | 600 | 1 | 480 | 509 | 578 | 96.3 |
| SGRD16 | DRY GOODS | WD | 12" | 600 | 1 | 553 | 562 | 549 | 91.5 |
| Total | | | | 6675 | | 6633 | 6523 | 6397 | 95.84% |

Completed By: Jordan Best on 04/03/2024

National TAB

Project: 04-01-24 CULVERS ONTARIO, OH

System/Unit: FAN - Exhaust



Asset: EFA1

AREA:

| Unit Data | | |
|---------------|----------|----------|
| | Design | Actual |
| MFG | ACCUREX | ACCUREX |
| Model Num | XCRB80 | XCR-B80 |
| Serial Num | - | 23688339 |
| Type | CEILING | CEILING |
| Configuration | VERTICAL | VERTICAL |

| Test Data | | |
|------------------|--------|--------|
| | Design | Actual |
| CFM | 75 | 69 |
| Fan Rotation | - | CCW |
| Fan Discharge SP | - | ATM |

| Motor Data | | |
|------------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | NA |
| Frame | - | NA |
| Horsepower | - | NA |
| Motor Rpm | - | NA |
| Phase | 1 | 1 |
| Voltage (rated) | 115 | 115 |
| Amperage (rated) | - | NA |
| Service Factor | - | NA |

Completed By: Jordan Best on 04/03/2024

National TAB

Project: 04-01-24 CULVERS ONTARIO, OH

System/Unit: FAN - Exhaust



Asset: PRV1

AREA:RESTROOM

| Unit Data | | |
|---------------|-------------|-------------------|
| | Design | Actual |
| MFG | ACCUREX | ACCUREX |
| Model Num | XRED090-VG | XRED090-VG-1-17-X |
| Serial Num | - | 23689241 |
| Type | CENTRIFUGAL | CENTRIFUGAL |
| Configuration | VERTICAL | VERTICAL |

| Motor Data | | |
|------------------|--------|------------|
| | Design | Actual |
| Motor MFG | - | VARI GREEN |
| Frame | - | NA |
| Horsepower | - | 0.166 |
| Motor Rpm | - | 1750 |
| Phase | 1 | 1 |
| Voltage (rated) | 115 | 115 |
| Amperage (rated) | - | 2.2 |
| Service Factor | - | NA |

| Test Data | | |
|------------------|--------|--------|
| | Design | Actual |
| CFM | 375 | 361 |
| Fan RPM | 1465 | NA |
| Fan Rotation | - | CCW |
| Motor RPM | - | NA |
| System SetPt | - | 7 |
| RL Voltage | - | NA |
| RL Amperage | - | NA |
| Total ESP | 0.5' | 0.08" |
| Fan Inlet SP | - | -0.08" |
| Fan Discharge SP | - | ATM |

Completed By: Jordan Best on 04/03/2024

National TAB

Project:04-01-24 CULVERS ONTARIO, OH

FAN - Exhaust



Diffuser Ret/Exh (GRD)

PRV1/RESTROOM

| Asset | | | | | | | | | |
|------------|-------------|------|------|------------|----|--------|--------|-----------|-------------|
| Asset Name | Location | Type | Size | DESIGN CFM | AK | CFM(1) | CFM(2) | FINAL CFM | % to design |
| EGRD1 | M RR | EG2 | 8" | 150 | 1 | 202 | 121 | 140 | 93.3 |
| EGRD2 | W RR | EG2 | 8" | 150 | 1 | 231 | 127 | 143 | 95.3 |
| EGRD3 | EMPLOYEE RR | EG1 | 8" | 75 | 1 | 204 | 118 | 78 | 104.0 |
| Total | | | | 375 | | 637 | 366 | 361 | 96.27% |

Completed By: Jordan Best on 04/03/2024

National TAB

Project: 04-01-24 CULVERS ONTARIO, OH

System/Unit: FAN - Exhaust



Asset: PRV2

AREA:HOOD 1

| Unit Data | | |
|---------------|-------------|-----------------------|
| | Design | Actual |
| MFG | ACCUREX | ACCUREX |
| Model Num | XCUE-140-VG | XCUE-140-10-VG-1-26-C |
| Serial Num | - | 23689243 |
| Type | UPBLAST | UPBLAST |
| Configuration | VERTICAL | VERTICAL |

| Motor Data | | |
|------------------|--------|------------|
| | Design | Actual |
| Motor MFG | - | VARI GREEN |
| Frame | - | NA |
| Horsepower | - | 1 |
| Motor Rpm | - | 1750 |
| Phase | 1 | 1 |
| Voltage (rated) | 115 | 115 |
| Amperage (rated) | - | 11.5 |
| Service Factor | - | NA |

| Test Data | | |
|------------------|--------|---------|
| | Design | Actual |
| CFM | 1500 | 1505 |
| Fan Rotation | - | CCW |
| System SetPt | - | 8.5 VDC |
| RL Voltage | - | 121.7 |
| RL Amperage | - | 7.21 |
| Total ESP | 1.80" | 1.01" |
| Fan Inlet SP | - | -1.01" |
| Fan Discharge SP | - | ATM |

Completed By: Jordan Best on 04/02/2024

National TAB

Project: 04-01-24 CULVERS ONTARIO, OH

System/Unit: FAN - Exhaust



Asset: PRV3

AREA:HOOD 2

| Unit Data | | |
|---------------|-------------|-----------------------|
| | Design | Actual |
| MFG | ACCUREX | ACCUREX |
| Model Num | XCUE-140-VG | XCUE-140-10-VG-1-26-C |
| Serial Num | - | 23689244 |
| Type | UPBLAST | UPBLAST |
| Configuration | VERTICAL | VERTICAL |

| Motor Data | | |
|------------------|--------|------------|
| | Design | Actual |
| Motor MFG | - | VARI GREEN |
| Frame | - | NA |
| Horsepower | - | 1 |
| Motor Rpm | - | 1750 |
| Phase | 1 | 1 |
| Voltage (rated) | 115 | 115 |
| Amperage (rated) | - | 11.5 |
| Service Factor | - | NA |

| Test Data | | |
|------------------|--------|--------|
| | Design | Actual |
| CFM | 1500 | 1422 |
| Fan Rotation | - | CCW |
| System SetPt | - | 6.4 |
| RL Voltage | - | 122 |
| RL Amperage | - | 3.47 |
| Total ESP | 1.00" | 0.29" |
| Fan Inlet SP | - | -0.29" |
| Fan Discharge SP | - | ATM |

Completed By: Jordan Best on 04/02/2024

National TAB

Project: 04-01-24 CULVERS ONTARIO, OH

System/Unit: FAN - Exhaust



Asset: PRV4

AREA:HOOD 3

| Unit Data | | |
|---------------|-------------|--------------------|
| | Design | Actual |
| MFG | ACCUREX | ACCUREX |
| Model Num | XRED-095-VG | XRED-095-VG-1-17-X |
| Serial Num | - | 23689242 |
| Type | CENTRIFUGAL | CENTRIFUGAL |
| Configuration | VERTICAL | VERTICAL |

| Motor Data | | |
|------------------|--------|------------|
| | Design | Actual |
| Motor MFG | - | VARI-GREEN |
| Frame | - | NA |
| Horsepower | - | 0.166 |
| Motor Rpm | - | 1750 |
| Phase | 1 | 1 |
| Voltage (rated) | 115 | 115 |
| Amperage (rated) | - | 2.2 |
| Service Factor | - | NA |

| Test Data | | |
|------------------|--------|--------|
| | Design | Actual |
| CFM | 350 | 334 |
| Fan RPM | 1486 | NA |
| Fan Rotation | - | CCW |
| Motor RPM | - | NA |
| System SetPt | - | 6 |
| RL Voltage | - | NA |
| RL Amperage | - | NA |
| Total ESP | 0.60" | 0.33" |
| Fan Inlet SP | - | -0.33" |
| Fan Discharge SP | - | ATM |

Completed By: Jordan Best on 04/03/2024

National TAB

Project: 04-01-24 CULVERS ONTARIO, OH

System/Unit: Kitchen Hood Type I



Asset: HD1

AREA:

| Unit Data | | |
|------------------|-----------|--------------|
| | Design | Actual |
| MFG | ACCUREX | ACCUREX |
| Model Num | XGEP-64-S | XGEP-64.00-S |
| Job / Serial Num | - | 23693904 |
| Type | TYPE I | TYPE I |
| Hood length | 64" | 64" |
| Hood Width | 23" | 23" |

| Test Data Exhaust | | |
|-------------------------|----------------|----------------|
| | Design | Actual |
| Filter Type | GREASE GRABBER | GREASE GRABBER |
| Filter Size 1 | 16"X16" | 16"X16" |
| Filter Qty 1 | 4 | 4 |
| Filter AK factor size 1 | 1.53 | 1.53 |
| Filter Total AK Area | 6.12 | 6.12 |
| Filter1 FPM | - | 256 |
| Filter2 FPM | - | 235 |
| Filter3 FPM | - | 232 |
| Filter4 FPM | - | 262 |
| Filter Ave FPM(corr) | - | 246 |
| CFM | 1500 | 1505 |

| Cooking Equipment | | |
|-------------------|--------|---------|
| | Design | Actual |
| Item 1 | - | GRIDDLE |
| Item 2 | - | GRIDDLE |

Completed By: Jordan Best on 04/02/2024

National TAB

Project: 04-01-24 CULVERS ONTARIO, OH

System/Unit: Kitchen Hood Type I



Asset: HD2

AREA:

| Unit Data | | |
|------------------|-----------|--------------|
| | Design | Actual |
| MFG | ACCUREX | ACCUREX |
| Model Num | XXEP-83-S | XXEP-83.00-S |
| Job / Serial Num | - | 23693901 |
| Type | TYPE I | TYPE I |
| Hood length | 83" | 83" |
| Hood Width | 23" | 23" |

| Test Data Exhaust | | |
|-------------------------|----------|----------|
| | Design | Actual |
| Filter Type | XTRACTOR | XTRACTOR |
| Filter Size 1 | 16"X16" | 16"X16" |
| Filter Qty 1 | 5 | 5 |
| Filter AK factor size 1 | 1.53 | 1.53 |
| Filter Total AK Area | 7.65 | 7.65 |
| Filter1 FPM | - | 200 |
| Filter2 FPM | - | 178 |
| Filter3 FPM | - | 175 |
| Filter4 FPM | - | 170 |
| Filter5 FPM | - | 207 |
| Filter Ave FPM(corr) | - | 186 |
| CFM | 1500 | 1422 |

| Cooking Equipment | | |
|-------------------|--------|--------|
| | Design | Actual |
| Item 1 | - | FRYER |
| Item 2 | - | FRYER |

Completed By: Jordan Best on 04/02/2024

National TAB

Project: 04-01-24 CULVERS ONTARIO, OH

System/Unit: Kitchen Hood Type II



Asset: HD3

AREA:

| Unit Data | | |
|-------------|----------|-------------|
| | Design | Actual |
| MFG | ACCUREX | ACCUREX |
| Model Num | XD3-42-S | XD3-42.00-S |
| Serial Num | - | 23693897 |
| Type | TYPE II | TYPE II |
| Hood length | 42" | 42" |
| Hood Width | 42" | 42" |

| Test Data | | |
|-------------|--------|--------|
| | Design | Actual |
| Exhaust CFM | 350 | |

National TAB

Project: 04-01-24 CULVERS ONTARIO, OH

- [Open](#) BALANCE_SCHEDULE_ONTARIO_CULVERS.xlsx

Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report is further detail about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

RTU's (Roof Top Units)

Each of the RTU's were measured at their terminal devices or via traverse to establish a total flow for that unit. Each RTU was adjusted to within tolerance of the engineer's design flow. Each outlet was then adjusted to within tolerance of the design flow. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. The outside air damper was adjusted until the airflow was within the design requirements. Any equipment that fell outside of that tolerance is noted throughout the report.

Kitchen Exhaust Hood & Associated Fans

Each kitchen exhaust fan was measured at the hood filter bay utilizing a velocity matrix and a manufacturer's correction factor. Each filter velocity is multiplied by the manufacturer's corrected area. The sum of these readings equals the total flow of the exhaust fans. The total flow of the exhaust was then adjusted to within tolerance of the design flow.

General Exhaust Fans

The general exhaust fans were measured by reading each air device with a flow hood. The total airflow for each fan is equivalent to the sum of these readings. Fan speed was then adjusted so that the airflow was within tolerance of design. Each terminal device was balanced to within tolerance of the design volume using the installed volume dampers. Any equipment that fell outside of this tolerance is noted throughout the report.

Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances of $-0.02''$ wc to $+0.02''$ wc and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report.

The hood capture was tested at the perimeter of the hood and the cook top level with the equipment heat on to ensure satisfactory hood capture and containment.