

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246



Report: TAB Report
Function: Test, Adjust, & Balance
Date: 01/21/2026
Completed By: Wesley John

PROJECT
01-19-26 CHIPOTLE #5470 Edinburg, TX

4112 S Business Highway 281

EDINBURGH, TX 78539

Client

Chipotle Mexican Grill
610 Newport Center Drive, Suite 1100
Newport Beach, CA 92660

National TAB

Project: 01-19-26 CHIPOTLE #5470 Edinburg, TX

Table Of Contents

| Section | Page # |
|---------------------|---------------|
| Summary Data | 3 |
| Balance Schedule | 4 |
| Checklist Data | 5 |
| AHU/RTU | 12 |
| FAN - Exhaust | 18 |
| FAN - Supply | 23 |
| Kitchen Hood Type I | 25 |
| GRD Layout | 26 |



National TAB

Project: 01-19-26 CHIPOTLE #5470 Edinburg, TX
Function: Test, Adjust, & Balance

Project Summary

Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report is further detail about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

RTU's (Roof Top Units) w/ Diffusers

Each of the RTU's were measured at their terminal devices or via traverse to establish a total flow for that unit. Each RTU was adjusted to within tolerance of the engineer's design flow. Each outlet was then adjusted to within tolerance of the design flow. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. The outside air damper was adjusted until the airflow was within the design requirements. Any equipment that fell outside of that tolerance is noted throughout the report.

Kitchen Exhaust Hood & Associated Fans

Each kitchen exhaust fan was measured at the hood filter bay utilizing a velocity matrix and a manufacturer's correction factor. Each filter velocity is multiplied by the manufacturer's corrected area. The sum of these readings equals the total flow of the exhaust fans. The total flow of the exhaust was then adjusted to within tolerance of the design flow. . Any EF's that fell outside of this tolerance is noted throughout the report.

MUA (Make Up Air Unit) w/ PSP

Total flow for the MAU (Make-up Air Unit) unit was measured by readings taken at the discharge of the hood's perforated supply plenum. Readings taken with a velocity matrix were averaged and multiplied by a manufacturer's corrected area. Adjustments to the fan speed were made in order to bring the unit to within design tolerance. Any MUA's that fell outside of this tolerance is noted throughout the report.

General Exhaust Fans w/ Grilles

The general exhaust fans were measured by reading each air device with a flow hood. The total airflow for each fan is equivalent to the sum of these readings. Fan speed was then adjusted so that the airflow was within tolerance of design. Each terminal device was balanced to within tolerance of the design volume using the installed volume dampers. Any equipment that fell outside of this tolerance is noted throughout the report.

Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances of -0.02" wc to +0.02" wc and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report. The hood capture was tested at the perimeter of the hood and the cook top level with the equipment heat on to ensure satisfactory hood capture and containment.

AIR BALANCE SCHEDULE

| UNIT | AREA SERVED | HVAC SUPPLY | | HVAC RETURN | | HVAC OUTDOOR | | OA % | | HOOD MAKE-UP | | HOOD EXHAUST | | GENERAL EXH. | |
|---------------|-------------|-------------|--------|-------------|--------|--------------|--------|--------|--------|--------------|--------|--------------|--------|--------------|--------|
| | | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL |
| RTU-1 | KITCHEN | 3600 | 3679 | 3100 | 3138 | 500 | 541 | 13.9% | 14.7% | | | | | | |
| RTU-2 | DINING | 4000 | 4066 | 3000 | 3009 | 1000 | 1057 | 25.0% | 26.0% | | | | | | |
| MUA-1 | KITCHEN HD | | | | | | | | | 1300 | 1266 | | | | |
| EF-1 | KITCHEN HD | | | | | | | | | | | 2550 | 2625 | | |
| EF-2 | RESTROOM | | | | | | | | | | | | | 150 | 151 |
| TOTALS | | 7600 | 7745 | 6100 | 6147 | 1500 | 1598 | | | 1300 | 1266 | 2550 | 2625 | 150 | 151 |

NET BUILDING AIRFLOW CALCULATION

| TOTALS | DESIGN | ACTUAL |
|--------------------|--------|--------|
| TOTAL OA | 2800 | 2864 |
| TOTAL EXHAUST | 2700 | 2776 |
| NET AIRFLOW | 100 | 88 |

NOTES:

CheckList List

- 01: RTU'S/AHU'S
- 02: EF'S
- 03: MAU
- 04: FINAL TESTS



01-19-26 CHIPOTLE #5470 Edinburg, TX

CheckList Information

Name : 01: RTU'S/AHU'S **Status :** Completed

Assigned Organization : Wesley John **Asset :**

Requesting Organization : National TAB

Created Date : 12/26/2025 - Tyce Fox - National TAB

Completed Date : 01/17/2026 - Wesley John - National TAB

CheckList Item Details

RTU's/AHU's

| | |
|---------------------------------------|-----|
| Thermostats installed and have power? | Yes |
|---------------------------------------|-----|

Comment:

| | |
|---|-----|
| All diffusers and grilles are installed and match design? | Yes |
|---|-----|

Comment:

| | |
|--|-----|
| Deflector plates are removed from 1x1 diffusers on the serve line (double check that this is specified on the diffuser schedule first) | N/A |
|--|-----|

Comment:

| | |
|--|-----|
| Economizer blank plate is installed below the outside air intake (Trane only) (N/A = not applicable) | N/A |
|--|-----|

Comment:

| | |
|---|-----|
| Economizers are assembled and functional? | Yes |
|---|-----|

Comment:

| | |
|--|-----|
| DCV Max damper opening position is set to minimum? | Yes |
|--|-----|

Comment:

Free cooling enthalpy set point set for lowest setting (Typically "D")

Yes

Comment:

Motors are all operating below the FLA rating?

Yes

Comment:

Are belts tight?

N/A

Comment:

If direct drive unit is the speed controller working?

Yes

Comment:

Is gas piping installed and valves turned on?

Yes

Comment:

Unit free of noticeable noise and vibration

Yes

Comment:

Final outside air damper position is marked with permanent marker?

Yes

Comment:



01-19-26 CHIPOTLE #5470 Edinburg, TX

CheckList Information

Name : 02: EF'S **Status :** Completed

Assigned Organization : Wesley John **Asset :**

Requesting Organization : National TAB

Created Date : 12/26/2025 - Tyce Fox - National TAB

Completed Date : 01/17/2026 - Wesley John - National TAB

CheckList Item Details

EF's

| | |
|-----------------------------|-----|
| Rotation is correct? | Yes |
|-----------------------------|-----|

Comment:

| | |
|-------------------------|-----|
| Belts are tight? | N/A |
|-------------------------|-----|

Comment:

| | |
|--|-----|
| Viroguard installed on hood fan(s)? | Yes |
|--|-----|

Comment:

| | |
|---|-----|
| Hinge kit installed installed on hood fan? | Yes |
|---|-----|

Comment:

| | |
|--|-----|
| Lean fan back. Is grease duct installation adequate and is duct ran all the way to the base of the fan? | Yes |
|--|-----|

Comment:

| | |
|---|-----|
| Flex conduit is long enough so that fan can be completely tilted back? | Yes |
|---|-----|

Comment:

There is no major leakage around base of fan?

Yes

Comment:

Is the motor operating below the motor FLA rating?

Yes

Comment:

For restroom fan(s) is the back draft damper installed and can it fully open?

Yes

Comment:

Unit free of noticeable noise and vibration?

Yes

Comment:



01-19-26 CHIPOTLE #5470 Edinburg, TX

CheckList Information

Name : 03: MAU **Status :** Completed

Assigned Organization : Wesley John **Asset :**

Requesting Organization : National TAB

Created Date : 12/26/2025 - Tyce Fox - National TAB

Completed Date : 01/17/2026 - Wesley John - National TAB

CheckList Item Details

MUA

| | |
|-----------------------------|-----|
| Rotation is correct? | Yes |
|-----------------------------|-----|

Comment:

| | |
|---|----|
| Gas piping is installed and valves are in on position? | No |
|---|----|

Comment:

GAS PIPING INSTALLED BUT GAS VALVE IN OFF POSITION. MAU GAS HEAT NOT TESTED.

| | |
|--|-----|
| Internal motorized damper is fully opening? | Yes |
|--|-----|

Comment:

| | |
|---|-----|
| Motor is operating below the FLA rating? | Yes |
|---|-----|

Comment:

| | |
|---|-----|
| Unit free of noticeable noise and vibration? | Yes |
|---|-----|

Comment:



01-19-26 CHIPOTLE #5470 Edinburg, TX

CheckList Information

Name : 04: FINAL TESTS **Status :** Completed

Assigned Organization : Wesley John **Asset :**

Requesting Organization : National TAB

Created Date : 12/26/2025 - Tyce Fox - National TAB

Completed Date : 01/17/2026 - Wesley John - National TAB

CheckList Item Details

HOODS

All hood filters installed and accounted for? Yes

Comment:

Hoods are wired and have power? Yes

Comment:

Hood is free of alarms? Yes

Comment:

Hood is free of damage? Yes

Comment:

Quarter or full vertical end panels are installed if specified? Yes

Comment:

National TAB

Project: 01-19-26 CHIPOTLE #5470 Edinburg, TX

System/Unit: AHU/RTU



Asset: RTU1

AREA:KITCHEN

| Unit Data | | |
|---------------------|--------------------|--------------------|
| | Design | Actual |
| MFG | CARRIER | CARRIER |
| Serial Num | - | 0424P63023 |
| Model Num | 48FCFN12 | 48FCFN12D3M5A6W4F0 |
| Type | RTU | RTU |
| Configuration | VERTICAL DISCHARGE | VERTICAL DISCHARGE |
| Num OA Filters 1 | - | 1 |
| OA Filter Size 1 | - | 20x36x1 |
| Num Final Filter 1 | - | 4 |
| Final Filter Size 1 | - | 20x20x2 |

| Motor Data | | |
|----------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | NL |
| Frame | - | NL |
| Horsepower | - | NL |
| Motor Rpm | - | NL |
| Phase | 3 | 3 |
| Rated Voltage | 208 | 208 |
| Rated Amperage | - | 12.6 |

| Test Data | | |
|------------------------|--------|----------------|
| | Design | Actual |
| SF CFM | 3600 | 3679 |
| SF RPM | - | 1776 |
| RA CFM | 3100 | 3138 |
| OA CFM | 500 | 541 |
| RL Voltage | - | 213/212/212 |
| RL Amperage | - | 5.5/5.6/5.6 |
| SF Rotation | - | CCW |
| SF System SetPt | - | 6.4 VDC |
| RA Damper Position | - | 72% |
| Min OA Damper Position | - | 4.25 VDC (28%) |
| Min OA Damper Type | - | OPPOSED BLADE |
| OA Enthalpy Setpt | - | ES5 |

| Performance Data | | |
|------------------|--------|--------|
| | Design | Actual |
| MA Plenum SP | - | -0.67" |
| Fan Suction SP | - | -1.11" |
| Fan Discharge SP | - | 0.58" |
| Total ESP | 1.00" | 1.25" |
| Fan Total SP | - | 1.69" |

| General | |
|----------------------------|--------|
| | Actual |
| Fan Rotation Correct | YES |
| Unit Filters Clean | YES |
| Condensate Drain Installed | YES |

Completed By: Wesley John on 01/17/2026

Unit Data - PHOTO LOG



01/17/2026

National TAB

Project:01-19-26 CHIPOTLE #5470 Edinburg, TX

AHU/RTU



Diffuser Supply (GRD)

RTU1/KITCHEN

| Asset | | | | | | | | | |
|-------------------|-----------------|-------------|-------------|-------------------|-----------|---------------|---------------|------------------|--------------------|
| Asset Name | Location | Type | Size | DESIGN CFM | AK | CFM(1) | CFM(2) | FINAL CFM | % to design |
| SGRD1 | HOOD | ACPSP | 165X10 | 750 | 8.7 | 1761 | 1562 | 725 | 96.7 |
| SGRD2 | BEVERAGE | CD1 | 10" | 400 | 1.0 | 324 | 290 | 399 | 99.8 |
| SGRD3 | BEVERAGE | CD1 | 10" | 400 | 1.0 | 409 | 378 | 437 | 109.3 |
| SGRD4 | SERVELINE | CD2 | 8" | 250 | 1.0 | 190 | 173 | 245 | 98.0 |
| SGRD5 | SERVELINE | CD2 | 8" | 250 | 1.0 | 244 | 227 | 273 | 109.2 |
| SGRD6 | SERVELINE | CD2 | 8" | 250 | 1.0 | 231 | 209 | 250 | 100.0 |
| SGRD7 | SERVELINE | CD2 | 8" | 250 | 1.0 | 228 | 203 | 251 | 100.4 |
| SGRD8 | BOH | CD1 | 10" | 400 | 1.0 | 275 | 251 | 414 | 103.5 |
| SGRD9 | OFFICE | CD1 | 8" | 200 | 1.0 | 187 | 178 | 213 | 106.5 |
| SGRD10 | BOH | CD1 | 8" | 225 | 1.0 | 196 | 183 | 233 | 103.6 |
| SGRD11 | BOH | CD1 | 8" | 225 | 1.0 | 123 | 115 | 239 | 106.2 |
| Total | | | | 3600 | | 4168 | 3769 | 3679 | 102.19% |

National TAB

Project: 01-19-26 CHIPOTLE #5470 Edinburg, TX

System/Unit: AHU/RTU



Asset: RTU2

AREA:DINING

| Unit Data | | |
|---------------------|--------------------|--------------------|
| | Design | Actual |
| MFG | CARRIER | CARRIER |
| Serial Num | - | 0424P62034 |
| Model Num | 48FCFN12 | 48FCFN12D3M5A6W4F0 |
| Type | RTU | RTU |
| Configuration | VERTICAL DISCHARGE | VERTICAL DISCHARGE |
| Num OA Filters 1 | - | 1 |
| OA Filter Size 1 | - | 20x36x1 |
| Num Final Filter 1 | - | 4 |
| Final Filter Size 1 | - | 20x20x2 |

| Motor Data | | |
|----------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | NL |
| Frame | - | NL |
| Horsepower | - | NL |
| Motor Rpm | - | NL |
| Phase | 3 | 3 |
| Rated Voltage | 208 | 208 |
| Rated Amperage | - | 12.6 |

| Test Data | | |
|------------------------|--------|----------------|
| | Design | Actual |
| SF CFM | 4000 | 4066 |
| SF RPM | - | 1741 |
| RA CFM | 3000 | 3009 |
| OA CFM | 1000 | 1057 |
| RL Voltage | - | 212/213/212 |
| RL Amperage | - | 5.7/5.8/5.7 |
| SF Rotation | - | CCW |
| SF System SetPt | - | 6.3 VDC |
| RA Damper Position | - | 59% |
| Min OA Damper Position | - | 5.30 VDC (41%) |
| Min OA Damper Type | - | OPPOSED BLADE |
| OA Enthalpy Setpt | - | ES5 |

| Performance Data | | |
|------------------|--------|--------|
| | Design | Actual |
| MA Plenum SP | - | -0.67" |
| Fan Suction SP | - | -1.10" |
| Fan Discharge SP | - | 0.36" |
| Total ESP | 1.00" | 1.03" |
| Fan Total SP | - | 1.46" |

| General | |
|----------------------------|--------|
| | Actual |
| Fan Rotation Correct | YES |
| Unit Filters Clean | YES |
| Condensate Drain Installed | YES |

Completed By: Wesley John on 01/17/2026

Unit Data - PHOTO LOG



01/17/2026

National TAB

Project:01-19-26 CHIPOTLE #5470 Edinburg, TX

AHU/RTU



Diffuser Supply (GRD)

RTU2/DINING

| Asset | | | | | | | | | |
|------------|-----------|------|------|------------|-----|--------|--------|-----------|-------------|
| Asset Name | Location | Type | Size | DESIGN CFM | AK | CFM(1) | CFM(2) | FINAL CFM | % to design |
| SGRD1 | BEVERAGE | SR2 | 18/6 | 400 | 1.0 | 444 | 385 | 422 | 105.5 |
| SGRD2 | BEVERAGE | SR2 | 18/6 | 400 | 1.0 | 279 | 240 | 389 | 97.3 |
| SGRD3 | ORDERLINE | SR1 | 14" | 640 | 1.0 | 666 | 578 | 675 | 105.5 |
| SGRD4 | ORDERLINE | SR1 | 14" | 640 | 1.0 | 1035 | 889 | 629 | 98.3 |
| SGRD5 | ORDERLINE | SR1 | 14" | 640 | 1.0 | 837 | 725 | 660 | 103.1 |
| SGRD6 | ORDERLINE | SR1 | 14" | 640 | 1.0 | 896 | 771 | 659 | 103.0 |
| SGRD7 | ORDERLINE | SR1 | 14" | 640 | 1.0 | 591 | 509 | 632 | 98.8 |
| Total | | | | 4000 | | 4748 | 4097 | 4066 | 101.65% |

Completed By: Wesley John on 01/17/2026

National TAB

Project: 01-19-26 CHIPOTLE #5470 Edinburg, TX

System/Unit: FAN - Exhaust



Asset: EF1

AREA:HOOD

| Unit Data | | |
|----------------------|-------------|-----------------------|
| | Design | Actual |
| MFG | ACCUREX | ACCUREX |
| Model Num | XCUE-160-VG | XCUE-160-20-VG-1-26-G |
| Serial Num | - | 27804169 |
| Type | CENTRIFUGAL | CENTRIFUGAL |
| Configuration | UPBLAST | UPBLAST |

| Motor Data | | |
|-------------------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | BALDOR |
| Frame | - | 145T |
| Horsepower | 2 | 2 |
| Motor Rpm | - | 1800 |
| Phase | 1 | 3 |
| Voltage (rated) | 208 | 208 |
| Amperage (rated) | - | 4.8 |
| Service Factor | - | 1.0 |

| Test Data | | |
|-------------------------|--------|-------------|
| | Design | Actual |
| CFM | 2550 | 2625 |
| Fan RPM | 1330 | 1188 |
| Fan Rotation | - | CW |
| Motor RPM | - | 1188 |
| System SetPt | - | 6.6 VDC |
| RL Voltage | - | 212/212/212 |
| RL Amperage | - | 3.6/3.6/3.6 |
| Total ESP | 1.2" | 1.08" |
| Fan Inlet SP | - | -1.08" |
| Fan Discharge SP | - | ATM |

Completed By: Wesley John on 01/17/2026

Unit Data - PHOTO LOG



01/17/2026

National TAB

Project: 01-19-26 CHIPOTLE #5470 Edinburg, TX

System/Unit: FAN - Exhaust



Asset: EF2

AREA:RESTROOM


| Unit Data | | |
|---------------|-------------|----------------------|
| | Design | Actual |
| MFG | ACCUREX | ACCUREX |
| Model Num | XRED-097-VG | XRED-097-4-VG-1-19-X |
| Serial Num | - | 27804168 |
| Type | CENTRIFUGAL | CENTRIFUGAL |
| Configuration | DOWNBLAST | DOWNBLAST |

| Motor Data | | |
|------------------|--------|-------------|
| | Design | Actual |
| Motor MFG | - | BROAD OCEAN |
| Frame | - | NL |
| Horsepower | 0.25 | 0.25 |
| Motor Rpm | - | 1750 |
| Phase | 1 | 1 |
| Voltage (rated) | 115 | 115 |
| Amperage (rated) | - | 2.85 |
| Service Factor | - | NL |

| Test Data | | |
|------------------|--------|--------------|
| | Design | Actual |
| CFM | 150 | 151 |
| Fan RPM | 1330 | DIRECT DRIVE |
| Fan Rotation | - | CW |
| Motor RPM | - | DIRECT DRIVE |
| System SetPt | - | 7/10 |
| RL Voltage | - | 122 |
| RL Amperage | - | 1.2 |
| Total ESP | 0.60" | 0.21" |
| Fan Inlet SP | - | -0.21" |
| Fan Discharge SP | - | ATM |

Completed By: Wesley John on 01/17/2026

Unit Data - PHOTO LOG



01/17/2026

National TAB

Project:01-19-26 CHIPOTLE #5470 Edinburg, TX

FAN - Exhaust



Diffuser Ret/Exh (GRD)

EF2/RESTROOM

| Asset | | | | | | | | | |
|------------|----------|------|------|------------|-----|--------|--------|-----------|-------------|
| Asset Name | Location | Type | Size | DESIGN CFM | AK | CFM(1) | CFM(2) | FINAL CFM | % to design |
| EGRD1 | RESTROOM | ER1 | 6/6 | 75 | 1.0 | 58 | 77 | 77 | 102.7 |
| EGRD2 | RESTROOM | ER1 | 6/6 | 75 | 1.0 | 54 | 74 | 74 | 98.7 |
| Total | | | | 150 | | 112 | 151 | 151 | 100.67% |

Completed By: Wesley John on 01/17/2026

National TAB

Project: 01-19-26 CHIPOTLE #5470 Edinburg, TX

System/Unit: FAN - Supply



Asset: MAU1

AREA:HOOD

| Unit Data | | |
|---------------|--------------------|--------------------|
| | Design | Actual |
| MFG | ACCUREX | ACCUREX |
| Model Num | XDGX-P115-H05-VG | XDGX-P115-H05-VG |
| Serial Num | - | 27815431 |
| Type | MAU | MAU |
| Configuration | VERTICAL DISCHARGE | VERTICAL DISCHARGE |

| Motor Data | | |
|------------------|--------|-------------|
| | Design | Actual |
| Motor MFG | - | BROAD OCEAN |
| Frame | - | NL |
| Horsepower | - | 1 |
| Motor Rpm | 1725 | 1750 |
| Phase | 1 | 1 |
| Voltage (rated) | 115 | 115 |
| Amperage (rated) | - | 11.5 |
| Service Factor | - | NL |

| Gas Heat | | |
|---------------------------|--------|--------|
| | Design | Actual |
| Heater Operates (y/n) | - | [1] |
| Flame Status (pass/fail) | - | [1] |
| Inlet Air Temp SetPt | 55.0 F | 55.0 F |
| Discharge Air Temp SetPt | 60.0 F | 60.0 F |
| Air Flow Switch SP Actual | - | 0.28" |

| Test Data | | |
|------------------|--------|--------|
| | Design | Actual |
| CFM | 1300 | 1266 |
| SF RPM | - | 1050 |
| Motor RPM | - | 1050 |
| SF System SetPt | - | 6/10 |
| RL Voltage | - | 122 |
| RL Amperage | - | 5.4 |
| Total ESP | - | 0.23" |
| Fan Discharge SP | - | 0.23" |

| General | |
|----------------------|--------|
| | Actual |
| Fan Rotation Correct | YES |

Completed By: Wesley John on 01/17/2026

Notes:

[1] GAS TO MAU WAS TURNED OFF. GAS HEAT NOT TESTED.

Written By: Wesley John on 01/17/2026

Unit Data - PHOTO LOG



01/17/2026

National TAB

Project: 01-19-26 CHIPOTLE #5470 Edinburg, TX

System/Unit: Kitchen Hood Type I



Asset: HD1

AREA:COOKLINE

| Unit Data | | |
|----------------------|------------------|------------------|
| | Design | Actual |
| MFG | ACCUREX | ACCUREX |
| Model Num | XXEW-153-S | XXEW-153.00-S |
| Job / Serial Num | - | 27806020 |
| Type | TYPE I CANOPY | TYPE I CANOPY |
| Hood length | 153" | 153" |
| Hood Width | 54" | 54" |
| Supply Plenum Type | - | ACPSP |
| Supply Plenum Width | 14" | 14" |
| Supply Plenum Length | 165" | 165" |

| Test Data Exhaust | | |
|--------------------------|----------|----------|
| | Design | Actual |
| Filter Type | XTRACTOR | XTRACTOR |
| Filter Size 1 | 16x20 | 16x20 |
| Filter Size 2 | 20X20 | 20x20 |
| Filter Qty 1 | 2 | 2 |
| Filter Qty 2 | 6 | 6 |
| Filter AK factor size 1 | 2.34 | 2.34 |
| Filters AK factor size 2 | 2.96 | 2.96 |
| Filter Total AK Area | 22.44 | 22.44 |
| Filter1 FPM | - | 101 |
| Filter2 FPM | - | 107 |
| Filter3 FPM | - | 119 |
| Filter4 FPM | - | 136 |
| Filter5 FPM | - | 141 |
| Filter6 FPM | - | 122 |
| Filter7 FPM | - | 112 |
| Filter8 FPM | - | 103 |
| Filter Ave FPM(corr) | - | 117 |
| CFM | 2550 | 2625 |

| Cooking Equipment | |
|-------------------|-------------|
| | Actual |
| Item 1 | GRIDDLE |
| Item 2 | RANGE |
| Item 3 | RICE COOKER |
| Item 4 | FRYER |

| Test Data Supply | | |
|------------------|--------|--------|
| | Design | Actual |
| Total Area | 16.04 | 16.04 |
| Kv factor (Vel) | 0.89 | 0.89 |
| Num of Readings | - | 13 |
| Reading1 FPM | - | 93 |
| Reading2 FPM | - | 84 |
| Reading3 FPM | - | 87 |
| Reading4 FPM | - | 92 |
| Reading5 FPM | - | 101 |
| Reading6 FPM | - | 91 |
| Reading7 FPM | - | 82 |
| Reading8 FPM | - | 88 |
| Reading9 FPM | - | 109 |
| Reading10 FPM | - | 106 |
| Reading11 FPM | - | 86 |
| Reading12 FPM | - | 78 |
| Reading13 FPM | - | 60 |
| Ave FPM(corr) | - | 89 |
| CFM | 1300 | 1266 |

Completed By: Wesley John on 01/17/2026

