

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	KITCHEN	3650	3723	1540	1578	2110	2145	57.8%	57.6%						
RTU-2	DINING	2250	2275	510	498	1740	1777	77.3%	78.1%						
KEF-1	GRILL HOOD											1994	1920		
KEF-2	FRYER HOOD											1216	1185		
EF-1	RESTROOMS													200	199
<b>TOTALS</b>		5900	5998	2050	2076	3850	3922			0	0	3210	3105	200	199

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	3850	3922
TOTAL EXHAUST	3410	3304
<b>NET AIRFLOW</b>	<b>440</b>	<b>618</b>

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	-0.005
SIDE	-0.0002
REAR	-0.004
<b>AVERAGE</b>	<b>-0.0031</b>

#### FINAL CHECKS

ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓

---

MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✗

NOTES: