

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246



Report: TAB Report
Function: Test, Adjust, & Balance
Date: 01/20/2026
Completed By: National TAB

PROJECT

01-12-26 WAWA #6618 RICHMOND, VA

7351 IRON BRIDGE ROAD

RICHMOND, VA 23234

Client

Wawa
260 West Baltimore Pike

Wawa, PA 19063

National TAB

Project: 01-12-26 WAWA #6618 RICHMOND, VA

Table Of Contents

Section	Page #
Summary	3
Balance Schedule	4
Checklists	5
AHU/RTU	16
FAN - Exhaust	25
GRD Layout	33



National TAB

Project: 01-12-26 WAWA #6618 RICHMOND, VA
Function: Test, Adjust, & Balance

Project Summary

Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report is further detail about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

RTU's (Roof Top Units) w/ Diffusers

Each of the RTU's were measured at their terminal devices or via traverse to establish a total flow for that unit. Each RTU was adjusted to within tolerance of the engineer's design flow. Each outlet was then adjusted to within tolerance of the design flow. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. The outside air damper was adjusted until the airflow was within the design requirements. Any equipment that fell outside of that tolerance is noted throughout the report.

General Exhaust Fans w/ Grilles

The general exhaust fans were measured by reading each air device with a flow hood. The total airflow for each fan is equivalent to the sum of these readings. Fan speed was then adjusted so that the airflow was within tolerance of design. Each terminal device was balanced to within tolerance of the design volume using the installed volume dampers. Any equipment that fell outside of this tolerance is noted throughout the report.

Ceiling Exhaust Fans

The ceiling exhaust fans were measured using a flow hood. If speed adjustment was provided, the fan speed was adjusted to within design tolerance. Any equipment that fell outside of this tolerance is noted throughout the report.

Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report

AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	FOOD SERVICE	4500	4435	3800	3725	700	710	15.6%	16.0%						
RTU-2	RETAIL	3400	3449	3020	3060	380	389	11.2%	11.3%						
RTU-3	FOH	2400	2439	2200	2216	200	223	8.3%	9.1%						
EF-1	RESTROOM													375	349
EF-2	BOH													400	405
EF-3	TRASH													200	240
TOTALS		10300	10323	9020	9001	1280	1322			0	0	0	0	975	994

NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1280	1322
TOTAL EXHAUST	975	994
NET AIRFLOW	305	328

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	0.0002
SIDE	0.004
REAR	0.0002
AVERAGE	0.0015

FINAL CHECKS

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓

- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓

- PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✓

NOTES:

CheckList List

- 01: RTU's/AHU's
- 02: LENNOX SETUP PARAMETERS
- 03: SENSOR WIRING (LENNOX)
- 04: EF'S
- 05: CLOSEOUT CHECKS



01-12-26 WAWA #6618 RICHMOND, VA

CheckList Information

Name : 01: RTU's/AHU's **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 12/17/2025 - Natasha Louw - National TAB

Completed Date : 02/17/2026 - Cody Mauro - National TAB

CheckList Item Details

RTU's/AHU's

All diffusers and grilles are installed and match design?	Pass
---	------

Comment:

Clean filters installed?	Pass
--------------------------	------

Comment:

Economizers are assembled and functional?	Pass
---	------

Comment:

Motors are all operating below the FLA rating?	Pass
--	------

Comment:

Are belts tight?	N/A
------------------	-----

Comment:

If direct drive unit is the speed controller working?	Pass
---	------

Comment:

Is gas piping installed and valves turned on?	N/A
---	-----

Comment:

Condensate drains are installed?

Pass

Comment:

Unit free of noticeable noise and vibration

Pass

Comment:

Final outside air damper position is marked with permanent marker?

Pass

Comment:

No alarms present?

Pass

Comment:

Any noticeable duct leakage?

Pass

Comment:

Total supply and OA flows are balanced within +/-5% and supply & return diffusers within +/-10%?

Pass

Comment:

Adjust side wall diffusers on spiral duct that blow towards the coffee island drop-in to prevent issues with it staying at temperature. Fan out of the deflector blades or reduce airflow as necessary to prevent drafting.

Pass

Comment:

IN TEST MODE, TEST THE FOLLOWING:

Cooling mode is operational? Record EAT/LAT for each unit:

Pass

Comment:

RTU-1 EAT 50F LAT 70F RTU-2 EAT 55F LAT 72F RTU-3 EAT 58 LAT 73F

Heating mode is operational? Record EAT/LAT for each unit:

Pass

Comment:

RTU-1 EAT N/A LAT N/A RTU-2 EAT 72F LAT 80F RTU-3 EAT 71F LAT 84F

Dehumidification mode is operational? (Feel dehumidification coil with your hand. Is it hot?) Record EAT/LAT for each unit:

Pass

Comment:

RTU-1 EAT 63F LAT 69F RTU-2 EAT 65F LAT 70F RTU-3 EAT 68F LAT 72F



01-12-26 WAWA #6618 RICHMOND, VA

CheckList Information

Name : 02: LENNOX SETUP PARAMETERS **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 12/17/2025 - Natasha Louw - National TAB

Completed Date : 01/14/2026 - John Barresi - National TAB

CheckList Item Details

UNIT ID CONFIGURATIONS

BACNET CONFIGURATION: GO TO SETTINGS>GENERAL>CONFIGURATION ID1 POSITION 5 SET TO "N". Pass

Comment:

NETWORK CONFIGURATION: GO TO SETUP>NETWORK INTEGRATION, SET TO BACNET IP Pass

Comment:

CONTROL MODE: SET CONTROL MODE TO ROOM SENSOR: CO2, TEMP & HUMIDITY (PER UNIT, AS NEEDED). Pass

Comment:

INDIVIDUAL PARAMETER CONFIGURATIONS (MECHANICAL CONTRACTOR TO DEFINE / AS APPLICABLE):

PARAMETER 105 DEHUMID MODE: 7 NO CONDITIONS Pass

Comment:

PARAMETER 106 DEHUMID SETPOINT: 50, THIS IS A CENTERED SET POINT (+/-) Yes

Comment:

PARAMETER 107 DEHUMID DEADBAND: 3 (DEFAULT) THIS IS THE ACTUAL +/- VALUE Pass

Comment:

PARAMETER 117 CO2 DAMPER MAX OPEN: 50%

Pass

Comment:

PARAMETER 118 CO2 START OPEN PPM: 1500

Pass

Comment:

PARAMETER 119 CO2 MAX OPEN PPM: 1500

Pass

Comment:

PARAMETER 137 OCCHET SET POINT: 68 (BACK UP)

Pass

Comment:

PARAMETER 131 SET TO THE SAME % AS THE MINMIUM OA DAMPER SETPOINT

Pass

Comment:

PARAMETER 139 OCC COOLING SET POINT: 72 (BACK UP)

Pass

Comment:

PARAMETER 154 OCC BLOWER MODE: ON-CONTINUOUS 1

Pass

Comment:

CFM VALUES / MSAV FAN SPEEDS (AIR BALANCER TO DEFINE / IF APPLICABLE):

OA DAMPER SET TO SAME POSITION IN ALL FAN SPEEDS?

Pass

Comment:

ALL FAN SPEEDS SET TO THE SAME CFM VALUE (ENTER SETPOINTS BELOW)

Pass

Comment:

RTU-1 75% RTU-2 52% RTU-3 71%

HEAT CFM VALUE: PER THE HVAC SCHEDULE

Pass

Comment:

HIGH COOL CFM VALUE: THE HIGH COOL CFM VALUE

Pass

Comment:

LOW COOL CFM VALUE: MATCH THE HIGH COOL CFM VALUE

Pass

Comment:

VENTILATION CFM VALUE: MATCH THE HIGH COOL CFM VALUE

Pass

Comment:



01-12-26 WAWA #6618 RICHMOND, VA

CheckList Information

Name : 03: SENSOR WIRING (LENNOX) **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 12/17/2025 - Natasha Louw - National TAB

Completed Date : 01/14/2026 - John Barresi - National TAB

CheckList Item Details

COMBINATION TEMPERATURE/HUMIDITY SENSOR

Sensors are installed where shown on the drawing? Pass

Comment:

2 conductor shielded cable has one wire landed to Vin, one to GND, and the shield wire is not connected. Pass

Comment:

For second shielded cable, one wire is landed to Vout and the shield wire is not connected. Pass

Comment:

Verify that the CORE or Prodigy controller is sensing a relative humidity (record the reading) Pass

Comment:

RTU-1 19% RTU-2 55% RTU-3 18%



01-12-26 WAWA #6618 RICHMOND, VA

CheckList Information

Name : 04: EF'S **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 12/17/2025 - Natasha Louw - National TAB

Completed Date : 02/17/2026 - Cody Mauro - National TAB

CheckList Item Details

EF's

Rotation is correct?	Pass
----------------------	------

Comment:

Belts are tight (if applicable)?	Pass
----------------------------------	------

Comment:

Speed controller installed and functional (if applicable)?	Pass
--	------

Comment:

There is no major leakage around base of fan?	Pass
---	------

Comment:

Is the motor operating below the motor FLA rating?	Pass
--	------

Comment:

Back draft damper installed and can it fully open?	Pass
--	------

Comment:

Unit free of noticeable noise and vibration?	Pass
--	------

Comment:

Total exhaust flow balanced within +/-5% and grilles are within +/-10%?

Pass

Comment:



01-12-26 WAWA #6618 RICHMOND, VA

CheckList Information

Name : 05: CLOSEOUT CHECKS **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 12/17/2025 - Natasha Louw - National TAB

Completed Date : 02/17/2026 - Cody Mauro - National TAB

CheckList Item Details

SPACE COMFORT

Is space free of drafting? Pass

Comment:

Is space comfortable in all areas? Pass

Comment:

Is the space free of ventilation noise? Pass

Comment:

BUILDING PRESSURE

Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative) Pass

Comment:

FRONT 0.004" / SIDE 0.004" / BACK 0.0002"

National TAB

Project: 01-12-26 WAWA #6618 RICHMOND, VA

System/Unit: AHU/RTU



Asset: RTU1

AREA:FOOD SERVICE

Unit Data		
	Design	Actual
MFG	LENNOX	LENNOX
Serial Num	-	5624L02335
Model Num	LCT150H4E	LCT150H4E
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	2
OA Filter Size 1	-	14.1875"X23.25"
Num Final Filter 1	-	4
Final Filter Size 1	-	20"X25"X2"

Motor Data		
	Design	Actual
Motor MFG	-	EBMPAPST
Frame	-	N/L
Horsepower	3.75	3.75
Motor Rpm	-	1780
Phase	3	3
Rated Voltage	208	208
Rated Amperage	-	8.0
Service Factor	-	N/L

Drive Data	
	Actual
Motor Sheave Size	DD
Motor Bore Size	DD
Motor Sheave SetPt	DD
Fan Sheave Size	DD
Fan Sheave Bore	DD
Belt CL Distance	DD
Num of Belts	DD
Belt Size	DD

Test Data		
	Design	Actual
SF CFM	4500	4435
SF RPM	-	1335
MOTOR RPM	3800	1335
RA CFM	3800	3725
OA CFM	700	710
RL Voltage	-	214.7/215.4/215.4
RL Amperage	-	3.2/3.1/3.1
SF System SetPt	-	75%
RA Damper Position	-	77%
RA Damper Type	-	ECONOMIZER
OA Damper Position	-	23%
OA Damper Type	-	ECONOMIZER

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.50"
Fan Suction SP	-	-0.81"
Fan Discharge SP	-	0.36"
Total ESP	0.70"	0.86"
Fan Total SP	-	1.17"

Completed By: John Barresi on 01/14/2026

National TAB

Project:01-12-26 WAWA #6618 RICHMOND, VA

AHU/RTU



Diffuser Supply (GRD)

RTU1/FOOD SERVICE

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	FOOD SERVICE	SD-6	10"	425	1	574	442	427	100.5
SGRD2	FOOD SERVICE	SD-6	10"	425	1	470	362	395	92.9
SGRD3	FOOD SERVICE	SD-6	10"	425	1	462	360	390	91.8
SGRD4	FOOD SERVICE	SD-6	10"	425	1	512	396	426	100.2
SGRD5	FOOD SERVICE	SD-6	10"	425	1	585	450	418	98.4
SGRD6	COFFEE	SD-6	12"	500	1	646	509	539	107.8
SGRD7	FOOD SERVICE	SD-6	10"	400	1	631	486	419	104.8
SGRD8	FOOD SERVICE	SD-6	10"	400	1	585	450	401	100.3
SGRD9	FOOD SERVICE	SD-6	10"	400	1	423	328	366	91.5
SGRD10	TRASH	SD-1	10"	300	1	559	423	298	99.3
SGRD11	ELECTRICAL ROOM	SD-1	10"	375	1	382	320	356	94.9
Total				4500		5829	4526	4435	98.56%

Diffuser Ret/Exh (GRD)

RTU1/FOOD SERVICE

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	FOOD SERVICE	RG-1	14"	870	1	747	747	884	101.6
EGRD2	FOOD SERVICE	RG-1	14"	865	1	623	623	738	85.3
EGRD3	FOOD SERVICE	RG-1	14"	865	1	679	679	784	90.6
EGRD4	WASHROOM	RG-1	16X14	1200	1	1114	1114	1319	109.9
Total				3800		3163	3163	3725	98.03%

National TAB

Project: 01-12-26 WAWA #6618 RICHMOND, VA

System/Unit: AHU/RTU



Asset: RTU2

AREA:RETAIL

Unit Data		
	Design	Actual
MFG	LENNOX	LENNOX
Serial Num	-	5624L02663
Model Num	LCT102H4E	LCT102H4E
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	2
OA Filter Size 1	-	14.1875"X23.25"
Num Final Filter 1	-	4
Final Filter Size 1	-	20"X25"X2"

Motor Data		
	Design	Actual
Motor MFG	-	EBMPAPST
Frame	-	N/L
Horsepower	3.75	3.75
Motor Rpm	-	1780
Phase	3	3
Rated Voltage	208	208
Rated Amperage	-	8.0
Service Factor	-	N/L


Drive Data	
	Actual
Motor Sheave Size	DD
Motor Bore Size	DD
Motor Sheave SetPt	DD
Fan Sheave Size	DD
Fan Sheave Bore	DD
Belt CL Distance	DD
Num of Belts	DD
Belt Size	DD

Test Data		
	Design	Actual
SF CFM	3400	3449
SF RPM	-	926
MOTOR RPM	-	926
RA CFM	3020	3060
OA CFM	380	389
RL Voltage	-	210.9/211.0/211.3
RL Amperage	-	1.6/1.7/1.6
SF System SetPt	-	52%
RA Damper Position	-	76%
RA Damper Type	-	ECONOMIZER
OA Damper Position	-	24%
OA Damper Type	-	ECONOMIZER

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.19"
Fan Suction SP	-	-0.34"
Fan Discharge SP	-	0.29"
Total ESP	1.00"	0.53"
Fan Total SP	-	0.63"

Completed By: John Barresi on 01/14/2026

Unit Data - PHOTO LOG



01/14/2026



01/14/2026



01/14/2026

National TAB

Project:01-12-26 WAWA #6618 RICHMOND, VA

AHU/RTU



Diffuser Supply (GRD)

RTU2/RETAIL

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	RETAIL	SD-2		275	0.42	102	71	277	100.7
SGRD2	RETAIL	SD-2		275	0.42	775	543	301	109.5
SGRD3	RETAIL	SD-2		300	0.42	745	522	286	95.3
SGRD4	RETAIL	SD-2		275	0.42	402	281	268	97.5
SGRD5	RETAIL	SD-2		275	0.42	409	286	265	96.4
SGRD6	RETAIL	SD-2		275	0.42	240	168	282	102.5
SGRD7	RETAIL	SD-2		275	0.42	194	136	294	106.9
SGRD8	RETAIL	SD-2		275	0.42	184	129	296	107.6
SGRD9	HALLWAY	SD-2		275	0.42	250	175	299	108.7
SGRD10	HALLWAY	SD-1	8"	200	1	338	237	193	96.5
SGRD11	WOMENS RR	SD-5	8"	100	1	248	174	93	93.0
SGRD12	REAR VESTIBULE	SD-5	8"	200	1	261	183	195	97.5
SGRD13	MENS RR	SD-5	8"	150	1	278	195	143	95.3
SGRD14	DELIVERY ROOM	SD-1	8'	250	1	428	300	257	102.8
Total				3400		4854	3400	3449	101.44%

National TAB

Project: 01-12-26 WAWA #6618 RICHMOND, VA

System/Unit: AHU/RTU



Asset: RTU3

AREA:FOH

Unit Data		
	Design	Actual
MFG	LENNOX	LENNOX
Serial Num	-	5624L05432
Model Num	LCT072H4E	LCT072H4E
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	27.625"X14.25"
Num Final Filter 1	-	4
Final Filter Size 1	-	20"X20"X2"

Motor Data		
	Design	Actual
Motor MFG	-	EBMPAPST
Frame	-	N/L
Horsepower	1.5	1.5
Motor Rpm	-	3300
Phase	3	3
Rated Voltage	208	208
Rated Amperage	-	4.4
Service Factor	-	N/L

Drive Data	
	Actual
Motor Sheave Size	DD
Motor Bore Size	DD
Motor Sheave SetPt	DD
Fan Sheave Size	DD
Fan Sheave Bore	DD
Belt CL Distance	DD
Num of Belts	DD
Belt Size	DD

Test Data		
	Design	Actual
SF CFM	2400	2439
SF RPM	-	2343
MOTOR RPM	-	2343
RA CFM	2200	2216
OA CFM	200	223
RL Voltage	-	214/214/213
RL Amperage	-	3.1/3.1/3.0
SF System SetPt	-	71%
RA Damper Position	-	81%
RA Damper Type	-	ECONOMIZER
OA Damper Position	-	19%
OA Damper Type	-	ECONOMIZER

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.64"
Fan Suction SP	-	-0.86"
Fan Discharge SP	-	0.57"
Total ESP	0.50"	1.21"
Fan Total SP	-	1.43"

Completed By: Cody Mauro on 02/17/2026

Notes:
Total supply traversed ~2439CFM

Written By: Cody Mauro on 02/17/2026


Unit Data - PHOTO LOG



01/14/2026



01/14/2026



01/14/2026

National TAB

Project:01-12-26 WAWA #6618 RICHMOND, VA

AHU/RTU



Diffuser Supply (GRD)

RTU3/FOH

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	FOH	SD-2		450	0.42	495	421	452	100.4
SGRD2	FOH	SD-2		450	0.42	518	440	470	104.4
SGRD3	FOH	SD-2		450	0.42	598	508	474	105.3
SGRD4	FOH	SD-2		450	0.42	189	161	483	107.3
SGRD5	VESTIBULE	SD-5	8"	250	1	283	241	238	95.2
SGRD6	ASSOCIATES ROOM	SD-1	8"	200	1	391	332	198	99.0
SGRD7	OFFICE	SD-1	8"	150	1	341	290	135	90.0
Total				2400		2815	2393	2450	102.08%

National TAB

Project: 01-12-26 WAWA #6618 RICHMOND, VA

System/Unit: FAN - Exhaust



Asset: EF1

AREA:RESTROOM

Unit Data		
	Design	Actual
MFG	GREENHECK	GREENHECK
Model Num	GB-098-6	GB-098-6
Serial Num	-	27401618 25G
Type	DOWNBLAST	DOWNBLAST
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	LEESON
Frame	-	48Y
Horsepower	0.167	0.167
Motor Rpm	-	1725
Phase	1	1
Voltage (rated)	120	115
Amperage (rated)	-	3.6
Service Factor	-	1.15

Test Data		
	Design	Actual
CFM	375	349
Fan RPM	-	1087
Fan Rotation	-	CW
Motor RPM	-	1755
System SetPt	-	2.5 TURNS OUT
RL Voltage	-	N/A
RL Amperage	-	N/A
Total ESP	0.38"	0.12"
Fan Inlet SP	-	-0.12"
Fan Discharge SP	-	ATM

Completed By: John Barresi on 01/14/2026

Unit Data - PHOTO LOG



01/14/2026



01/14/2026

National TAB

Project:01-12-26 WAWA #6618 RICHMOND, VA

FAN - Exhaust



Diffuser Ret/Exh (GRD)

EF1/RESTROOM

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	WOMENS RR	EG-1	8X8	150	1	203	145	145	96.7
EGRD2	MENS RR	EG-1	8X8	225	1	179	204	204	90.7
Total				375		382	349	349	93.07%

National TAB

Project: 01-12-26 WAWA #6618 RICHMOND, VA

System/Unit: FAN - Exhaust



Asset: EF2

AREA:BOH


Unit Data		
	Design	Actual
MFG	GREENHECK	GREENHECK
Model Num	GB-098-6	GB-098-6
Serial Num	-	28377282 25L
Type	DOWNBLAST	DOWNBLAST
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	VARI-GREEN
Frame	-	N/L
Horsepower	0.167	0.25
Motor Rpm	-	1750
Phase	1	1
Voltage (rated)	120	115
Amperage (rated)	-	2.85
Service Factor	-	1.25

Test Data		
	Design	Actual
CFM	400	405
Fan RPM	-	1103
Fan Rotation	-	CW
Motor RPM	-	1103
System SetPt	-	6.3
RL Voltage	-	N/A
RL Amperage	-	N/A
Total ESP	0.38"	0.14"
Fan Inlet SP	-	-0.14"
Fan Discharge SP	-	ATM

Completed By: John Barresi on 01/14/2026

Unit Data - PHOTO LOG



01/14/2026



01/14/2026

National TAB

Project:01-12-26 WAWA #6618 RICHMOND, VA

FAN - Exhaust



Diffuser Ret/Exh (GRD)

EF2/BOH

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	BOH	RG-2	8X8	200	1	290	207	207	103.5
EGRD2	BOH	RG-2	8X8	200	0.66	279	198	198	99.0
Total				400		569	405	405	101.25%

National TAB

Project: 01-12-26 WAWA #6618 RICHMOND, VA

System/Unit: FAN - Exhaust



Asset: EF3

AREA:TRASH

Unit Data		
	Design	Actual
MFG	GREENHECK	GREENHECK
Model Num	SP-B200	SP-B200
Serial Num	-	200281279-0064 25F
Type	CEILING	CEILING
Configuration	HORIZONTAL	HORIZONTAL

Motor Data		
	Design	Actual
Motor MFG	-	GREENHECK
Frame	-	N/L
Horsepower	0.167	0.033
Motor Rpm	-	1000
Phase	1	1
Voltage (rated)	120	115
Amperage (rated)	-	2.7
Service Factor	-	N/L

Test Data		
	Design	Actual
CFM	200	240
Fan RPM	-	1000
Fan Rotation	-	CCW
Motor RPM	-	1000
System SetPt	-	100%
RL Voltage	-	N/A
RL Amperage	-	N/A
Total ESP	0.50"	0.05"
Fan Inlet SP	-	-0.05"
Fan Discharge SP	-	ATM

Completed By: John Barresi on 01/14/2026

Unit Data - PHOTO LOG



01/14/2026

