

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246

NATIONAL

TAB

Comfort. Under control.

Report: TAB Report
Function: Test, Adjust, & Balance
Date: 6/3/2022

PROJECT
05-30 CULVERS - WILDWOOD, FL

5327 SUNDANCE TRAIL

WILDWOOD, FL

Client

Accurex

400 Ross Ave

Schofield, WI 54476



National TAB

Project: 05-30 CULVERS - WILDWOOD, FL

Table Of Contents

Section	Page #
Summary	3
AHU/RTU	5
FAN - Exhaust	12
Kitchen Hood Type I	20
Kitchen Hood Type II	22
GRD Layout	23



Preface

The summary below provides a quick understanding of how well your HVAC systems balanced in respect to the design criteria. The summary concludes with a quick understanding of your building environment and possible suggestions for each of your systems after testing has been performed. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred. Our focus is to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints. Also, enclosed are pictures of building assets and items listed below that will provide your team with more insight

Facility Identification and TAB Requirements

The mechanical equipment to be tested, adjusted, and balanced includes: All Roof Top Units (RTU), All Exhaust Fans (EF), All Kitchen Hoods, and all associated air devices.

RTU's

Each of the RTU's were measured at their terminal devices utilizing a flow hood. The sum of these readings is equal to the total flow for that particular unit. The total flow of each RTU was then adjusted to +/-10% of the specified design. Each terminal diffuser was balanced to within +/-10% of the engineer's design volume utilizing the provided hand damper located at the takeoff of the main & branch trunk line(s). Any equipment that fell outside of this tolerance is noted throughout the report.

Kitchen Exhaust Hood & Associated Fans

Each kitchen exhaust fan was measured at the hood filter bay utilizing a velocity matrix and a manufacturer's correction factor. Each filter velocity is multiplied by the manufacturer's corrected area. The sum of these readings equals the total flow of the exhaust fans. The total flow of the exhaust was then adjusted to +/-10% of the engineers design flow.

General Exhaust Fans

The general exhaust fans were measured by reading each air device with a flow hood. The total airflow for each fan is equivalent to the sum of these readings. Fan speed was then adjusted so that the airflow was within +/-10% of design. Each terminal device was balanced to within +/-10% of the design volume using the installed volume dampers. Any equipment that fell outside of this tolerance is noted throughout the report.

Final Building Tests



After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances of $-0.02''$ wc to $+0.02''$ wc and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report.

The hood capture was tested at the perimeter of the hood and the cook top level with the equipment heat on to ensure satisfactory hood capture and containment.



National TAB

Project: 05-30 CULVERS - WILDWOOD, FL

System/Unit: AHU/RTU



Comfort. Under control.

Asset: RTU1

AREA: DINING

Unit Data		
	Design	Actual
MFG	LENNOX	LENNOX
Serial Num	-	5622C01944
Model Num	LCH-156-H4B	LCH156H4BE5Y
Type	-	RTU
Configuration	-	VERTICAL
Num OA Filters 1	-	2
OA Filter Size 1	-	23.25X14
Num Final Filter 1	-	6
Final Filter Size 1	-	24X24X2

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	-	
Motor Rpm	-	
Phase	3	
Rated Voltage	208/230	
Rated Amperage	-	

Drive Data		
	Design	Actual
Motor Sheave Size	-	3.75"
Motor Bore Size	-	7/8"
Motor Sheave SetPt	-	3.0 TURNS OUT
Fan Sheave Size	-	BK95
Fan Sheave Bore	-	1 3/16@
Belt CL Distance	-	20 5/8"
Num of Belts	-	1
Belt Size	-	BX59
Belt Alignment	-	GOOD

Test Data		
	Design	Actual
SF CFM	5200	5243
SF RPM	-	646
RA CFM	4300	
OA CFM	900	
RL Voltage	-	209/210/212
RL Amperage	-	4.9/4.8/5.3
SF Rotation	-	CCW
RA Damper Position	-	100%
Min OA Damper Position	-	47%
Min OA Damper Type	-	ECONOMIZER
Brake Horse Power	-	

Performance Data		
	Design	Actual
MA Plenum SP	-	
Fan Suction SP	-	
Fan Discharge SP	-	
Total ESP	-	
Fan Total SP	-	

General		
	Design	Actual
Fan Rotation Correct	-	
Unit Filters Clean	-	
Condensate Drain Installed	-	

Completed By: Brianna Biggs

Notes:



National TAB

Project:05-30 CULVERS - WILDWOOD, FL

AHU/RTU



Diffuser Supply (GRD)

RTU1/DINING

Asset	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
SGRD1	ENTRY	A4	6"	100			
	FINAL CFM	% to design					
		-					
SGRD2	MENS RR	C3	6"	75			
	FINAL CFM	% to design					
		-					
SGRD3	WOMENS RR	C3	6"	75			
	FINAL CFM	% to design					
		-					
SGRD4	HALL	A4	10"	300			
	FINAL CFM	% to design					
		-					
SGRD5	DINING	A4	8"	200			
	FINAL CFM	% to design					
		-					
SGRD6	DINING	A4	10"	300			
	FINAL CFM	% to design					
		-					
SGRD7	DINING	A4	10"	250			
	FINAL CFM	% to design					
		-					
SGRD8	DINING	A4	10"	300			
	FINAL CFM	% to design					
		-					
SGRD9	DINING	A4	8"	200			
	FINAL CFM	% to design					
		-					
SGRD10	DINING	A3	8"	150			
	FINAL CFM	% to design					
		-					
SGRD11	DINING	A4	10"	275			
	FINAL CFM	% to design					
		-					
SGRD12	DINING	A4	10"	275			



	FINAL CFM	% to design					
		-					
SGRD13	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	DINING	A3	8"	150			
	FINAL CFM	% to design					
		-					
SGRD14	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	DINING	A3	8"	150			
	FINAL CFM	% to design					
		-					
SGRD15	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	DINING	A3	10"	300			
	FINAL CFM	% to design					
		-					
SGRD16	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	DINING	A4	10"	250			
	FINAL CFM	% to design					
		-					
SGRD17	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	DRINKS & CONDIMENT S	A3	10"	300			
	FINAL CFM	% to design					
		-					
SGRD18	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	DRINKS & CONDIMENT S	A4	8"	200			
	FINAL CFM	% to design					
		-					
SGRD19	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	ENTRY	A4	10"	250			
	FINAL CFM	% to design					
		-					
SGRD20	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	CUSTOMER ORDER AREA	A4	10"	300			
	FINAL CFM	% to design					
		-					
SGRD21	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	CUSTOMER SERVICE E	E	8"	200			
	FINAL CFM	% to design					
		-					
SGRD22	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	CUSTOMER SERVICE E	E	8"	200			
	FINAL CFM	% to design					
		-					
SGRD23	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	CUSTOMER SERVICE E	E	8"	200			
	FINAL CFM	% to design					
		-					
SGRD24	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	CUSTOMER SERVICE E	E	8"	200			
	FINAL CFM	% to design					
		-					

Completed By: Brianna Biggs on

Asset	Notes
--------------	--------------



National TAB

Project: 05-30 CULVERS - WILDWOOD, FL

System/Unit: AHU/RTU



Comfort. Under control.

Asset: RTU2

AREA: KITCHEN

Unit Data		
	Design	Actual
MFG	LENNOX	LENNOX
Serial Num	-	5622C01945
Model Num	LCH-156-H4B	LCH156H4BE5Y
Type	-	RTU
Configuration	-	VERTICAL
Num OA Filters 1	-	
OA Filter Size 1	-	
Num Final Filter 1	-	
Final Filter Size 1	-	
Num Final Filter 2	-	
Final Filter Size 2	-	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	-	
Motor Rpm	-	
Phase	3	
Rated Voltage	208/230	
Rated Amperage	-	

Drive Data		
	Design	Actual
Motor Sheave Size	-	
Motor Bore Size	-	
Motor Sheave SetPt	-	
Fan Sheave Size	-	
Fan Sheave Bore	-	
Belt CL Distance	-	
Num of Belts	-	
Belt Size	-	
Belt Alignment	-	

Test Data		
	Design	Actual
SF CFM	5000	4741
SF RPM	-	631
RA CFM	4050	
OA CFM	950	
RL Voltage	-	209/210/208
RL Amperage	-	4.6/4.2/4.9
SF Rotation	-	CCW
RA Damper Position	-	100%
Min OA Damper Position	-	50%
Min OA Damper Type	-	OBD
Brake Horse Power	-	

Performance Data		
	Design	Actual
MA Plenum SP	-	
Fan Suction SP	-	
Fan Discharge SP	-	
Total ESP	-	
Fan Total SP	-	

General		
	Design	Actual
Fan Rotation Correct	-	
Unit Filters Clean	-	
Condensate Drain Installed	-	

Completed By: Brianna Biggs

Notes:



National TAB

Project:05-30 CULVERS - WILDWOOD, FL

AHU/RTU



Diffuser Supply (GRD)

RTU2/KITCHEN

Asset	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
SGRD1	DRIVE THRU	A4	12"	500			
	FINAL CFM	% to design					
		-					
SGRD2	SUNDAE SERVICE	A4	10"	300			
	FINAL CFM	% to design					
		-					
SGRD3	MOP ROOM	F4	12"	550			
	FINAL CFM	% to design					
		-					
SGRD4	COOKLINE	F4	10"	300			
	FINAL CFM	% to design					
		-					
SGRD5	COOKLINE	F4	10"	350			
	FINAL CFM	% to design					
		-					
SGRD6	FOOD PREP	F4	10"	300			
	FINAL CFM	% to design					
		-					
SGRD7	FOOD PREP	F4	10"	300			
	FINAL CFM	% to design					
		-					
SGRD8	COOKLINE	F4	10"	350			
	FINAL CFM	% to design					
		-					
SGRD9	COOKLINE	F4	10"	300			
	FINAL CFM	% to design					
		-					
SGRD10	DISHWASHING	A4	10"	300			
	FINAL CFM	% to design					
		-					
SGRD11	DISHWASHING	A4	10"	350			
	FINAL CFM	% to design					
		-					
SGRD12	FOOD PREP	A4	10"	350			



	FINAL CFM	% to design					
		-					
SGRD13	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	OFFICE	D1	9"	225			
	FINAL CFM	% to design					
		-					
SGRD14	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	EMPLOYEE RR	C1	4"	25			
	FINAL CFM	% to design					
		-					
SGRD15	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	DRY GOODS	A4	8"	150			
	FINAL CFM	% to design					
		-					
SGRD16	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	DRY GOODS	A4	8"	200			
	FINAL CFM	% to design					
		-					
SGRD17	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)
	UTILITY	D1	7"	150			
	FINAL CFM	% to design					
		-					

Completed By: Brianna Biggs on

Asset	Notes
--------------	--------------



National TAB

Project: 05-30 CULVERS - WILDWOOD, FL

System/Unit: AHU/RTU



Comfort. Under control.

Asset: RTU-OA3

AREA:RTUs

Unit Data		
	Design	Actual
MFG	LENNOX	LENNOX
Serial Num	-	5622C01949
Model Num	LCH-156-H4B	LCH156H4BJ5Y
Type	-	RTU
Configuration	-	VERTICAL
Num OA Filters 1	-	2
OA Filter Size 1	-	31X17
Num Final Filter 1	-	6
Final Filter Size 1	-	24X24X2
Num Final Filter 2	-	N/A
Final Filter Size 2	-	N/A

Test Data		
	Design	Actual
SF CFM	3250	3279
SF RPM	-	578
RA CFM	1250	1259
OA CFM	2000	2020
RL Voltage	-	209/211/209
RL Amperage	-	4.5/4.6/4.8
SF Rotation	-	CCW
RA Damper Position	-	3/4
Min OA Damper Position	-	100%
Min OA Damper Type	-	OBD
Brake Horse Power	-	

Motor Data		
	Design	Actual
Motor MFG	-	US MOTORS
Frame	-	56HZ
Horsepower	-	2.0
Motor Rpm	-	1755
Phase	3	3
Rated Voltage	208/230	200-230
Rated Amperage	-	6.0-5.7

Performance Data		
	Design	Actual
MA Plenum SP	-	
Fan Suction SP	-	
Fan Discharge SP	-	
Total ESP	-	
Fan Total SP	-	

Drive Data		
	Design	Actual
Motor Sheave Size	-	MVL40B
Motor Bore Size	-	7/8"
Motor Sheave SetPt	-	5.0 TURNS OUT
Fan Sheave Size	-	BK95
Fan Sheave Bore	-	1 3/16"
Belt CL Distance	-	21.0"
Num of Belts	-	1
Belt Size	-	BX59
Belt Alignment	-	GOOD

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	CONSTRUCTION FILTERS
Condensate Drain Installed	-	YES

Completed By: Brianna Biggs

Notes:

Asset	Notes



National TAB

Project: 05-30 CULVERS - WILDWOOD, FL
System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: EF1

AREA:MENS RR

Unit Data		
	Design	Actual
MFG	ACCUREX	ACCUREX
Model Num	SPA-110	XCR-A200
Serial Num	-	19686902
Type	CEILING	CEILING
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	GREENHECK
Frame	-	N/L
Horsepower	-	1/40
Motor Rpm	-	900
Phase	1	1
Voltage (rated)	115	115
Amperage (rated)	-	0.46
Service Factor	-	N/L

Test Data		
	Design	Actual
CFM	220	208
Fan RPM	900	DD
Fan Rotation	-	CORRECT
Motor RPM	-	DD
System SetPt	-	SPEED CONTROLLER
RL Voltage	-	119
RL Amperage	-	0.4
Total ESP	0.1"	INACCESSIBLE
Fan Inlet SP	-	-
Fan Discharge SP	-	-

Completed By: Stephen Tassinaro

Notes:

Asset	Notes



National TAB

Project: 05-30 CULVERS - WILDWOOD, FL

System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: EF2

AREA:MOP ROOM

Unit Data		
	Design	Actual
MFG	ACCUREX	ACCUREX
Model Num	SPA-110	XCR-B50
Serial Num	-	19686905
Type	CEILING	CEILING
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	GREENHECK
Frame	-	N/L
Horsepower	-	N/L
Motor Rpm	-	625
Phase	1	1
Voltage (rated)	115	115
Amperage (rated)	-	0.13
Service Factor	-	N/L

Test Data		
	Design	Actual
CFM	50	48
Fan RPM	625	DD
Fan Rotation	-	CORRECT
Motor RPM	-	DD
System SetPt	-	SPEED CONTROLLER
RL Voltage	-	120
RL Amperage	-	0.1
Total ESP	0.1"	-
Fan Inlet SP	-	-
Fan Discharge SP	-	-

Completed By: Stephen Tassinaro

Notes:[1] FAN IS NOT POWERED AT THIS TIME. EC AWARE. // RESOLVED.

Asset	Notes
-------	-------



National TAB

Project: 05-30 CULVERS - WILDWOOD, FL

System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: EF-A3

AREA:WOMENS RR

Unit Data		
	Design	Actual
MFG	ACCUREX	ACCUREX
Model Num	XCR-B70	XCR-B70
Serial Num	-	19686910
Type	CEILING	CEILING
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	GREENHECK
Frame	-	N/L
Horsepower	-	N/L
Motor Rpm	-	675
Phase	1	1
Voltage (rated)	115	115
Amperage (rated)	-	0.15
Service Factor	-	N/L

Test Data		
	Design	Actual
CFM	70	71
Fan RPM	-	DD
Fan Rotation	-	CORRECT
Motor RPM	-	DD
System SetPt	-	SPEED CONTROLLER
RL Voltage	-	119
RL Amperage	-	0.1
Total ESP	0.1"	INACCESSIBLE
Fan Inlet SP	-	-
Fan Discharge SP	-	-

Completed By: Stephen Tassinaro

Notes:

Asset	Notes



National TAB

Project: 05-30 CULVERS - WILDWOOD, FL
System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: EF-B3

AREA:WOMENS RR

Unit Data		
	Design	Actual
MFG	ACCUREX	ACCUREX
Model Num	XCR-B70	XCR-B70
Serial Num	-	19686911
Type	CEILING	CEILING
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	GREENHECK
Frame	-	N/L
Horsepower	-	N/L
Motor Rpm	-	675
Phase	1	1
Voltage (rated)	115	115
Amperage (rated)	-	0.15
Service Factor	-	N/L

Test Data		
	Design	Actual
CFM	70	68
Fan RPM	-	DD
Fan Rotation	-	CORRECT
Motor RPM	-	DD
System SetPt	-	SPEED CONTROLLER
RL Voltage	-	120
RL Amperage	-	0.1
Total ESP	0.1"	INACCESSIBLE
Fan Inlet SP	-	-
Fan Discharge SP	-	-

Completed By: Stephen Tassinaro

Notes:

Asset	Notes



National TAB

Project: 05-30 CULVERS - WILDWOOD, FL
System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: EF-C3

AREA:EMPLOYEE RR

Unit Data		
	Design	Actual
MFG	ACCUREX	ACCUREX
Model Num	XCR-B70	XCR-B70
Serial Num	-	19686912
Type	CEILING	CEILING
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	GREENHECK
Frame	-	N/L
Horsepower	-	N/L
Motor Rpm	-	675
Phase	1	1
Voltage (rated)	115	115
Amperage (rated)	-	0.15
Service Factor	-	N/L

Test Data		
	Design	Actual
CFM	70	67
Fan RPM	-	DD
Fan Rotation	-	CORRECT
Motor RPM	-	DD
System SetPt	-	SPEED CONTROLLER
RL Voltage	-	119
RL Amperage	-	0.1
Total ESP	0.1"	-
Fan Inlet SP	-	-
Fan Discharge SP	-	-

Completed By: Stephen Tassinaro

Notes:[1] FAN NOT POWERED. EC AWARE. // RESOLVED.

Asset	Notes



National TAB

Project: 05-30 CULVERS - WILDWOOD, FL
System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: PRV2

AREA:HOOD 1

Unit Data		
	Design	Actual
MFG	ACCUREX	ACCUREX
Model Num	XRUB-161XP-15	XRUB-160XP-15-1-26-G
Serial Num	-	19687551
Type	UPBLAST	CENTRIFUGAL
Configuration	VERTICAL	UPBLAST

Test Data		
	Design	Actual
CFM	1500	1395
Fan RPM	2411	2412
Fan Rotation	-	CW
Motor RPM	-	1769
RL Voltage	-	208/209/209
RL Amperage	-	3.3/3.3/3.5
Suction ESP	-	
Discharge ESP	-	ATM
Total ESP	2.337"	

Motor Data		
	Design	Actual
Motor MFG	-	WEG
Frame	-	56
Horsepower	1.5	1.5
Motor Rpm	1725	1760
Phase	3	3
Voltage (rated)	208	230/460
Amperage (rated)	-	4.20/2.10
Service Factor	-	1.15

Drive Data		
	Design	Actual
Motor Sheave Size	-	VP44
Motor Bore Size	-	5/8"
Motor Sheave SetPt	-	MAXIMIZED
Fan Sheave Size	-	3.0"
Fan Sheave Bore	-	1.0"
Belt CL Distance	-	6.0"
Num of Belts	-	1
Belt Size	-	AX24

Completed By: Brianna Biggs

Notes:[1] SEVERE FAN BLADE INTERERENCE. MC AWARE AND WORKING ON FAN. // RESOLVED.

Asset	Notes



National TAB

Project: 05-30 CULVERS - WILDWOOD, FL

System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: PRV3

AREA:HOOD 2

Unit Data		
	Design	Actual
MFG	ACCUREX	ACCUREX
Model Num	XRUB-141-7	XRUB-140-7-1-26-G
Serial Num	-	19687552
Type	UPBLAST	CENTRIFUGAL
Configuration	VERTICAL	UPBLAST

Test Data		
	Design	Actual
CFM	1500	1545
Fan RPM	1377	1165
Fan Rotation	-	CW
Motor RPM	-	1777
RL Voltage	-	209/210/211
RL Amperage	-	1.4/1.5/1.4
Suction ESP	-	
Discharge ESP	-	ATM
Total ESP	1.0"	

Motor Data		
	Design	Actual
Motor MFG	-	WEG
Frame	-	56
Horsepower	0.75	0.75
Motor Rpm	1725	1760
Phase	3	3
Voltage (rated)	208	230/460
Amperage (rated)	-	2.30/1.15
Service Factor	-	1.25

Drive Data		
	Design	Actual
Motor Sheave Size	-	VP34
Motor Bore Size	-	5/8"
Motor Sheave SetPt	-	3.5 TURNS OUT
Fan Sheave Size	-	AK41
Fan Sheave Bore	-	3/4"
Belt CL Distance	-	5 5/8"
Num of Belts	-	1
Belt Size	-	AP23

Completed By: Brianna Biggs

Notes:

Asset	Notes



National TAB

Project: 05-30 CULVERS - WILDWOOD, FL
System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: PRV4

AREA:HOOD 3

Unit Data		
	Design	Actual
MFG	ACCUREX	ACCUREX
Model Num	XRED - 090 -D	XRED-095-6-VG-1-17-X
Serial Num	-	19687547
Type	-	CENTRIFUGAL
Configuration	-	DOWNBLAST

Test Data		
	Design	Actual
CFM	-	319
Fan RPM	-	DD
Fan Rotation	-	CORRECT
Motor RPM	-	DD
System SetPt	-	SPEED CONTROLLER
RL Voltage	-	119
RL Amperage	-	0.65
Total ESP	-	
Fan Inlet SP	-	
Fan Discharge SP	-	ATM

Motor Data		
	Design	Actual
Motor MFG	-	VARI-GREEN
Frame	-	N/L
Horsepower	-	1/6
Motor Rpm	-	300-1750
Phase	-	1
Voltage (rated)	-	115/208-230/277
Amperage (rated)	-	2.2/1.3/1.1
Service Factor	-	N/L

Completed By: Brianna Biggs

Notes:

Asset	Notes



National TAB

Project: 05-30 CULVERS - WILDWOOD, FL

System/Unit: Kitchen Hood Type I



Comfort. Under control.

Asset: HD1

AREA:FRYER

Unit Data		
	Design	Actual
MFG	ACCUREX	ACCUREX
Model Num	XXEP-6.92-S	XXEP-83.00-S
Job / Serial Num	-	19692610
Type	TYPE I CANOPY	TYPE I CANOPY
Hood length	83"	83"
Hood Width	23"	23"

Performance Data		
	Design	Actual
Smoke Generation Type	-	SMOKE EMITTER
Hood Capture %	-	100%
End Panels Installed (Y/N)	-	YES

Test Data Exhaust		
	Design	Actual
Filter Type	XTRACTOR	XTRACTOR
Filter Size 1	16X16	16X16
Filter Qty 1	5	5
Filter AK factor size 1	1.53	1.53
Filter Total AK Area	7.65	7.65
Filter1 FPM	-	213
Filter2 FPM	-	198
Filter3 FPM	-	192
Filter4 FPM	-	191
Filter5 FPM	-	218
Filter Ave FPM(corr)	-	202
CFM	-	1545

General		
	Design	Actual
Third Party Witness	-	TEST RECORDED
Third Party Company	-	TEST RECORDED
Tech Witness	-	STEPHEN TASSINARO

Cooking Equipment		
	Design	Actual
Item 1	-	FRYER
Item 2	-	FRYER

Completed By: Stephen Tassinaro

Notes:

Asset	Notes



National TAB

Project: 05-30 CULVERS - WILDWOOD, FL

System/Unit: Kitchen Hood Type I



Comfort. Under control.

Asset: HD2

AREA:GRILL

Unit Data		
	Design	Actual
MFG	ACCUREX	ACCUREX
Model Num	XGEP-5.33-S	XGEP-64.00-S
Job / Serial Num	-	19692611
Type	TYPE I LOW PROXIMITY	TYPE I CANOPY
Hood length	64"	64"
Hood Width	23"	23"

Performance Data		
	Design	Actual
Smoke Generation Type	-	SMOKE EMITTER
Hood Capture %	-	100%
End Panels Installed (Y/N)	-	YES

General		
	Design	Actual
Third Party Witness	-	TEST RECORDED
Third Party Company	-	TEST RECORDED
Tech Witness	-	STEPHEN TASSINARO

Test Data Exhaust		
	Design	Actual
Filter Type	GREASE GRABBER	GREASE GRABBER
Filter Size 1	16X16	16X16
Filter Qty 1	4	4
Filter AK factor size 1	1.53	1.53
Filter Total AK Area	6.12	6.12
Filter1 FPM	-	229
Filter2 FPM	-	268
Filter3 FPM	-	200
Filter4 FPM	-	214
Filter Ave FPM(corr)	-	228
CFM	-	1395

Cooking Equipment		
	Design	Actual
Item 1	-	GRIDDLE
Item 2	-	GRIDDLE

Completed By: Stephen Tassinaro

Notes:

Asset	Notes



National TAB

Project: 05-30 CULVERS - WILDWOOD, FL

System/Unit: Kitchen Hood Type II



Comfort. Under control.

Asset: HD3

AREA:DISHWASHING

Unit Data		
	Design	Actual
MFG	ACCUREX	ACCUREX
Model Num	XD3-3.5-S	XD3-42.00-S
Serial Num	-	19692612
Type	TYPE II CANOPY	TYPE II CANOPY
Hood length	42"	42"
Hood Width	42"	42"

Test Data		
	Design	Actual
Exhaust CFM	350	319


Completed By: Stephen Tassinaro

Notes:

Asset	Notes



REFER TO AIR DISTRIBUTION SCHEDULE ON SHEET M2 SHOWING DIFFUSER TYPE AND HOW TO DETERMINE DUCT CONNECTION SIZE FROM THIS DESIGNATION TYPICAL.



PROVIDE 18"x12" DOOR LOUVER DUMPSTER ENCLOSURE

EXTEND GAS FLUE UP THROUGH ROOF TO 3" CONCENTRIC VENT KIT.

WASHER & DRYER BY OWNER

