

AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
FC-1	KITCHEN	3000	2989	3000	2989	0	0	0.0%	0.0%						
MUA-1	HOOD									2228	2185				
KEF-1	HOOD											2785	2848		
TOTALS		3000	2989	3000	2989	0	0			2228	2185	2785	2848	0	0

NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2228	2185
TOTAL EXHAUST	2785	2848
NET AIRFLOW	-557	-663

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	
SIDE	
REAR	
AVERAGE	N/A

KITCHEN PRESSURIZATION (MUST BE NEGATIVE)

TOTALS	DESIGN	ACTUAL
TOTAL KITCHEN OA	2228	2185
TOTAL KITCHEN EXHAUST	2785	2848
NET AIRFLOW	-557	-663

--