

**Report By:**  
United Test and Balance, Inc.  
7013 Flagler Rd  
Nordland, WA 98358



**For:**  
National TAB  
1329 E Kemper Rd, Suite 4210  
Cincinnati, OH 45246

**Report: FINAL TAB REPORT**  
**Function: Test, Adjust, & Balance**  
**Date: 10/11/2023**

**PROJECT**

**07-31-23 SHAKE SHACK #1377 - LYNWOOD,  
WA (ALDERWOOD MALL) TAB, IAQ**

18800 ALDERWOOD MALL PKWY

LYNWOOD, WA 98037

Client  
Wilcox Construction

## Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report are further details about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

### RTU's (Roof Top Units) w/ Diffusers

Each of the RTU's were measured at their terminal devices or via traverse to establish a total flow for that unit. Each RTU was adjusted to within tolerance of the engineer's design flow. Each outlet was then adjusted to within tolerance of the design flow. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. The outside air damper was adjusted until the airflow was within the design requirements. Any equipment that fell outside of that tolerance is noted throughout the report.

### Kitchen Exhaust Hood & Associated Fans

Each kitchen exhaust fan was measured at the hood filter bay utilizing a velocity matrix and a manufacturer's correction factor. Each filter velocity is multiplied by the manufacturer's corrected area. The sum of these readings equals the total flow of the exhaust fans. The total flow of the exhaust was then adjusted to within tolerance of the design flow. . Any EF's that fell outside of this tolerance is noted throughout the report.

### General Exhaust Fans w/ Grilles

The general exhaust fans were measured by reading each air device with a flow hood. The total airflow for each fan is equivalent to the sum of these readings. Fan speed was then adjusted so that the airflow was within tolerance of design. Each terminal device was balanced to within tolerance of the design volume using the installed volume dampers. Any equipment that fell outside of this tolerance is noted throughout the report.

### Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances of  $-0.02''$  wc to  $+0.02''$  wc and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report.

The hood capture was tested at the perimeter of the hood and the cook top level with the equipment heat on to ensure satisfactory hood capture and containment.



### Project Issue Information

**Issue Name :** REF-1 airflow

**Description :** REF-1 (Relief Fan) is 1505 CFM out of 2600 CFM design with the fan speed maximized. There is flex ductwork used at the inlet of the fan which appears to be restricting the performance. Fan only runs when the RTU's are economizing. Low airflow may not be an issue. Recommend consulting with the MEP Engineer.

**Created By :** National TAB

**Status :** Pending

**Originated Date :** 10/11/2023

### AIR BALANCE SCHEDULE

UNIT	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	3100	3137	2100	2086	1000	1051	32.3%	33.5%						
RTU-2	4700	4869	2200	2269	2500	2600	53.2%	53.4%						
KEF-1											700	713		
KEF-2											700	699		
KEF-3											700	707		
KEF-4											700	707		
EF-1													300	313
<b>TOTALS</b>	7800	8006	4300	4355	3500	3651			0	0	2800	2826	300	313

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	3500	3651
TOTAL EXHAUST	3100	3139
NET AIRFLOW	400	512

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	0.01
SIDE	0.01
REAR	0.02
<b>AVERAGE</b>	<b>0.0133</b>

#### FINAL CHECKS

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓

---

- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓

---

- PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✓

NOTES:

# Air Apparatus

PROJECT: Shake Shack #1377  
 LOCATION: Lynnwood, WA  
 PROJECT #: 23290

DATE: 10/11/2023  
 CONTACT: Steve Burns

SYSTEM/UNIT: RTU-01

Tested By: Jorge Acosta  
 Date: 8/4/2023



Design Airflow (CFM)		Final Airflow (CFM)	
Design Total	3100	Actual Total CFM	3143
Design Grille Total	3100	Actual Grille Total CFM	3143
Design Return	2100	Actual Return Air CFM	2092
Design Min O/A	1000	Actual Min O/A CFM	1051
		Fan CFM Test Method	Supply Outlet Total
		OA Method/Instrument	Face Velocity / RVA
		OA Ak (sq ft)	-
		OA Damper Position	38% Open
		RA Damper Position	62% Open
Unit Design Data		Unit Data	
Submittal Make	CaptiveAire	Make (tag)	Captive Aire
Submittal Model #	CASRTU2-I.200-18-8T-DOAS	Model # (tag)	CASRTU2-I.200-18-8T
Submittal Airflow	-	Serial # (tag)	5592558
Sched./Sub. Volts	208	Location	Rooftop
Sched./Sub. Phase	3	Unit Discharge	Down
Sched./Sub. HP	3	Cooling Coil Location	Drawthrough
Submittal BHP	Not Provided	Coil Area (sq ft)	8.7
Filter MERV Rating (Sched/Sub)	8	Clg Coil Vel (FPM)	361
		Fan Service	Supply
		Fan Type	Centrif Air Foil
		Fan Discharge	Horizontal
		Fan Arrangement	SWSI
Design Static Pressures (in wg)		Fan Design Data	
Design Ext SP	1.72	Submittal Motor RPM	Not Listed
Submittal Total SP	Not Listed	Submittal Fan RPM	-
Submittal Clg Coil Δ SP	-		
Filter Data		Fan Data	
Condition	Clean	Actual Fan RPM/Speed	Not Accessible
Filter Type	Pleated	Actual Motor RPM	-
MERV Rating	4		
Filter Size Set 1 (in)	16x20x2	Electrical Data	
# Filters Set 1	8	Measurement Method	V/A Meter
Filter Size Set 2 (in)	16x20x2	Motor Volts 1	206
# Filters Set 2	4	Motor Volts 2	206
Motor Nameplate Data			
Motor Make	TECO Westinhouse		
Motor Frame	182T		
Motor HP	3.00		
Motor RPM	1755		
Motor Volts	230		
Motor Phase	3		

# Air Apparatus

**PROJECT:** Shake Shack #1377  
**LOCATION:** Lynnwood, WA  
**PROJECT #:** 23290

**DATE:** 10/11/2023  
**CONTACT:** Steve Burns

**SYSTEM/UNIT:** RTU-01

Tested By: Jorge Acosta  
Date: 8/4/2023

Motor Nameplate Data	
Motor Amps	8.6
Motor S.F.	1.15
Motor % PF	89.5
Motor % Eff.	91
Other Motor Data	-

Drive Data	
Drive Type	Direct Drive
Sheave Type	-
Fan Sheave Make	-
Fan Shv Mod# or Size (in)	-
Fan Sheave Bore (in)	-
Motor Sheave Make	-
Mtr Shv Mod# or Size (in)	-
Motor Sheave Bore (in)	-
VP Range	-
Center Distance (in)	-
No of Belts	-
Belt Make	-
Belt Size	-
Other Data	-

Electrical Data	
Motor Volts 3	206
Motor Amps 1	8.6
Motor Amps 2	9.4
Motor Amps 3	9.2
Operating HZ	67.00
Approx. BHP	2.7
Corr. Nameplate Amps	9.6
Starter Data	Internal to VFD
VFD Reference	Not Applicable

Make (tag) Photo:



Name: RTU-01 Name Plate.jpg  
Captured: 8/4/2023 1:07 PM  
Caption:


# Air Apparatus

PROJECT: Shake Shack #1377  
 LOCATION: Lynnwood, WA  
 PROJECT #: 23290

DATE: 10/11/2023  
 CONTACT: Steve Burns

SYSTEM/UNIT: RTU-01/Static Profile

Tested By: Jorge Acosta  
 Date: 8/4/2023



## RTU-01 Supply Outlet Summary

System/Unit	Area Served	Type	Size / Area (in)	Design CFM	Prelim CFM	Final CFM	% Final	Instrument	Ak	Open (sq ft)	Final FPM
S-01	100 Order	SW	12/8	400	311	401	100	RVA	0.400	0.500	1003
S-02	100 Order	SW	12/6	330	280	323	98	RVA	0.400	0.500	808
S-03	101 Dining	SW	12/8	400	292	408	102	RVA	0.400	0.500	1020
S-04	101 Dining	SW	12/6	340	250	373	110	RVA	0.400	0.500	933
S-05	101 Dining	SW	12/8	400	256	408	102	RVA	0.400	0.500	1020
S-06	101 Dining	SW	12/6	340	219	333	98	RVA	0.400	0.500	833
S-07	101 Dining	SW	12/6	340	235	343	101	RVA	0.400	0.500	858
S-08	101 Dining	SW	12/8	400	266	402	101	RVA	0.400	0.500	1005
S-09	106 B Mens RR	CD	6	75	85	76	101	Capture Hood	1.000	1.000	76
S-10	106 A Womens RR	CD	6	75	87	76	101	Capture Hood	1.000	1.000	76
<b>Totals:</b>		-	-	<b>3100</b>	<b>2281</b>	<b>3143</b>	<b>101</b>	-	-	-	-

# Air Apparatus

**PROJECT:** Shake Shack #1377  
**LOCATION:** Lynnwood, WA  
**PROJECT #:** 23290

**DATE:** 10/11/2023  
**CONTACT:** Steve Burns

**SYSTEM/UNIT:** RTU-02

Tested By: Jorge Acosta  
 Date: 8/4/2023



Design Airflow (CFM)		Final Airflow (CFM)	
Design Total	4500	Actual Total CFM	4869
Design Grille Total	4700	Actual Grille Total CFM	4869
Design Return	2200	Actual Return Air CFM	2269
Design Min O/A	2500	Actual Min O/A CFM	2600
		Fan CFM Test Method	Supply Outlet Total
		OA Method/Instrument	Face Velocity / RVA
		OA Ak (sq ft)	-
		OA Damper Position	50% Open
		RA Damper Position	50% Open
Unit Design Data		Unit Data	
Submittal Make	CaptiveAire	Make (tag)	Captive Aire
Submittal Model #	CASRTU3-I.400-24-20T-DOAS	Model # (tag)	CASRTU3-I.400-24-20T
Submittal Airflow	-	Serial # (tag)	5592558
Sched./Sub. Volts	208	Location	Rooftop
Sched./Sub. Phase	3	Unit Discharge	Down
Sched./Sub. HP	7.5	Cooling Coil Location	Drawthrough
Submittal BHP	Not Provided	Coil Area (sq ft)	13.5
Filter MERV Rating (Sched/Sub)	8	Clg Coil Vel (FPM)	361
		Fan Service	Supply
		Fan Type	Centrif Air Foil
		Fan Discharge	Horizontal
		Fan Arrangement	SWSI
Design Static Pressures (in wg)		Fan Design Data	
Design Ext SP	1	Submittal Motor RPM	Not Listed
Submittal Total SP	Not Listed	Submittal Fan RPM	-
Submittal Clg Coil Δ SP	-		
Filter Data		Fan Data	
Condition	Clean	Actual Fan RPM/Speed	Not Accessible
Filter Type	Pleated	Actual Motor RPM	-
MERV Rating	8		
Filter Size Set 1 (in)	20x25x2	Electrical Data	
# Filters Set 1	4	Measurement Method	V/A Meter
Filter Size Set 2 (in)	20x25x2	Motor Volts 1	205
# Filters Set 2	-4	Motor Volts 2	205
Motor Nameplate Data			
Motor Make	TECO Westinhouse		
Motor Frame	213T		
Motor HP	7.50		
Motor RPM	1755		
Motor Volts	230		
Motor Phase	3		

# Air Apparatus

**PROJECT:** Shake Shack #1377  
**LOCATION:** Lynnwood, WA  
**PROJECT #:** 23290

**DATE:** 10/11/2023  
**CONTACT:** Steve Burns

**SYSTEM/UNIT:** RTU-02

Tested By: Jorge Acosta  
Date: 8/4/2023

Motor Nameplate Data	
Motor Amps	19.1
Motor S.F.	1.15
Motor % PF	89.5
Motor % Eff.	91
Other Motor Data	-

Drive Data	
Drive Type	Direct Drive
Sheave Type	-
Fan Sheave Make	-
Fan Shv Mod# or Size (in)	-
Fan Sheave Bore (in)	-
Motor Sheave Make	-
Mtr Shv Mod# or Size (in)	-
Motor Sheave Bore (in)	-
VP Range	-
Center Distance (in)	-
No of Belts	-
Belt Make	-
Belt Size	-
Other Data	-

Electrical Data	
Motor Volts 3	295
Motor Amps 1	17.1
Motor Amps 2	17.1
Motor Amps 3	17.2
Operating HZ	42.00
Approx. BHP	6.0
Corr. Nameplate Amps	21.4
Starter Data	Internal to VFD
VFD Reference	Not Applicable

Submittal Model # Photo:



Name: Submittal Model #.jpg  
Captured: 8/3/2023 12:00 PM  
Caption:

# Air Apparatus

PROJECT: Shake Shack #1377  
LOCATION: Lynnwood, WA  
PROJECT #: 23290

DATE: 10/11/2023  
CONTACT: Steve Burns

SYSTEM/UNIT: RTU-02

Tested By: Jorge Acosta  
Date: 8/4/2023

Condition Photo:



Name: Condition.jpg  
Captured: 8/3/2023 12:05 PM  
Caption: RTU-02. New Filters

Motor Make Photo:



Name: Motor Make.jpg  
Captured: 8/3/2023 12:10 PM  
Caption:

# Air Apparatus

PROJECT: Shake Shack #1377  
LOCATION: Lynnwood, WA  
PROJECT #: 23290

DATE: 10/11/2023  
CONTACT: Steve Burns

SYSTEM/UNIT: RTU-02

Tested By: Jorge Acosta  
Date: 8/4/2023

Model # (tag) Photo:




Name: Model # (tag).jpg  
Captured: 8/3/2023 12:01 PM  
Caption: RTU-02

SYSTEM/UNIT: RTU-02/Static Profile

Tested By: Jorge Acosta  
Date: 8/4/2023

## Static Pressure Profile



# Air Apparatus

PROJECT: Shake Shack #1377  
LOCATION: Lynnwood, WA  
PROJECT #: 23290

DATE: 10/11/2023  
CONTACT: Steve Burns

## RTU-02 Supply Outlet Summary

System/Unit	Area Served	Type	Size / Area (in)	Design CFM	Prelim CFM	Final CFM	% Final	Instrument	Ak	Open (sq ft)	Final FPM
S-01	105 Open Kitchen	CD	12	580	624	580	100	Capture Hood	1.000	1.000	580
S-02	105 Open Kitchen	CD	12	580	607	590	102	Capture Hood	1.000	1.000	590
S-03	105 Open Kitchen	CD	12	580	549	600	103	Capture Hood	1.000	1.000	600
S-04	105 Open Kitchen	CD	12	600	513	629	105	Capture Hood	1.000	1.000	629
S-05	105 Open Kitchen	CD	12	600	506	619	103	Capture Hood	1.000	1.000	619
S-06	103 Back Kitchen	CD	12	600	373	645	108	Capture Hood	1.000	1.000	645
S-07	103 Back Kitchen	CD	12	580	497	620	107	Capture Hood	1.000	1.000	620
S-08	103 Back Kitchen	CD	12	580	667	586	101	Capture Hood	1.000	1.000	586
<b>Totals:</b>		-	-	<b>4700</b>	<b>4336</b>	<b>4869</b>	<b>104</b>	-	-	-	-

# Fan

**PROJECT:** Shake Shack #1377  
**LOCATION:** Lynnwood, WA  
**PROJECT #:** 23290

**DATE:** 10/11/2023  
**CONTACT:** Steve Burns

**SYSTEM/UNIT:** EF-01

Tested By: Jorge Acosta  
 Date: 8/4/2023



Design Airflow (CFM)		Final Airflow (CFM)	
Design Airflow	300	Actual Airflow	310
Design Grille Airflow	300	Actual Grille Airflow	310
<b>Unit Design Data</b>		Fan CFM Test Method Inlet Total	
Submittal Make	Not Provided	Test Method Ak (sq ft) Not Applicable	
Submittal Model #	-	<b>Unit Data</b>	
Submittal Airflow	-	Make (tag)	Greenheck
Sched./Sub. Volts	120	Model # (tag)	G-095-D-8-1-17-X
Sched./Sub. Phase	1	Serial # (tag)	21486421
Sched./Sub. HP	1/8	Unit Location	Roof
Submittal BHP	Not Provided	Unit Discharge	Downward
<b>Design Static Pressures (in wg)</b>		Fan Service	Exhaust
Design External SP	0.5	Fan Type	Centrifugal
Submittal Total SP	Not Provided	Fan Discharge	Downblast
<b>Motor Nameplate Data</b>		Fan Arrangement	SWSI
Motor Make (tag)	McMillan	<b>Fan Design Data</b>	
Motor Frame (tag)	Not Listed	Submittal Motor RPM	Not Provided
Motor HP (tag)	1/8	Submittal Fan RPM	-
Motor RPM (tag)	1550	<b>Fan Data</b>	
Motor Volts (tag)	120	Actual Fan RPM/Speed	High Speed
Motor Phase (tag)	1	Actual Motor RPM	Not Accessible
Motor Amps (tag)	1.6	Speed Cont. Position	-
Motor S.F. (tag)	1	<b>Electrical Data</b>	
Mtr % PF (tag)	Not Listed	Measurement Method	V/A Meter
Mtr % Eff. (tag)	-	Motor Volts 1	118
Other Motor Data	-	Motor Volts 2	-
<b>Drive Data</b>		Motor Volts 3	-
Drive Type	Direct Drive	Motor Amps 1	1.6
Sheave Type	-	Motor Amps 2	-
Fan Sheave Make	-	Motor Amps 3	-
Fan Shv Mod# or Size (in)	-	Operating HZ	60.0
Fan Sheave Bore (in.)	-	Starter Data	Internal to ECM
Motor Sheave Make	-	Approx. BHP	0.12

# Fan

**PROJECT:** Shake Shack #1377  
**LOCATION:** Lynnwood, WA  
**PROJECT #:** 23290

**DATE:** 10/11/2023  
**CONTACT:** Steve Burns

**SYSTEM/UNIT: EF-01**

Tested By: Jorge Acosta  
Date: 8/4/2023

Drive Data	
Mtr Shv Mod# or Size (in)	-
Motor Sheave Bore (in.)	-
VP Range	-
Center Distance (in.)	-
No of Belts	-
Belt Make	-
Belt Size	-
Other Data	-

Electrical Data	
Corr. Nameplate Amps	1.6

Motor Make (tag) Photo:




Name: Motor Make (tag).jpg  
Captured: 8/3/2023 1:17 PM  
Caption: EF-01

**SYSTEM/UNIT: EF-01/Static Profile**

Tested By: Steve Burns  
Date: 8/4/2023

**Static Pressure Profile**



# Fan

**PROJECT:** Shake Shack #1377  
**LOCATION:** Lynnwood, WA  
**PROJECT #:** 23290

**DATE:** 10/11/2023  
**CONTACT:** Steve Burns

## EF-01 Exhaust Inlet Summary

System/Unit	Area Served	Type	Size / Area (in)	Design CFM	Prelim CFM	Final CFM	% Final	Instrument	Ak	Open (sq ft)	Final FPM
E-01	106 B Mens RR	CD	8/8	150	315	160	107	Capture Hood	1.000	1.000	160
E-02	106 A Womens RR	CD	8/8	150	288	150	100	Capture Hood	1.000	1.000	150
<b>Totals:</b>		-	-	<b>300</b>	<b>603</b>	<b>310</b>	<b>103</b>	-	-	-	-

# Fan

**PROJECT:** Shake Shack #1377  
**LOCATION:** Lynnwood, WA  
**PROJECT #:** 23290

**DATE:** 10/11/2023  
**CONTACT:** Steve Burns

**SYSTEM/UNIT: KEF-01**

Tested By: Jorge Acosta  
 Date: 8/4/2023

Design Airflow (CFM)	
Design Airflow	700
Design Grille Airflow	Not Applicable

Unit Design Data	
Submittal Make	CaptiveAire
Submittal Model #	DU33HFA
Submittal Airflow	700
Sched./Sub. Volts	115
Sched./Sub. Phase	1
Sched./Sub. HP	.33
Submittal BHP	.2770

Design Static Pressures (in wg)	
Design External SP	1.0
Submittal Total SP	1.00

Motor Nameplate Data	
Motor Make (tag)	Talco Green
Motor Frame (tag)	Not Listed
Motor HP (tag)	0.5
Motor RPM (tag)	1800
Motor Volts (tag)	115
Motor Phase (tag)	1
Motor Amps (tag)	6.3
Motor S.F. (tag)	Not Listed
Mtr % PF (tag)	-
Mtr % Eff. (tag)	-
Other Motor Data	-

Drive Data	
Drive Type	Direct Drive
Sheave Type	-
Fan Sheave Make	-
Fan Shv Mod# or Size (in)	-
Fan Sheave Bore (in.)	-
Motor Sheave Make	-
Mtr Shv Mod# or Size (in)	-
Motor Sheave Bore (in.)	-
VP Range	-
Center Distance (in.)	-
No of Belts	-
Belt Make	-
Belt Size	-
Other Data	-

Final Airflow (CFM)	
Actual Airflow	713
Actual Grille Airflow	Not Applicable
Fan CFM Test Method	See Kitchen Hood Sheet
Test Method Ak (sq ft)	Not Applicable

Unit Data	
Make (tag)	CaptiveAire
Model # (tag)	DU50HFA
Serial # (tag)	5787990
Unit Location	Roof
Unit Discharge	Upward
Fan Service	Exhaust
Fan Type	Centrifugal
Fan Discharge	Upblast
Fan Arrangement	SWSI

Fan Design Data	
Submittal Motor RPM	Not Listed
Submittal Fan RPM	1659

Fan Data	
Actual Fan RPM/Speed	49%
Actual Motor RPM	Not Accessible
Speed Cont. Position	Not Applicable

Electrical Data	
Measurement Method	V/A Meter
Motor Volts 1	118
Motor Volts 2	-
Motor Volts 3	-
Motor Amps 1	3.8
Motor Amps 2	-
Motor Amps 3	-
Operating HZ	60.0
Starter Data	Internal to ECM
Approx. BHP	0.31
Corr. Nameplate Amps	6.1


# Fan

PROJECT: Shake Shack #1377  
LOCATION: Lynnwood, WA  
PROJECT #: 23290

DATE: 10/11/2023  
CONTACT: Steve Burns

SYSTEM/UNIT: KEF-01/Static Profile

Tested By: Jorge Acosta  
Date: 8/4/2023



# Fan

**PROJECT:** Shake Shack #1377  
**LOCATION:** Lynnwood, WA  
**PROJECT #:** 23290

**DATE:** 10/11/2023  
**CONTACT:** Steve Burns

**SYSTEM/UNIT:** KEF-01/Hood-01

Tested By: Jorge Acosta  
 Date: 8/4/2023



Design Airflow (CFM)		Final Airflow (CFM)	
Design Exhaust CFM	700	Actual Exhaust CFM	713
Halton Design SP	Not Applicable	Halton Actual SP	Not Applicable

Kitchen Hood Information	
Service	Fryer
Manufacturer	CaptiveAire
Model Number	3650 BD-2
Serial Number	5787990
Test Method	Filter Velocity

### KEF-01/Hood-01 Exhaust Filter Summary

System/Unit	Size	Type	Ak	Reading 2	Reading 1	FPM	Instrument	CFM
Filter-01	16x20	Baffle	2.08		165	165	Velgrid	0
Filter-02	16x20	Baffle	2.08		178	178	Velgrid	370
<b>Totals:</b>	-	-	-	-	-	-	-	<b>370</b>

# Fan

**PROJECT:** Shake Shack #1377  
**LOCATION:** Lynnwood, WA  
**PROJECT #:** 23290

**DATE:** 10/11/2023  
**CONTACT:** Steve Burns

**SYSTEM/UNIT: KEF-02**

Tested By: Jorge Acosta  
 Date: 8/4/2023

Design Airflow (CFM)	
Design Airflow	700
Design Grille Airflow	Not Applicable

Unit Design Data	
Submittal Make	CaptiveAire
Submittal Model #	DU33HFA
Submittal Airflow	700
Sched./Sub. Volts	115
Sched./Sub. Phase	1
Sched./Sub. HP	0.33
Submittal BHP	0.2780

Design Static Pressures (in wg)	
Design External SP	1.00
Submittal Total SP	1.00

Motor Nameplate Data	
Motor Make (tag)	Talco Green
Motor Frame (tag)	Not Listed
Motor HP (tag)	0.5
Motor RPM (tag)	1800
Motor Volts (tag)	115
Motor Phase (tag)	1
Motor Amps (tag)	6.3
Motor S.F. (tag)	Not Listed
Mtr % PF (tag)	-
Mtr % Eff. (tag)	-
Other Motor Data	-

Drive Data	
Drive Type	Direct Drive
Sheave Type	-
Fan Sheave Make	-
Fan Shv Mod# or Size (in)	-
Fan Sheave Bore (in.)	-
Motor Sheave Make	-
Mtr Shv Mod# or Size (in)	-
Motor Sheave Bore (in.)	-
VP Range	-
Center Distance (in.)	-
No of Belts	-
Belt Make	-
Belt Size	-
Other Data	-

Final Airflow (CFM)	
Actual Airflow	699
Actual Grille Airflow	Not Applicable
Fan CFM Test Method	See Kitchen Hood Sheet
Test Method Ak (sq ft)	Not Applicable

Unit Data	
Make (tag)	CaptiveAire
Model # (tag)	DU50HFA
Serial # (tag)	5787990
Unit Location	Roof
Unit Discharge	Upward
Fan Service	Exhaust
Fan Type	Centrifugal
Fan Discharge	Upblast
Fan Arrangement	SWSI

Fan Design Data	
Submittal Motor RPM	Not Listed
Submittal Fan RPM	1659

Fan Data	
Actual Fan RPM/Speed	49%
Actual Motor RPM	Not Accessible
Speed Cont. Position	Not Applicable

Electrical Data	
Measurement Method	V/A Meter
Motor Volts 1	118
Motor Volts 2	-
Motor Volts 3	-
Motor Amps 1	3.8
Motor Amps 2	-
Motor Amps 3	-
Operating HZ	60.0
Starter Data	Internal to ECM
Approx. BHP	0.31
Corr. Nameplate Amps	6.1


# Fan

PROJECT: Shake Shack #1377  
LOCATION: Lynnwood, WA  
PROJECT #: 23290

DATE: 10/11/2023  
CONTACT: Steve Burns

SYSTEM/UNIT: KEF-02/Static Profile

Tested By: Steve Burns  
Date: 8/4/2023



# Fan

**PROJECT:** Shake Shack #1377  
**LOCATION:** Lynnwood, WA  
**PROJECT #:** 23290

**DATE:** 10/11/2023  
**CONTACT:** Steve Burns

**SYSTEM/UNIT:** KEF-02/Hood-02

Tested By: Jorge Acosta  
 Date: 8/4/2023



Design Airflow (CFM)		Final Airflow (CFM)	
Design Exhaust CFM	700	Actual Exhaust CFM	699
Halton Design SP	Not Applicable	Halton Actual SP	Not Applicable

Kitchen Hood Information	
Service	Fryer
Manufacturer	CaptiveAire
Model Number	3650 BD-2
Serial Number	5787990
Test Method	Filter Velocity

## KEF-02/Hood-02 Exhaust Filter Summary

System/Unit	Size	Type	Ak	Reading 2	Reading 1	FPM	Instrument	CFM
Filter-01	16x20	Baffle	2.08		164	164	Vevlgrid	341
Filter-02	16x20	Baffle	2.08		172	172	Vevlgrid	358
<b>Totals:</b>	-	-	-	-	-	-	-	<b>699</b>

# Fan

**PROJECT:** Shake Shack #1377  
**LOCATION:** Lynnwood, WA  
**PROJECT #:** 23290

**DATE:** 10/11/2023  
**CONTACT:** Steve Burns

**SYSTEM/UNIT: KEF-03**

Tested By: Jorge Acosta  
 Date: 8/4/2023

Design Airflow (CFM)	
Design Airflow	700
Design Grille Airflow	Not Applicable

Unit Design Data	
Submittal Make	CaptiveAire
Submittal Model #	DU33HFA
Submittal Airflow	700
Sched./Sub. Volts	115
Sched./Sub. Phase	1
Sched./Sub. HP	0.33
Submittal BHP	0.277

Design Static Pressures (in wg)	
Design External SP	1.00
Submittal Total SP	1.00

Motor Nameplate Data	
Motor Make (tag)	Talco Green
Motor Frame (tag)	Not Listed
Motor HP (tag)	0.5
Motor RPM (tag)	1800
Motor Volts (tag)	115
Motor Phase (tag)	1
Motor Amps (tag)	6.3
Motor S.F. (tag)	Not Listed
Mtr % PF (tag)	-
Mtr % Eff. (tag)	-
Other Motor Data	-

Drive Data	
Drive Type	Direct Drive
Sheave Type	-
Fan Sheave Make	-
Fan Shv Mod# or Size (in)	-
Fan Sheave Bore (in.)	-
Motor Sheave Make	-
Mtr Shv Mod# or Size (in)	-
Motor Sheave Bore (in.)	-
VP Range	-
Center Distance (in.)	-
No of Belts	-
Belt Make	-
Belt Size	-
Other Data	-

Final Airflow (CFM)	
Actual Airflow	707
Actual Grille Airflow	Not Applicable
Fan CFM Test Method	See Kitchen Hood Sheet
Test Method Ak (sq ft)	Not Applicable

Unit Data	
Make (tag)	CaptiveAire
Model # (tag)	DU50HFA
Serial # (tag)	5787990
Unit Location	Roof
Unit Discharge	Upward
Fan Service	Exhaust
Fan Type	Centrifugal
Fan Discharge	Upblast
Fan Arrangement	SWSI

Fan Design Data	
Submittal Motor RPM	Not Listed
Submittal Fan RPM	1659

Fan Data	
Actual Fan RPM/Speed	51%
Actual Motor RPM	Not Accessible
Speed Cont. Position	Not Applicable

Electrical Data	
Measurement Method	V/A Meter
Motor Volts 1	118
Motor Volts 2	-
Motor Volts 3	-
Motor Amps 1	3.8
Motor Amps 2	-
Motor Amps 3	-
Operating HZ	60.0
Starter Data	Internal to ECM
Approx. BHP	0.31
Corr. Nameplate Amps	6.1


# Fan

PROJECT: Shake Shack #1377  
LOCATION: Lynnwood, WA  
PROJECT #: 23290

DATE: 10/11/2023  
CONTACT: Steve Burns

SYSTEM/UNIT: KEF-03/Static Profile

Tested By: Jorge Acosta  
Date: 8/4/2023



# Fan

**PROJECT:** Shake Shack #1377  
**LOCATION:** Lynnwood, WA  
**PROJECT #:** 23290

**DATE:** 10/11/2023  
**CONTACT:** Steve Burns

**SYSTEM/UNIT: KEF-03/Hood-03**

Tested By: Jorge Acosta  
 Date: 8/4/2023



Design Airflow (CFM)		Final Airflow (CFM)	
Design Exhaust CFM	700	Actual Exhaust CFM	707
Halton Design SP	Not Applicable	Halton Actual SP	Not Applicable

Kitchen Hood Information	
Service	Fryer
Manufacturer	CaptiveAire
Model Number	3650 BD-2
Serial Number	5787990
Test Method	Filter Velocity

### KEF-03/Hood-03 Exhaust Filter Summary

System/Unit	Size	Type	Ak	Reading 2	Reading 1	FPM	Instrument	CFM
Filter-01	16x20	Baffle	2.08		166	166	Vevlgrid	345
Filter-02	16x20	Baffle	2.08		174	174	Vevlgrid	362
<b>Totals:</b>	-	-	-	-	-	-	-	<b>707</b>

# Fan

**PROJECT:** Shake Shack #1377  
**LOCATION:** Lynnwood, WA  
**PROJECT #:** 23290

**DATE:** 10/11/2023  
**CONTACT:** Steve Burns

**SYSTEM/UNIT: KEF-04**

Tested By: Jorge Acosta  
 Date: 8/4/2023

Design Airflow (CFM)	
Design Airflow	700
Design Grille Airflow	Not Applicable

Unit Design Data	
Submittal Make	CaptiveAire
Submittal Model #	DU33HFA
Submittal Airflow	700
Sched./Sub. Volts	115
Sched./Sub. Phase	1
Sched./Sub. HP	0.33
Submittal BHP	0.277

Design Static Pressures (in wg)	
Design External SP	1.00
Submittal Total SP	1.00

Motor Nameplate Data	
Motor Make (tag)	Talco Green
Motor Frame (tag)	Not Listed
Motor HP (tag)	0.5
Motor RPM (tag)	1800
Motor Volts (tag)	115
Motor Phase (tag)	1
Motor Amps (tag)	6.3
Motor S.F. (tag)	Not Listed
Mtr % PF (tag)	-
Mtr % Eff. (tag)	-
Other Motor Data	-

Drive Data	
Drive Type	Direct Drive
Sheave Type	-
Fan Sheave Make	-
Fan Shv Mod# or Size (in)	-
Fan Sheave Bore (in.)	-
Motor Sheave Make	-
Mtr Shv Mod# or Size (in)	-
Motor Sheave Bore (in.)	-
VP Range	-
Center Distance (in.)	-
No of Belts	-
Belt Make	-
Belt Size	-
Other Data	-

Final Airflow (CFM)	
Actual Airflow	707
Actual Grille Airflow	Not Applicable
Fan CFM Test Method	See Kitchen Hood Sheet
Test Method Ak (sq ft)	Not Applicable

Unit Data	
Make (tag)	CaptiveAire
Model # (tag)	DU50HFA
Serial # (tag)	5787990
Unit Location	Roof
Unit Discharge	Upward
Fan Service	Exhaust
Fan Type	Centrifugal
Fan Discharge	Upblast
Fan Arrangement	SWSI

Fan Design Data	
Submittal Motor RPM	Not Listed
Submittal Fan RPM	1659

Fan Data	
Actual Fan RPM/Speed	51%
Actual Motor RPM	Not Accessible
Speed Cont. Position	Not Applicable

Electrical Data	
Measurement Method	V/A Meter
Motor Volts 1	118
Motor Volts 2	-
Motor Volts 3	-
Motor Amps 1	3.8
Motor Amps 2	-
Motor Amps 3	-
Operating HZ	60.0
Starter Data	Internal to ECM
Approx. BHP	0.31
Corr. Nameplate Amps	6.1


# Fan

PROJECT: Shake Shack #1377  
LOCATION: Lynnwood, WA  
PROJECT #: 23290

DATE: 10/11/2023  
CONTACT: Steve Burns

SYSTEM/UNIT: KEF-04/Static Profile

Tested By: Steve Burns  
Date: 8/4/2023



# Fan

**PROJECT:** Shake Shack #1377  
**LOCATION:** Lynnwood, WA  
**PROJECT #:** 23290

**DATE:** 10/11/2023  
**CONTACT:** Steve Burns

**SYSTEM/UNIT: KEF-04/Hood-04**

Tested By: Jorge Acosta  
 Date: 8/4/2023



Design Airflow (CFM)		Final Airflow (CFM)	
Design Exhaust CFM	700	Actual Exhaust CFM	707
Halton Design SP	Not Applicable	Halton Actual SP	Not Applicable

Kitchen Hood Information	
Service	Fryer
Manufacturer	CaptiveAire
Model Number	3650 BD-2
Serial Number	5787990
Test Method	Filter Velocity

## KEF-04/Hood-04 Exhaust Filter Summary

System/Unit	Size	Type	Ak	Reading 2	Reading 1	FPM	Instrument	CFM
Filter-01	16x20	Baffle	2.08		174	174	Vevlgrid	362
Filter-02	16x20	Baffle	2.08		166	166	Vevlgrid	345
<b>Totals:</b>	-	-	-	-	-	-	-	<b>707</b>

# Fan

**PROJECT:** Shake Shack #1377  
**LOCATION:** Lynnwood, WA  
**PROJECT #:** 23290

**DATE:** 10/11/2023  
**CONTACT:** Steve Burns

**SYSTEM/UNIT: REF-01**

Tested By: Jorge Acosta  
 Date: 8/4/2023



Design Airflow (CFM)		Final Airflow (CFM)	
Design Airflow	2600	Actual Airflow	1505
Design Grille Airflow	2600	Actual Grille Airflow	1505
		Fan CFM Test Method	Inlet Total
		Test Method Ak (sq ft)	Not Applicable
Unit Design Data		Unit Data	
Submittal Make	Not Provided	Make (tag)	Greenheck
Submittal Model #	-	Model # (tag)	G-180-7-VG-1-30-X
Submittal Airflow	-	Serial # (tag)	21818129
Sched./Sub. Volts	120	Unit Location	Roof
Sched./Sub. Phase	1	Unit Discharge	Downward
Sched./Sub. HP	1/2	Fan Service	Exhaust
Submittal BHP	Not Provided	Fan Type	Centrifugal
		Fan Discharge	Downblast
		Fan Arrangement	SWSI
Design Static Pressures (in wg)		Fan Design Data	
Design External SP	0.5	Submittal Motor RPM	Not Provided
Submittal Total SP	Not Provided	Submittal Fan RPM	-
Motor Nameplate Data		Fan Data	
Motor Make (tag)	Vari-Green	Actual Fan RPM/Speed	1800
Motor Frame (tag)	Not Listed	Actual Motor RPM	1800
Motor HP (tag)	3/4	Speed Cont. Position	10.0
Motor RPM (tag)	1725		
Motor Volts (tag)	115	Electrical Data	
Motor Phase (tag)	1	Measurement Method	V/A Meter
Motor Amps (tag)	8.8	Motor Volts 1	118
Motor S.F. (tag)	Not Listed	Motor Volts 2	-
Mtr % PF (tag)	-	Motor Volts 3	-
Mtr % Eff. (tag)	-	Motor Amps 1	5.5
Other Motor Data	-	Motor Amps 2	-
		Motor Amps 3	-
		Operating HZ	60.0
		Starter Data	Internal to ECM
		Approx. BHP	0.48
Drive Data			
Drive Type	Direct Drive		
Sheave Type	-		
Fan Sheave Make	-		
Fan Shv Mod# or Size (in)	-		
Fan Sheave Bore (in.)	-		
Motor Sheave Make	-		

# Fan

**PROJECT:** Shake Shack #1377  
**LOCATION:** Lynnwood, WA  
**PROJECT #:** 23290

**DATE:** 10/11/2023  
**CONTACT:** Steve Burns

**SYSTEM/UNIT: REF-01**

Tested By: Jorge Acosta  
Date: 8/4/2023

Drive Data	
Mtr Shv Mod# or Size (in)	-
Motor Sheave Bore (in.)	-
VP Range	-
Center Distance (in.)	-
No of Belts	-
Belt Make	-
Belt Size	-
Other Data	-

Electrical Data	
Corr. Nameplate Amps	8.6

Motor Make (tag) Photo:



Name: Motor Make (tag).jpg  
Captured: 8/3/2023 1:20 PM  
Caption: REF-01

Make (tag) Photo:



Name: Make (tag).jpg  
Captured: 8/3/2023 1:12 PM  
Caption: REF-01

**Log:** REF-01 Fan is operating at 58% of design on high speed. There is flex on the inlet of the fan that is restricting the performance.


# Fan

PROJECT: Shake Shack #1377  
LOCATION: Lynnwood, WA  
PROJECT #: 23290

DATE: 10/11/2023  
CONTACT: Steve Burns

SYSTEM/UNIT: REF-01/Static Profile

Tested By: Steve Burns  
Date: 8/3/2023



## REF-01 Exhaust Inlet Summary

System/Unit	Area Served	Type	Size / Area (in)	Design CFM	Prelim CFM	Final CFM	% Final	Instrument	Ak	Open (sq ft)	Final FPM
E-01	103 Back Kitchen	CD	22/22	2600	1505	1505	58	Capture Hood	1.000	1.000	1505
Totals:		-	-	2600	1505	1505	58	-	-	-	-

# Mini Split System

PROJECT: Shake Shack #1377  
 LOCATION: Lynnwood, WA  
 PROJECT #: 23290

DATE: 10/11/2023  
 CONTACT: Steve Burns

SYSTEM/UNIT: FCU-01

Tested By: Jorge Acosta  
 Date: 8/4/2023



Design Airflow (CFM)		Final Airflow (CFM)	
Design Total CFM (Sched)	420	Actual Total CFM	417
Submittal Total CFM (Submittal)	Not Provided	Total CFM Test Method	Return+OA
Design Grille CFM	420	Actual Grille Total	417
Design Return CFM	380	Actual Return Air	381
Design Min O/A	40	Actual Min O/A	36
		OA Damper Position	Not Applicable
Unit Design Data		Unit Data	
Make (Submittal)	Not Provided	Make (tag)	Carrier
Model # (Submittal)	Not Provided	Model # (tag)	40MBCQ18-3
Volts (Sched/Sub)	208	Serial # (tag)	0823V30508
Phase (Sched/Sub)	1	Location	Ceiling
HP (Sched/Sub)	0.061	Unit Discharge	Horizontal
BHP (Submittal)	Not Provided	Cooling Coil Location	Unit/Drawthru
Filter MERV Rating (Sched/Sub)	Not Listed	Coil Area (sq ft)	Not Accessible
		Clg Coil Vel (FPM)	Not Accessible
Design Static Pressures (in wg)		Fan Design Data	
External SP (Sched/Subs)	0.03	Fan RPM (Submittal)	Not Provided
Total SP (Submittal)	Not Provided	Motor RPM (Submittal)	Not Provided
Clg Coil Δ SP (Submittal)	Not Provided		
Filter Data		Fan Data	
Condition	Clean	Service	Supply
Filter Type	Washable	Type	Centrifugal (FC)
MERV Rating	N/A	Fan Discharge	Horizontal
Filter Size	15X15	Arrangement	SWSI
# Filters	1	Fan Speed	High
Motor Nameplate Data		Electrical Data	
Motor Type	Embedded	Measurement Method	V/A Meter
Motor Volts (tag)	208	Motor Volts T1-T2	210
Motor Phase (tag)	1	Motor Amps T1	1.3
Motor Amps (tag)	1.65		
Other Motor Data	-		
Drive Data			
Drive Type	Direct Drive / Embedded		

# Mini Split System

PROJECT: Shake Shack #1377  
LOCATION: Lynnwood, WA  
PROJECT #: 23290

DATE: 10/11/2023  
CONTACT: Steve Burns

## FCU-01 Return Inlet Summary

System/Unit	Type	Size / Area (in)	Design CFM	Prelim CFM	Final CFM	% Final	Instrument	Ak	Open (sq ft)	Final FPM
R-01	RG	14/14	380	381	381	100	Velgrid	1.090	1.360	350
Totals:	-	-	380	381	381	100	-	-	-	-

# Mini Split System

**PROJECT:** Shake Shack #1377  
**LOCATION:** Lynnwood, WA  
**PROJECT #:** 23290

**DATE:** 10/11/2023  
**CONTACT:** Steve Burns

**SYSTEM/UNIT:** FCU-01/OA Traverse


Tested By: Jorge Acosta  
Date: 8/4/2023

Unit Design Data	
Design Airflow (CFM)	40
Location	OA Duct

Traverse Data	
Duct Shape	Round
Interior Insulation (in)	Not Applicable
Duct Width (in)	Not Applicable
Duct Height (in)	Not Applicable
Round Duct Diam (in)	6
Inner Dimensions (in)	6
AK (sq ft)	0.196

Test Data	
Actual Airflow (CFM)	36
Average Velocity (FPM)	182
Centerline SP (in wg)	-0.02
Altitude (ft)	0
Duct Air Temp (°F)	70.0
Probe	Airfoil
Instrument	ADM
Number Of Rows	1
Readings Per Row	6
Total Readings	6

Traverse Data Points



STORE NO:

1377


**SHAKE SHACK**  
ALDERWOOD MALL PKVY  
18800 ALDERWOOD MALL, WY  
LYNNWOOD, WA 98037

**REVISION**

DATE	DESCRIPTION
01/24/22	PERMITS SET
A 05/02/22	REVISION A
B 05/19/22	REVISION B
C 08/29/22	REVISION C
T 11/10/22	REVISION T
Z 01/13/23	VE CHANGES

STATUS:

IFC SET



01/13/2023

**FIELD VERIFICATION:**  
The contractor shall verify all signed dimensions and positions of all structural steel and verify Zebra Architecture, PLLC of any dimensional errors, or omissions or discrepancies before beginning or fabricating any work. Do not proceed otherwise.  
**COPYRIGHT © 2022:**  
Zebra Architecture, PLLC shall retain all common law, statutory and all other reserved rights. Neither the documents nor the information herein is to be reproduced, distributed, disclosed or otherwise without the written consent of Zebra Architecture, PLLC.

SHEET NAME:  
**MECHANICAL FLOOR PLAN**

DATE: 02/17/22 PROJECT NO: 34288

DRAWN: AJP SCALE:


SHEET NO:  
**M101**

**MECHANICAL GENERAL NOTES:**

- DO NOT ROUTE ANY DUCTWORK OR PIPING ABOVE ELECTRICAL PANELS. REFER TO SHEET M001 FOR ADDITIONAL GENERAL NOTES AND REQUIREMENTS.
- REFER TO DETAILS AND SCHEDULES SHEETS FOR FURTHER INFORMATION.
- MOUNT ALL THERMOSTATS AND SENSORS CONTROLLING HVAC EQUIPMENT AT 48" AFF UNLESS OTHERWISE NOTED.

**MECHANICAL PLAN NOTES:**

- UP TO EF-1 ON ROOF.
- PROVIDE ANALOX AX80 OR APPROVED EQUAL CARBON DIOXIDE SENSOR WITH REMOTE ALARM REPEATER TO BE MOUNTED AT 18" AFF. PROVIDE CARBON DIOXIDE SENSOR WITH RELAY. RELAY SHALL BE INTERLOCKED WITH THE BUILDING FIRE ALARM SYSTEM. THE SENSOR SHALL BE EQUIPPED WITH A LOCAL AUDIBLE AND VISUAL ALARM. THE LOW LEVEL ALARM SHALL ACTIVATE THE LOCAL AUDIBLE AND VISUAL ALARM. THE HIGH LEVEL ALARM SHALL ACTIVATE RELAY. INSTALL SENSOR PER MANUFACTURER'S INSTALLATION INSTRUCTIONS.
- CARBON MONOXIDE DETECTOR FURNISHED BY OWNER. INSTALL AT 5'-0" AFF. COORDINATE FINAL LOCATION WITH OWNER REPRESENTATIVE.
- B.O.D. 134" A.F.F.
- MOUNT RETURN GRILLES 12" A.F.F.
- TYPE I HOODS SHALL BE FURNISHED COMPLETE WITH INTERNALLY PIPED FIRE SUPPRESSION SYSTEM AND EXTERNAL FOAM SUPPLY BOTTLES WITH REMOTE PULL CONTROLS AND IN COMPLIANCE WITH NFPA 96, DIVISION 23 SHALL COORDINATE COMPLETE INSTALLATION WITH FIRE PROTECTION CONTRACTOR TO MEET APPROVAL OF LOCAL INSPECTOR AND CODE COMPLIANCE INCLUDING TESTING.
- TYPE I GREASE HOOD EXHAUST DUCTWORK SHALL BE MINIMUM 18 GAUGE STEEL OR MINIMUM 18 GAUGE STAINLESS STEEL WITH LIQUID TIGHT WELDS. INSTALL ACCESS PANELS FOR CLEANING AS REQUIRED BY NFPA 96 AND LOCAL CODES. TRANSITION GREASE DUCTWORK AS REQUIRED TO HOOD AND FAN CONNECTIONS. PROVIDE 45° MAX OFFSETS AS REQUIRED TO COORDINATE WITH STRUCTURE. PROVIDE RADIUS ELBOWS WITHOUT TURNING VANES. SLOPE HORIZONTAL GREASE DUCT BACK TOWARDS HOOD AT MINIMUM OF 1/4" PER LINEAL FOOT. GREASE DUCTS SHALL BE CONTAINED IN A UL APPROVED GREASE DUCT WRAP SYSTEM.
- MOUNT THERMOSTATS AND TEMPERATURE SENSOR(S) ON WALL. THERMOSTATS AND SENSOR(S) SHALL BE LABELED TO MATCH THE UNIT TAG AND CORRESPOND TO THE ELECTRICAL LEGEND IN THE ELECTRICAL PANELBOARD SERVING THE EQUIPMENT. COORDINATE COLOR WITH ARCHITECT.
- COMBINATION TEMPERATURE SENSOR AND HUMIDITY SENSOR. REFERENCE SPECIFICATIONS FOR REQUIREMENTS.
- MOUNT TEMPERATURE SENSOR PROVIDED WITH KITCHEN EXHAUST HOODS ON WALL.
- 8"X8" GREASE DUCT UP THRU ROOF TO KEF-1, REF M150 FOR CONTINUATION. PROVIDE TRANSITION AS REQUIRED TO MAKE FULL SIZE CONNECTION TO FAN.
- 8"X8" GREASE DUCT UP THRU ROOF TO KEF-2, REF M150 FOR CONTINUATION. PROVIDE TRANSITION AS REQUIRED TO MAKE FULL SIZE CONNECTION TO FAN.
- 8"X8" GREASE DUCT UP THRU ROOF TO KEF-3, REF M150 FOR CONTINUATION. PROVIDE TRANSITION AS REQUIRED TO MAKE FULL SIZE CONNECTION TO FAN.
- 8"X8" GREASE DUCT UP THRU ROOF TO KEF-4, REF M150 FOR CONTINUATION. PROVIDE TRANSITION AS REQUIRED TO MAKE FULL SIZE CONNECTION TO FAN.
- INSTALL DUCT SMOKE DETECTOR IN RETURN AIR PLENUM.
- INSTALL "DUCTMATE ULTIMATE DOOR" ON DUCTS 12" OR LARGER AND INSTALL "DUCTMATE F1 SANDWICH ACCESS DOOR" FOR DUCTS LESS THAN 12" ON GREASE DUCT ACCESS PANELS FOR CLEANING IN LOCATION SHOWN AT A MINIMUM AND AS REQUIRED BY NFPA 96 AND LOCAL CODES.
- PROVIDE COMBUSTION AIR AND EXHAUST PIPE AND ROUTE TO CONCENTRIC VENT THROUGH ROOF.
- INSTALL HOOD FIRE SUPPRESSION MANUAL PULL STATION. COORDINATE EXACT LOCATION AND REQUIREMENTS WITH FIRE SUPPRESSION SYSTEM INSTALLER AND THE AUTHORITY HAVING JURISDICTION.



**MECHANICAL FLOOR PLAN**  
1/4" = 1'-0"

ALL GREASE DUCT TO BE WATER TESTED BY ENVIMATIC AT MECHANICAL CONTRACTOR'S EXPENSE. CONTACT OWNER'S NATIONAL ACCOUNT VENDOR:  
**ENVIMATIC**  
DON PFLEDERER  
1.800.325.9476  
inspections@envimatic.com

THE BUILDINGS HVAC SYSTEMS SHALL BE BALANCED BY NATIONAL TAB (NO EXCEPTIONS) AND CONTRACTED BY THE GENERAL CONTRACTOR.  
**CONTACT:**  
WILL TURNBOUGH  
will@natortab.com  
852-452-4822 ext704