

Kozue (95719430) Montgomery, OH

CheckList Information

Name :	CAS Project Checklist	Status :	Not Completed
Assigned Organization :	CAPTIVE-AIRE R120	Asset :	
Requesting Organization :	CAPTIVE-AIRE R120		

CheckList Item Details

CAS Job Name	Kozue - Montgomery, OH
CAS Job Number	5719430
Turnover Date or TCO Date	T.B.D
Comment	
PERMIT INFORMATION	
FS Permit Drawings Complete	Yes
Comment	COMPLETED
FS Permit Number	N/A
FIRE SUPPRESSION READINESS REQUIREMENTS	
Fire Distributor Conditions: Gas Valve Size/When delivered, PE Stamp drawings, fire final test requirements, etc.?	CONFIRMED
Permanent power installed so that all hood & food equipment can be turned "on"	NOT YET
Gas meter set with gas available to the cookline equipment (gas must be present for final test)	NOT YET
Ansul Installation Date	COMPLETED
Comment	
Hood Startup/TAB & Fire System Pre-Test Date	08/21/2023
Comment	T.B.D
Fire Final Date	08/30/2023
Comment	T.B.D
When will cooking equipment be set under the hood?	NEED TO CONFIRM
Comment	

Fire System Rough-In (Only required when hood is 100% field piped)

COMPLETED

Comment

Food Equipment is set and locked in place (per plan)

N/A

Comment

T.B.D

Notes/Comments :