

Report By:

**NATIONAL**  **TAB**

National TAB  
1329 E Kemper Rd, Ste 4210  
Cincinnati, OH 45246

Report: Renew  
Date: 11/30/2021

**PROJECT**  
**FREDDY'S - SOUTH WICHITA - RENEW 3FH (4)**

3450 S MERIDIAN  
WICHITA, KS 67217

**Client**

Freddy's Frozen Custard & Steakburgers (CORPORATE)  
260 N Rock Rd  
Suite 200  
Wichita, KS 67206

Powered by



**FACILIBUILD**

[www.facilibuild.com](http://www.facilibuild.com)

# National TAB

Project: FREDDY'S - SOUTH WICHITA - RENEW 3FH (4)

## Table Of Contents

<b>Section</b>	<b>Page #</b>
Recommendation List	3
Site Pictures	4
Summary Data	12
Checklist Data	13
AHU/RTU	18
FAN - Supply	20
FAN - Exhaust	21
COIL - DX	27

## RECOMMENDATION LIST

Assigned Organization: National TAB

Status: Not Submitted

Asset:

RECOMMENDATION (CLEAN/REPAIR/REPLACE/INFO)	
INFO	Walk-in freezer penetration line has significant frost buildup. Monitor the issue and if it gets worse contact a service provider to resolve.

Notes/Comments:

DXC-1 (WALK-IN FREEZER)  
SIGNIFICANT ICE BUILD-UP



MAU  
DIRTY OUTSIDE AIR FILTERS



MAU  
CLEAN OUTSIDE AIR FILTERS



RTU-1 (DINING)  
DIRTY OUTSIDE AIR FILTERS



RTU-1 (DINING)  
CLEAN OUTSIDE AIR FILTERS



RTU-2 (KITCHEN)  
DIRTY OUTSIDE AIR FILTERS




RTU-2 (KITCHEN)  
CLEAN OUTSIDE AIR FILTERS



RTU-1 (DINING)  
DIRTY EVAPORATOR FILTERS



RTU-1 (DINING)  
CLEAN EVAPORATOR FILTERS



RTU-2 (KITCHEN)  
DIRTY EVAPORATOR FILTERS




RTU-2 (KITCHEN)  
CLEAN EVAPORATOR FILTERS



RTU-1 (DINING)  
DIRTY EVAPORATOR



RTU-1 (DINING)  
CLEAN EVAPORATOR



RTU-2 (KITCHEN)  
DIRTY EVAPORATOR




RTU-2 (KITCHEN)  
CLEAN EVAPORATOR




RTU-1 (DINING)  
DIRTY CONDENSER




RTU-1 (DINING)  
CLEAN CONDENSER




RTU-2 (KITCHEN)  
DIRTY CONDENSER




RTU-2 (KITCHEN)  
CLEAN CONDENSER



**RTU-1 (DINING)  
DIRTY HEATER SECTION**




**RTU-1 (DINING)  
CLEAN HEATER SECTION**



**RTU-2 (KITCHEN)  
DIRTY HEATER SECTION**



**RTU-2 (KITCHEN)  
CLEAN HEATER SECTION**




**RTU-1 (DINING)  
BURNER TUBE INSPECTION**



DXC-2 (MEAT COOLER 1)  
DIRTY CONDENSER FILTER



DXC-2 (MEAT COOLER 1)  
CLEAN CONDENSER FILTER



DXC-3 (PREP TABLE)  
DIRTY CONDENSER



DXC-3 (PREP TABLE)  
CLEAN CONDENSER



DXC-4 (FRYER FREEZER)  
DIRTY CONDENSER



DXC-4 (FRYER FREEZER)  
CLEAN CONDENSER



DXC-5 (SUNDAE PREP)  
DIRTY CONDENSER



DXC-5 (SUNDAE PREP)  
CLEAN CONDENSER



DXC-1 (WALK-IN COOLER)  
DIRTY EVAPORATOR



DXC-1 (WALK-IN COOLER)  
CLEAN EVAPORATOR




DXC-1 (WALK-IN FREEZER)  
DIRTY EVAPORATOR



DXC-1 (WALK-IN FREEZER)  
CLEAN EVAPORATOR



DXC-1 (WALK-IN FREEZER)  
DIRTY EVAPORATOR



DXC-1 (WALK-IN FREEZER)  
CLEAN EVAPORATOR



## Project Summary

The purpose of the visit is to perform preventative maintenance for the store. We change belts and filters, clean evaporators and condenser, and check refrigeration and heating cycle where possible. We also, check and set exhaust, outside air, and make up air coming in out of the build to the engineer's design and/or to make the space as comfortable and healthy as possible. All of this ensures a healthy and comfortable space, extends service life of units, and reduces the number of future repairs by prevention.

Freddy's locations for preventative maintenance are done in a pair. This allows two stores preventative maintenance to be completed in one day. To accomplish this the food equipment will be cleaned every 6 months. So, every other visit to a store the food equipment will be evaluated and cleaned. Food equipment was evaluated this trip.

RTUs: There evaporator coil was rinsed off and cleaned. During warmer months a self-cleaning chemical is sprayed on the evaporator. The outside air filters were rinsed off to remove any dirty, so the unit stays at the designated outside air set point. Based on static pressures, amps, and fan rpm it shows that the total supply has not changed since the last test and balance.

MAU: The intake filters had slight dirt accumulation. They were washed.

All exhaust fans were cleaned out on the roof. The vents to the motor were cleaned so they can vent properly.

Food equipment condensers were cleaned. The Walk-In evaporator were cleaned. All equipment is in good health unless stated in the Recommendation List.

All issues found are reported in the Recommendation list at the start of the report.

## BUILDING PRESSURE SET POINTS

Assigned Organization: National TAB

Status: Not Submitted

Asset:

<b>INITIAL AIRFLOWS:</b>	
OA RTU-1 (DINING)	[2]
OA RTU-2 (DINING)	[2]
OA RTU-3 (KITCHEN)	[2]
KEF-1 (GRIDDLE)	1603
KEF-2 (FRYER)	874
KEF-3 (DISH)	634
EF-1 (RESTROOM)	202
EF-2 (RESTROOM)	208
EF-3 (RESTROOM)	189
MAU-1	[2]
TOTAL EXHUAUST	[2]
TOTAL SUPPLY	[2]
NET AIRFLOW	[1]
<b>BUILDING PRESSURE ( in W.C.)</b>	
INITIAL BUILDING PRESSURE	0.08"
FINAL BUILDING PRESSURE	-0.01" [1]

### Notes/Comments:

[1] Building was extremely positive initially. Dining RTU OA damper was all the way open. Corrected by national TAB. Still slightly negative due to low flow on MUA

[2] Very windy on roof. Unable to get steady OA reading

## PM CHECKLIST FOOD EQUIPMENT

Assigned Organization: National TAB

Status: Not Submitted

Asset:

<b>WALK-IN PM CHECKLIST</b>	
Are the doors clear of frost build up?	Yes
Are the evaporators clear of frost build up?	Yes
Are the walls clear of frost build up?	No, frost buildup on back wall of walk-in freezer
Are the penetrations and lines clear of frost build up?	No, significant frost buildup
Are all evaporator fans running?	Yes
<b>GENERAL FOOD EQUIPMENT</b>	
Are the units clear of frost?	Yes
Are the prefilters on the condensers clear/replaced?	Yes
Are the condensate drains clear of debris (If applicable)?	Yes

**Notes/Comments:**

## PM CHECKLIST HEATING SEASON

Assigned Organization: National TAB

Status: Not Submitted

Asset:

<b>RTU HEATING SEASON CHECKLIST</b>	
Wipe out and remove debris from the heater section?	Yes
Heat exchanger free of cracks?	Yes
All units properly go into heating?	Yes
Thermostat turn on all stages of heating?	Yes
<b>MAU HEATING SEASON CHECKLIST</b>	
All units properly go into heating?	Yes
Wipe out and remove debris from the heater section?	Yes
Inlet and discharge thermostat setpoints at the properly settings?	Yes

**Notes/Comments:**

## PM CHECKLIST HVAC

Assigned Organization: National TAB

Status: Not Submitted

Asset:

<b>HOOD CHECKLIST</b>	
Smoke test capture - Perimeter of hood	100%
Smoke test capture - Top of cooking surface	100%
Hoods turn on by switch or HMI?	HMI, Dish hood turns on by SWITCH
Are the hoods "FAN ON BY BUTTON" upon arrival?	Yes
<b>RTU PM CHECKLIST</b>	
Outside air fliter clean?	Yes
Evaporator Filters Replaced?	Yes
Evaporator Coil cleaned?	Yes
Condenser cleaned? (Seasonal)	Yes
Belt replaced in last 6 months?	Yes
Motor ventilation cleared of dust and debris?	Yes
Is there a return filter on the Dining Room RTU return duct? If so what type?	OPEN PLENUM
Is the return filter clean on the Dinning Rooms RTU Dinning duct?	NA
<b>MAU PM CHECKLIST</b>	
Outside air fliter clean?	Yes
Belt replaced in last 6 months?	Yes
<b>EXHUAST FAN PM CHECKLIST</b>	
Motor ventilation cleared of dust and debris?	Yes
Belt replaced in last 6 months?	Yes
Motor ventilation cleared of dust and debris?	Yes
<b>THERMOSTAT CHECKLIST</b>	
Are the thermostats in fan "ON" position upon arrival?	Yes
Are the thermostats programed?	Yes
<b>ADDITIONAL</b>	
Manager on Duty at time of completion.	Grace
Is the roof free of debris? if not what was left on the roof?	Yes

Notes/Comments:

## System/Unit: AHU/RTU

Asset: RTU-1

AREA: DINING

Unit Data		
	Design	Actual
MFG	LENNOX	LENNOX
Model Num	LGH156	LGH156
Serial Num	-	5618F02987
Num OA Filters 1	-	3
OA Filter Size 1	-	23X16
Num Final Filter 1	-	6
Final Filter Size 1	-	24X24X2

Motor Data		
	Design	Actual
Motor MFG	-	INTERLINK
Frame	-	56HZ
Horsepower	-	3
Motor Rpm	-	1750
Phase	-	3
Rated Voltage	-	200-230
Rated Amperage	-	8-8.7

Drive Data		
	Design	Actual
Num of Belts	-	1
Belt Size	-	BX55
Belt Alignment	-	GOOD

Gas Heat		
	Design	Actual
Gas Type	-	NATURAL GAS
Burner Type	-	BURNER TUBES
Heater Operates (y/n)	-	YES

Test Data		
	Design	Actual
SF RPM	713	702
OA CFM	1049	[1]
RL Voltage	-	212/212/213
RL Amperage	-	4.5/4.5/5.0

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.31"
Fan Suction SP	-	-0.44"
Fan Discharge SP	-	0.40"
Total ESP	0.74"	0.71"
Fan Total SP	-	0.84"
MA Temp (db/wb)	-	63.3/36.9
SA Temp (db/wb)	-	101.2/64.0

General		
	Design	Actual
Unit free of Damage	-	YES
Unit Completely Assembled	-	YES
Unit Leveled	-	YES
Curb & Unit Installed Air Tight	-	YES
Controls Complete	-	YES
Unit Filters Clean	-	YES
Evap Coil Clean	-	YES
Evap Coil Free of Frost	-	YES
Condensor Coil Clean	-	YES
Condensor Fins Straight	-	YES
Refr Sight Glass Dry	-	YES
Condensate Drain Installed	-	YES
Crankcase Heaters Operate	-	NA

Completed By: Stephon Fisher on 11/30/2021

Notes: [1]VERY WINDY. NOT ABLE TO GET STEADY OA READING

## System/Unit: AHU/RTU

Asset: RTU-2

AREA: KITCHEN

Unit Data		
	Design	Actual
MFG	LENNOX	LENNOX
Model Num	LGH102	LGH102
Serial Num	-	5618F06289
Num OA Filters 1	-	2
OA Filter Size 1	-	14.25X23
Num Final Filter 1	-	4
Final Filter Size 1	-	20X25X2

Motor Data		
	Design	Actual
Motor MFG	-	US MOTORS
Frame	-	56HZ
Horsepower	-	2
Motor Rpm	-	1755
Phase	-	3
Rated Voltage	-	200-230
Rated Amperage	-	6.5-6.2

Drive Data		
	Design	Actual
Num of Belts	-	1
Belt Size	-	AX55
Belt Alignment	-	GOOD

Gas Heat		
	Design	Actual
Gas Type	-	NATURAL GAS
Burner Type	-	BURNER TUBES
Heater Operates (y/n)	-	YES

Test Data		
	Design	Actual
SF RPM	808	802
OA CFM	668	[1]
RL Voltage	-	212/213/212
RL Amperage	-	4.2/4.5/4.0

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.40"
Fan Suction SP	-	-0.61
Fan Discharge SP	-	0.52"
Total ESP	0.96"	0.92"
Fan Total SP	-	1.13"
MA Temp (db/wb)	-	64.5/39.9
SA Temp (db/wb)	-	106.6/77.2

General		
	Design	Actual
Unit free of Damage	-	YES
Unit Completely Assembled	-	YES
Unit Leveled	-	YES
Curb & Unit Installed Air Tight	-	YES
Controls Complete	-	YES
Unit Filters Clean	-	YES
Evap Coil Clean	-	YES
Evap Coil Free of Frost	-	YES
Condensor Coil Clean	-	YES
Condensor Fins Straight	-	YES
Refr Sight Glass Dry	-	YES
Condensate Drain Installed	-	NA
Crankcase Heaters Operate	-	NA

Completed By: Stephon Fisher on 11/30/2021

Notes: [1] VERY WINDY. NOT ABLE TO GET STEADY OA MEASUREMENT

## System/Unit: FAN - Supply

Asset: MUA-1

AREA: HD-1&2

Unit Data		
	Design	Actual
<b>MFG</b>	CAPTIVE-AIRE	CAPTIVE AIR
<b>Model Num</b>	A1-D.250-G10	A1-D.250-G10
<b>Serial Num</b>	-	3278732
<b>Num Filters Size 1</b>	-	3
<b>Filter Size 1</b>	-	16X20X2

Test Data		
	Design	Actual
<b>CFM</b>	1228	[1]
<b>SF RPM</b>	1053	1052
<b>Motor RPM</b>	-	1784
<b>RL Voltage</b>	-	212/211/212
<b>RL Amperage</b>	-	2.6/2.6/2.4

Motor Data		
	Design	Actual
<b>Motor MFG</b>	-	WEG
<b>Frame</b>	-	H56
<b>Horsepower</b>	-	1.5
<b>Motor Rpm</b>	-	1760
<b>Phase</b>	-	3
<b>Voltage (rated)</b>	-	208-230/460
<b>Amperage (rated)</b>	-	4.64-4.42/2.41
<b>Service Factor</b>	-	1

General		
	Design	Actual
<b>Unit free of Damage</b>	-	YES
<b>Curb &amp; Unit Installed Air Tight</b>	-	YES
<b>Fan Rotation Correct</b>	-	YES
<b>Fan Belt Condition</b>	-	YES
<b>Unit Filters Clean</b>	-	YES

Drive Data		
	Design	Actual
<b>Num of Belts</b>	-	1
<b>Belt Size</b>	-	AX40
<b>Belt Alignment Verified</b>	-	GOOD

Gas Heat		
	Design	Actual
<b>Gas Type</b>	-	NATURAL GAS
<b>Burner Type</b>	-	DIRECT FIRE
<b>Heater Operates (y/n)</b>	-	YES
<b>Flame Status (pass/fail)</b>	-	PASS
<b>Inlet Air Temp SetPt</b>	-	55
<b>Discharge Air Temp SetPt</b>	-	60
<b>Air Flow Switch SP Actual</b>	-	0.36"

Completed By: Stephon Fisher on 11/30/2021

Notes: [1] VERY WINDY TO GET STEADY OA MEASUREMENT

## System/Unit: FAN - Exhaust

Asset: EF-1

AREA: RR/ DUAL

Unit Data		
	Design	Actual
<b>MFG</b>	COOK	TWIN CITY FAN
<b>Model Num</b>	GC-164	T200
<b>Serial Num</b>	-	NL

Test Data		
	Design	Actual
<b>CFM</b>	202	202

Motor Data		
	Design	Actual
<b>Motor MFG</b>	-	NL
<b>Horsepower</b>	-	NL
<b>Motor Rpm</b>	-	NL
<b>Phase</b>	-	1
<b>Voltage (rated)</b>	-	120
<b>Amperage (rated)</b>	-	1.8

Completed By: Stephon Fisher on 11/30/2021

Notes:

## System/Unit: FAN - Exhaust

Asset: EF-2

AREA: RR-MENS

Unit Data		
	Design	Actual
<b>MFG</b>	COOK	TWIN CITY FAN
<b>Model Num</b>	GC-164	T200
<b>Serial Num</b>	-	NL

Test Data		
	Design	Actual
<b>CFM</b>	184	208

Motor Data		
	Design	Actual
<b>Motor MFG</b>	-	NL
<b>Horsepower</b>	-	NL
<b>Motor Rpm</b>	-	NL
<b>Phase</b>	-	1
<b>Voltage (rated)</b>	-	120
<b>Amperage (rated)</b>	-	1.8

Completed By: Stephon Fisher on 11/30/2021

Notes:

## System/Unit: FAN - Exhaust

Asset: EF-3

AREA: RR- WOMENS

Unit Data		
	Design	Actual
<b>MFG</b>	COOK	TWIN CITY FAN
<b>Model Num</b>	GC-164	T200
<b>Serial Num</b>	-	NL

Test Data		
	Design	Actual
<b>CFM</b>	199	189

Motor Data		
	Design	Actual
<b>Motor MFG</b>	-	NL
<b>Horsepower</b>	-	NL
<b>Motor Rpm</b>	-	N
<b>Phase</b>	-	1
<b>Voltage (rated)</b>	-	120
<b>Amperage (rated)</b>	-	1.8

Completed By: Stephon Fisher on 11/30/2021

Notes:

## System/Unit: FAN - Exhaust

Asset: KEF-1

AREA: COOKLINE

Unit Data		
	Design	Actual
<b>MFG</b>	CAPTIVE-AIRE	CAPTIVE-AIRE
<b>Model Num</b>	DU85HFA	DU85HFA
<b>Serial Num</b>	-	3278732
<b>Type</b>	-	UPBLAST
<b>Configuration</b>	-	VERTICAL

Motor Data		
	Design	Actual
<b>Motor MFG</b>	-	HSSA
<b>Frame</b>	-	48Y
<b>Horsepower</b>	-	1
<b>Motor Rpm</b>	-	1625
<b>Phase</b>	-	1
<b>Voltage (rated)</b>	-	115
<b>Amperage (rated)</b>	-	7.2
<b>Service Factor</b>	-	1

Test Data		
	Design	Actual
<b>CFM</b>	1530	1603
<b>Fan RPM</b>	-	DD
<b>Fan Rotation</b>	-	CCW
<b>Motor RPM</b>	-	DD
<b>System SetPt</b>	-	106.5V
<b>RL Voltage</b>	-	106.5
<b>RL Amperage</b>	-	5.1
<b>Total ESP</b>	1.01"	1.00"
<b>Fan Inlet SP</b>	-	-1.00"
<b>Fan Discharge SP</b>	-	ATM

Completed By: Stephon Fisher on 11/30/2021

Notes:

## System/Unit: FAN - Exhaust

Asset: KEF-2

AREA: FRYER

Unit Data		
	Design	Actual
<b>MFG</b>	CAPTIVE-AIRE	CAPTIVE-AIRE
<b>Model Num</b>	DU50HFA	DU50HFA
<b>Serial Num</b>	-	3278732
<b>Type</b>	-	UPBLAST
<b>Configuration</b>	-	VERTICAL

Motor Data		
	Design	Actual
<b>Motor MFG</b>	-	HSSA
<b>Frame</b>	-	48Y
<b>Horsepower</b>	-	0.5
<b>Motor Rpm</b>	-	1625
<b>Phase</b>	-	1
<b>Voltage (rated)</b>	-	115
<b>Amperage (rated)</b>	-	8.4
<b>Service Factor</b>	-	1

Test Data		
	Design	Actual
<b>CFM</b>	829	874
<b>Fan RPM</b>	-	DD
<b>Fan Rotation</b>	-	CCW
<b>Motor RPM</b>	-	DD
<b>System SetPt</b>	-	86.5V
<b>RL Voltage</b>	-	86.5V
<b>RL Amperage</b>	-	2.0
<b>Total ESP</b>	0.73"	0.75"
<b>Fan Inlet SP</b>	-	-0.75"
<b>Fan Discharge SP</b>	-	ATM

Completed By: Stephon Fisher on 11/30/2021

Notes:

## System/Unit: FAN - Exhaust

Asset: KEF-3

AREA: DISHWARE

Unit Data		
	Design	Actual
<b>MFG</b>	CAPTIVE-AIRE	CAPTIVE-AIRE
<b>Model Num</b>	DU30HFA	DU30HFA
<b>Serial Num</b>	-	3278732
<b>Type</b>	-	UPBLAST
<b>Configuration</b>	-	VERTICAL

Motor Data		
	Design	Actual
<b>Motor MFG</b>	-	HSSA
<b>Frame</b>	-	48Y
<b>Horsepower</b>	-	0.25
<b>Motor Rpm</b>	-	1625
<b>Phase</b>	-	1
<b>Voltage (rated)</b>	-	115
<b>Amperage (rated)</b>	-	3
<b>Service Factor</b>	-	1

Test Data		
	Design	Actual
<b>CFM</b>	660	634
<b>Fan RPM</b>	-	DD
<b>Fan Rotation</b>	-	CCW
<b>Motor RPM</b>	-	DD
<b>System SetPt</b>	-	79.4
<b>RL Voltage</b>	-	79.4
<b>RL Amperage</b>	-	2.0
<b>Total ESP</b>	0.41"	0.38"
<b>Fan Inlet SP</b>	-	-0.38"
<b>Fan Discharge SP</b>	-	ATM

Completed By: Stephon Fisher on 11/30/2021

Notes:

## System/Unit: COIL - DX

Asset: DXC1

AREA: WALK-IN

Unit Data		
	Design	Actual
MFG	NA	HOSHIZAKI
Model Num	NA	E225993
Serial Num	-	277575-01-J01/2

General		
	Design	Actual
Evap Coil Clean	-	YES
Evap Coil Fins Straight	-	YES
Evap Coil Free of Frost	-	YES
Condensor Coil Clean	-	YES
Condensor Fins Straight	-	YES
Condensate Drain Installed	-	NA
Crankcase Heaters Operate	-	NA

Completed By: Stephon Fisher on 11/30/2021

Notes: Break along the refrigeration line causing significant frost build-up

## System/Unit: COIL - DX

Asset: DXC2

AREA: MEAT COOLER 1

Unit Data		
	Design	Actual
<b>MFG</b>	NA	HOSHIZAKI AMERICA
<b>Model Num</b>	NA	CRMR27-12M
<b>Serial Num</b>	-	HH1202A

General		
	Design	Actual
<b>Evap Coil Clean</b>	-	YES
<b>Evap Coil Fins Straight</b>	-	YES
<b>Evap Coil Free of Frost</b>	-	YES
<b>Condensor Coil Clean</b>	-	YES
<b>Condensor Fins Straight</b>	-	YES
<b>Condensate Drain Installed</b>	-	NA
<b>Crankcase Heaters Operate</b>	-	NA

Completed By: Stephon Fisher on 11/30/2021

Notes:

## System/Unit: COIL - DX

Asset: DXC3

AREA: PREP TABLE

Unit Data		
	Design	Actual
MFG	NA	RANDELL
Model Num	NA	9040K-7
Serial Num	-	W1388323-1

General		
	Design	Actual
Evap Coil Clean	-	YES
Evap Coil Fins Straight	-	YES
Evap Coil Free of Frost	-	YES
Condensor Coil Clean	-	YES
Condensor Fins Straight	-	YES
Condensate Drain Installed	-	NA
Crankcase Heaters Operate	-	NA

Completed By: Stephon Fisher on 11/30/2021

Notes:

## System/Unit: COIL - DX

Asset: DXC4

AREA: FRYER FREEZER

Unit Data		
	Design	Actual
<b>MFG</b>	NA	HOSHIZAKI AMERICA
<b>Model Num</b>	NA	CF1S-HS
<b>Serial Num</b>	-	H50718E

General		
	Design	Actual
<b>Evap Coil Clean</b>	-	YES
<b>Evap Coil Fins Straight</b>	-	YES
<b>Evap Coil Free of Frost</b>	-	YES
<b>Condensor Coil Clean</b>	-	YES
<b>Condensor Fins Straight</b>	-	YES
<b>Condensate Drain Installed</b>	-	NA
<b>Crankcase Heaters Operate</b>	-	NA

Completed By: Stephon Fisher on 11/30/2021

Notes:

## System/Unit: COIL - DX

Asset: DXC5

AREA: SUNDAE PREP

Unit Data		
	Design	Actual
<b>MFG</b>	NA	HOSHIZAKI AMERICA
<b>Model Num</b>	NA	CR1S-HS
<b>Serial Num</b>	-	H30381A

General		
	Design	Actual
<b>Evap Coil Clean</b>	-	YES
<b>Evap Coil Fins Straight</b>	-	YES
<b>Evap Coil Free of Frost</b>	-	YES
<b>Condensor Coil Clean</b>	-	YES
<b>Condensor Fins Straight</b>	-	YES
<b>Condensate Drain Installed</b>	-	NA
<b>Crankcase Heaters Operate</b>	-	NA

Completed By: Stephon Fisher on 11/30/2021

Notes: