

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246



Report: Punchlist
Function: Test, Adjust, & Balance
Date: 12/30/2024
Completed By: National TAB

PROJECT
SITKA (COLUMBUS, OH)

4173 WORTH AVE.

COLUMBUS, OH 43219

Client

Tri-State Mechanical
4783 Brewer Ln.

Petersburg, KY 41080

National TAB

Project: SITKA (COLUMBUS, OH)

Table Of Contents

Section	Page #
Issue Data	3

Issue List

- Diffusers Incorrectly Installed
- EF-2 Above Design
- Temp Stat



SITKA (COLUMBUS, OH)

Project Issue Information

Issue Name : Diffusers Incorrectly Installed
Description : 19 of 21 diffusers for RTU-1 were installed incorrectly. Due to this, the internal dampers do not function and are incapable of dampening flow to each diffuser. Diffusers need to be installed correctly for balancing to take place.

Created By : National TAB **Assigned To :** National TAB - Jordan Best
Status : Closed
Priority : Urgent **Asset Tag :**
Originated Date : 12/30/2024 - Jordan Best - National TAB



SITKA (COLUMBUS, OH)

Project Issue Information

Issue Name : EF-2 Above Design

Description : EF-2 is above design and is not equipped with a speed controller nor volume dampers, unable to reduce flow.

Created By : National TAB

Assigned To : National TAB - Jordan Best

Status : Open

Priority : High

Asset Tag :

Originated Date : 12/30/2024 - Jordan Best - National TAB



SITKA (COLUMBUS, OH)

Project Issue Information

Issue Name : Temp Stat
Description : RTU-1 is currently running off a temporary thermostat and has not been hooked up the new thermostat near the back door.
Created By : National TAB **Assigned To :** National TAB - Jordan Best
Status : Open
Priority : Medium **Asset Tag :**
Originated Date : 12/30/2024 - Jordan Best - National TAB