

Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report is further detail about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

RTU's (Roof Top Units) w/ Diffusers

Each of the RTU's were measured at their terminal devices or via traverse to establish a total flow for that unit. Each RTU was adjusted to within tolerance of the engineer's design flow. Each outlet was then adjusted to within tolerance of the design flow. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. The outside air damper was adjusted until the airflow was within the design requirements. Any equipment that fell outside of that tolerance is noted throughout the report.

Kitchen Exhaust Hood & Associated Fans

Each kitchen exhaust fan was measured at the hood filter bay utilizing a velocity matrix and a manufacturer's correction factor. Each filter velocity is multiplied by the manufacturer's corrected area. The sum of these readings equals the total flow of the exhaust fans. The total flow of the exhaust was then adjusted to within tolerance of the design flow. . Any EF's that fell outside of this tolerance is noted throughout the report.

MUA (Make Up Air Unit) w/ PSP

Total flow for the MAU (Make-up Air Unit) unit was measured by readings taken at the discharge of the hood's perforated supply plenum. Readings taken with a velocity matrix were averaged and multiplied by a manufacturer's corrected area. Adjustments to the fan speed were made in order to bring the unit to within design tolerance. Any MUA's that fell outside of this tolerance is noted throughout the report.

General Exhaust Fans w/ Grilles

The general exhaust fans were measured by reading each air device with a flow hood. The total airflow for each fan is equivalent to the sum of these readings. Fan speed was then adjusted so that the airflow was within tolerance of design. Each terminal device was balanced to within tolerance of the design volume using the installed volume dampers. Any equipment that fell outside of this tolerance is noted throughout the report.

Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances of $-0.02''$ wc to $+0.02''$ wc and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report.

The hood capture was tested at the perimeter of the hood and the cook top level with the equipment heat on to ensure satisfactory hood capture and containment.



Comfort. Under control.

08-15 FIVE GUYS - SAVANNAH, GA

CheckList Information

Name : TECH - SITE PICTURES **Status :** NotSubmitted
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB

CheckList Item Details

STORE FRONT

RTU-1

RTU-2

RTU-3

RTU-4

RTU-5

EF-1

EF-2

HOOD-1

Notes/Comments :



Comfort. Under control.

08-15 FIVE GUYS - SAVANNAH, GA

CheckList Information

Name : TECH - STEP 1: INITIAL WALKTHROUGH **Status :** Submitted

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

CheckList Item Details

INITIAL SITE WALKTHROUGH

All diffusers and grilles are installed and match design?	NO / DINING ROOM GRILLS DO NOT MATCH GRD
All hood filters installed and accounted for?	YES / BUT SMALLER HOOD HAS A GAP WERE FILTERS DO NOT FIT PROPERLY THIS SPACE WAS BLOCKED OFF WITH CARDBOARD FOR BALANCE
Hoods are wired and have power?	YES
Hood is free of alarms?	N/A
Thermostats have power?	YES
Have trades/general contractor been notified about any issues and are they created on FaciliBuild?	OPEN LOCATION

Notes/Comments :



Comfort. Under control.

08-15 FIVE GUYS - SAVANNAH, GA

CheckList Information

Name : TECH - STEP 2: UNIT DATA AND EVAL **Status :** NotSubmitted
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB

CheckList Item Details

UNIT DATA AND EVALUATION WHILE GATHERING UNIT DATA CHECK THE FOLLOWING:

RTU's/AHU's

Economizers are assembled and functional?	RTU3 DOES NOT HAVE A OUTSIDE AIR CANOPY INSTALLED.
DCV Max damper opening position is set to minimum?	YES
Free cooling enthalpy set point set for lowest setting (Typically "D")	MANUAL DAMPERS FOR TWO UNITS / ENTHALPY IS SET ON LENNOX UNITS
Motors are all operating below the FLA rating?	YES
Are belts tight?	YES FOR RTU4 ALL OTHER UNITS ARE DD
If direct drive unit is the speed controller working.	YES
Is gas piping installed and valves turned on?	
Unit free of noticeable noise and vibration	

EF's

Rotation is correct?	YES
Belts are tight?	YES
Grease cup installed on hood fan?	
Hinge kit installed installed on hood fan?	UTILITY SET FAN
Lean fan back. Is grease duct installation adequate and is duct ran all the way to the base of the fan?	UNABLE TO LEAN FAN BACK DUE TO HINGE KIT

Flex conduit is long enough so that fan can be completely tilted back?	N/A
There is no major leakage around base of fan?	NO LEAKAGE TO NOTE
Is the motor operating below the motor FLA rating?	
For restroom fan(s) is the back draft damper installed and can it fully open?	RR FAN IS NOT FUNCTIONING
Unit free of noticeable noise and vibration?	RR FAN IS NOT FUNCTIONING

MUA

Rotation is correct?	YES
Gas piping is installed and valves are in on position?	N/A
Heater tested and is functional?	N/A
Internal motorized damper is fully opening?	N/A
Motor is operating below the FLA rating?	
Unit free of noticeable noise and vibration?	YES

HOODS

Kitchen equipment installed in proper places?	YES
Can kitchen equipment be turned on for final smoke test?	YES

DOCUMENTATION

Have trades/general contractor been notified about any issues and are they created on FaciliBuild?	OPEN LOCATION
--	---------------

Notes/Comments :



Comfort. Under control.

08-15 FIVE GUYS - SAVANNAH, GA

CheckList Information

Name : TECH - STEP 3: TEST, ADJUST AND BALANCE **Status :** NotSubmitted

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

CheckList Item Details

TEST, ADJUST, AND BALANCE ALL EQUIPMENT:

DURING TESTING MAKE NOTE OF THE FOLLOWING:

Is space free of drafting?

Is space comfortable in all areas?

Is the space free of ventilation noise?

If deviations from design were necessary to resolve 1-3 what were they? Otherwise put "NA".

Notes/Comments :



Comfort. Under control.

08-15 FIVE GUYS - SAVANNAH, GA

CheckList Information

Name : TECH - STEP 4: FINAL TESTS **Status :** NotSubmitted
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB

CheckList Item Details

FINAL TESTS

HOOD CAPTURE TEST

List equipment turned on for testing

List smoke candle type used

Smoke test capture - Perimeter of hood

Smoke test capture - Top of cooking surface

WITNESS

Date test was completed

TAB tech name / Firm

Site super name / Firm

Owner representative name / Firm (if Applicable)

Building pressure at front & back doors (All Systems On)

ADDITIONAL

Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative)

Thermostats are programmed?

Notes/Comments :



Comfort. Under control.

08-15 FIVE GUYS - SAVANNAH, GA

CheckList Information

Name :	TECH - STEP 5: FINAL DOCUMENTATION	Status :	NotSubmitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

FINAL DOCUMENTATION

Marked Data capture complete for all assets?

Picture file sent to processing team or uploaded?

Balance schedule complete and uploaded?

Prelim report generated and reviewed?

Notes/Comments :

National TAB

Project: 08-15 FIVE GUYS - SAVANNAH, GA

System/Unit: AHU/RTU



Comfort. Under control.

Asset: RTU-A1

AREA:DINING

Unit Data		
	Design	Actual
MFG	CARRIER	TRANE
Serial Num	-	113611960L
Model Num	48TCDA06A2A5	YSC060E3ELA0000
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	28.5X11
Num Final Filter 1	-	2
Final Filter Size 1	-	20X30X2
Num Final Filter 2	-	N/L
Final Filter Size 2	-	N/L

Motor Data		
	Design	Actual
Motor MFG	-	N/L
Frame	-	N/L
Horsepower	1.5	1.0
Motor Rpm	-	N/L
Phase	-	3
Rated Voltage	-	208
Rated Amperage	-	5.0

Drive Data		
	Design	Actual
Motor Sheave Size	-	DD
Motor Bore Size	-	DD
Motor Sheave SetPt	-	DD
Fan Sheave Size	-	DD
Fan Sheave Bore	-	DD
Belt CL Distance	-	DD
Num of Belts	-	DD
Belt Size	-	DD
Belt Alignment	-	DD

Test Data		
	Design	Actual
SF CFM	2000	2103
SF RPM	-	
RA CFM	1508	
OA CFM	492	
RL Voltage	-	
RL Amperage	-	
SF Rotation	-	
RA Damper Position	-	
Min OA Damper Position	-	
Min OA Damper Type	-	
OA Enthalpy Setpt	-	
Brake Horse Power	-	

Performance Data		
	Design	Actual
MA Plenum SP	-	
Fan Suction SP	-	
Fan Discharge SP	-	
Total ESP	0.8"	
Fan Total SP	-	

General		
	Design	Actual
Fan Rotation Correct	-	
Unit Filters Clean	-	
Condensate Drain Installed	-	

Completed By: Brianna Biggs

Notes: SGRD1 / 373 SGRD2 / 243 SGRD3 / 154 SGRD4 / 351 SGRD5 / 328 SGRD6 / 549 SGRD7 / 54 SGRD8 / 51

National TAB

Project:08-15 FIVE GUYS - SAVANNAH, GA

AHU/RTU



Comfort. Under control.

Diffuser Supply (GRD)

RTU-A1/DINING

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	DINING	F		400					-
SGRD2	DINING	F		400					-
SGRD3	DINING	E		275					-
SGRD4	DINING	E		275					-
SGRD5	DINING	E		275					-
SGRD6	DINING	E		225					-
SGRD7	WOMENS RR	A		50					-
SGRD8	MENS RR	A		100					-

Completed By: Brianna Biggs on

National TAB

Project: 08-15 FIVE GUYS - SAVANNAH, GA

System/Unit: AHU/RTU



Comfort. Under control.

Asset: RTU-A1

AREA:KITCHEN

Unit Data		
	Design	Actual
MFG	CARRIER	LENNOX
Serial Num	-	5619D03188
Model Num	48TCDA06A2A5	LGH060H4EU4Y
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	31X13.75
Num Final Filter 1	-	4
Final Filter Size 1	-	20X20X2
Num Final Filter 2	-	N/L
Final Filter Size 2	-	N/L

Motor Data		
	Design	Actual
Motor MFG	-	N/L
Frame	-	N/L
Horsepower	1.5	1
Motor Rpm	-	N/L
Phase	-	1
Rated Voltage	-	200
Rated Amperage	-	7.4

Drive Data		
	Design	Actual
Motor Sheave Size	-	DD
Motor Bore Size	-	DD
Motor Sheave SetPt	-	DD
Fan Sheave Size	-	DD
Fan Sheave Bore	-	DD
Belt CL Distance	-	DD
Num of Belts	-	DD
Belt Size	-	DD
Belt Alignment	-	DD

Test Data		
	Design	Actual
SF CFM	2000	1801
SF RPM	-	
RA CFM	1508	
OA CFM	492	
RL Voltage	-	
RL Amperage	-	
SF Rotation	-	
RA Damper Position	-	
Min OA Damper Position	-	
Min OA Damper Type	-	
OA Enthalpy Setpt	-	
Brake Horse Power	-	

Performance Data		
	Design	Actual
MA Plenum SP	-	
Fan Suction SP	-	
Fan Discharge SP	-	
Total ESP	0.8"	
Fan Total SP	-	

General		
	Design	Actual
Fan Rotation Correct	-	
Unit Filters Clean	-	
Condensate Drain Installed	-	

Completed By: Brianna Biggs

Notes:

National TAB

Project:08-15 FIVE GUYS - SAVANNAH, GA

AHU/RTU



Comfort. Under control.

Diffuser Supply (GRD)

RTU-A1/KITCHEN

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	OFFICE	B		200	1	158	159	163	81.5
SGRD2	PREP	C		450	1	364	364	377	83.8
SGRD3	PREP	C		450	1	454	454	468	104.0
SGRD4	PREP	C		450	1	338	338	354	78.7
SGRD5	PREP	C		450	1	416	422	439	97.6

Completed By: Brianna Biggs on

National TAB

Project: 08-15 FIVE GUYS - SAVANNAH, GA

System/Unit: AHU/RTU



Comfort. Under control.

Asset: RTU-E2

AREA:DINING

Unit Data		
	Design	Actual
MFG	NA	TRANE
Serial Num	-	113510L01L
Model Num	NA	YSC060E3ELA
Type	-	RTU
Configuration	-	VERTICAL
Num OA Filters 1	-	28.5X11
OA Filter Size 1	-	2
Num Final Filter 1	-	20X30X2
Final Filter Size 1	-	N/A
Num Final Filter 2	-	N/A
Final Filter Size 2	-	

Motor Data		
	Design	Actual
Motor MFG	-	N/L
Frame	-	N/L
Horsepower	-	N/L
Motor Rpm	-	N/L
Phase	-	3
Rated Voltage	-	208
Rated Amperage	-	5.0

Drive Data		
	Design	Actual
Motor Sheave Size	-	DD
Motor Bore Size	-	DD
Motor Sheave SetPt	-	DD
Fan Sheave Size	-	DD
Fan Sheave Bore	-	DD
Belt CL Distance	-	DD
Num of Belts	-	DD
Belt Size	-	DD
Belt Alignment	-	DD

Test Data		
	Design	Actual
SF CFM	1900	2060
SF RPM	-	
RA CFM	-	
OA CFM	-	
RL Voltage	-	
RL Amperage	-	
SF Rotation	-	
RA Damper Position	-	
Min OA Damper Position	-	
Min OA Damper Type	-	
OA Enthalpy Setpt	-	
Brake Horse Power	-	

Performance Data		
	Design	Actual
MA Plenum SP	-	
Fan Suction SP	-	
Fan Discharge SP	-	
Total ESP	-	
Fan Total SP	-	

General		
	Design	Actual
Fan Rotation Correct	-	
Unit Filters Clean	-	
Condensate Drain Installed	-	

Completed By: Brianna Biggs

Notes: THIS UNIT IS EXISTING, BALANCE UNIT TO DISSUFER TOTALS. SGRD1 / 491 SGRD2 / 522 SGRD3 / 327 SGRD4 / 720

National TAB

Project:08-15 FIVE GUYS - SAVANNAH, GA

AHU/RTU



Comfort. Under control.

Diffuser Supply (GRD)

RTU-E2/DINING

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	DINING	E		275					-
SGRD2	DINING	E		275					-
SGRD3	DINING	E		275					-
SGRD4	DINING	E		275					-
SGRD5	DINING	F		400					-
SGRD6	DINING	G		400					-

Completed By: Brianna Biggs on

National TAB

Project: 08-15 FIVE GUYS - SAVANNAH, GA

System/Unit: AHU/RTU



Comfort. Under control.

Asset: RTU-E3

AREA:DINING

Unit Data		
	Design	Actual
MFG	NA	TRANE
Serial Num	-	1608125981
Model Num	NA	YSC063G3ELA0000
Type	-	RTU
Configuration	-	VERTICAL
Num OA Filters 1	-	NO OA
OA Filter Size 1	-	NO OA
Num Final Filter 1	-	4
Final Filter Size 1	-	18X18X2
Num Final Filter 2	-	N/L
Final Filter Size 2	-	N/L

Motor Data		
	Design	Actual
Motor MFG	-	N/L
Frame	-	N/L
Horsepower	-	N/L
Motor Rpm	-	N/L
Phase	-	N/L
Rated Voltage	-	N/L
Rated Amperage	-	N/L

Drive Data		
	Design	Actual
Motor Sheave Size	-	DD
Motor Bore Size	-	DD
Motor Sheave SetPt	-	DD
Fan Sheave Size	-	DD
Fan Sheave Bore	-	DD
Belt CL Distance	-	DD
Num of Belts	-	DD
Belt Size	-	DD
Belt Alignment	-	DD

Test Data		
	Design	Actual
SF CFM	2000	1802
SF RPM	-	DD
RA CFM	-	
OA CFM	-	
RL Voltage	-	
RL Amperage	-	
SF Rotation	-	
RA Damper Position	-	
Min OA Damper Position	-	
Min OA Damper Type	-	
OA Enthalpy Setpt	-	
Brake Horse Power	-	

Performance Data		
	Design	Actual
MA Plenum SP	-	
Fan Suction SP	-	
Fan Discharge SP	-	
Total ESP	-	
Fan Total SP	-	

General		
	Design	Actual
Fan Rotation Correct	-	
Unit Filters Clean	-	
Condensate Drain Installed	-	

Completed By: Brianna Biggs

Notes: THIS UNIT IS EXISTING, BALANCE UNIT TO DISSUFER TOTALS. [1] GRD DIFFUSERS DO NOT MATCH GRILLS INSTALLED SGRD1 / 368 SGRD2 / 437 SGRD3 / 494 SGRD4 / 503

National TAB

Project:08-15 FIVE GUYS - SAVANNAH, GA

AHU/RTU



Comfort. Under control.

Diffuser Supply (GRD)

RTU-E3/DINING

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	DINING	G		500					-
SGRD2	DINING	F		400					-
SGRD3	DINING	E		275					-
SGRD4	DINING	E		275					-
SGRD5	DINING	E		275					-
SGRD6	DINING	E		275					-

Completed By: Brianna Biggs on

National TAB

Project: 08-15 FIVE GUYS - SAVANNAH, GA

System/Unit: AHU/RTU



Comfort. Under control.

Asset: RTU-E4

AREA:SERVING

Unit Data		
	Design	Actual
MFG	NA	LENNOX
Serial Num	-	5621E09908
Model Num	NA	LGH060S4TU5Y
Type	-	RTU
Configuration	-	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	29X14
Num Final Filter 1	-	4
Final Filter Size 1	-	20X20X2
Num Final Filter 2	-	N/L
Final Filter Size 2	-	N/L

Test Data		
	Design	Actual
SF CFM	2000	2196
SF RPM	-	
RA CFM	-	
OA CFM	-	
RL Voltage	-	209/209/208
RL Amperage	-	2.8/2.8/3.0
SF Rotation	-	
RA Damper Position	-	
Min OA Damper Position	-	
Min OA Damper Type	-	ECON

Motor Data		
	Design	Actual
Motor MFG	-	US MOTORS
Frame	-	56
Horsepower	-	1.0
Motor Rpm	-	1745
Phase	-	3
Rated Voltage	-	208
Rated Amperage	-	3.0

Performance Data		
	Design	Actual
MA Plenum SP	-	
Fan Suction SP	-	
Fan Discharge SP	-	
Total ESP	-	
Fan Total SP	-	

Drive Data		
	Design	Actual
Motor Sheave Size	-	3.0"
Motor Bore Size	-	0.75"
Motor Sheave SetPt	-	
Fan Sheave Size	-	4.75"
Fan Sheave Bore	-	1.0"
Belt CL Distance	-	16.0"
Num of Belts	-	1
Belt Size	-	A-40
Belt Alignment	-	GOOD

General		
	Design	Actual
Fan Rotation Correct	-	
Unit Filters Clean	-	
Condensate Drain Installed	-	

Completed By: Brianna Biggs

Notes: THIS UNIT IS EXISTING, BALANCE UNIT TO DISSUFER TOTALS.

National TAB

Project:08-15 FIVE GUYS - SAVANNAH, GA

AHU/RTU



Comfort. Under control.

Diffuser Supply (GRD)

RTU-E4/SERVING

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	COOKLINE	D		350	1	199	199	256	73.1
SGRD2	COOKLINE	D		300	1	244	244	314	104.7
SGRD3	COOKLINE	D		300	1	214	214	276	92.0
SGRD4	COOKLINE	D		300	1	269	269	347	115.7
SGRD5	COOKLINE	D		350	1	256	256	330	94.3
SGRD6	SERVICE	D		200	1	269	269	347	173.5
SGRD7	SERVICE	D		200	1	253	253	326	163.0

Completed By: Brianna Biggs on

National TAB

Project: 08-15 FIVE GUYS - SAVANNAH, GA

System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: EF1

AREA:HOOD 1

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	HRE-24	HRE-24
Serial Num	-	1386233
Type	UPBLAST	UTILITY
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	WEG
Frame	-	184T
Horsepower	5	5.0
Motor Rpm	-	1775
Phase	3	3
Voltage (rated)	208	208
Amperage (rated)	-	14.0
Service Factor	-	1.15

Drive Data		
	Design	Actual
Motor Sheave Size	-	2VP42
Motor Bore Size	-	1 1/8
Motor Sheave SetPt	-	2.5 TURNS OUT
Fan Sheave Size	-	5 5/8
Fan Sheave Bore	-	1 3/8
Belt CL Distance	-	10 3/8
Num of Belts	-	2
Belt Size	-	BX33

Test Data		
	Design	Actual
CFM	5300	4817
Fan RPM	1084	1150
Fan Rotation	-	CCW
Motor RPM	-	1760
RL Voltage	-	207/207/207
RL Amperage	-	10.8/10.9/10.7
Suction ESP	-	[1]
Discharge ESP	-	[1]
Total ESP	-2.0"	[1]

Completed By: Dale Wheeler

Notes:

National TAB

Project: 08-15 FIVE GUYS - SAVANNAH, GA

System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: EF-A2

AREA:RESTROOMS

Unit Data		
	Design	Actual
MFG	GREENHECK	COOK
Model Num	G-085-D	90 ACEH 90C10DH
Serial Num	-	050SD76371
Type	CENTRIFUGAL	CENTRIFUGAL
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	FASCO
Frame	-	N/L
Horsepower	1/20	1/25
Motor Rpm	-	1050
Phase	-	1
Voltage (rated)	-	115
Amperage (rated)	-	1.4
Service Factor	-	1.0

Test Data		
	Design	Actual
CFM	375	-
Fan RPM	-	[1]
Fan Rotation	-	[1]
Motor RPM	-	[1]
System SetPt	-	[1]
RL Voltage	-	[1]
RL Amperage	-	[1]
Total ESP	0.375"	[1]
Fan Inlet SP	-	[1]
Fan Discharge SP	-	[1]

Completed By: Dale Wheeler

Notes:

National TAB

Project:08-15 FIVE GUYS - SAVANNAH, GA

FAN - Exhaust



Comfort. Under control.

Diffuser Ret/Exh (GRD)

EF-A2/RESTROOMS

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	WOMENS RR	J			1				
EGRD2	MENS RR	J			1				
EGRD3	MOP ROOM	J			1				

Completed By: Brianna Biggs on



Comfort. Under control.

National TAB

Project: 08-15 FIVE GUYS - SAVANNAH, GA

System/Unit: FAN - Supply

Asset: MAU1

AREA:

Unit Data		
	Design	Actual
MFG	NA	FLO AIRE
Model Num	NA	NSA12
Serial Num	-	1105108
Type	-	MAU
Configuration	-	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	NEMA
Frame	-	145T
Horsepower	-	2.0
Motor Rpm	-	1745
Phase	-	3
Voltage (rated)	-	208
Amperage (rated)	-	5.9
Service Factor	-	1.15

Gas Heat		
	Design	Actual
Heater Operates (y/n)	-	N/A
Flame Status (pass/fail)	-	N/A
Inlet Air Temp SetPt	-	N/A
Discharge Air Temp SetPt	-	N/A
Air Flow Switch SP Actual	-	N/A

Test Data		
	Design	Actual
CFM	-	3309
SF RPM	-	808
Motor RPM	-	1783
SF System SetPt	-	2.5 TURNS OUT
RL Voltage	-	209/209/209
RL Amperage	-	3.1/3.2/3.3
Total ESP	-	N/R
Fan Discharge SP	-	N/R

General		
	Design	Actual
Fan Rotation Correct	-	YES

Completed By: Dale Wheeler

Notes:

National TAB

Project: 08-15 FIVE GUYS - SAVANNAH, GA

System/Unit: Kitchen Hood Type I



Comfort. Under control.

Asset: HD1

AREA:

Unit Data		
	Design	Actual
MFG	NA	COMMERCIAL AIRE
Model Num	NA	CADEX-146.54-FP
Job / Serial Num	-	
Type	-	1470 / 1839 / 3309
Hood length	-	144
Hood Width	-	54

Performance Data		
	Design	Actual
Smoke Generation Type	-	SMOKE EMITTER
Hood Capture %	-	
End Panels Installed (Y/N)	-	YES

General		
	Design	Actual
Third Party Witness	-	
Third Party Company	-	DALE WHEELER
Tech Witness	-	NTAB

Test Data Exhaust		
	Design	Actual
Filter Type	-	BAFFLED
Filter Size 1	-	20X16
Filter Size 2	-	16X16
Filter Qty 1	-	5
Filter Qty 2	-	3
Filter AK factor size 1	-	2.08
Filters AK factor size 2	-	1.62
Filter Total AK Area	-	15.26
Filter1 FPM	-	196
Filter2 FPM	-	179
Filter3 FPM	-	180
Filter4 FPM	-	216
Filter5 FPM	-	212
Filter6 FPM	-	193
Filter7 FPM	-	174
Filter8 FPM	-	156
Filter9 FPM	-	N/A
Filter10 FPM	-	N/A
Filter11 FPM	-	N/A
Filter12 FPM	-	N/A
Filter Ave FPM(corr)	-	188
CFM	-	2869

Cooking Equipment		
	Design	Actual
Item 1	-	GRIDDLE
Item 2	-	N/A

Completed By: Brianna Biggs

Notes: TEST DATA SUPPLY: READING1 FPM READING2 FPM READING3 FPM READING4 FPM READING5 FPM READING6 FPM READING7 FPM READING8 FPM READING9 FPM READING10 FPM READING11 FPM READING12 FPM READING13 FPM READING14 FPM Ave RPM(corr) CFM

National TAB

Project: 08-15 FIVE GUYS - SAVANNAH, GA

System/Unit: Kitchen Hood Type I



Comfort. Under control.

Asset: HD2

AREA:

Unit Data		
	Design	Actual
MFG	NA	COMMERCIAL AIRE
Model Num	NA	CADEX-94.54-FP
Job / Serial Num	-	0310-7154
Type	-	
Hood length	-	94
Hood Width	-	54

Performance Data		
	Design	Actual
Smoke Generation Type	-	SMOKE EMITTER
Hood Capture %	-	
End Panels Installed (Y/N)	-	YES

General		
	Design	Actual
Third Party Witness	-	
Third Party Company	-	DALE WHEELER
Tech Witness	-	NTAB

Test Data Exhaust		
	Design	Actual
Filter Type	-	BAFFLED
Filter Size 1	-	16X16
Filter Size 2	-	20X16
Filter Qty 1	-	3
Filter Qty 2	-	2
Filter AK factor size 1	-	1.62
Filters AK factor size 2	-	2.08
Filter Total AK Area	-	9.02
Filter1 FPM	-	211
Filter2 FPM	-	224
Filter3 FPM	-	220
Filter4 FPM	-	219
Filter5 FPM	-	205
Filter6 FPM	-	N/R
Filter7 FPM	-	N/R
Filter8 FPM	-	N/R
Filter9 FPM	-	N/R
Filter10 FPM	-	N/R
Filter11 FPM	-	N/R
Filter12 FPM	-	N/R
Filter Ave FPM(corr)	-	216
CFM	-	1948

Cooking Equipment		
	Design	Actual
Item 1	-	FRYER
Item 2	-	FRYER

Completed By: Brianna Biggs

Notes: TEST DATA SUPPLY: READING1 FPM READING2 FPM READING3 FPM READING4 FPM READING5 FPM READING6 FPM READING7 FPM READING8 FPM READING9 FPM READING10 FPM READING11 FPM READING12 FPM READING13 FPM READING14 FPM Ave RPM(corr) CFM