

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
AC-1	KITCHEN	8750		7000	0	1750		20.0%	#DIV/0!						
AC-2	DRIVE THRU	5250		4100	0	1150		21.9%	#DIV/0!						
AC-3	DINNING	5250		4000	0	1250		23.8%	#DIV/0!						
AC-4	BOH	2100		1600	0	500		23.8%	#DIV/0!						
EF-1	HD1 L+R PRESS COOKER											1913			
EF-2	HD2/HD3 FRYERS											1402			
EF-3	RESTROOM													375	
<b>TOTALS</b>		21350	0	16700	0	4650	0			0	0	3315	0	375	0

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	4650	0
TOTAL EXHAUST	3690	0
<b>NET AIRFLOW</b>	960	0

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	
SIDE	
REAR	
<b>AVERAGE</b>	<b>#DIV/0!</b>

#### FINAL CHECKS

ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✔

MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW:

PRESSURE FALLS WITHIN IMC TOLERANCE OF +/- 0.02" W.C.

NOTES: