



Comfort. Under control.

TOPEKA KVS INSPECTIONS

CheckList Information

Name :	TOPEKA F.D. KITCHEN HOOD REQUIREMENTS	Status :	NotSubmitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

GENERAL CONTRACTOR INFORMATION

Company name

Site Superintendent's Name

Site Superintendent's Email

Site Superintendent's Phone

Name of Project

Project Address: Street, City, Zip

PROJECT READINESS VALIDATION

All cooking appliances installed under the hood, lit, and "started up" a if the restaurant was ready to open immediately following the final test

Is power to exhaust hood and appliances live and connected with proper automatic shut-downs in accordance with NFPA 17A (click on link)

Are all electrical connections complete, including shunt trip breakers for the shutdown of all electrical under the hood exhaust canopy? All power under the hood must be shut down upon activation of the fire system.

Has make up air been verified to shut down and exhaust been verified to stay running or start-up upon activation of hood system?

Is gas pressure supplied to the appliances, and have the pilots been lit?

Has automatic gas shut down been verified upon activation of the hood system?

Are hood controls and sensors connected and function in accordance with NFPA 17A?

Is building fire alarm live and connected to the hood suppression system? (WE NEED NA option here per the form)

Are Appliances installed, lit, and in correct location with no deviations from initial approved plans?

Are the hood and hood controls fully functional and free of error codes on the LED display? (WE NEED NA option here per the form)

SCHEDULING

Requested testing date (3 full working day notice is required)

Time of Requested inspection

WITNESS

Name

Date