





# National TAB

## SHAKE SHACK - MCKINNEY TEXAS

### Cx Readiness Log DOMESTIC AND HOT WATER)

DEVICE / ITEM	AREA SERVED	CX TASK	CX PASS W/ CONDITIONS	CX FAIL	CX CANNOT BE COMPLETED	RESPONSIBLE PARTY	NOTES/COMMENTS
HWH#1	DOMESTIC HW	OP-FPT					
HWH#2	DOMESTIC HW	OP-FPT					
RECIRC PUMP	DOMESTIC HWR	OP-FPT					
AQUA-STAT	RECIRC PUMP	FIV-OPT					
LOW TEMP ALARM	DOMESTIC HW	FIV-OPT					
EXPANSION TANK	CW MAIN	FIV-OPT					
HYDRANT	ROOF	FIV-OPT					
HYDRANT	EXTERIOR WALL	FIV-OPT					
BFP	CW MAIN	FIV					
BFP	FILTERED W1	FIV					
BFP	FILTERED W2	FIV					
BFP	FILTERED W2	FIV					
PRV	CW MAIN	FIV					
PRV	ASSOCIATED APPLIANCES	FIV					
WHA	SINKS / AS PLANNED	FIV					
TM-VALVE	HAND WASH SINK	FIV-FPT					
TM-VALVE	RESTROOM SINKS	FIV-FPT					
MAINTENANCE VALVES	ALL LOCATIONS	FIV					
FLOW CONTROL VALVES	ALL LOCATIONS	FIV					
TRAP PRIMER	RESTROOM DRAINS	FIV-OPT					
TRAP PRIMER	MECH ROOM DRAIN	FIV-OPT					
PIPE (HW)	SYSTEM	HYRDO-STATIC TEST					
PIPE (HWR)	SYSTEM	HYRDO-STATIC TEST					
PIPE (CW)	SYSTEM	HYRDO-STATIC TEST					
PIPE (FILTERED)	SYSTEM	HYRDO-STATIC TEST					
PIPE (ALL)	SYSTEM	SCHEDULE					
PIPE (ALL)	SYSTEM	MATERIAL					
PIPE (ALL)	SYSTEM	SIZE					
PIPE (ALL)	SYSTEM	ROUTING					
PIPE (ALL)	SYSTEM	FITTINGS					
PIPE (ALL)	SYSTEM	SUPPORTS					
PIPE (ALL)	SYSTEM	LABELING					
INSULATION	INTERIOR WALL	FIV					
INSULATION	EXTERIOR WALL	FIV					
INSULATION	ABOVE CEILING	FIV					
SUPPORTS/BRACING	IN WALL	FIV					
SUPPORTS/BRACING	ABOVE CEILING	FIV					





