



Comfort. Under control.

07-25 SWEETGREEN #IND206 - INDIANAPOLIS, IN (DOWNTOWN) TAB, IAQ

CheckList Information

Name : BUILDING READINESS **Status :** NotSubmitted

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

CheckList Item Details

GENERAL READINESS

SUBSTANTIAL COMPLETION DATE?

ANTICIPATED DATE OF TURNOVER DATE?

ANTICIPATED GRAND OPENING DATE?

DOES THE INSPECTOR REQUIRE A T&B REPORT TO ISSUE CoO?

BUILDING HAS PERMANENT POWER?

GAS HOOKED UP AND METER SET?

ALL EXTERIOR DOORS AND WINDOWS ARE INSTALLED?

ALL DUCTWORK COMPLETED?

ARE ALL DIFFUSERS INSTALLED?

ARE DAMPERS INSTALLED?

ARE RTUS INSTALLED AND WIRED? WHEN ARE STARTUPS?

ALL LAYIN CEILING TILES ARE INSTALLED?

WHEN WILL COOKING EQUIP ARRIVE AND WHEN WILL IT BE STARTED UP?

FINAL READINESS

Building

DOES BUILDING HAVE ROOF HATCH OR A LADDER FOR ROOF ACCESS?

WILL LADDERS BE ON SITE FOR OUR TECH'S USE? IF NOT, WHAT HEIGHTS WILL THEY NEED?

HVAC Systems

ELECTRICIAN HAS VERIFIED POWER TO ALL FANS & PROPER ROTATION?

HAS MECHANICAL CONTRACTOR VERIFIED THAT ECONOMIZERS ARE FUNCTIONAL?

WILL CLEAN FILTERS BE INSTALLED PRIOR FOR BALANCING?

ARE THERE CONTROLS FOR THE HVAC EQUIPMENT? IF YES, WHO IS THE CONTACT (NAME, PHONE, AND EMAIL)?

Hood Systems

ARE GREASE DUCT/HOOD DUCTWORK COMPLETE?

ARE HOODS INSTALLED? WIRED? WHEN ARE STARTUPS?

ARE EFS INSTALLED? WIRED? WHEN ARE STARTUPS?

IS MUA INSTALLED ON ROOF AND ON THE HOODS? WIRED? WHEN ARE STARTUPS?

HAS THE ANSUL TEST BEEN COMPLETED?

HYDRONICS

IS THERE HYDRONIC PIPING TO THE HVAC EQUIPMENT? IF YES, IS IT READY?

MECHANICAL CONTRACTOR

WILL THE MECHANICAL CONTRACTOR BE ON SITE AS NEEDED?

MECHANICAL CONTRACTOR NAME, PHONE NUMBER, AND EMAIL ADDRESS:

CONTROL READINESS (IF APPLICABLE)

ARE THE CONTROLS COMPLETE TO ALL UNITS?

HOW ARE UNITS CONTROLLED FOR BALANCING? IS THERE ANY HARDWARE/SOFTWARE REQUIRED?

WILL YOU BE AVAILABLE ON SITE, OR REMOTELY,
IN CASE WE RUN INTO ISSUES WHILE ON-SITE?