

Applebees (5571722) Brownsville, TX

CheckList Information

Name :	FS Project Requirements	Status :	NotSubmitted
Assigned Organization :	CAPTIVE-AIRE R120	Asset :	
Requesting Organization :	CAPTIVE-AIRE R120		

CheckList Item Details

--

CAS Job Name	Applebee's Brownsville, TX
--------------	----------------------------

CAS Job Number	5571722
----------------	---------

PERMIT INFORMATION

Building Permit Number

FS Permit Drawings Complete

FS Permit Number

FIRE SUPPRESSION READINESS REQUIREMENTS

Permanent power installed so that all hood & food equipment can be turned "on"

Gas meter set with gas available to the cookline equipment (gas must be present for final test)

Hood electrical control panel and low voltage wiring is complete

Building alarm panel is connected to the low voltage micro-switch on the hood fire suppression system

CAS Region 120 tech support has provided control wiring assistance to site electrician and validated all systems are functional

Hood Startup/TAB & Fire System Pre-Test Date

FIRE SYSTEM INSTALLATION DATES

1st Trip - Fire System Rough-In (Only required when hood is 100% field piped). Hoods must be hung and secured to the wall

Food Equipment is set and locked in place (per plan)

Final Hook up and AHJ final test date (Fire Suppression)

Did the Fire System Contractor confirm this date with the city inspector and their installation team

Notes/Comments :