

Rookwood Pavilion

CheckList Information

Name : Hood System Installation Checklist **Status :** NotSubmitted

Assigned Organization : MULTIPLE **Asset :**

Requesting Organization : Air Solutions, Inc

CheckList Item Details

BELOW IS AN INSTALLATION CHECKLIST DONE THROUGHOUT THE JOB. CLICK ON LINKS BELOW EACH ITEMS TO VIEW PICTURES IF VISUAL REQUIRED.

Product Received

Is product in good condition? (No Damage)

All product received?

Additional product comments/requirements:

Hood System

Hoods installed, level & what height hanging off floor (front leading edge)?

Wall Stainless Installed?

Filters installed or on site?

Wrappers installed or on site to be installed?

Full end panels or quarter panels installed? (If applicable)

Hood grease cups & light globes on site and installed?

If wall mount cabinet (installed on wall)

Temp sensor & room sensors wired from hood to panel?

Remote CAT 5 cable pulled?

Additional Hood requirements/comments:

Ductwork

Exhaust Duct (CAS SS or Welded) Complete?

Grease duct inspection passed?

If Fire wrap is required for grease duct, is it installed?

Fire Wrap Inspection(s) passed?

Are cleanout doors installed?

Supply ductwork to hoods & fans completed

Additional ductwork requirements/comments:

Exhaust Fans

Curbs mounted & fans installed

Hinge Kit & Fan Grease Cup installed

Vibration isolators installed on fans & set a proper tension if supplied? (For utility set fan)

Make-Up-Air Systems

Curb/Rails flashed into roof & fans installed

Filter intake installed?

Supply duct connected properly. (No fan to duct leakage)

Fan(s) additional requirements/Comments:

General Completion dates (field verified)

Cooking equipment to be installed under hood?

Final Drop Ceiling installed?

General Completion additional comments