

Project Summary

Purpose of the visit was to resolve negative building pressure and humidity concerns. Arrived on site and found the building to be $-0.045''$ wc initially (very negative). After making changes to the HVAC systems, the pressure was improved to $-0.012''$ wc (slightly negative). While the building pressure was improved, there are still some remaining recommendations on the following pages to further improve the HVAC performance.