



Comfort. Under control.



**CheckList Information**

**Name :** TAB READINESS **Status :** NotSubmitted

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**CheckList Item Details**

Empty input field

**MANDATORY SCHEDULING INFORMATION (THE INFORMATION BELOW IS REQUIRED TO BE FILLED OUT PRIOR TO JOB BEING PLACED ON THE SCHEDULE)**

Certificate of Occupancy (C.O.) date: UNKNOWN

Is the TAB report required for the city to issue the C.O.? YES

Permanent power is provided to the building? If not when is it scheduled Yes

Fire final date: UNKNOWN

Scheduled date for startups: UNKNOWN

Opening date

Tentative TAB Date: UNKNOWN

**BUILDING INFORMATION**

Does building have a roof hatch or a ladder for roof access? YES

Will there be ladders available on site to access ductwork above the ceiling? NO

**IN ORDER FOR US TO ARRIVE ON SITE, THE FOLLOWING ITEMS MUST BE COMPLETED PRIOR TO OUR ARRIVAL ON SITE. (THERE WILL BE A CANCELLATION CHARGE IF CANCELLED AFTER ARRIVAL)**

Gas service is provided to the building NO

Doors and windows installed we

Thermostats and sensors are 100% wired and functional No

All ceiling tiles are installed

NO

Kitchen equipment in place under the hood and able to be turned on

WO

Ductwork and diffusers are all installed?

No

Mechanical contractor will be on site for duration of TAB or on-call and available to be on site within 30 minutes?

**Notes/Comments :**