



Comfort. Under control.

06-06 PENN STATION - SPRINGFIELD, OH

CheckList Information

Name : BUILDING READINESS **Status :** NotSubmitted
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB

CheckList Item Details

GENERAL READINESS

- SUBSTANTIAL COMPLETION DATE?
- ANTICIPATED DATE OF TURNOVER DATE?
- DOES THE INSPECTOR REQUIRE A T&B REPORT TO ISSUE CoO?
- BUILDING HAS PERMANENT POWER?
- GAS HOOKED UP AND METER SET?
- ALL EXTERIOR DOORS AND WINDOWS ARE INSTALLED?
- ALL DUCTWORK AND DIFFUSERS INSTALLED?
- ARE RTUS STARTED UP? IF NO, ARE THEY WIRED AND WHEN ARE STARTUPS SCHEUDLED?
- ALL LAYIN CEILING TILES ARE INSTALLED?
- WHEN WILL COOKING EQUIP ARRIVE AND WHEN WILL IT BE STARTED UP?

FINAL READINESS

Building

- DOES BUILDING HAVE ROOF HATCH OR A LADDER FOR ROOF ACCESS?
- IF HIGH GRD - WHAT HEIGHT STEP LADDER WE NEED? (10, 12, ETC)?

HVAC Systems

ELECTRICIAN HAS VERIFIED POWER TO ALL FANS & PROPER ROTATION?

HAS MECHANICAL CONTRACTOR VERIFIED THAT ECONOMIZERS ARE FUNCTIONAL?

WILL CLEAN FILTERS BE INSTALLED PRIOR FOR BALANCING?

Hood Systems

IS GREASE DUCT INSTALLED? ARE EFS ON CURBS AND WIRED?

HAS MAU BEEN STARTED UP? IF NO, IS IT WIRED AND WHEN IS STARTUPS?

HAS THE ANSUL TEST BEEN COMPLETED?

Contact Information

WILL THE MECHANICAL CONTRACTOR BE ON SITE AS NEEDED?

MECHANICAL CONTRACTOR NAME AND PHONE NUMBER:

MECHANICAL CONTRACTOR EMAIL: