

## Wills Sports Bar

### CheckList Information

<b>Name :</b>	Quality Site Verification	<b>Status :</b>	NotSubmitted
<b>Assigned Organization :</b>	Air Solutions, Inc	<b>Asset :</b>	
<b>Requesting Organization :</b>	Air Solutions, Inc		

### CheckList Item Details

**BELOW IS AN INSTALLATION WALK-THRU CHECKLIST DONE TOWARDS THE END OF JOB. CLICK ON LINKS BELOW EACH ITEMS TO VIEW PICTURES IF VISUAL REQUIRED. THE CHECKLIST WILL EVOLVE & CHANGE AS THE FACILITY GROWS CLOSER TO COMPLETION. SEVERAL VERSIONS CAN BE SENT**

DATE OF WALK-THRU

#### **Hood System**

Hoods installed, level & what height hanging off floor (front leading edge)?

Hood accessories on site or installed?  
(Stainless/Wrappers/Filters/End Panels/Grease Cups/Lights)

Has remote pull station & gas valve been installed & connected to fire system? If wall mounted fire system, is it mounted to wall? is field piping done or need to be completed?

Hood control panel mounted to wall mounted?

hood panels control & main power wired, temp sensors, room sensor, lights to hood, power to up to fan, building alarm if applicable, horn strobe if applicable, electric gas valve if applicable, HMI (Switch) Cat5 installed if applicable?

If Heated MUA & requires SF1/N1 wired to fan, is completed?

IF shunt trip required, is it tied into ST1/N1 or if using contactor used for cooking equipment wired into panel AR1/N1?

Fan communications (red twisted pair wire) from hood panel (p1a/p1b...) to fans wired? Is 18-5 GA thermostat wire from hood panel to DOAS system wired if applicable?

Additional Hood requirements/comments:

#### **Ductwork**

Exhaust Duct (CAS SS or Welded) Complete?

If Fire wrap is required for grease duct, is it

installed?

Are cleanout doors installed?

Supply ductwork to hoods & fans completed

HVAC/DOAS Ductwork completed?

Are All air devices in area installed?

Additional ductwork requirements/comments:

**Exhaust Fans**

Hinge Kit & Fan Grease Cup installed

Electric does not impede the exhaust fan from being hinged back for cleaning

Vibration isolators installed on fans & set a proper tension if supplied?

**Make-Up-Air Systems**

Electrical wiring completed to unit (main power, sf1/n1, control p1a/p1b, condenser power)

Gas piping installed with proper shutoff & pressure regulator

Fan(s) additional requirements/Comments: