

Wills Sports Bar

CheckList Information

Name : Quality Site Verification **Status :** NotSubmitted

Assigned Organization : Air Solutions, Inc **Asset :**

Requesting Organization : Air Solutions, Inc

CheckList Item Details

BELOW IS AN INSTALLATION WALK-THRU CHECKLIST DONE TOWARDS THE END OF JOB. CLICK ON LINKS BELOW EACH ITEMS TO VIEW PICTURES IF VISUAL REQUIRED. THE CHECKLIST WILL EVOLVE & CHANGE AS THE FACILITY GROWS CLOSER TO COMPLETION. SEVERAL VERSIONS CAN BE SENT

DATE OF WALK-THRU

Hood System

Hoods installed, level & what height hanging off floor (front leading edge)?

Hood accessories on site or installed?

Has remote pull station & gas valve been installed & connected to fire system? Is field piping done or need to be completed if wall mounted?

Hood control panel mounted to wall mounted?

Review Wiring Diagram, Verify wire connections are correct

IF shunt trip required, is it tied into ST1/N1 or if using contactor used for cooking equipment wired into panel AR1/N1?

Additional Hood requirements/comments:

Ductwork

If Fire wrap is required for grease duct, is it installed?

Are cleanout doors installed?

Supply ductwork to hoods & fans completed

Are All air devices in area installed?

Additional ductwork requirements/comments:

Exhaust Fans

Hinge Kit & Fan Grease Cup installed

Electric does not impede the exhaust fan from being hinged back for cleaning

Vibration isolators installed on fans & set a proper tension if supplied?

Make-Up-Air Systems

Gas piping installed with proper shutoff & pressure regulator

Fan(s) additional requirements/Comments: