

Wills Sports Bar

CheckList Information

Name :	Quality Site Verification	Status :	NotSubmitted
Assigned Organization :	Air Solutions, Inc	Asset :	
Requesting Organization :	Air Solutions, Inc		

CheckList Item Details

BELOW IS AN INSTALLATION WALK-THRU CHECKLIST DONE TOWARDS THE END OF JOB. CLICK ON LINKS BELOW EACH ITEMS TO VIEW PICTURES IF VISUAL REQUIRED. THE CHECKLIST WILL EVOLVE & CHANGE AS THE FACILITY GROWS CLOSER TO COMPLETION. SEVERAL VERSIONS CAN BE SENT

DATE OF WALK-THRU

Hood System

Hoods installed, level & what height hanging off floor (front leading edge)?

Hood accessories on site or installed (End Panels, Filters, etc)?

Has remote pull station & gas valve been installed & connected to fire system? Is field piping done or need to be completed if wall mounted?

Review Wiring Diagram, Verify wire connections are correct

Additional Hood requirements/comments:

Ductwork

All Grease Duct installed & any required cleanouts if applicable?

If Fire wrap is required for grease duct, is it installed?

Supply ductwork to hoods & fans completed

Additional ductwork requirements/comments:

Exhaust Fans

Hinge Kit & Fan Grease Cup installed

Electric does not impede the exhaust fan from being hinged back for cleaning

Vibration isolators installed on fans & set a proper tension if supplied?

Make-Up-Air Systems

Gas piping installed with proper shutoff & pressure regulator

If MUA has Cooling option, is electric supplied?

Fan(s) additional requirements/Comments: