

## Wills Sports Bar

### CheckList Information

<b>Name :</b>	Quality Site Verification	<b>Status :</b>	NotSubmitted
<b>Assigned Organization :</b>	Air Solutions, Inc	<b>Asset :</b>	
<b>Requesting Organization :</b>	Air Solutions, Inc		

### CheckList Item Details

**BELOW IS AN INSTALLATION CHECKLIST DONE TOWARDS THE END OF JOB. CLICK ON LINKS BELOW TO VIEW PICTURES IF VISUAL REQUIRED.**

DATE OF WALK-THRU

#### **Hood System**

Hoods level & hanging height off floor(front leading edge)?

Hood accessories installed (End Panels, Filters, etc)?

Remote pull station & gas valve installed & connected to fire system? Field piping completed if wall mounted?

Review Wiring Diagram, Verify wire connections

Additional Hood requirements/comments:

#### **Ductwork**

Grease Duct installed & cleanouts if applicable?

Fire wrap installed if required for grease duct?

Supply ductwork to hoods & fans completed

Additional ductwork requirements/comments:

#### **Exhaust Fans**

Hinge Kit & Fan Grease Cup installed

Electric does not impede exhaust fan from being hinged back

Vibration isolators installed properly for fans if applicable?

#### **Make-Up-Air Systems**

Gas piping installed w/shutoff & regulator (7"-14")

If MUA has Cooling option, is electric supplied?

Fan(s) additional requirements/Comments: