

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	Dining	2400		1960	0	440		18.3%	#DIV/0!						
DOAS-1	Kitchen	2300		0	0	2300		100.0%	#DIV/0!						
KEF-1	KEH-1											1600			
KEF-2	KEH-2											775			
<b>TOTALS</b>		4700	0	1960	0	2740	0			0	0	2375	0	0	0

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2740	0
TOTAL EXHAUST	2375	0
<b>NET AIRFLOW</b>	<b>365</b>	<b>0</b>

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	
SIDE	
REAR	
<b>AVERAGE</b>	<b>#DIV/0!</b>

#### FINAL CHECKS

ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✔

---

MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW:

---

PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C.

#### KITCHEN PRESSURIZATION (MUST BE NEGATIVE)

TOTALS	DESIGN	ACTUAL
TOTAL KITCHEN OA	0	
TOTAL KITCHEN EXHAUST	0	
<b>NET AIRFLOW</b>	<b>0</b>	<b>0</b>

--