



Shake Shack (Chesterfield) - Commissioning

CheckList Information

Name :	Under Ground Drain Lines	Status :	NotSubmitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

WASTE WATER - BELOW GRADE INSTALL DETAILS

Lines, Clean-outs & Vent pipes installed per plan and local code (line Size, Number of drains, Clean-outs, etc)

Dishwasher drain, P-Trap and Trap Arm is cast iron a minimum of 10ft from the trap and before the transition to the PVC

GRAVITY CW PRIMER TRAP INSTALL DETAILS

Confirm Details of CW line installed per attached detail

1/2" elastomeric insulation installed from primer connection to 1" above floor slab

Floor drain body or P-Trap to trap primer connection installed with a threaded pipe connection

Threaded connection joint brazed below floor slab on grade

INSPECTION

All drain lines have proper drainage pitch to exterior of building

Pressure test conducted on lines

City Inspection report