

National TAB

Project: KLH Office Renovation (Fort Thomas, KY)



Circuit Setter

HW CS/

| Asset | | | | | | | | | |
|--------------|----------|------|--------|---------|------------|---------|---------|-----------|-------------|
| Asset Name | Location | Size | Type | Service | Design GPM | Setting | Delta P | Final GPM | % to Design |
| CS-1 | 122 | 0.75 | MANUAL | V11-08 | 1.7 | | | | - |
| CS-2 | 123 | 0.75 | MANUAL | V11-12 | 0.8 | | | | - |
| CS-3 | 125 | 0.75 | MANUAL | V11-13 | 0.8 | | | | - |
| CS-4 | 126 | 1.00 | MANUAL | V11-14 | 3.9 | | | | - |
| CS-5 | 127 | 0.75 | MANUAL | V11-15 | 1.2 | | | | - |
| CS-6 | 105 | 0.75 | MANUAL | V11-16 | 2.6 | | | | - |
| CS-7 | 106 | 0.75 | MANUAL | V11-07 | 2.1 | | | | - |
| CS-8 | 105 | 0.75 | MANUAL | V11-10 | 0.5 | | | | - |
| CS-9 | 104 | 0.75 | MANUAL | V11-09 | 1.8 | | | | - |
| CS-10 | 108 | 1.00 | MANUAL | V11-06 | 3.7 | | | | - |
| CS-11 | 143 | 0.75 | MANUAL | V13-04 | 0.4 | | | | - |
| CS-12 | 143 | 0.75 | MANUAL | V13-10 | 0.8 | | | | - |
| CS-13 | 143 | 0.75 | MANUAL | V13-05 | 0.8 | | | | - |
| CS-14 | 148 | 1.00 | MANUAL | V13-09 | 3.2 | | | | - |
| CS-15 | 148 | 1.00 | MANUAL | V13-08 | 2.8 | | | | - |
| CS-16 | 146 | 1.25 | MANUAL | V13-11 | 6.8 | | | | - |
| CS-17 | 149 | 0.75 | MANUAL | V13-07 | 1.3 | | | | - |
| CS-18 | 150 | 1.00 | MANUAL | V13-06 | 3.3 | | | | - |
| CS-19 | 145 | 1.00 | MANUAL | V13-03 | 5.8 | | | | - |
| CS-20 | 153 | 0.75 | MANUAL | V13-02 | 0.5 | | | | - |
| CS-21 | 154 | 0.75 | MANUAL | V13-01 | 2.4 | | | | - |
| CS-22 | 118 | 0.75 | MANUAL | V11-11 | 1.0 | | | | - |
| CS-23 | 114 | 0.75 | MANUAL | V11-04 | 1.1 | | | | - |
| CS-24 | 113 | 0.75 | MANUAL | V11-03 | 1.2 | | | | - |
| CS-25 | 112 | 0.75 | MANUAL | V11-02 | 1.1 | | | | - |
| CS-26 | 111 | 1.00 | MANUAL | V11-01 | 2.2 | | | | - |
| CS-27 | 111 | 1.00 | MANUAL | V11-05 | 2.9 | | | | - |
| Total | | | | | 56.7 | | | 0 | 0% |