

# TAB PUNCH LIST FOR CFA#05772

Prepared by Ben Searles

Nov 1, 2024

## Description

11 tasks in this report.

## Contents

#11 [EXHA 002] [NEW] CRITICAL – Exhaust fan 1 has wrong motor.....	2
#10 [HOOD 499] [NEW] CRITICAL (MISC) – CaptureJet base .....	2
#9 [UNIT 499] [NEW] CRITICAL (MISC) – OA bracket .....	3
#8 [CNTL 508] [NEW] Controls labeling .....	4
#7 [UNIT 516] [NEW] Condensate piping pitch. ....	5
#6 [UNIT 999] [NEW] (MISC) Gas piping paint .....	6
#5 [UNIT 999] [NEW] (MISC) Condensate drains .....	7
#4 [REFG 508] [NEW] WIC/WIF panel penetrations.....	8
#3 [REFG 510] [NEW] WIC/WIF Heated pressure relief vents. ....	9
#2 [REFG 516] [NEW] Condenser electrical disconnects. ....	9
#1 [REFG 999] [NEW] (MISC) P-trap Escutcheons .....	10

**#11 [EXHA 002] [NEW] CRITICAL – Exhaust fan 1 has wrong motor.**

<b>Status</b>	<b>Start Date</b>
Open	Nov 1, 2024
<b>Type</b>	<b>Created</b>
Planned Work	Nov 1, 2024 2:50 PM bens@nationaltab.com
<b>Description</b>	<b>Last Updated</b>
Existing exhaust motor is undersized and should be reviewed.	Nov 1, 2024 2:50 PM

---

**#10 [HOOD 499] [NEW] CRITICAL (MISC) – CaptureJet base**

<b>Status</b>	<b>Start Date</b>
Open	Nov 1, 2024
<b>Type</b>	<b>Created</b>
Planned Work	Nov 1, 2024 2:50 PM bens@nationaltab.com
<b>Description</b>	<b>Last Updated</b>
Hood1L CaptureJet fan is leaking air around the base of the fan	Nov 1, 2024 2:50 PM

---

## #9 [UNIT 499] [NEW] CRITICAL (MISC) – OA bracket

**Status**

Open

**Start Date**

Nov 1, 2024

**Type**

Planned Work

**Created**

Nov 1, 2024 2:50 PM  
bens@nationaltab.com

**Description**

AC1 OA filter bracket not installed. Filters are also oriented backwards and need to be reversed.

**Last Updated**

Nov 1, 2024 3:03 PM

### Photos



IMG\_9528

Ben Searles

Nov 1, 2024 3:03 PM



IMG\_9544

Ben Searles

Nov 1, 2024 3:03 PM

## #8 [CNTL 508] [NEW] Controls labeling.

**Status**

Open

**Start Date**

Nov 1, 2024

**Type**

Planned Work

**Created**

Nov 1, 2024 2:50 PM  
bens@nationaltab.com

**Description**

Label all sensors for AC4.  
The sensor in the office is missing a label

**Last Updated**

Nov 1, 2024 3:03 PM

**Photos**



IMG\_9532

**Ben Searles**

Nov 1, 2024 3:03 PM

## #7 [UNIT 516] [NEW] Condensate piping pitch.

**Status**

Open

**Start Date**

Nov 1, 2024

**Type**

Planned Work

**Created**

Nov 1, 2024 2:50 PM  
bens@nationaltab.com

**Description**

Equipment condensate piping pitch is not sloped correctly downward away from the unit.

**Last Updated**

Nov 1, 2024 2:50 PM

---

## #6 [UNIT 999] [NEW] (MISC) Gas piping paint

**Status**

Open

**Start Date**

Nov 1, 2024

**Type**

Planned Work

**Created**

Nov 1, 2024 2:50 PM  
bens@nationaltab.com

**Description**

Corners and unions of the gas piping need to be painted.

**Last Updated**

Nov 1, 2024 3:03 PM

**Photos**



IMG\_9558

**Ben Searles**

Nov 1, 2024 3:03 PM

## #5 [UNIT 999] [NEW] (MISC) Condensate drains

**Status**

Open

**Start Date**

Nov 1, 2024

**Type**

Planned Work

**Created**

Nov 1, 2024 2:50 PM  
bens@nationaltab.com

**Description**

Condensate drains need to have at least 2" rise between connection to unit and the pipe after the P-trap.

**Last Updated**

Nov 1, 2024 2:50 PM

---

## #4 [REFG 508] [NEW] WIC/WIF panel penetrations.

**Status**

Open

**Start Date**

Nov 1, 2024

**Type**

Planned Work

**Created**

Nov 1, 2024 2:50 PM  
bens@nationaltab.com

**Description**

WIF/WIC penetrations are not sealed above ceiling panel with 2 layers of ¼” foam tape 12” above panel at time of inspection.

**Last Updated**

Nov 1, 2024 3:04 PM

### Photos



IMG\_9554

Ben Searles

Nov 1, 2024 3:04 PM

**#3 [REFG 510] [NEW] WIC/WIF Heated pressure relief vents.**

<b>Status</b>	<b>Start Date</b>
Open	Nov 1, 2024
<b>Type</b>	<b>Created</b>
Planned Work	Nov 1, 2024 2:50 PM bens@nationaltab.com
<b>Description</b>	<b>Last Updated</b>
WIC/WIF heated pressure relief vents not wired.	Nov 1, 2024 2:50 PM

---

**#2 [REFG 516] [NEW] Condenser electrical disconnects.**

<b>Status</b>	<b>Start Date</b>
Open	Nov 1, 2024
<b>Type</b>	<b>Created</b>
Planned Work	Nov 1, 2024 2:50 PM bens@nationaltab.com
<b>Description</b>	<b>Last Updated</b>
Electrical disconnects are not properly labeled.	Nov 1, 2024 2:50 PM

---

## #1 [REFG 999] [NEW] (MISC) P-trap Escutcheons

**Status**

Open

**Start Date**

Nov 1, 2024

**Type**

Planned Work

**Created**

Nov 1, 2024 2:50 PM  
bens@nationaltab.com

**Description**

P-trap Escutcheons not installed.

**Last Updated**

Nov 1, 2024 3:04 PM

### Photos



IMG\_9553

**Ben Searles**

Nov 1, 2024 3:04 PM