

# TAB PUNCH LIST for CFA 05578

Prepared by Ben Searles

Jan 9, 2025

## Description

10 tasks in this report.

## Contents

#66 [CNTL 509] [NEW] Ansul pull labeling.....	2
#65 [CNTL 511] [NEW] Ansul system controls.....	2
#64 [CNTL 999] [NEW] (MISC) Economizer wiring.....	3
#63 [CURT 999] [NEW] (MISC) Air curtain motor.....	4
#62 [EXHA 509] [NEW] Grease exhaust duct is not painted.....	5
#61 [EXHA 510] [NEW] Grease exhaust duct is not supported.....	6
#60 [UNIT 517] [NEW] Condensate piping construction.....	7
#59 [UNIT 521] [NEW] Equipment is missing specified options.....	8
#58 [REFG 511] [NEW] PVC pipe chase (gooseneck) installation.....	9
#57 [REFG 516] [NEW] Condenser electrical disconnects.....	10

**L05578\_Tittabawassee Road – Saginaw FSU (MI)**

2525 Tittabawassee Road, Saginaw, Michigan

L1020005578

**#66 [CNTL 509] [NEW] Ansul pull labeling.**

<b>Status</b> Open	<b>Start Date</b> Jan 9, 2025
<b>Type</b> Planned Work	<b>Created</b> Jan 9, 2025 9:08 PM bens@nationaltab.com
<b>Description</b> Label all ansul pull stations for which hoods they serve.	<b>Last Updated</b> Jan 9, 2025 9:08 PM

---

**#65 [CNTL 511] [NEW] Ansul system controls.**

<b>Status</b> Open	<b>Start Date</b> Jan 9, 2025
<b>Type</b> Planned Work	<b>Created</b> Jan 9, 2025 9:08 PM bens@nationaltab.com
<b>Description</b> Ansul wiring incomplete at cans or panel interlock still jumped out at time of TAB inspection.	<b>Last Updated</b> Jan 9, 2025 9:08 PM

---

**L05578\_Tittabawassee Road – Saginaw FSU (MI)**

2525 Tittabawassee Road, Saginaw, Michigan

L1020005578

**#64 [CNTL 999] [NEW] (MISC) Economizer wiring**

**Status**

Open

**Start Date**

Jan 9, 2025

**Type**

Planned Work

**Created**

Jan 9, 2025 9:08 PM  
bens@nationaltab.com

**Description**

AC4 (ReliaTel) economizer is wired incorrectly and will not open when the unit is occupied.

**Last Updated**

Jan 9, 2025 9:24 PM

**Photos**



IMG\_9973

**Ben Searles**

Jan 9, 2025 9:24 PM

**L05578\_Tittabawassee Road – Saginaw FSU (MI)**

2525 Tittabawassee Road, Saginaw, Michigan

L1020005578

**#63 [CURT 999] [NEW] (MISC) Air curtain motor**

**Status**

Open

**Start Date**

Jan 9, 2025

**Type**

Planned Work

**Created**

Jan 9, 2025 9:08 PM  
bens@nationaltab.com

**Description**

Air door #1 has a bad motor and needs to be replaced.

**Last Updated**

Jan 9, 2025 9:24 PM

**Photos**



IMG\_9989

**Ben Searles**

Jan 9, 2025 9:24 PM

**L05578\_Tittabawassee Road – Saginaw FSU (MI)**

2525 Tittabawassee Road, Saginaw, Michigan

L1020005578

**#62 [EXHA 509] [NEW] Grease exhaust duct is not painted.**

**Status**

Open

**Start Date**

Jan 9, 2025

**Type**

Planned Work

**Created**

Jan 9, 2025 9:08 PM  
bens@nationaltab.com

**Description**

Exposed grease exhaust duct is to be painted per specification on kitchen hood exhaust fan detail.

**Last Updated**

Jan 9, 2025 9:25 PM

**Photos**



IMG\_9947

**Ben Searles**

Jan 9, 2025 9:25 PM

## #61 [EXHA 510] [NEW] Grease exhaust duct is not supported.

**Status**

Open

**Start Date**

Jan 9, 2025

**Type**

Planned Work

**Created**

Jan 9, 2025 9:08 PM  
bens@nationaltab.com

**Description**

Exhaust duct is to be supported per kitchen hood exhaust fan detail on drops into ceiling.

**Last Updated**

Jan 9, 2025 9:25 PM

### Photos



IMG\_9947  
Ben Searles  
Jan 9, 2025 9:25 PM



IMG\_9949  
Ben Searles  
Jan 9, 2025 9:25 PM

**L05578\_Tittabawassee Road – Saginaw FSU (MI)**

2525 Tittabawassee Road, Saginaw, Michigan

L1020005578

**#60 [UNIT 517] [NEW] Condensate piping construction.**

**Status**

Open

**Start Date**

Jan 9, 2025

**Type**

Planned Work

**Created**

Jan 9, 2025 9:08 PM  
bens@nationaltab.com

**Description**

AC1 & AC3 p-trap is not constructed per normal CFA specifications.

**Last Updated**

Jan 9, 2025 9:26 PM

**Photos**



IMG\_9966

**Ben Searles**

Jan 9, 2025 9:26 PM

**L05578\_Tittabawassee Road – Saginaw FSU (MI)**

2525 Tittabawassee Road, Saginaw, Michigan

L1020005578

**#59 [UNIT 521] [NEW] Equipment is missing specified options.**

**Status**

Open

**Start Date**

Jan 9, 2025

**Type**

Planned Work

**Created**

Jan 9, 2025 9:08 PM  
bens@nationaltab.com

**Description**

AC2 is missing options from  
schedule design (power  
exhaust).

**Last Updated**

Jan 9, 2025 9:08 PM

---

**L05578\_Tittabawassee Road – Saginaw FSU (MI)**

2525 Tittabawassee Road, Saginaw, Michigan

L1020005578

**#58 [REFG 511] [NEW] PVC pipe chase (gooseneck) installation.**

**Status**

Open

**Start Date**

Jan 9, 2025

**Type**

Planned Work

**Created**

Jan 9, 2025 9:08 PM  
bens@nationaltab.com

**Description**

PVC pipe chase risers are not constructed to drawing or is not sealed with spray foam to prevent weather/pest infiltration.

**Last Updated**

Jan 9, 2025 9:25 PM

**Photos**



IMG\_9972

**Ben Searles**

Jan 9, 2025 9:25 PM

**L05578\_Tittabawassee Road – Saginaw FSU (MI)**

2525 Tittabawassee Road, Saginaw, Michigan

L1020005578

**#57 [REFG 516] [NEW] Condenser electrical disconnects.**

**Status**

Open

**Start Date**

Jan 9, 2025

**Type**

Planned Work

**Created**

Jan 9, 2025 9:08 PM  
bens@nationaltab.com

**Description**

Electrical disconnects are not properly labeled.

**Last Updated**

Jan 9, 2025 9:26 PM

**Photos**



IMG\_9971

**Ben Searles**

Jan 9, 2025 9:26 PM