

PlanGrid Task Report - Nov 7, 2024

Prepared by Dale Wheeler

Nov 7, 2024

Description

3 tasks in this report.

Contents

#62 [UNIT 999] [EXIST] (MISC) [Belt Tensioners].....	2
#61 [CNTL 512] [NEW] SEC Line voltage cover.	4
#60 [UNIT 999] [NEW] (MISC) [MINI SPLIT CLEARANCE].....	6

#62 [UNIT 999] [EXIST] (MISC) [Belt Tensioners]

Status

Open

Start Date

Nov 6, 2024

Type

Planned Work

Created

Nov 7, 2024 4:07 PM
dale@nationaltab.com

List

TAB Punchlist

Last Updated

Nov 7, 2024 4:27 PM

Description

AC1 & AC4 are existing units, belt tensioner bearings sound as if they are failing. Recommend belt tensioners be replaced or removed.

Photos



IMG_6124

Dale Wheeler

Nov 7, 2024 4:07 PM

#61 [CNTL 512] [NEW] SEC Line voltage cover.

Status

Open

Start Date

Nov 6, 2024

Type

Planned Work

Created

Nov 7, 2024 4:06 PM
dale@nationaltab.com

List

TAB Punchlist

Last Updated

Nov 7, 2024 4:27 PM

Description

SunCoast panel high voltage wiring cover needs to be installed.

Photos

00792 Falls Village FSU // Raleigh, NC // ...

Raleigh, North Carolina



IMG_6095

Dale Wheeler

Nov 7, 2024 4:06 PM

#60 [UNIT 999] [NEW] (MISC) [MINI SPLIT CLEARANCE]

Status

Open

Start Date

Nov 6, 2024

Type

Planned Work

Created

Nov 7, 2024 4:05 PM
dale@nationaltab.com

Description

18" of clearance is required from bottom of support rack structural member to top of roof assembly. Currently there is 16" of clearance.

Last Updated

Nov 7, 2024 4:30 PM

Photos



IMG_6111

Dale Wheeler

Nov 7, 2024 4:06 PM